





Meeting Agenda - August 15, 2019 (Thursday)

Location: 4050 Taylor Street, San Diego, CA

Time	Topic	Speaker
10:00 -	Welcome and introductions	Jim Nicholls /
10:10		All
10:10-	Falsework Safety	Steve Harvey
10:20		-
	Minutes:	
	Discussed recent incidents	
	CT exploring requiring incident reports for falsework	
	CT is willing to pay for safety	
	Agency meeting 4 years ago to discuss preventing falsework	
	collapses resulted in CT taking the following steps to prevent	
	FW collapse	
	Additional trainingUpdate FW manual	
	Develop Bridge removal Manual	
	Develop Bridge removar Manual Develop Temporary Structures Manual	
	 North region will provide training for new hires 	
	New Standard Specification will be released in April 2020	
	with changes affecting temporary structures	
	o Draft FW Manual currently being reviewed by ACM's	
	o CT agreed to send the draft FW manual to Industry as soon as	
	possible so it can be reviewed prior to the next FWAT meeting	
	in January	
10:20 -	150% Post Loads at Traffic Openings	Jim Nicholls
10:35	• 150% load increase at traffic openings will be retained in	
	revised falsework manual as additional factor of safety	
	 Increase based on load cell testing done in the 70's 	
	 AREMA applies the 150% load increase 	
	 Increase will be applied only to the post and not the other 	
	members in the system	
	Minutes:	
	Information above was presented with no comments	
	•	







10.25	500/ P. 1 . C. C. P. :	T' NT' 1 11
10:35 – 10:50	 50% Reduction for Cross Bracing Current falsework manual leads the reader to believe it is a buckling issue in the brace, but that is not the case Original analysis done in 1985 using STRUDL Results from 1985 confirmed using modern software Modeling confirms the load in the compression member can as much as 2 times the tension member As vertical loads on post approaches 0, the loads on braces 	Jim Nicholls
	 converge and become equal Higher load in compression member effects the connections as well Revised manual clarifies the issue 	
	Minutes:	
	 Team agreed the tension side connections would govern since the load typically is applied in both directions All agreed that buckling would limit the compression side except in rare cases Applying the reduction to the member only was discussed and team did not see a need to change the existing method and to keep the existing simple procedure The comment was made that the modeling the bracing procedure in the FW manual is based on is not reality The difficulty of doing more in-depth analysis including buckling was discussed The team agreed that for falsework, the existing procedure is adequate, and the manual should be changed to provide clarification based on the analysis method It was noted a more complex analysis method is not warranted 	
	since the load used for design of bracing is an assumed load	
10:50 – 11:05	 Trestle Design Caltrans review required when public safety is a concern Review is independent similar to falsework Railroad review required when their operations can be affected Loading is not defined and at the discretion of the designer Minimum lateral loading not defined Caltrans developing guidelines for field staff for review and authorization of trestles 	Jim Nicholls
	 Minutes: Comment was made by industry that actual equipment loads will control and miscellaneous loads will not matter Comment made 100 psf minimum load already exists 	







		1
11.05	Minutes continued: O Question was asked by CT should a minimum dead load be required or should load be unique to each trestle design? Equipment loads can be define but other loads such as material storage vary Comment by industry that 10% is a company policy but using 5% as the minimum is reasonable Industry commented when applying equipment loads the calculated torque should be used not the maximum specified torque Industry comment when determining loads AASHTO should be referenced Comment made that requirements should not be too specific and if minimum is specified, then tendency will be to always design to the minimum	
11:05 - 11:15	Break	All
11:15 – 11:30	 Post Clips (Jenco Clip) Capacity Previously discussed at last FWAT Only manufactured clip is the Dayton C-90 beam Clip (see attachment 1) Dayton does not have any test data available for the C-90 clip Clips used to resist the required loading at traffic openings per SS 48-2.02B(4) Caltrans tested the clips using FS=2 Dayton C-90 w/ 4-20d nails at corners Allowable load = 3315 lb Clips manufactured by contractor require load testing if used 	Jim Nicholls
	 Minutes: Method used to test the clips was discussed and how the clips reacted when the load was applied Comment made that no clip will stop an SUV from jumping the K-rail Discussed how the clips performed well after recent collision from the SUV jumping the K-rail recently Discussed how assumptions need to be made to calculate the capacity of the clips which required a load test Question was raised by industry if contractor manufactures clips that match the dimensions of the Dayton C-90 can the CT load test results be used. The answer by CT was yes. Jim commented that there are other clip configurations being used that do not have any test data and will need to be tested 	







11:30-	75% Factor for Bolts in Wood Members	Jim Nicholls
11:45	NDS tables does not apply adjustment for large main member	
	• Testing mentioned in existing manual has not been confirmed	
	• AREMA uses 75% factor (AREMA 28.6.3.1)	
	Revised falsework manual will reference NDS only	
	Minutes:	
	O Discussed items above and team agreed no need to include the 75% reduction after NDS is adopted into the FW manual	







		•	
11:45 -	Railro	ad Submittal Requirements	Jim Nicholls
12:00	•	Required information on first sheet of plans and calcs per	
		railroad guidelines:	
		 DOT number 	
		 Railroad Milepost 	
		 Railroad subdivision 	
		 Closest city 	
		 Longitude 	
		o Latitude	
	•	http://safetydata.fra.dot.gov/officeofsafety/publicsite/crossing/xingqryxing.aspx	
	•	What needs to be submitted to the railroad	
		o Anything that can affect RR operations	
		O Work inside RR right-of -way	
		o Work that can fall into the RR right-of -way (25' of	
		centerline of track)	
		 Restriction of stream channel upstream Construction schedule 	
	_	-	
	•	Need to be included in items above	
		 Pick plans include soil bearing values at outriggers and tracks 	
		D: : 11 C . C 11 11 : . 11	
		o Dimensions vertically from top of rail and horizontally from centerline of track	
		 Location of RR right-of-way 	
		 Utilities 	
		Review RR guidelines	
		Separate files for plans, calcs, Mfgr information, etc Maximum file size 20MB	
	•		
	•	Design values per AREMA (steel, wood)	
	•	SCRRA guidelines are different than other RR's	
	Minut	toe	
	0	Discussed RR requirements above	
	0	Question was raised why CT does not include the DOT # and	
		other information in the contract plans. The information is	
		removed after the RR approves the plans.	
	0	CT will look into retaining the RR information in the plans	
	0	RR has been asking for construction schedule recently, so they	,
		can determine milestones for inspection, especially UPRR	
	0	Comment was made by industry that providing specific	
		equipment for pick plans is difficult and multiple cranes may	
		need to be included in the pick plan	
	0	Discussed requirements for stamping pick plans when critical	
		pick (75% cap)	







12:00 - 12:35	Lunch	All
12:35 – 12:50	 Double Caps Discussed in last FWAT meeting and Caltrans was looking for options to the double cap system (see attachment 2) Double cap systems are suspect in falsework failures Existing falsework manual requires external restraint of the top flange of the top cap. Reference to double caps was removed from the revised falsework manual and 2:1 height to width ratio remains Minutes: Discussed items above with no comments from team 	Jim Nicholls
12:50 – 1:05	Simplified Pad Formula ■ SYM formula changed to include variable Fb values per NDS ■ See Attachment 3 ■ Non-Uniform post spacing formula already had bending stress input and was not changed ■ Alternate methods return the same results Minutes: □ Question by industry if it will be mandatory to use the SYM formula and CT answered no □ Discussed method for determining adequacy of pad design when designer and checker calculations don't agree □ Discussed alternate methods for designing pads and how they return similar results to SYM □ Splices of pads were discussed □ Discussed new figures added to FW manual to better define splice requirements	Jim Nicholls







1:05 –	Falsework Manual Revisions	Jim Nicholls
1:35	Spec scheduled for publication in April 2020	/Hogni Setberg
	Notable changes:	
	 Falsework Memos incorporated into the chapters 	
	 Numbering of chapters has changed 	
	o Figures updated	
	• Chapter 1 <i>Introduction</i>	
	o Updated	
	o References NDS	
	• Chapter 2 Review of Shop Drawings	
	 Revised review and authorization of falsework submittals 	
	 Sent to attendees of August FWAT 	
	• Chapter 3 <i>Loads</i>	
	 Loads chapter addresses loads only and was 	
	separated from design considerations	
	 No significant changes from previous 	
	• Chapter 4 Design Considerations	
	 Items from other chapters moved here 	
	o 900 psi allowable stress for perp to grain retained	
	• Chapter 5 Analysis	
	o NDS for timber	
	 Blocking per NDS 	
	 Web yielding, and web crippling analyzed 	
	o 1000 per inch 1/8-inch weld retained for	
	approximating only (D1.1 required for welds)	
	o FS=3 for cables	
	• Chapter 6 Stability	
	o 2:1 height to width ratio only	
	• Chapter 7 Manufactured Assemblies	
	Load test procedure	
	o Authorized wood sand jack section 7-3.01A	
	• Chapter 8 Foundations	
	NDS incorporated into pad design formulas	
	o SYM formula revised for F'b per NDS	
	• Chapter 9 Inspection	
	 Updated and reorganized 	
	Appendix "A" Wood Characteristics	
	O No changes	
	Appendix "B" Falsework Reminder List	
	o Updated	
	• Appendix "C" Falsework Memos	
	o Remains for future Memos	
	• Appendix "D" Example Problems	
	 Existing updated and problems added 	







Minutes (FW manual):

- Manual currently under ACM review and is schedule for publication in April 2020
- Standard Specifications including the requirement for NDS is schedule to be published around the same time as FW manual, April 2020
- Discussed why the 900 psi compressive stress perpendicular to the grain was retained in the manual.
 The 900 psi allowable stress has been proven to work so there was no need to eliminate it
- Discussed welding requirements and the specification to use D1.1
- Discussed the factor of safety for cables being changed to 3 for all cables.
- o Industry questioned if the connection efficiency will still be applied. The CT response was yes, the only difference in the new manual is FS=3 will be used in place of 2.
- CT will research if the FS=3 can be applied to the cable only
- The use of the factor of safety of 3 for contractor manufactured assemblies was discussed.
- Question by industry why load testing is required when the calculation can determine the capacity. The response from CT was loading testing is only required for items that the failure mode is difficult to predict, and assumptions need to be made.
- Statement was made the FS=3 for contractor manufactured assemblies has been around since 1988
- Question from industry about previous testing of assemblies done in accredited labs being acceptable.
 The response from CT was most likely but would depend on the test data and the how the assembly is constructed







1:35 -	Longitudinal Stability	Open
1:50	 Current manual transfers load to span ahead see (Attachment 4) Load transfer to previous stabile bent for ½ span only Load path to resist loads for multiple solutions 	Discussion
	Minutes:	
	 Team agreed there are multiple solutions associated with longitudinal stability as long as the load path is correct Discussed the stiffness of the resisting members might need to be considered It was pointed out that the CT check would probably follow the FW manual and may differ from other solutions Team agreed the FW manual needs to clarify that multiple solutions are possible against to which load 	
	multiple solutions are possible according to which load path is used	
1:50 - 2:00	Round Table	Open Discussion
	Minutes:	
	 Industry questioned why a PE is required to be onsite during bridge removal operations. It was stated that for small companies being onsite during removal operations is not practicable and a E.I.T. could do the job. Industry commented that requiring a more robust work plan would be a better option than requiring a PE to be onsite Discussed new Standard Specification requiring PE for certain operations associated with falsework and the assigned representative will need to be a PE as well Industry stated the PE would have no authority to stop the work and does not accomplish anything by being onsite Discussed options for stopping work if needed CT commented the PE guarantees experience and being onsite has the ability to recognize situations that might not have been anticipated during the development of the plan Industry stated that with a good work plan that is being followed there is no need for the PE onsite 	
2:00	Adjourn	







Action Items:

Items from Meeting on 1/24/19

- 1. CT to research origin of 150% loading at traffic openings
- 2. Draft falsework manual chapter 2 send to team attendees
- 3. Ct to develop simplified pad design and share with team
- 4. Post clips to be load tested and calculation reviewed

Today's Action Items


- 1. Switch location of liaison meeting and FWAT so out of phase as far as northern and southern CA
- 2. Send draft falsework manual to FWAT
- 3. CT to look into retaining RR information on contract plans







Attachment 1










Attachment 2












Attachment 3



Attachment 4



FW Manual



<u>Alternative</u>

CALTRANS/INDUSTRY FALSEWORK ADVISORY TEAM MEETING

Thursday, January 24, 2019

		Signature	The state of the s		ame Inold	and	Ala Ar	ON THE	I &	The state of the s	WIND SAN	The little was a second	JAC Van	Maria !	my Muly	5/2/2000	1	lan Shilly		Notar	651K1/	(de 191	216000	while		N * N	2 (1)		
	Dhone		75 000000		707 883 -4970	451-605-62799	2101-864-101	1021 50+500	564-349-04V	97749/016/	165-60-55/4	7221-0h1-610	230 613 896 >	2112	716- 742 7819	11 158		911-227-8060		368.6	Ttt1 290 916	0646-505 411		6125386539		(530)518-9901	7/2 4in 0.498	(358)638-3247	
4050 Taylor Street, Sacramento, CA	Email Address	roy.auer@dot.ca.gov	Vijay.Desai@weareharris.com	JaDodd@flatironcorp com	Andrew Fischs@skansk2 2000	Kari.Forbes@dot ca nov	andv.aill@dot ca gov	ramandeep aurava@dot	Paul@mountainpacificies com	matt.harizal@dot.ca.gov	mhartman@flatironcom	steve.harvey@dot.ca.gov	DKennedv@Graniterock com	bill@kidwellcei.com	Scott. Kildore@Skanska.com	kelvin low@dot ca gov	iim.nicholls@dot ca gov	AOR: 000 000 000 000 000 000 000 000 000 0	ilalicy.nickerson@dot.ca.gov	Nathan. Kelland@skanska.com hogni setherr@dot oc.	dshaw@mcmcnetriction occ	Walter@flationcom com	ohn Woldon Science	Joint Weldon@skanska.com	Justin.wood@dot.ca.gov	richard.yates@dot.ca.gov	tzikov@zikovengineering.com	LIKE 1-10-660 02 00 10 600	
	Company Name	Caltrans	Harris & Associates	Flatiron	Skanska	Caltrans	Caltrans	Caltrans	Mountain Pacific	Caltrans	Flatiron	Caltrans	Granite Rock	Kidwell Construction Engineering	Skanska	Caltrans					nstruction						eering	7	
Attendee	2014 7000	noy Auer	Vijay Desai	Jamie Dodd	Andrew Fiscus	Kari Forbes	Andy Gill	Ramandeep Guraya	Paul Hamilton	Matt Harizal	Marc Hartman	Steve Harvey	Dave Kennedy	Bill Kidwell	Scott Kilgore	Kelvin Low	Jim Nicholls	Nanacy Nickerson	Nathan Reiland	Hogni Setberg	Daniel Shaw	Rory Walter	John Weldon	Justin Wood	Richard Yates		2070 F - 12076		