

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-2.2/0 01-0E7104		IN DEL NORTE COUNTY NEAR KLAMATH 1.34 MILES SOUTH OF SOUTH BANK ROAD DIR'S EMERGENCY L.B. ROADWAY AND CULVERT REPAIR	HEMMINGSSEN CONTRACTING P.O. BOX 215 CRESCENT CITY, CA 95531	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	\$1,985,000 \$0 \$0	07/25/14 12/04/14 03/31/15	0% 0%
20.20 201130							
01-DN-101-4.0/0 01-476904 ACBH-Q101-(226)E Q1-01 2-(6E) --() HA21		IN DEL NORTE COUNTY NEAR KLAMATH AT THE KLAMATH RIVER BRIDGE REMOVE & RECONSTRUCT HINGES	BUGLER CONSTRUCTION 4847 HOPYARD RD, STE 4 #395 PLEASANTON CA 94588	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$3,951,850 \$3,475,887 \$0	04/16/13 05/24/13 02/08/16	69% 88%
01-DN-101-4.4/9.4 01-0B0804 NHP-Q101-(257)E --() HA22		IN DEL NORTE COUNTY NEAR KLAMATH FROM 0.4 MI NORTH OF KLAMATH RIVER BRIDGE TO HIGH PRAIRIE CREEK BRIDGE AC OVERLAY	TIDEWATER CONTRACTORS, INC. 16156 HWY 101 SOUTH BROOKINGS OR 97415	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$3,329,448 \$0 \$0	11/07/14 11/24/14	0% 0%
01-DN-101-17.5/0 01-0E4504		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT 2.8 MILES SOUTH OF MILL CREEK PARK ENTRANCE ROAD #8068 DIR'S EMERGENCY F.A. REPAIR SINK AND DRAINAGE FACILITIES	TIDEWATER CONTRACTORS, INC. P.O. BOX 1956 BROOKINGS, OR 97415	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$1,485,000 \$130,036 \$0	03/03/14 04/07/14 05/01/15	80% 9%
20.20 201130							
01-DN-199-20.5/25.7 01-479404 NHP-P199-(033)E --() HE12		IN DEL NORTE COUNTY ABOUT 7 MILES NORTH OF GASQUET, AT VARIOUS LOCATIONS FROM 0.5 MILE NORTH OF MIDDLE FORK SMITH RIVER BRIDGE NO SHOULDER WIDENING & BRIDGE WIDENING	FLATIRON WEST INC 2100 GOODYEAR RD BENICIA CA 94510	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)498-4009	\$13,634,158 \$21,550 \$0	12/09/13 01/03/14 11/17/16	0% 0% SUSPENDED
01-DN-199-/4.2 01-0B8404		IN DEL NORTE COUNTY ON ROUTE 199 FROM 199/101 SEPARATION TO SMITH RIVER BRIDGE BONDED WEARING COURSE	TIDEWATER CONTRACTORS, INC P O BOX 1956 BROOKINGS OR 97415	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$879,840 \$748,928 \$0	04/14/14 04/30/14 12/15/14	80% 85%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-96-7.8/0 01-0C7704		IN HUMBOLDT COUNTY ON ROUTE 96 NEAR HOOPA DIR'S EMERGENCY F.A. SLIDE REPAIR	6 RIVERS CONSTRUCTION, INC. P.O. BOX 1431 HOOPA, CA 95546	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$885,000 \$888,270 \$0	11/25/12 01/16/13 07/25/13	100% 100% OVER RUN
20.20 201130							
01-HUM-101-12.9/13.1 01-451804		IN HUMBOLDT COUNTY NEAR GARBERVILLE AT 0.2 MILE NORTH OF MONSCHKE UNDERCROSSING AND AT 1.2 MILES SOUTH OF DEAN CREEK BRIDGE REPAIR DRAINAGE SYSTEMS	KICKIN ENTERPRISES 12777 INDIAN OAKS DRIVE BELLA VISTA CA 96008	KAMPAS, NANCY 1487 SANDY PRAIRIE CT., STE. E FORTUNA CA 95540 (707)725-1023	\$141,778 \$0 \$0	11/04/09 12/07/09 05/20/11	100% 100% SUSPENDED
HM2	WPCP						
01-HUM-101-15.4/0 01-0E3104		IN HUMBOLDT COUNTY, 1 MILE SOUTH OF THE HURLBUTT UNDERCROSSING DIR'S EMERGENCY L.B. REPLACE UNDERDRAIN PIPES	VAN METER LOGGING, INC. 752B REDWOOD DR. GARBERVILLE, CA 95542	MCGEE, JAMES 5601 S. BROADWAY EUREKA, CA 95503 (707)441-3944	\$1,085,000 \$978,925 \$0	09/12/13 11/27/13 10/30/14	87% 90%
20.20 201130							
01-HUM-101-60.3/0 01-496504		IN HUMBOLDT COUNTY IN FORTUNA AT THE FORTUNA MAINTENANCE STATION EXCAVATE CONTAMINATE MATERIAL	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT., STE E FORTUNA, CA 95540 (707)621-0000	\$984,737 \$672,896 \$0	07/14/14 07/31/14 12/26/14	83% 68%
01-HUM-101-69.9/75.1 01-0C4804 NHP-Q101-(246)E --()		IN HUMBOLDT COUNTY IN & NEAR EUREKA FROM 0.7 MILE SOUTH OF TOMPKINS HILL ROAD OH TO 0.4 MILE NORTH OF HERRICK AVE OC RHMA OVERLAY	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	RODRIGUEZ, JOAQUIN 1487 SANDY PRAIRIE CT, SUITE E FORTUNA, CA 95540 (707)621-0000	\$4,130,170 \$3,920,253 \$0	05/28/14 06/18/14 01/05/15	75% 96%
HM1							
01-HUM-101-72.5/0 01-0C2804		IN HUMBOLDT COUNTY 0.2 MILES SOUTH OF ORCHARD ST. UNDER CROSSING #4-122 DIR'S EMERGENCY F.A. SLIDE REPAIR	R. P. RICE CONSTRUCTION P. O. BOX 817 FORTUNA, CA 95540	QUINTRELL, HEIDI 2355 BONGIO CT EUREKA, CA 95503 (707)496-4358	\$285,000 \$282,090 \$0	04/09/12 06/06/12 06/15/12	100% 99% OVER RUN
20.20 201130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14**

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-86.3/87.8 01-0B1004 HSNH-Q101-(232)E --()		IN HUMBOLDT COUNTY IN ARCATA FROM THE DESERT CONCEPTS CONSTRUCTION 11TH STREET OVERCROSSING #4-424 TO THE ARCATA OVERHEAD #4-79 INSTALL CABLE MEDIAN BARRIER	DESERT CONCEPTS CONSTRUCTION INC 77-770 COUNTRY CLUB DR STE D PALM DESERT CA 92211	GORONA, MARK 5065 BOYD ROAD, SUITE G ARCATA, CA 95521 (707)496-4359	\$867,066 \$770,691 \$0	09/20/13 10/04/13 06/01/15	100% 83% SUSPENDED
HB1							
01-HUM-169-13.6/23.4 01-450904 HSST-S169-(006)E --()		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 0.8 MILES WEST OF PECWAN CREEK BRIDGE TO 1.0 MILES EAST PALO CEDRO CA 96073 OF CAPPELL BRIDGE WIDENING RDWY WITH HMA OVER AB	STEELHEAD CONSTRUCTORS INC P O BOX 997 EUREKA, CA 95502	QUINTRELL, HEIDI 634 HWY 96 WILLOW CREEK, CA 95573 (707)825-4747	\$3,931,933 \$1,952,527 \$0	10/15/13 10/25/13 09/03/15	43% 50% SUSPENDED
HB1							
01-HUM-200-.2/0 01-0E6904		IN HUMBOLDT COUNTY NEAR MCKINLEYVILLE 0.2 MILE EAST OF THE JUNCTION, 200/101 SEPARATION #4-172 DIR'S EMERGENCY LIMITED BID REPAIR SLIPOUT	DANIELSON CONSTRUCTION, INC. P.O. BOX 3598 EUREKA, CA 95502	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE H ARCATA, CA 95521 (707)498-3207	\$335,000 \$103,908 \$0	06/26/14 09/10/14 12/31/14	37% 31%
20.20 201130							
01-HUM-211-73.2/74.4 01-0C4104		IN HUMBOLDT COUNTY IN FERNDALE FROM OCEAN AVENUE TO 0.1 MILE NORTH OF MARKET STREET HOT MIX ASPHALT OVERLAY	MERCER-FRASER COMPANY P.O. BOX 1006 EUREKA CA 95502	KUYKENDALL, NANCY 1487 SANDY PRAIRIE CT., STE E FORTUNA, CA 95540 (707)498-0345	\$807,612 \$731,998 \$0	04/07/14 04/30/14 12/31/14	73% 90%
HM1							
01-HUM-299-5.6/0 01-0E6104		LARGE SINKHOLE IN THE MEDIAN ON 299 AT PM 5.69 DIR'S EMERGENCY F.A. REPAIR SINKHOLE	HUM KERNEN CONSTRUCTION P.O. BOX 1340 BLUE LAKE, CA 95525	ZIMMERER, JEFFREY 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)498-3207	\$250,000 \$133,776 \$0	05/20/14 06/24/14 12/31/14	70% 54%
20.10 201130							
01-HUM-299-8.5/0 01-0B6404		IN HUMBOLDT COUNTY NEAR BLUE LAKE AT 1.8 MILES EAST OF BUCKLEY RAOD DIR'S EMERGENCY F.A. REPAIR SLIPOUT	GR SUNDBERG INC. 5211 BOYD ROAD ARCATA, CA 95521	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	\$783,931 \$789,885 \$0	09/16/11 09/16/11 06/15/13	100% 100% OVER RUN
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-299-19.3/19.8 01-0A3604 HSNH-P299-(180)E --()		IN HUMBOLDT COUNTY ABOUT 14 MILES EAST OF BLUE LAKE FROM 0.3 MILE TO 0.8 MILE EAST OF BAIR ROAD CURVE IMPROVEMENT	MERCER-FRASER COMPANY EAST P.O. BOX 1006 EUREKA CA 95502	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE H ARCATA, CA 95521 (707)498-3207	\$2,795,428 \$2,456,786 \$0	06/02/14 06/18/14 12/30/14	93% 87% SUSPENDED
HB1							
01-HUM-299-20.2/20.5 01-423704 NH-P299-(173) --()		IN HUMBOLDT COUNTY ABOUT 14 MILES EAST OF BLUE LAKE FROM 0.2 TO 0.5 MI WEST OF CHEZEM ROAD #6L200 RECONSTRUCT ROADWAY WITH HMA	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006	ZIMMERER, JEFFREY 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)498-3207	\$9,043,864 \$8,936,307 \$0	12/19/12 01/10/13 04/30/15	100% 97% SUSPENDED
HA23	SWPPP						
01-HUM-999-/0 01-0A4504		IN HUMBOLDT COUNTY ON VARIOUS ROUTES AND AT VARIOUS LOCATIONS REHABILITATE BRIDGES	F D THOMAS INC P O BOX 4663 MEDFORD OR 97501	QUINTRELL, HEIDI 5065 BOYD ROAD ARCATA, CA 95521 (707)825-4747	\$3,948,709 \$3,500,574 \$0	06/13/13 07/08/13 01/09/15	72% 88%
HA21							
01-LAK-20-13.5/31.4 01-0B0004 STP-P020-(170)E --()		IN LAKE COUNTY IN & NEAR LUCERNE FROM 0.1 MI WEST OF SAYRE AVE TO 0.2 MI WEST OF JUNCTION ROUTE 53 REPLACE HOT MIX ASPHALT	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	KRAFT, DAN 15533 40TH AVENUE CLEARLAKE, CA 95422 (530)713-7864	\$17,486,699 \$0 \$0	08/20/14 09/16/14	0% 0% SUSPENDED
HA22							
01-LAK-20-31.6/46.5 01-0C6204		IN LAKE COUNTY ON ROUTE 20, FROM JUNCTION 20/53 TO LAKE/COLUSA COUNTY LINE DIR'S EMERGENCY F.A. FIRE DAMAGE REPAIR	TEICHERT CONSTRUCTION DBA A. TEICHERT & SON, INC P.O. BOX 1890 DAVIS, CA 95617-1890	KRAFT, DAN P.O. BOX 457 LOWERLAKE, CA 95457 (707)994-5074	\$1,185,000 \$528,147 \$0	08/16/12 11/15/12 02/26/14	0% 45%
20.20 201130							
01-MEN-1-70.5/0 01-474904 ER-43M6-(004)E --()		IN MENDOCINO COUNTY NEAR WESTPORT FROM 0.8 MI NORTH OF TEN MILE RIVER BRIDGE TO 4.2 MI SOUTH OF BLUE SLIDE GULCH BRIDGE REPAIR STORM DAMAGE	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	LEES, CHUCK 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)496-4351	\$5,145,300 \$0 \$0	07/24/14 08/06/14	0% 0% SUSPENDED
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-20-/.1 01-0A2304		IN MENDOCINO COUNTY NEAR FORT BRAGG FROM ROUTE 1 TO BOATYARD DRIVE CONSTRUCT SIDEWALK, CURB-RAMPS &	ROBERT J FRANK CONSTRUCTION INC 2806 TARMAC RD REDDING CA 96003	ORTIZ, AL 925 N. FRANKLIN STREET FORT BRAGG, CA 95437 (707)962-0691	\$531,592 \$540,561 \$0	09/05/13 09/24/13 12/11/14	77% 100%
HB1							
01-MEN-101-43.1/49 01-262004		IN MENDOCINO COUNTY IN AND NEAR WILLITS FROM 1.3 KM SOUTH OF HAEHL OVERHEAD TO 2.9 KM SOUTH OF REYNOLDS HIGHWAY CONSTRUCT 2 LANE HIGHWAY	DESILVA GATES - FLATIRON WEST,A JOINT VENTURE 2100 GOODYEAR RD BENICIA CA 94510	WRIGHT, GEOFFREY 6301 NORTH STATE STREET UKIAH, CA 95482 (707)496-4355	\$138,572,222 \$81,098,730 \$0	07/26/12 08/31/12 07/25/16	48% 62%
HE14	SWPPP						
01-MEN-101-45.0/50.8 01-262024 ACNH-Q101-(203)E --()		IN MENDOCINO COUNTY IN AND NEAR WILLITS AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. REPAIR CONSTRUCT WETLANDS	SIERRA VIEW LANDSCAPE, INC. DBA RESTORATION RESOURCES 3888 CINCINNATI AVENUE ROCKLIN, CA 95765	THANGAVELAUTHAM, RAGU 300 EAST HILL ROAD WILLITS, CA 95490 (707)496-0437	\$3,985,000 \$2,829,997 \$326,461	08/05/14 09/24/14 01/16/15	68% 71%
20.10 075600							
01-MEN-101-50.7/51.2 01-0C9004 HSNH-Q101-(253)E --()		IN MENDOCINO COUNTY NEAR WILLITS FROM 0.05 MI SOUTH OF THE REYNOLDS HIGHWAY TO 0.53 MILES SOUTH OF RYAN CREEK ROAD OPEN GRADE AC OVERLAY	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	MUNES, NASH 300 EAST HILL ROAD WILLITS, CA 95490 (707)223-0791	\$646,577 \$0 \$0	10/01/14 10/10/14	0% 0% SUSPENDED
HB1							
01-MEN-101-58.9/61.5 01-0E1804		IN MENDOCINO COUNTY ABOUT 7 MILES SOUTH OF LAYTONVILLE FROM 0.4 MILE SOUTH TO 2.5 MILES NORTH OF ROUTE 101/162 HMA OVERLAY	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	FAZAL, IMRAN 6301 N. STATE STREET REDWOOD VALLEY, CA 95470 (707)485-8562	\$225,915 \$0 \$0	09/29/14 10/08/14	0% 0%
01-MEN-101-100.1/103.8 01-0C9504 NHP-Q101-(249)E --()		IN MENDOCINO COUNTY FROM 1.8 MILES SOUTH OF REYNOLDS SEPARATION TO PEIRCY SEPARATION BONDED WEARING COURSE	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	KOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	\$1,557,228 \$1,401,692 \$0	06/10/14 06/26/14 01/08/15	75% 90%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-128-14.3/40.6 01-378164 STP-P128-(052)E --()		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS CULVERT REHABILITATION	ARGONAUT CONSTRUCTORS PO BOX 639 SANTA ROSA CA 95402	FAZAL, IMRAN 6301 NORTH STATE STREET UKIAH, CA 95482 (707)834-1151	\$4,059,795 \$1,164,348 \$0	12/04/13 12/20/13 05/08/15	39% 29% SUSPENDED
HA42							
01-MEN-128-34.5/35.5 01-476604 ER-43M5-(004) --()		IN MENDOCINO COUNTY ABOUT 5 MILES EAST OF BOONVILLE FROM 0.5 MILE OF SHEARING CREEK BRIDGE #10- 59 TO 0.9 MILE WEST OF MAPLE REPAIR SLOPE, CONST GROUND ANCHORS	GOLDEN STATE BRIDGE INC EAST 3701 MALLARD DRIVE BENICIA CA 94510	FAZAL, IMRAN 6301 NORTH STATE STREET UKIAH, CA 95482 (707)485-8623	\$3,506,107 \$2,383,794 \$0	11/04/13 11/19/13 12/30/14	93% 68%
HA23							
01-MEN-128-48.6/50.3 01-378124 STP-X045-(025)E --()		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REHABILITATE CULVERTS	KEN'S WATER TENDER, INC. P.O. BOX 931 WILLOW CREEK CA 95573	FAZAL, IMRAN 6301 NORTH STATE STREET UKIAH, CA 95482 (707)485-8562	\$620,180 \$578,512 \$0	06/19/14 07/21/14 11/05/14 11/21/14	100% 100% COMPLETED
HA42							
01-MEN-162-11.6/0 01-0C2304		IN MENDOCINO COUNTY 1.5 MILES EAST OF MENDOCINO CONSTRUCTION THE RODEO CREEK BRIDGE # 10-237 DIR'S EMERGENCY F.A. REPAIR SLIPOUT	SERVICES, INC P.O. BOX 1517 WILLITS, CA 95490	KRAFT, DAN P.O. BOX 457 LOWERLAKE, CA 95457 (530)713-7864	\$1,485,000 \$798,231 \$0	03/30/12 06/24/12 05/21/12	62% 54%
20.20 201130							
01-MEN-271-7.2/0 01-497104		IN MENDOCINO COUNTY IN LEGGETT AT THE LEGGETT MAINTENANCE STATION HAZARDOUS WASTE DECONTAMINATION	INNOVATIVE CONSTRUCTION SOLUTIONS 4011 W CHANDLER AVENUE SANTA ANA, CA 92704	KOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	\$321,396 \$321,260 \$0	05/21/14 06/24/14 12/23/14	70% 100%
01-MEN-999-/0 01-0A4204		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REHABILITATE BRIDGES	MYERS AND SONS CONSTRUCTION LP 4600 NORTHGATE BLVD., STE 100 SACRAMENTO, CA 95834	KOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE, CA 95542 (707)834-1036	\$1,655,965 \$853,803 \$0	05/23/13 06/13/13 02/23/15	41% 52%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-999-/0 01-0A8104		IN MENDOCINO COUNTY ON ROUTES 1 AND 128 AT VARIOUS LOCATIONS BRIDGE DECK REHAB	BUGLER CONSTRUCTION 4847 HOPYARD RD.SUITE 4 NO.39 PLEASANTON CA 94588	LEES, CHUCK 925B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)496-4351	\$526,299 \$330,170 \$0	05/20/14 06/03/14 03/06/15	36% 59%
HM3							

Totals: Authorized Final Amt: \$237,050,795 Completed to Date: \$123,324,531 Work This Month: \$326,461

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-139-30.0/40 02-4F1304		IN LASSEN AND SHASTA COUNTIES AT VARIOUS LOCATIONS. AR CHIP SEAL	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001	BLINE, JEFF 13700 HWY 36E RED BLUFF, CA 96080 (530)949-2984	\$1,490,524 \$1,522,874 \$0	06/11/13 07/08/13 09/25/14	93% 97% SUSPENDED
02-LAS-395-56.5/61 02-3C0724 NH-S395-(240)E --()		IN LASSEN COUNTY AT AND NEAR JOHN STONVILLE FROM 0.1 MILE NORTH OF SUNNYSIDE ROAD TO 0.1 MILE SOUTH OF ROUTE 36. PAVEMENT REHAB.	HAT CREEK CONSTRUCTION & MATERIALS INC 24339 HIGHWAY 89 N BURNLEY CA 96013	BLINE, JEFF 471-800 DIANE DRIVE SUSANVILLE, CA 96130 (530)949-2984	\$2,594,604 \$2,719,681 \$0	05/24/13 06/13/13 06/30/14	96% 98% SUSPENDED
HA23							
02-LAS-395-61.6/76.6 02-3C0714 NHP-P395-(246)E --()		IN LASSEN COUNTY AT AND NEAR IN LASSEN COUNTY AT AND NEAR JOHNSTONVILLE AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF BANGHAM LANE REHABILITATE ROADWAY.	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 HWY 89 N. BURNLEY CA 96013	BLINE, JEFF 13700 HWY 36E RED BLUFF, CA 96080 (530)949-2984	\$12,333,831 \$6,987,511 \$0	06/25/14 07/21/14 05/19/15	48% 55%
HA23							
02-SHA-5-.1/0 02-3E6504 BHIM-000C-(357)E --()		IN SISKIYOU AND SHASTA COUNTIES AT VARIOUS LOCATIONS BRIDGE MAINTENANCE	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282	BAILEY, JOHN 1031 BUTTE STREET REDDING, CA 96001 (530)440-9554	\$3,879,240 \$3,813,235 \$0	04/11/13 05/06/13 10/06/14 12/03/14	100% 100% COMPLETED
02-SHA-5-39.5/40.8 02-378904 ACBR-0058-(337)N 00-58 3-(7N) --()		IN SHASTA COUNTY NEAR LAKEHEAD FROM 0.3 KM NORTH OF ANTLER SUMMIT OVERCROSSING TO 0.5 KM NORTH OF ANTLER UNDERPASS BRIDGE REPLACEMENT	TUTOR SALIBA CORPORATION 15901 OLDEN STREET SYLMAR CA 91342	RE, SHARI 18300 ANTLER SCHOOL RD, BLDG D LAKEHEAD, CA 96051 (530)238-2971	\$129,435,524 \$89,147,691 \$0	09/25/09 10/14/09 08/01/16	93% 69%
HA21	SWPPP						
02-SHA-5-/.1 02-0H0504		IN SHASTA COUNTY AT VARIOUS LOCATIONS ALONG ROUTES 5 AND 44 DIR'S EMERGENCY L.B. REPAIR IRRIGATION SYSTEM	MEYERS EARTHWORK, INC. P.O. BOX 493730 REDDING, CA 96049	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)229-0542	\$745,000 \$758,953 \$0	04/02/14 06/16/14 11/21/14	0% 100%

20.20
201130

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-44-4.2/14.5 02-4E4304 CHP-P044-(051)E --()		IN SHASTA COUNTY AT AND NEAR PALO CEDRO FROM 0.1 MILE WEST OF STILL-WATER CREEK BRIDGE TO 0.1 MILE EAST OF BEAR CREEK BRIDGE. PAVEMENT REHABILITATION.	TULLIS, INC. P.O. BOX 493416 REDDING CA 96049	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	\$5,190,953 \$0 \$0	11/07/14 11/24/14	0% 0%
02-SHA-299-2.5/4.3 02-1E10U4 ACHS-NH -(929)9 HSNH- 1-(2E) --()		IN SHASTA COUNTY ABOUT 17 MILES WEST OF REDDING FROM 2.5 TO 4.3 MILES EAST OF TRINITY COUNTY LINE. INCREASE CURVE RADII, WIDEN	WEST MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-2437	\$13,050,130 \$12,608,663 \$0	07/12/11 08/10/11 11/19/14 11/26/14	100% 100% COMPLETED
	SWPPP						
02-SHA-299-4.3/5.5 02-2E5104 ACHS- 299-(171) NHP-299 -(171)E --()		IN SHASTA COUNTY ABOUT 17.3 MILES WEST OF REDDING FROM 4.3 TO 5.5 MILES EAST OF TRINITY COUNTY CURVE IMPROVEMENT WITH HMA OVER AB	NORDIC INDUSTRIES INC 1437 FURNEAUX ROAD OLIVEHURST CA 95961	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)225-3193	\$12,309,947 \$11,356,984 \$0	11/29/12 01/10/13 12/03/14	92% 92%
	SWPPP						
02-SHA-299-18.4/18.7 02-4G4804 NHP-P299-(186)E --()		IN SHASTA COUNTY AT SHASTA FROM 0.1 MILE WEST OF FRENCH ALLEY TO RED BLUFF ROAD. CONSTRUCT SIDEWALKS	RTA CONSTRUCTION, INC. 9614 TANQUERAY COURT REDDING CA 96003	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-2437	\$1,722,382 \$0 \$0	11/24/14 12/19/14	0% 0%
02-SHA-299-30.3/40.7 02-360704 STP-P299-(176)E --()		IN SHASTA COUNTY AT AND NEAR BELLA VISTA FROM 0.3 MILE EAST OF INTERMOUNTAIN DRIVE TO 0.3 MILE WEST OF BACKBONE RIDGE ROAD REPAIR ROADWAY WITH HMA OVER AB	J F SHEA CONSTRUCTION INC P O BOX 494519 WEST REDDING CA 96049	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING, CA 96001 (530)356-7818	\$22,449,833 \$21,269,125 \$0	11/05/13 11/15/13 04/03/15	72% 91% SUSPENDED
	HA22						
02-SHA-299-83.0/84 02-2E74U4 STP-P299-(183)E --()		IN SHASTA COUNTY CURVE IMPROVEMENT AND TRUCK LANE	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N. BURNEY CA 96013	BADE, TIM 18300 ANTLER SCHOOL RD, BLDG D LAKEHEAD, CA 96051 (530)604-4845	\$3,398,929 \$0 \$0	10/08/14 10/22/14	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-3-6.9/23 02-4G9704		IN SISKIYOU COUNTY IN AND NEAR ETNA FROM 0.1 MILE SOUTH OF GAZELLE-CALLAHAN ROAD TO 0.6 MILE SOUTH OF HOLZHAUSER LANE. AR CHIP SEAL, REPLACE AC SURFACING	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET, STE 1000 MODESTO CA 95354	HINTON, JOHN 1745 S. MAIN STREET YREKA, CA 96097 (530)604-4847	\$1,826,340 \$0 \$0	12/08/14 12/22/14	0% 0% SUSPENDED
02-SIS-5-50.6/52.1 02-3C9204 ACBR-IM00-(591)7 --()		IN SISKIYOU COUNTY NEAR YREKA FROM 0.6 MILE SOUTH OF SHASTA RIVER BRIDGES TO 0.2 MILE SOUTH OF VISTA POINT DECK REPLACEMENT, SEISMIC RETROFIT	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049	BAILEY, JOHN 1031 BUTTE STREET REDDING, CA 96001 (530)604-4847	\$8,970,136 \$8,417,154 \$0	11/08/12 12/14/12 04/22/15	79% 94% SUSPENDED
HA21	SWPPP						
02-SIS-5-51.2/58.1 02-3E7604 ACIM-0059-(170)E --()		IN SISKIYOU COUNTY NEAR YREKA FROM 0.3 MILE SOUTH OF SHASTA RIVER BRIDGE TO 0.1 MILE NORTH OF KLAMATH RIVER ROAD UNDERCROSSING RECONSTRUCT ROAD WITH CONCRETE PAV	ROAD AND HIGHWAY BUILDERS OF CALIFORNIA INC P O BOX 70846 RENO NV 89570	HINTON, JOHN 1745 S. MAIN STREET YREKA, CA 96097 (530)604-4847	\$47,473,189 \$44,700,575 \$0	12/22/11 01/18/12 12/30/14	100% 94% SUSPENDED
	SWPPP						
02-SIS-5-/0 02-4E2804 IM-005 -(172)E --()		IN SISKIYOU COUNTY IN AND NEAR YREKA FROM YREKA CREEK BRIDGE TO 0.2 MI SO OF MINER ST UNDERCROSSING & FRM 1.0 MI SO TO 0.1 MI SO O CONSTRUCT CHAIN ON AREAS	TULLIS, INC. P.O. BOX 493416 REDDING CA 96049	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)605-5871	\$1,075,157 \$1,057,907 \$0	02/25/14 03/07/14 12/22/14	96% 98%
02-SIS-96-37.3/37.7 02-4G9404		IN SISKIYOU COUNTY NEAR HAPPY CAMP FROM 1.3 MILES EAST OF DOOLITTLE CREEK TO 1.0 MILES WEST OF BENJAMIN CREEK ROAD DIR'S EMERGENCY REPAIR ROCK SLIDE DAMAGED	R. BROWN CONSTRUCTION CO., INCHINTON, JOHN P.O. BOX 406 WILLOW CREEK, CA 95573	1745 S. MAIN STREET YREKA, CA 96097 (530)841-0173	\$3,760,000 \$3,042,578 \$0	01/21/14 02/28/14 12/31/14	100% 91% OVER RUN
20.20 201130							
02-SIS-96-56.0/0 02-4E6304 SHRP-P096-(053) --()		IN SISKIYOU COUNTY NEAR SEIAD VALLEY AT 3.5 MILES EAST OF THOMPSON CREEK BRIDGE REPLACE CULVERT WITH BRIDGE.	STEWART ENGINEERING INC PO BOX 990010 REDDING CA 960990010	LOADER, MARK 1031 BUTTE STREET REDDING, CA 96001 (530)496-3609	\$2,460,817 \$2,475,980 \$0	04/08/14 04/30/14 11/19/14 12/04/14	100% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-96-/77.5 02-2E2914 HSTP-P096-(051)E --()		IN SISKIYOU COUNTY AT VARIOUS LOCATIONS FROM SHASTA COUNTY LINE TO 0.2 MILE NORTH OF KLAMATH RIVER BRIDGE 02-0117. BRIDGE MAINTENANCE	SANTA MARGARITA CONSTRUCTION CORPORATION P O BOX 357 TEMPLETON CA 93465	BLINE, JEFF 1555 E MAIN STREET QUINCY, CA 95971 (530)440-5157	\$6,624,092 \$6,807,442 \$0	02/22/13 03/12/13 12/30/14	93% 99%
	WPCP						
02-SIS-97-2.1/2.5 02-4G00U4		IN SISKIYOU COUNTY NEAR WEED FROM ANGEL VALLEY ROAD TO MAPLE AVENUE. WIDEN SHOULDERS	TULLIS, INC. P.O. BOX 493416 REDDING CA 96049	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)605-5871	\$447,477 \$0 \$0	11/17/14 12/03/14	0% 0% SUSPENDED
02-SIS-97-23.2/28 02-0H4804		IN SIS COUNTY ON 96 FROM 0.2 MILE W. OF SWILLUP CREEK BRIDGE TO EMPIRE CREEK BRIDGE & 97 FROM 1.3 N. OF GRASSLAKE SRRA DIR'S EMERG TREES AND DEBRIS REMOVAL	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89 N BURNEY, CA 96013	HINTON, JOHN 1745 S. MAIN STREET YREKA, CA 96097 (530)604-4847	\$174,802 \$151,192 \$0	09/10/14 10/21/14 02/28/15	37% 53%
20.20 201130							
02-TEH-5-24.5/26.9 02-0H1204		IN TEHAMA COUNTY IN RED BLUFF FROM 0.3 MI SOUTH OF SOUTH MAIN STREET VER-CROSSING TO THE SACRAMENTO RIVER BRIDGE NO. 08-0096 DIR'S INSTALL RECYCLED WATER SUPPLY	MEYERS EARTHWORK, INC. P.O. BOX 493730 REDDING, CA 96049	BENNER, HENRY 13700 HWY 36 EAST RED BLUFF, CA 96080 (530)949-8132	\$1,585,000 \$791,117 \$0	05/15/14 08/04/14 01/05/15	100% 50% OVER RUN
20.20 201130							
02-TEH-32-5.1/6.3 02-4E90U4 STP-P032-(042)E --()		IN TEHAMA COUNTY ABOUT 18 MILES EAST OF FOREST RANCH FROM 1.6 TO 2.9 MILES EAST OF SODA SPRINGS ROAD CURVE IMPROVEMENT AND TRUCK LANE	EAST KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	\$3,056,108 \$0 \$0	12/08/14 12/19/14	0% 0%
02-TEH-32-22.3/22.7 02-0H1404		IN TEHANA COUNTY ABOUT 37 MILES EAST OF FOREST RANCH FROM 0.6 MILE WEST TO 0.1 MILE WEST OF DEER CREEK BRIDGE DIR'S EMERGENCY L.B. IMPROVE CATCHMENT AREA & DRANAGE ON CUT SL	HAT CREEK CONSTRUCTION & MATERIALS, INC. 24339 STATE HWY 89N BURNEY, CA 96013	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	\$1,315,000 \$1,207,138 \$0	04/10/14 05/22/14 09/23/14	0% 92%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-3-26.1/0 02-4F6304		IN TRINITY COUNTY ABOUT 10 MILES SOUTH OF DOUGLAS CITY AT 0.1 MILE SOUTH OF BROWNS CREEK BRIDGE. SLOPE REPAIR	ROBERT J. FRANK CONSTRUCTION, INC. 2806 TARMAC ROAD REDDING CA 96003	GREWAL, MANDHIR 1031 BUTTE STREET REDDING, CA 96001 (530)604-5107	\$224,570 \$0 \$0	10/06/14 10/22/14	0% 0%
02-TRI-299-.4/.8 02-2E3504 HSNH-P299-(175)E --()		IN TRINITY COUNTY NEAR SALYER FROM 0.7 MILE TO 0.2 MILE WEST OF CAMPBELL RIDGE ROAD CURVE IMPROVEMENT WITH HMA OVER AB	STEELHEAD CONSTRUCTORS INC P O BOX 997 PALO CEDRO CA 96073	QUINTRELL, HEIDI 5065 BOYD RD., SUITE H ARCATA, CA 95521 (707)825-4747	\$4,015,864 \$1,396,754 \$0	07/19/13 08/07/13 05/07/15	64% 35%
02-TRI-299-12.3/12.9 02-3E7904 HSNH-P299-(182)E --()		IN TRINITY COUNTY NEAR BURNT RANCH FROM 1.4 MILES TO 0.9 MILE WEST OF MILL CREEK ROAD. CURVE IMPROVEMENT	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING CA 96049	CLEMENTS, BRENT 1031 BUTTE STREET REDDING, CA 96001 (530)604-7369	\$4,947,910 \$0 \$0	09/24/14 10/08/14	0% 0% SUSPENDED
02-TRI-299-19.2/19.5 02-4F7404		IN TRINITY COUNTY NEAR DEL LOMA FROM 0.3 MILE WEST OF SWEDE CREEK ROAD TO SWEDE CREEK ROAD. CONSTRUCT DRAPERY	R. BROWN CONSTRUCTION COMPANY, INC. P.O. BOX 406 WILLOW CREEK CA 955730406	CLEMENTS, BRENT 1031 BUTTE STREET REDDING, CA 96001 (530)604-7369	\$300,730 \$0 \$0	11/14/14 12/01/14	0% 0%
02-VAR--/0 02-4F6904		IN SHASTA, SISKIYOU, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS. BRIDGE MAINTENANCE	NACS, INC. C/O SHASTA CONSTRUCTORS, INC. 1710 DOUGLAS DR. N, SUITE 109 GOLDEN VALLEY, MN 55422	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)604-5118	\$1,907,635 \$1,323,915 \$0	04/28/14 05/23/14 01/04/15	61% 70% SUSPENDED
02-VAR--/0 02-4F7004		IN LASSEN, PLUMAS, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS.	Q & D CONSTRUCTION INC. 1050 S. 21ST SPARKS NV 89431	COLLINS, RON 1555 E. MAIN STREET QUINCY, CA 95971 (530)605-5866	\$1,509,293 \$1,406,114 \$0	05/12/14 05/23/14 12/10/14 12/16/14	100% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-VAR--/0 02-4E5304 CSTP-X089-(107)E --()		IN SHASTA COUNTY AT VARIOUS LOCATIONS. BRIDGE REHABILITATION.	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049	NATHAN ALEXANDER 1031 BUTTE STREET REDDING CA 96001 (530)604-5102	\$5,990,867 \$4,934,369 \$0	10/25/13 11/12/13 01/30/15	79% 80%
02-VAR--/0 02-4E8114 STP-000C-(375)E --()		IN PLUMAS, SISKIYOU, AND TRINITY COUNTIES AT VARIOUS LOCATIONS. HMA, AGGREGATE BASE, ELECTRIC, EXCAV	TULLIS, INC. P.O. BOX 493416 REDDING CA 96049	GRANADOS, ANTHONY 13700 HWY 36E RED BLUFF, CA 96080 (530)949-8132	\$1,790,072 \$0 \$0	09/30/14 10/16/14	0% 0%
02-VAR--/0 02-4E5404		IN SHASTA AND SISKIYOU COUNTIES AT VARIOUS LOCATIONS. BRIDGE MAINTENANCE	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282	MALLORY, NICOLE 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)605-5871	\$1,975,604 \$1,926,286 \$0	05/10/13 06/04/13 12/09/14 12/10/14	100% 100% COMPLETED
02-VAR--/0 02-0H5204		IN SHASTA, SISKIYOU, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL WELLS, PUMPS, FILTERS	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING, CA 96002	BAILEY, JOHN 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9806	\$735,000 \$0 \$0	09/22/14 11/06/14	0% 0%
20.20 201130							
02-VAR--/0 02-0H5304		IN SHASTA, SISKIYOU, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. REPAIR WATER SUPPLY	STEWART ENGINEERING, INC. P.O. BOX 990010 REDDING, CA 96099	HINTON, JOHN 1745 S. MAIN STREER YREKA, CA 96097 (530)604-4847	\$735,000 \$0 \$0	09/22/14 10/31/14	0% 0%
20.20 201130							
02-VAR--/0 02-4G1604 NHPI-000C-(371)E --()		IN SHASTA AND SISKIYOU COUNTIES FROM 0.6 MILE NORTH OF SIMS UNDER-CROSSING TO SACRAMENTO RIVER BRIDGE OVERHEAD. COLD PLANE AND REPLACE HMA/DIG-OUTS	J.F. SHEA CONSTRUCTION, INC. P. O. BOX 494519 REDDING CA 96049	BAILEY, JOHN 1031 BUTTE STREET REDDING, CA 96001 (530)949-2340	\$6,802,772 \$6,156,577 \$0	05/13/14 05/23/14 10/24/14	87% 90%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14**

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
Totals:	Authorized Final Amt:	<u>\$318,304,331</u>	Completed to Date:	<u>\$235,979,814</u>	Work This Month:	<u>\$0</u>	

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-70-26.7/27.1 03-3E1204 BHST-P070-(129) --() HA21		IN BUTTE COUNTY ABOUT 10.9 MILES NORTH OF OROVILLE FROM 0.2 MILE EAST OF PENTZ ROAD TO 0.2 MILE EAST OF CHEROKEE ROAD SEISMIC RETROFIT	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING CA 96049	STEINER, BRIAN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-3679	\$1,483,114 \$0 \$0	10/06/14 10/16/14	0% 0% SUSPENDED
03-BUT-70-/0 03-3M64A4 20.80 000380		IN BUTTE COUNTY, ON ROUTES 70, 162,191-PM VARS DIR'S EMERGENCY F.A. REPAIR OF POLYESTER/METHACRYLATE	J.F. SHEA CONSTRUCTION, INC. P.O. BOX 494519 REDDING, CA 96049	WOOD, JUSTIN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)682-3831	\$390,000 \$280,920 \$0	10/17/13 01/22/14 01/14/14	100% 72%
03-BUT-99-28.1/29.6 03-3E6204 NHBR-P099-(536) --() HA21		NEAR CHICO FROM ESTATES DRIVE TO 0.4 MILE NORTH OF BUTTE CREEK BRIDGE 12-126R REPLACE BRIDGE (SCOUR)	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	\$7,634,935 \$6,632,958 \$0	04/03/13 04/22/13 06/01/15	80% 87%
03-BUT-99-32.4/33.3 03-3A0424 HB4N SWPPP		IN BUTTE COUNTY IN CHICO FROM ROUTE 32 UNDERCROSSING TO EAST FIRST AVENUE INC UNDERCROSSING WIDEN ROADWAY AND BRIDGES	VIKING CONSTRUCTION COMPANY P O BOX 1508 RANCHO CORDOVA CA 95741	THOMAS, SHAHNA 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)533-4526	\$26,411,778 \$25,531,074 \$0	07/08/11 08/05/11 12/30/14	77% 98%
03-COL-5-22.3/0 03-4M2004 HM3H		IN COLUSA, BUTTE, AND GLENN COUNTIES ON ROUTES 5, 20, 32,149, AND 162 AT VARIOUS LOCATIONS SUB-SCOUR MITIGATION-7 BRIDGES	BLAISDELL CONSTRUCTION INC. PO BOX 938 ANDERSON CA 96007	CRETE, MATT 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)682-3759	\$634,745 \$221,281 \$0	07/02/14 07/21/14 10/15/15	32% 34%
03-ED-49-23.9/35 03-3F6704 STP-P049-(159) --() HA22		ABOUT 9 MILES NORTH OF PLACERVILLE FROM LOTUS ROAD TO 0.5 MILE NORTH OF ROUTE 193 PAVEMENT OVERLAY	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BOULEVARD STE 260 SACRAMENTO CA 95826	WOODRUFF, JARRETT 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$5,918,359 \$0 \$0	12/03/14 12/19/14	0% 0%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-17.0/17.3 03-3F8904 NHP-050 -(136)E --()		IN EL DORADO COUNTY IN PLACERVILLE FROM 0.7 TO 0.4 MILE WEST OF MAIN STREET INSTALL GRATED DRAIN LINE AND DI'S	AMERICA PACIFIC CONSTRUCTION 201 LAUREL AVE #13 BREA CA 92821	NANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)218-4803	\$237,102 \$0 \$0	12/08/14 12/22/14	0% 0%
03-ED-50-31.3/0 03-0F2204 BRNH-P050-(133)E --()		ABOUT 11.0 MILES EAST OF PLACERVILLE AT SLY PARK ROAD UNDERCROSSING 25-42 INC. IN EL DORADO COUNTY REPLACE BRIDGE	VIKING CONSTRUCTION COMPANY, P. O. BOX 1508 RANCHO CORDOVA CA 95741	WOODRUFF, JARRETT 11232 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$5,114,614 \$4,788,015 \$0	02/25/14 03/13/14 12/24/14	100% 93%
HA21							
03-ED-50-67.6/72.9 03-1A7314 NH-P050-(131)E --()		IN EL DORADO COUNTY IN AND NEAR MYERS FR JOHNSON PASS ROAD TO INCLINE ROAD STORM WATER QUALITY IMPROVEMENTS	DON GARCIA EXCAVATING AND PAVING INC P O BOX 7176 SOUTH LAKE TAHOE, CA 96158	ALTERTON, NATHAN 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)957-1110	\$6,149,118 \$6,066,019 \$0	08/08/13 08/27/13 10/31/14 12/16/14	100% 100% COMPLETED
HA42 HA22 HB4N							
03-ED-50-/80.4 03-4M5104		IN EL DORADO, SACRAMENTO, AND YOLO COUNTIES AT VARIOUS LOCATIONS ON ROUTES 50, 51, AND 193 METHACRYLATE AND POLYESTER BRIDGE	PENHALL COMPANY P.O. BOX 842911 LOS ANGELES, CA 90084-2911	GUTIERREZ, BOJANA 3855 N. FREEWAY BLVD, STE. 120 SACRAMENTO, CA 95834 (916)801-3455	\$2,771,631 \$2,695,336 \$0	05/31/13 06/27/13 09/22/14	96% 91% SUSPENDED
HM3H							
03-ED-89-8.6/13.8 03-1A8424 STP-P089-(109)E --()		IN AND NEAR SOUTH LAKE TAHOE FROM ROUTE 50 TO CASCADE ROAD STORM WATER QUALITY IMPROVEMENTS	QUALCON CONTRACTORS INC. 1645 ESERALDA AVENUE MINDEN NV 89423	ALTERTON, NATHAN 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)957-1110	\$11,415,113 \$0 \$0	09/26/14 10/10/14	0% 0%
HA42 HA22 HB4N							
03-ED-89-18.0/24.9 03-1A8444 ACST-P089-(105)P P08-9 10-() --()		IN EL DORADO COUNTY ABOUT 8.3 MILES NORTH OF SOUTH LAK TAHOE FROM 0.1 MILE NORTH OF EAGLE FALLS SIDEHILL VIADUCT NO 5 TO MEEKS CRE HMA OVERLAY AND WIDEN ROADWAY	DIABLO CONTRACTORS INC 7 CROW CANYON COURT, SUITE 10 SAN RAMON CA 94583	MONTPLAISIR, JARET 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)682-5837	\$11,768,440 \$6,049,176 \$0	06/19/13 07/22/13 06/01/16	42% 51% SUSPENDED
HA42 HB4N HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-193-6.0/12.7 03-3M9204		NEAR GEORGETOWN FROM 0.2 MILE WEST OF SIERRA NEVADA CONSTRUCTION, SLIGER MINE ROAD TO MAIN STREET COLD IN PLACE RECYCLING WITH HMA	SIERRA NEVADA CONSTRUCTION, INC. 2055 E. GREG STREET SPARKS NV 89431	WOODRUFF, JARRETT 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	\$3,031,559 \$1,669,594 \$0	05/21/14 06/06/14 11/10/14	77% 58%
HM1							
03-ED-193-10.1/10.1 03-2F7204 STP- () --()		IN EL DORADO COUNTY, NEAR GEORGETOWN, ABOUT 0.6 MILE WEST OF GRAYBAR MINE ROAD DIR'S EMERGENCY F.A. REPAIR EB SHOULDER AND SLOPE BELOW	DOUG VEERKAMP GENERAL ENG. INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	INCANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)621-0986	\$370,000 \$181,787 \$0	05/13/11 11/03/11 06/23/11	67% 100%
20.20 201130							
03-ED-193-25.8/25.8 03-2F6504 STP- () --()		IN EL DORADO COUNTY, NEAR PLACERVILLE, ABOUT 1.2 MILES EAST OF THE SOUTH FORK AMERICAN RIVER BRIDGE DIR'S EMERGENCY F.A. PLACE ROCK SLOPE PROTECTION IN THE FAILED	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	NANUGONDA, VEERA 3065 BLAIR AVE, P.O. BOX 2424 PLACERVILLE, CA 95667 (530)621-0986	\$300,000 \$88,255 \$0	03/28/11 03/28/11 05/13/11	100% 29%
20.20 201130							
03-NEV-20-12.8/15.9 03-3E0604 BHNH-SP02-(016)2 --()		IN GRASS VALLEY AND IN NEVADA CITY AT ROUTE 20/174 SEPARATION AND AT GOLD FLAT ROAD OVERCROSSING POLYESTER CONCRETE AND HMA OVERLAY	DEBRUIN CONSTRUCTION INC P O BOX 1355 STOCKTON CA 95231	CATANIA, DAVID 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)218-1752	\$1,031,882 \$50,000 \$0	08/24/11 10/03/11 08/23/12	100% 100% SUSPENDED
HA21 WPCP							
03-NEV-49-5.6/6 03-3F9504 STP-P049-(157) --()		NEAR GRASS VALLEY FROM 0.2 MILE SOUTH OF HOLCOMB/CHERRY CREEK ROAD TO 0.2 MILE NORTH OF HOLCOMB/CHERRY CREEK ROAD WIDEN TO ADD A NORTHBOUND RIGHT	HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423	CULLEY, STEVEN 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (916)952-7196	\$456,237 \$439,329 \$0	06/20/14 07/11/14 12/22/14	100% 95%
03-NEV-80-5.0/0 03-4M5004		IN NEVADA AND PLACER COUNTIES AT VARIOUS LOCATIONS METHACRYLATE AND POLYESTER DECKS	J M CLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	VANDELL, SAM 2520 WARREN DR., SUITE A ROCKLIN, CA 95677 (916)869-1867	\$1,088,498 \$978,714 \$0	06/12/13 06/27/13 01/02/15	87% 88%
HM3H							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-80-21.2/28.1 03-4M8404 IM-0804-(199) --()		IN NEVADA COUNTY IN AND NEAR TRUCKEE RIVER BRIDGE 17-012 TO TRUCKEE RIVER BRIDGE 17-063 GRIND EXISTING BONDED WEARING	ACME CONCRETE PAVING INC, DBA ACPI 4124 E BROADWAY AVE SPOKANE WA 99202	CROSBY, TIM 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)320-6460	\$7,631,421 \$2,323,877 \$0	06/24/14 07/24/14 01/22/15	48% 30% SUSPENDED
03-NEV-80-28.0/0 03-4M6104		NEAR FLORISTAN AT TRUCKEE RIVER BRIDGE 17-0063 R/L SUB STRUCTURE MITIGATION AND BRIDGE	C.C. MYERS, INC. 3286 FITZGERALD ROAD RANCHO CORDOVA CA 95742	CROSBY, TIM 10960 WEST RIVER STREET TRUCKEE, CA 96161 (530)320-6460	\$1,965,500 \$1,455,653 \$0	05/22/14 07/11/14 12/23/14	62% 74% SUSPENDED
HM3							
03-NEV-80-28.0/0 03-3E1104 NHIM-0804-(200) --()		NEAR FLORISTON AT TRUCKEE RIVER BRIDGE #17-0063R/L PAINT STRUCTURES	F.D. THOMAS, INC. 217 BATEMAN DR. CENTRAL POINT OR 97502	PUSTOV, MICHAEL 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (906)208-9974	\$1,487,000 \$0 \$0	11/25/14 12/10/14	0% 0%
HA21							
03-NEV-80-29.5/0 03-4M7104		IN PLACER AND NEVADA COUNTIES AT VARIOUS LOCATIONS REPLACE JOINT SEALS AND	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	DELONG, ERIC 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)996-0601	\$2,669,224 \$2,459,803 \$0	04/22/14 05/16/14 02/23/15	68% 92% SUSPENDED
HM							
03-PLA-80-8.1/37.8 03-3E1004 BHIM-0803-(243)E --()		IN AND NEAR LOOMIS AT VARIOUS LOCATIONS FROM BRACE ROAD OVERCROSSING TO MAGRA ROAD OVERCROSSING MAGRA OVERCROSSING VERTICAL CLEARANCE FOR PERMIT VEH	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550	CLARK, MARTIN 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (530)218-4832	\$20,831,900 \$4,053,011 \$0	01/28/14 02/21/14 11/13/15	35% 19%
HA21							
03-PLA-80-34.6/34.9 03-2F2504		IN PLACER COUNTY NEAR COLFAX, FROM 1.8 MILES EAST OF ROUTE 174/80 SEPARATION TO 0.2 MILES WEST OF LONG RAVINE BRIDGE REMOVE MAT'L, PLACE K-RAIL, SIDESLOPE RPR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE, CA 95077-5085	SCHEIBER, TROY 33 DEPOT STREET COLFAX, CA 95713 (530)346-7513	\$355,000 \$138,197 \$0	12/20/10 06/16/11 01/25/11	100% 39%
20.10 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-89-/T8.5 03-2A9204 ACST-P089-(102)E P0-89 1-(2E) --()		IN EL DORADO AND PLACER COUNTIES AT AND NEAR TAHOE CITY FROM 0.2 MILE SOUTH OF THE EL DORADO/PLACER COUNTY LINE TO THE TRUCKEE RIV REHAB PAVEMENT AND DRAINAGE SYSTEM	ROAD AND HIGHWAY BUILDERS LLC PO BOX 70846 RENO NV 89570	ISKIN, ROY 10960 WEST RIVER ST, STE 101A TRUCKEE, CA 96161 (530)682-7172	\$34,852,821 \$11,064,148 \$0	04/10/12 04/27/12 10/09/15	43% 32% SUSPENDED
HA23	SWPPP						
03-PLA-267-/6.8 03-2F2904 STP-P267-(022) --()		NEAR TRUCKEE FROM NEVADA COUNTY TO BROCKWAY SUMMIT PAVEMENT REHAB	LINE TEICHERT CONSTRUCTION 24207 COUNTY ROAD 100A DAVIS CA 95616	CULLEY, STEVEN 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (916)952-7196	\$3,309,699 \$0 \$0	12/08/14 12/31/14	0% 0%
HA22							
03-SAC-5-23.3/0 03-3F0404 IMNH-0056-(341) --()		IN THE CITY AND COUNTY OF AT 1.4 MILE SOUTH OF BOULEVARD REPLACE ALL PUMP HOUSE COMPONENTS	SACRAMENTO ROADWAY ENGINEERING WORKS INC 3442 6TH STREET CERES CA 95307	BULLARD, BRENT 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)713-6823	\$1,266,302 \$0 \$0	12/12/14 12/31/14	0% 0%
HA42							
03-SAC-5-23.6/0 03-2F21U4 BHNH-000C-(362) --()		IN SACRAMENTO AT WEST END VIADUCT BRIDGE 24-0069 R/L AND IN WEST SACRAMENTO AT SACRAMENTO RIVER VIADUCT BRIDGE 24-0004 R/L BRIDGE DECK REHABILITATION	MYERS AND SONS/RL WADSWORTH JOINT VENTURE 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95833	GUTIERREZ, BOJANA 3855 NORTH FREEWAY BLVD #120 SACRAMENTO, CA 95834 (916)801-3455	\$18,232,495 \$16,017,555 \$0	12/20/13 12/30/13 11/27/14	97% 88%
HB1							
03-SAC-50-16.9/17.4 03-4F0704 NH-P050-(135) --()		IN RANCHO CORDOVA AT NATOMA OVERHEAD WIDEN STRUCTURE, EXTEND WEAVE LANE	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. DUBLIN CA 94568	ESTEPA, JOSEPH 2366 MARITIME DRIVE ELK GROVE, CA 95758 (530)682-3622	\$5,265,815 \$0 \$0	10/31/14 11/24/14	0% 0%
03-SAC-51-2.6/44.7 03-4M7304		IN SACRAMENTO COUNTY ON ROUTES 51, 99, AND 160 AT VARIOUS LOCATIONS DECK METHACRYLATE, REHAB AND JOINT	WEST COAST STRUCTURES, INC WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	DBALEE, SUSHMA 3855 N FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)718-8055	\$1,061,551 \$278,895 \$0	06/05/14 07/11/14 01/05/15	39% 24%
HM1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-51-6.0/8.3 03-1A1404		IN SACRAMENTO COUNTY IN SACRAMENTO FROM HOWE AVENUE TO 0.5 KM EAST OF WATT AVENUE PLANTING AND IRRIGATION	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	SAGER, JANET 3855 NORTH FREEWAY BLVD, STE 120 SACRAMENTO CA 95834 (916)263-4912	\$1,365,464 \$1,381,185 \$0	10/15/09 11/02/09 02/19/15	0% 0% PLANT EST SATIS
HA25	SWPPP						
03-SAC-80-/M10.4 03-3797U4 ACIM-0803-(237)E HR- ()		IN YOLO AND SACRAMENTO COUNTIES REPLACE PCCP AND PLACE HMA	BAY CITIES / MYERS JV 3286 FITZGERALD ROAD RANCHO CORDOVA, CA 95742-6811	MORALES, LEOBARDO 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)799-3376	\$96,624,869 \$66,082,528 \$0	07/29/11 08/24/11 02/26/16	49% 68%
HB5	SWPPP						
03-SAC-160-44.5/47.1 03-4M5804		IN SACRAMENTO AND YOLO COUNTIES AT VARIOUS LOCATIONS INDIVIDUAL SLAB REPLACEMENT	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BLVD STE 260 SACRAMENTO CA 95826	GHASSEMI, MOHSSEN 3951 PERFORMANCE DR., SUITE C SACRAMENTO, CA 95838 (916)869-6087	\$1,418,634 \$866,159 \$0	04/15/14 05/05/14 11/21/14	66% 61% SUSPENDED
HM1							
03-SUT-99-11.0/14.3 03-1A4324 SARR-P099-(529)E P0-99 5-(9E) --()		IN SUTTER COUNTY NEAR NICOLAUS FROM POWER LINE ROAD TO 0.1 MILE SOUTH OF LAUREL AVENUE WIDEN TO FOUR LANES	NEHEMIAH CONSTRUCTION INC 12150 TRIBUTARY PT DR. STE120 GOLD RIVER, CA 95670	TOLLISON, RON 379 COLUSA AVENUE YUBA CITY CA 95991 (530)822-4313	\$35,257,348 \$18,108,727 \$0	07/14/10 07/28/10 02/05/14	37% 52%
HE13	SWPPP						
03-SUT-99-11.0/14.3 03-1A43A4 SARR-P099-(529)E P0-99 5-(9E) --()		IN SUTTER COUNTY NEAR NICOLAUS FROM POWER LINE ROAD TO 0.1 MILE SOUTH OF LAUREL AVENUE WIDEN TO FOUR LANES	DE SILVA GATES MCM A JNT VNTR OF DE SILVA GATES PO BOX 620 NORTH HIGHLANDS, CA 956600620	RIVERA, FERNANDO 379 COLUSA AVENUE YUBA CITY CA 95991 (530)822-4313	\$30,036,871 \$27,964,034 \$0	09/04/12 09/04/12 04/21/15	79% 92%
HE13	SWPPP						
03-SUT-99-13.6/26.1 03-3F7704 HSST-000C-(374) --()		AT VARIOUS LOCATIONS IN BUTTE, COLUSA, PLACER, SACRAMENTO, SUTTER, AND YOLO COUNTIES INSTALL SHOULDER AND CENTERLINE	CHRISP COMPANY 43650 OSGOOD ROAD FREMONT CA 94539	WARD, DONALD 2520 WARREN DR. STE A ROCKLIN, CA 95677 (916)478-0482	\$1,505,586 \$1,246,634 \$0	07/24/14 08/14/14 02/06/15	60% 83%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SUT-99-30.6/32.7 03-1F5004 STP-P099-(536)E --()		IN SUTTER COUNTY IN AND NEAR YUBA CITY FROM ROUTE 20 TO 1.4 KM NORTH OF QUEENS AVENUE OVERCROSSING PERFORM HIGHWAY PLANTING AND	ELITE LANDSCAPING INC 2972 LARKIN AVENUE CLOVIS CA 93612	SAGER, JANET 3855 N FREEWAY BLVD, STE 120 SACRAMENTO CA 95834 (916)263-4912	\$1,829,997 \$1,784,252 \$0	12/10/10 02/07/11 12/11/14	0% 0% PLANT EST SATIS
HA25	WPCP						
03-SUT-99-/1.6 03-406604 HP21-L620-(304)8 --()		IN SACRAMENTO AND SUTTER COUNTIES FROM 0.6 MILES SOUTH OF SUTTER COUNTY LINE TO 0.7 MILES NORTH OF RIEGO ROAD MITIGATED NEGATIVE D CONSTRUCT INTERCHANGE WITH HMA	TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN CA 95765	TRI, PRESTON 3951 PERFORMANCE DR.,SUITE E SACRAMENTO, CA 95838 (916)416-5572	\$19,509,428 \$18,371,059 \$0	10/01/12 11/06/12 04/02/15	45% 93%
HE11	SWPPP						
03-VAR-20-/17.1 03-4F5704		VARIES, CALTRANS MAINTENANCE LANDSCAPING AREAS IN DISTRICT 3 AND SUTTER COUNTIES DIR'S EMERGENCY F.A. MODIFY IRRIGATION SYSTEM AND INSTALL MULCH	CLEARWATER CONSTRUCTION YOLO SERVICES, INC. DBA CLEARWATER LANDSCAPE SERVIES 3908 PLACITAS DR CAMERON PARK, CA 95682	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$485,000 \$498,793 \$0	03/19/14 05/28/14 08/07/14 12/24/14	0% 100%
20.20 201130							
03-VAR-20-/43.9 03-4F5504		VARIES, CALTRANS MAINTENANCE LANDSCAPING AREAS IN DISTRICT 3 SACRAMENTO, YOLO, EL DORADO AND PLACER COUNTIES DIR'S EMERGENCY F.A. MODIFY EXISTING IRRIGATION SYSTEMS	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$2,485,000 \$2,328,119 \$0	03/20/14 05/22/14 12/31/14	0% 94%
20.20 201130							
03-VAR-32-/37.7 03-4F5604		VARIES, CALTRANS MAINTENANCE LANDSCAPING AREAS IN DISTRICT 3 BUTTE, COLUSA, SUTTER, YUBA AND NEVADA COUNTIES DIR'S EMERGENC MODIFY IRRIGATION SYSTEM AND INSTALL MULCH	AERCO PACIFIC, INC. 11370 J AMALGAM WAY RANCHO CORDOVA, CA 95670	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$2,485,000 \$2,476,616 \$0	03/19/14 05/28/14 12/31/14	0% 99%
20.20 201130							
03-VAR-50-/23.1 03-4F5404		VARIES, CALTRANS MAINTENANCE LANDSCAPING AREAS IN DISTRICT 3 SACRAMENTO, PLACER, YUBA AND YOLO COUNTIES DIR'S EMERGENCY F.A. UPGRADE EXISTING CALSENSE RICS SYSTEM	PARKER LANDSCAPE DEVELOPMENT, INC. 6251 SKY CREEK DR STE A SACRAMENTO, CA 95828	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	\$735,000 \$698,791 \$0	03/19/14 05/21/14 12/31/14	0% 95%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR-51-5.5/8.1 03-3F4704		IN EL DORADO, NEVADA AND SACRAMENTO COUNTIES, ON VARIOUS AND VARIOUS POST MILES DIR'S EMERGENCY L.B. REPLACE ELECTRICAL SYSTEMS	STUDEBAKER BROWN ELECTRIC, INC 2008 OPPORTUNITY DR., #140 ROSEVILLE, CA 95678	INCCHOHAN, MOHAN 3855 N. FRRRWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)801-6092	\$331,803 \$346,798 \$0	08/15/12 09/19/12 02/08/13	100% 100%
20.20 201130							
03-VAR--/0 03-2F0004 HSST-000C-(373) --()		IN BUTTE, COLUSA, GLENN, SACRAMENTO, SUTTER, YOLO, AND YUBA COUNTIES AT VARIOUS LOCATIONS UPGRADE GUARDRAIL END TREATMENTS	DIRT AND AGGREGATE INTERCHANGE, INC. 20905 NE SANDY BLVD. FAIRVIEW OR 97024	TOLLISON, RON 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3995	\$6,872,222 \$1,402,664 \$0	08/11/14 08/21/14 09/10/15	19% 20% SUSPENDED
HB1							
03-YOL-5-9.4/0 03-4M7004		IN SACRAMENTO, SAN JOAQUIN, SOLANO COUNTIES AT VARIOUS LOCATIONS REPLACE METHACRYLATE AND JOINT	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	SCOTT, JEFF 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)847-4916	\$1,685,555 \$1,440,899 \$0	05/12/14 05/29/14 02/09/15	71% 84%
03-YOL-5-11.3/0 03-4M7404 BHNH-000C-(376) --()		IN YOLO AND COLUSA COUNTIES COUNTY ON ROUTES 5, 80, AND 505 AT VARIOUS LOCATIONS (14 BRIDGES) BRIDGE REHABILITATION	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 3701 MALLARD DRIVE BENICIA CA 94510	HAMM, JEFFREY 3951 PERFORMANCE DR., SUITE C SACRAMENTO, CA 95838 (916)263-5653	\$4,616,515 \$0 \$0	10/02/14 10/21/14 04/17/15	0% 0%
HM							
03-YUB-20-13.3/20.3 03-3F0004 NH-P020-(171)1 --()		ABOUT 12 MILES EAST OF MARYSVILLE FROM MARYSVILLE ROAD TO 0.3 MILE EAST OF LOWER SMARTVILLE ROAD HMA OVERLAY	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	KNUDSON, CAMERON 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3842	\$4,436,895 \$0 \$0	11/25/14 12/18/14	0% 0%
HA22							
03-YUB-70-14.2/15.1 03-0A5804 NHX1-1501-(0E) --()		IN MARYSVILLE ON ROUTE 20 FROM F STREET TO BUCHANAN STREET AND ON ROUTE 70 FROM SIXTH STREET TO 0.2 MILES SOUTH OF BINNEY JUNCTION COLD PLANE AC, EXCAVATE ROADWAY AND	TEICHERT CONSTRUCTION P O BOX 1890 DAVIS CA 956171890	KNUDSON, CAMERON 379 COLUSA HWY YUBA CITY, CA 95991 (530)682-3842	\$29,015,760 \$25,362,634 \$0	01/13/12 01/31/12 04/05/16	58% 82% SUSPENDED
HA22	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14**

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
Totals:	Authorized Final Amt:	<u>\$425,832,796</u>	Completed to Date:	<u>\$263,823,489</u>	Work This Month:	<u>\$0</u>	

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-13-.1/0 04-1J8004		REPLACE & MODIFY IRRIGATION SYSTEMS, INSTALL MULCH & PERFORM MISCELLANEOUS CONSTRUCTION, INC WORKON RTES 4,13,24,80,242,580 & 680. REPLACE & MODIFY IRRIGATION SYSTEMS	BAUMAN LANDSCAPE AND CONSTRUCTION, INC 1255 BATTERY ST, STE 400 SAN FRANCISCO, CA 94111	HOLLIS, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-5911	\$1,635,000 \$804,712 \$317,082	04/11/14 04/11/14 01/30/15	100% 49% OVER RUN
20.20.201 130							
04-ALA-13-5.3/5.6 04-4A8304		IN ALAMEDA COUNTY IN OAKLAND ALONG SOUTHBOUND ROUTE 13 AT REDWOOD ROAD OVERCROSSING TO CARSON STREET. ADDRESS EROSION BY PAVING AND NEW	GORDON N BALL INC 333 CAMILLE AVE ALAMO CA 94507	LOI, LAWRENCE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7117	\$441,288 \$420,668 \$94,445	08/22/14 09/08/14 01/28/15	58% 94%
HM2C							
04-ALA-13-7.4/0 04-3E5104		IN ALAMEDA COUNTY AT VARIOUS ___ LOCATIONS TREAT BRIDGE DECK/REPLACE SEALS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	LE, ROBERT T. 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)670-4920	\$1,758,603 \$1,618,886 \$204,747	06/05/14 06/18/14 12/30/14	99% 88%
HM1							
04-ALA-13-13.2/13.7 04-4G4004		IN ALAMEDACOUNTY IN BERKELEY,ON ROUTE 13 FROM SAN PABLO AVENUE TO BAY STREET OVERCROSSING AC RESURFACING	BAY CITIES PAVING & GRADING 1450 CIVIC CT BLDG B #400 CONCORD CA 94520	TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7194	\$592,641 \$515,160 \$0	05/29/14 06/18/14 12/17/14 12/17/14	100% 100% COMPLETED
HA22							
04-ALA-24-5.1/6.2 04-294944		IN ALAMEDA & CONTRA COSTA COUNTIES ROADWAY PLANTING	MARINA LANDSCAPE INC 1900 SOUTH LEWIS STREET ANAHEIM CA 92805	HOLLIS, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-5911	\$2,358,530 \$9,343 \$9,343	08/06/14 08/21/14 10/24/18	1% 0%
04-ALA-24-5.1/6.2 04-294914 SARR-P024-(030)N P0-24 0-(0NH)P 6204- 083-() HE14 SWPPP		IN ALAMEDA AND CONTRA COSTA COUNTIES FROM EAST TEMESCAL SEPARATION TO 0.8 KM EAST OF GATEWAY BOULEVARD CONSTRUCT TUNNEL AND BUILDING	TUTOR-SALIBA CORPORATION 15901 OLDEN STREET SYLMAR, CA 91342	TSIGELMAN, IGOR 3390 MOUNT DIABLO BLVD STE 200 LAFAYETTE, CA 94549 (925)602-9004	\$290,398,025 \$280,364,759 \$631,756	11/10/09 11/19/09 12/31/14	0% 0% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-24-5.9/6.2 04-4H8004		IN ALAMEDA/CONTRA COSTA COUNTIES, IN AND NEAR OAKLAND, AT CALDECOTT TUNNEL BORES 1,2, AND 3 RECONSTRUCT FIRE SUPPRESSION WATER SYS RECONSTRUCT WATER SUPPLY SYSTEM	TUTOR-SALIBA CORPORATION 15901 OLDEN STREET SYLMAR, CA 91342	TSIGELMAN, IGOR 3390 MOUNT DIABLO BLVD, SUITE 200 LAFAYETTE, CA 94549 (925)310-2070	\$3,985,000 \$1,165,926 \$0	02/21/13 02/21/13 12/31/14	100% 29% OVER RUN
20.20.201 130							
04-ALA-24-5.9/6.2 04-0J4204		IN ALAMEDA COUNTY AND CONTRA COSTA COUNTIES, IN AND NEAR OAKLAND, AT CALDECOTT TUNNEL, REPLACE UNINTERRUPTED POWER SUPPLY (UPS) SY REPLACE POWER SUPPLY SYSTEM (UPS)	ROSENDIN ELECTRIC, INC PO BOX 49070 SAN JOSE, CA 95161	TSIGELMAN, IGOR 3390 MOUNT DIABLO BLVD, SUITE 200 LAFAYETTE, CA 94549 (925)310-2070	\$835,000 \$770,012 \$0	08/19/13 08/19/13 12/28/14	100% 92% OVER RUN
20.80.360 000							
04-ALA-24-5.9/6.2 04-0J4004		INSTALL BAY AREA SECURITY ENHANCEMENT (BASE) SYSTEM INSTALL SECURITY SYSTEM	ROSENDIN ELECTRIC, INC PO BOX 49070 SAN JOSE, CA 95161	TSIGELMAN, IGOR 2727 SYSTRON DRIVE, SUTIE 150 CONCORD, CA 94518 (925)602-9004	\$2,585,000 \$653,147 \$15,606	01/13/14 01/13/14 07/30/15	50% 25%
20.20.201 130							
04-ALA-61-19.2/0 04-2G8404		IN ALAMEDA COUNTY, IN ALAMEDA, ON OTIS DRIVE BETWEEN MOUND STREET AND VERSAILLES AVENUE MODIFY DRAINAGE SYSTEM	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7119	\$432,580 \$365,218 \$46,692	06/25/14 07/17/14 01/05/15	63% 82%
HB1							
04-ALA-80-1.0/1.7 04-0120M4		IN ALAMEDA COUNTY, IN OAKLAND, FROM 1.6 KM WEST OF THE TOLL PLAZA TO 0.3 KM WEST OF THE TOLL PLAZA BRIDGES, ROADWAY AND ELECTRICAL	BILL AUSTON FLATIRON WEST INC. 717 KEVIN COURT OAKLAND, CA 94621	BALDERRAMOS, JEANNIE 345 BURMA ROAD OAKLAND, CA 94607 (510)385-6915	\$72,303,305 \$67,855,587 \$527,603	03/29/12 05/01/12 09/26/15	0% 0% PLANT EST SATIS
HA4S3	SWPPP						
04-ALA-80-1.7/2.2 04-014074		SFOBB TOLL PLAZA MEDIAN LANDSCAPE PLANTING. PLANTING AND IRRIGATION SYSTEM	EMPIRE LANDSCAPING, INC. PO BOX 35 DAVIS, CA 94617	GORHAM, FRANCIS 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	\$849,355 \$705,976 \$1,890	12/19/12 02/13/13 09/06/16	0% 0% PLANT EST SATIS
HA12	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-80-1.7/2.5 04-292274 ER15-A200-(4E) --()		IN OAKLAND, FROM T0.3 MILE WEST TO 0.5 EAST OF THE SAN FRANCISCO-OAKLAND BAY BRIDGE TOLL PLAZA CONSTRUCT BIKEWAY	BAY CITIES PAVING AND GRADING, INC. 5029 FORNI DRIVE CONCORD, CA 94520	LOI, LAWRENCE 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7117	\$1,973,229 \$1,942,115 \$124	11/14/11 12/02/11 05/18/16	64% 100%
HA23	WPCP						
04-ALA-80-1.8/0 04-014104		ON RTE 80 IN ALAMEDA COUNTY IN THE CTY OF OAKLAND AT THE SAN FRANSISCO /OAKLAND BAY BRIDGE TOLL PLAZA SFOBB MAINTENANCE WAREHOUSE PHASE 2	TABER CONSTRUCTION INC P O BOX 1309 MARTINEZ CA 94553		\$14,234,058 \$0 \$0	07/29/14 08/19/14	0% 0%
HA12							
04-ALA-80-1.9/8 04-3A7774		TOS ACTIVE TRAFFIC MANAGEMENT IN ALAMEDA AND CONTRA COSTA COUNTY ON I-80 FROM THE SFOBB TOLL PLAZA TO THE CARQUINEZ BRIDGE INSTALL OVERHEAD SIGN AND TOS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614	RAHMANI, MOHAMMAD 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7139	\$15,131,359 \$11,955,899 \$653,339	10/12/12 11/06/12 01/09/15	97% 79%
	SWPPP						
04-ALA-80-1.9/8 04-3A7764		IN ALAMEDA AND CONTRA COSTA COUNTIES AT VARIOUS LOCATIONS FROM POWELL STREET UNDERCROSSING TO 0.1 MILE WEST OF THE CARQUINEZ BRIDG WIDEN RAMPS AND INSTALL RAMP	TABER CONSTRUCTION 2278 PIKE COURT CONCORD, CA 94520	CHRENG, NICHOLAS 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)224-6311	\$6,626,881 \$6,758,962 \$0	09/10/12 10/25/12 11/24/14 12/26/14	100% 100%
	SWPPP						
04-ALA-80-2.5/3.2 04-292264 ER-15A3-(004)E --()		IN ALAMEDA COUNTY IN OAKLAND AND EMERYVILLE FROM MARITIME STREET / BURMA ROAD INTERSECTION TO 0.4 MILE NORTH OF 40TH STREET / HUBB CONSTRUCT BIKEWAY	GOODFELLOW TOP GRADE CONSTRUCTION, LLC 50 CONTRACTORS STREET LIVERMORE, CA 94551	COOPER, CHEE 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7111	\$5,960,846 \$5,905,673 \$2,750	05/31/12 06/27/12 12/01/15	0% 0%
HA42	SWPPP						PLANT EST SATIS
04-ALA-80-2.5/0 04-014084		IN ALAMEDA COUNTY AT THE SAN FRANCISCO-OAKLAND BAY BRIDGE MAINTENANCE YARD CONSTRUCT SFOBB MAINTENANCE COMPLEX	F & H CONSTRUCTION P O BOX 2329 LODI CA 95241	ANIGOL, MAHANTESH 345 BURMA ROAD OAKLAND, CA 94607 (510)224-6529	\$34,098,234 \$32,622,797 \$237,966	03/13/13 04/11/13 12/31/14	4% 95%
HA12							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-80-5.7/5.7 04-2J1904		REPLACE SIX TRANSVERSE EXPANSION JOINTS AT THE WEST APPROACH OF THE UPPER DECK OF SAN FRANCISCO OAKLAND BAY BRIDGE	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL, CA 94901	LOI, LAWRENCE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7117	\$1,530,000 \$447,382 \$0	06/25/14 06/25/14 01/28/15	72% 29%
20.20.201 130		REPLACE TRANSVERSE EXPANSION JOINTS					
04-ALA-80-6.2/6.5 04-4A8204		IN ALAMEDA COUNTY IN BERKELEY ON ROUTE 80 FROM 0.4 MILE TO 0.2 MILE SOUTH OF GILMAN ST UNDERCROSSING STORM WATER MITIGATION	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507	BAILEY DOWELL, JESSICA 3401 REGATTA BLVD. RICHMOND, CA 94804-4594 (510)385-8163	\$302,615 \$50,220 \$0	09/19/14 10/02/14 02/26/18	3% 18%
HA22							
04-ALA-84-25.5/27.1 04-297614		IN ALAMEDA COUNTY IN AND NEAR LIVER MORE FROM .4 MILE NORTH OF CON CANNON BLVD. TO JACK LONDON BLVD. WIDEN EXISTING HWY AND BRIDGE	BAY CITIES PAVING AND GRADING,INC PROJ MGR - JASON MINIELLO 1450 CIVIC CT CONCORD, CA 94520	PARDO, ROMMEL 3049 INDEPENDENCE DRIVE LIVERMORE, CA 94551 (925)606-2048	\$24,186,652 \$23,453,328 \$107,107	03/21/12 04/13/12 10/20/14	100% 96%
HB4C	SWPPP						
04-ALA-92-5.1/5.8 04-2G3624 HPLU-6204-(118)E --()		IN ALAMEDA COUNTY IN THE CITY OF HAYWARD ON ROUTE 92 FROM INDUSTRIAL BOULEVARD TO HESPERIAN BOULEVARD OVERCROSSING REPLACEMENT PLANTING ANG IRRIGATION	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4872	\$626,976 \$8,350 \$8,350	10/09/14 10/22/14 04/24/18	0% 1%
HM2E							
04-ALA-92-6.3/6.8 04-2G3614		IN ALAMEDA CTY IN HAYWARD ON RTE 92 FROM .2 M WEST OF RTE 92/880 SEPARA TION TO SATA CLARA ST. & ON RTE 880 FROM .1 M SOUTH OF TEN REPLACEMENT PLANTING AND IRRIGATION	BORTOLUSSI AND WATKIN 77 LARKSPUR STREET SAN RAFAEL, CA 94904-4886	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4875	\$1,288,274 \$1,173,014 \$0	05/20/13 06/13/13 04/14/17	0% 0%
HB32							PLANT EST SATIS
04-ALA-238-14.5/16.5 04-2490A4 IM-X001-(551)E --()		IN ALAMEDA COUNTY IN HAYWARD, SAN LEANDRO AND ASHLAND ON ROUTE 880 AND ON ROUTE 238 HIGHWAY PLANTING AND IRRIGATION	JJ NGUYEN INC 3172 SALEM DRIVE SAN JOSE, CA 95127	HOLLIS, JOHN 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)774-5911	\$1,443,443 \$1,298,122 \$3,375	12/21/10 02/15/11 04/21/15	0% 0%
HA25	SWPPP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-1.5/2.2 04-4A2604 SAHG-000C-(361)E --()		IN ALAMEDA AND CONTRA COSTA COUNTIES AT VARIOUS LOATIONS INSTALL METAL BEAM GUARDRAIL	APEX FENCE CO INC ATTN:MATT MARRIOTT P O BOX 545 ANDERSON CA 96007	KATTI, HRISHIKESH 477 NORTH CANYON PKWY, SUITE A LIVERMORE, CA 94551 (510)714-7086	\$2,478,500 \$2,510,442 \$0	01/09/14 02/05/14 10/31/14 12/22/14	100% 100%
HB1							
04-ALA-580-4.7/8.2 04-4A07U4 ACIM-5801-(051)E --()		IN ALAMEDA COUNTY IN AND NEAR LIVERMORE FROM 1.0 MILE EAST OF NORTH FLYNN ROAD TO GREENVILLE ROAD UNDERCROSSING CONST TRUCK CLIMBING LN & RET WALLS	DESILVA GATES CONSTRUCTION MATHEW P. MASCARO 8638 PATTERSON PASS ROAD LIVERMORE, CA 94550	GREWAL, SATINDER 5675 B. GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)460-3502	\$39,599,029 \$19,614,922 \$860,224	06/18/12 07/16/12 01/15/16	58% 49%
HB4N	SWPPP						
04-ALA-580-7.8/19.1 04-2908V4		IN ALAMEDA COUNTY IN LIVERMORE, DUBLIN AND PLEASANTON FROM 0.2 MILE EAST OF GREENVILLE ROAD OVERHEAD TO 0.3 MILE WEST OF HACIENDA WIDEN FREEWAY, BRIDGES AND HMA	OC JONES AND SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710	PARDO, ROMMEL 3049 INDEPENDENCE DRIVE LIVERMORE, CA 94551 (925)606-2048	\$33,128,276 \$26,209,793 \$875,049	11/16/12 12/20/12 11/10/15	62% 78%
HB5	SWPPP						
04-ALA-580-8.3/0 04-172434		IN ALAMEDA COUNTY NEAR LIVERMORE EAST ENVIRONMENTAL LANDSCAPE OF CROSS ROAD 2.2 MILES SOUTHEAST OF SOLUTIONS ROUTE 580/GREENVILLE ROAD UNDERCROSSING ENVIRONMENTAL MITIGATION	8380 ROVANA CIRCLE SACRAMENTO, CA 95828	DOWELL, JESSICA 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-8163	\$658,291 \$452,739 \$3,996	09/29/11 11/17/11 11/25/15	0% 0% PLANT EST SATIS
	SWPPP						
04-ALA-580-8.4/14.6 04-2908C4 ACIM-5801-(105)E --()		IN ALAMEDA COUNTY IN LIVERMORE FROM 0.1 MILE WEST OF GREENVILLE ROAD UC TO 0.5 MILE WEST OF 84/580 SEPARATION ROADWAY WIDENING AND REHABILITATION	GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	DIKE, EDDIE 477 NORTH CANYONS PKWY, STE A LIVERMORE, CA 94551-9490 (925)606-2044	\$66,753,481 \$43,118,562 \$3,044,373	11/20/12 12/20/12 03/09/16	50% 63%
HB5	SWPPP						
04-ALA-580-14.6/21.6 04-2908E4 ACIM-5801-(054)E --()		IN ALAMEDA COUNTY IN LIVERMORE, PLEASANTON, AND DUBLIN FROM 0.3 MILE EAST OF AIRWAY BOULEVARD OVERCROSSING DUBLIN, CA 94568 TO 0.2 MILE WEST OF S ROADWAY WIDENING AND REHABILITATION	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BOULEVARD DUBLIN, CA 94568	GREWAL, SATINDER 477 NORTH CANYONS PKWY, STE A LIVERMORE, CA 94551 (925)606-2045	\$48,709,468 \$35,235,913 \$790,545	10/29/12 12/13/12 10/27/15	64% 72%
HB5	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-31.7/31.9 04-1SS044 NHPI-580 -(063)E --() HA23		IN ALAMEDA COUNTY IN ASHLAND FROM 0.1 MILE EAST OF 164TH AVENUE UNDER CROSSING TO 0.2 MILE WEST OF 164TH AVENUE UNDERCROSSING SOLDIER PILE WALL, REPAIR CONCRETE	GHILOTTI CONSTRUCTION COMPANY, JOHN PRESTON 246 GHILOTTI AVENUE SANTA ROSA CA 95407	REZA, KAMKAR 5675 B. GIBRALTOR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$1,175,264 \$0 \$0	10/22/14 11/05/14 05/19/15	0% 0% 0%
04-ALA-580-32.5/32.5 04-1SS054 NHP-5801-(060)E --() HA23		IN ALAMEDA COUNTY IN SAN LEANDRO ON ROUTE 580 AT THE WB 150TH AVENUE CONSTRUCT SOLDIER PILE RETAINING	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077		\$2,305,021 \$0 \$0	09/19/14 10/08/14	0% 0%
04-ALA-680-4.8/5.2 04-253764 HE14 SWPPP		IN ALAMEDA COUNTY IN FREMONT FROM 0.5 MILE NORTH OF AUTO MALL PARKWAY OVERCROSSING TO 0.3 MILE SOUTH OF WASHINGTON BOULEVARD OVERC HIGHWAY PLANTING AND IRRIGATION	BAYCITIES PAVING & GRADING, INC P.O.BOX 6227 CONCORD, CA 94524	INCSIAVOSH, MOGHADAM 48499 MILMONT DRIVE FREMONT, CA 94538 (510)668-4923	\$1,515,244 \$1,532,110 \$2,077	07/07/10 07/22/10 01/07/15	0% 0% PLANT EST SATIS
04-ALA-680-20.8/21.5 04-4G5004 20.80.040 110		FROM AMADOR VALLEY BOULEVARD TO BENICIA - MATINEZ BRIDGE, REPAIR DAMAGED ELECTRICAL SYSTEMS DUE TO WIRE THEFT AND VANDALISM DIR'S REPAIR DAMAGED ELECTRICAL SYSTEMS	AMLAND CORPORATION 3168 KNIGHTS BRIDGE ROAD SAN JOSE, CA 95132	BORRAYO, SALVADOR C. 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	\$1,485,000 \$1,443,155 \$0	05/17/12 05/17/12 08/30/13	100% 97% OVER RUN
04-ALA-880-1.0/9.9 04-4H6504 20.20.201 130		IN ALAMEDA COUNTY, ON ROUTES 24,80,84,92, 580,880, AT VARIOUS POSTMILES. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS (TOS) DUE TO THE REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS	MIKE BROWN ELECTRIC 561-A MERCANTILE DRIVE COTATI, CA 94931	TRUONG, HENRY 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)670-7844	\$3,980,000 \$3,978,669 \$0	01/22/13 01/22/13 12/10/14 12/10/14	100% 100% OVER RUN
04-ALA-880-22.6/24 04-3A9214 HB4N SWPPP		IN ALAMEDA COUNTY IN SAN LEANDRO FROM 0.4 MILE SOUTH OF MARINA BLVD. OVERCROSSING TO 0.3 MILE NORTH OF ROUTE 112/880 SEPARATION WIDEN FREEWAY, REPLACE OVERCROSSING	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE, CA 94550	SINGH, BAHADUR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)670-7831	\$44,344,042 \$32,355,194 \$482,073	09/14/12 10/17/12 07/28/15	74% 71%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-880-24.0/25.5 04-3A9224		IN ALAMEDA COUNTY FROM 0.2 MILE NORTH OF ROUTE 112/880 SEPARATION TO HEGENBERGER ROAD OVERCROSSING	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE, CA 94550	MEHARENA, EPHREM 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)719-7179	\$22,372,837 \$21,893,230 \$268,356	11/08/12 12/03/12 09/02/15	69% 96%
HB4N	SWPPP						
04-ALA-880-28.4/29.2 04-0A7104 NHPA-8801-(070)E --()		IN OAKLAND FROM 0.2 MILE SOUTH OF 29TH AVE OC TO 0.3 MI. NORTH OF 23RD AVE OC. MODIFY INTERCHANGE AND CONSTRUCT SOUNDWALLS. ____ MODIFY INTERCHANGE AND CONSTRUCT	ALLEN CARNESECCA 550 GREENVILLE ROAD LIVERMORE CA 94550	CHEUNG, JOY 25100 SANTA CLARA ST. HAYWARD, CA 94544 (408)591-5122	\$53,734,265 \$6,344,351 \$105,424	04/30/14 05/13/14 05/03/18	7% 12%
HB4N							
04-ALA-880-30.1/31.1 04-1706U4 ACBR-0880-(059)E 08-8010-(9EA)C 0880-1059-()		IN ALAMEDA COUNTY IN OAKLAND ON ROUTE 880 FROM 0.8 KM NORTH OF 16TH AVENUE OVERCROSSING TO OAK MADISON STREET UNDERCROSSING REPLACE BRIDGE	MCM CONSTRUCTION, INC 450 BURMA ROAD OAKLAND CA 94607	SENG, TA 355 BURMA ROAD OAKLAND CA 94607 (510)622-1920	\$100,204,727 \$98,204,876 \$61,908	03/25/09 04/20/09 09/25/14	0% 0% PLANT EST SATIS
HA21	SWPPP						
HB4N							
04-ALA-880-32.9/33.9 04-4A8104 NHPI- 880-(071)E --()		IN ALAMEDA COUNTY IN OAKLAND FROM 0.3 MILE SOUTH OF 7TH STREET TO 0.4 MILE SOUTH OF WEST GRAND AVENUE STORM WATER MITIGATION	GALLAGHER & BURK INC 8638 PATTERSON PASS RD LIVERMORE, CA 94551	TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7914	\$1,549,430 \$162,490 \$450	09/12/14 10/08/14 03/24/15	1% 11%
HA22							
04-ALA-980-1.1/1.1 04-0J7804		REPLACE FIRE LIFE SYSTEM AND BUILDING MANAGEMENT SYSTEM @ DISTRICT 4 OFFICE IN THE CITY OF OAKLAND. REPLACE FIRE LIFE/BUILDING MANAGEMENT SYS	HONEYWELL INTERNATIONAL INC 12490 COLLECTIONS CENTER DR CHICAGO IL 60693	KENNEDY, KEN 111 GRAND AVENUE OAKLAND, CA 94612 (510)385-6887	\$6,685,000 \$4,733,217 \$397,923	11/07/13 11/07/13 03/18/15	74% 71%
SHOPP 353							
04-CC-4-8.0/25 04-152724 CML-6204-(114) --()		IN CONTRA COSTA COUNTY ON ROUTE 4 AND 242 NEAR 4/242 INTERCHANGE INSTALL RAMP METERS AND TOS ELEMENT	BAY CITIES PAVING & GRADING INC 1450 CIVIC CT, BUILDING B#400 CONCORD CA 94520	SINGH, RANJEET 2727 SYSTRON DR, SUITE 150 CONCORD, CA 94518 (510)943-2923	\$10,704,002 \$372,237 \$224,351	08/12/14 09/02/14 12/31/16	6% 3%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-4-26.6/27.5 04-2285E4		IN CONTRA COSTA COUNTY IN ANTIOCH FROM 0.3 MILE WEST OF CONTRA LOMA BOULEVARD UNDERCROSSING TO 0.2 MILE EAST OF G STREET OVERCROSS WIDEN ROADWAY AND RECONSTRUCT	C.C. MYERS, INC. 3286 FITZGERALD ROAD RANCHO CORDOVA, CA 95741	GONZALEZ, ALFONSO 2625 CROW COURT ANTIOCH, CA 94509 (925)756-0601	\$45,663,411 \$35,992,005 \$186,577	10/11/11 11/03/11 12/31/15	82% 78%
HB4C	SWPPP						
04-CC-4-27.5/29 04-1G9404		IN CONTRA COSTA COUNTY IN ANTIOCH FROM THE G STREET OVERCROSSING TO 0.1 MILE EAST OF HILLCREST AVENUE OVERCROSSING WIDEN ROADWAY AND RECONSTRUCT	DAN BAKER BAY CITIES/MYERS JV 1204 W 10TH STREET ANTIOCH, CA 94509	CARNEY, VICKY 2625 CROW COURT ANTIOCH, CA 94509 (510)385-6774	\$54,311,395 \$31,154,413 \$597,975	05/25/12 07/03/12 09/30/15	68% 57%
HB4C	SWPPP						
04-CC-24-6.8/0 04-2J2304		REPAIR DRAINAGE SYSTEM IN CONTRA COSTA COUNTY, IN LAFAYETTE, EASTBOUND RTE 24 AT PM6.8, BROWN AVE, UC BGD 28-0131R. DIRECTOR'S OR REPAIR DRAINAGE SYSTEM IN CONTRA COSTA CO	BAY CITIES PAVING & GRADING, INC. P.O.BOX 6227 CONCORD, CA 94524-6227	REZAEI, ASGHAR 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9023	\$1,785,000 \$1,178,176 \$0	09/05/14 10/15/14 12/05/14 12/11/14	100% 100% COMPLETED
20.20.201 130							
04-CC-580-6.1/6.3 04-003944		IN CONTRA COSTA COUNTY IN RICHMOND AT RICHMOND-SAN RAFAEL BRIDGE MAINTENANCE STATION REPLACE MAINTENANCE BUILDINGS	WEST BAY BUILDERS, INC. 250 BEL MARIN KEYS BLVD BLDG NOVATO, CA 94949	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7119	\$4,362,691 \$4,311,775 \$26,387	12/05/12 02/13/13 09/29/15	70% 99%
HA14	WPCP						
04-CC-580-6.3/7.7 04-3G4844		IN CONTRA COSTA AND MARIN COUNTIES ON ROUTE 580 AT THE RICHMOND SAN CLEAN AND PAINT BRIDGE	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD FAIRFIELD CA 94534	HERNANDEZ, LUIS 3401 REGATTA BLVD RICHMOND, CA 94804-4594 (510)774-4372	\$28,793,941 \$3,713,496 \$364,988	04/10/14 05/05/14 02/14/18	7% 13%
04-CC-580-/5.5 04-3E4404 IM-580 -(057)E --()		IN CONTRA COSTA COUNTY ON ROUTE 580 FROM ALAMEDA COUNTY LINE TO 0.6 EAST OF RICHMOND-SAN RAFAEL BRIDGE TOLL PLAZA RUBBERIZED HOT MIX ASPHALT OVERLAY	GALLAGHER & BURK INC 344 HIGH STREET OAKLAND CA 94601	TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7193	\$7,053,237 \$6,201,701 \$0	06/05/13 07/22/13 12/10/14 12/10/14	100% 100% COMPLETED
HM							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work % Message
04-MRN-101-22.2/24.1 04-2640L4		IN MARIN COUNTY IN AND NEAR NOVATO FROM 0.2 MILE NORTH OF ATHERTON AVE OC TO 1.4 MILES SOUTH OF REDWOOD LANDFILL OC PLACE HMA BASE, CONSTRUCT BRIDGE	GHILOTTI BROS / R M HARRIS JV 525 JACOBY STREET SAN RAFAEL CA 94901	MONEMZADEH, FAROKH 756 W. FRANCISCO BOULEVARD SAN RAFAEL, CA 94901 (510)385-7079	\$14,013,438 \$13,968,430 \$0	11/01/12 12/20/12 12/23/14 12/23/14	100% 100% OVER RUN
HB5	SWPPP						
04-MRN-101-23.3/27.6 04-264074		CONSTRUCT INTERCHANGE AT REDWOOD LANDFILL ROAD & ROUTE 101 INCLUDING FRONTAGE ROADS & PEDESTRIAN/BICYCLE FACILITY. CONSTRUCT INTERCHANGE ON RTE 101 AT	GHILOTTI CONSTRUCTION COMPANY 2301 KERNER BLVD., SUITE E SAN RAFAEL, CA 94901	CHOI, GINA 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-8178	\$25,418,264 \$25,564,049 \$118,312	09/14/12 10/17/12 04/30/15	69% 99%
HB5	SWPPP						
04-MRN-101-/0 04-2J2904		REMOVE SLIDE DEBRIS, INSTALL DRAINAGE CONSTRUCT TWO HILFIKER WALLS @ N. NOVATO O/H CONSTRUCT HILFIKER WALLS	GHILOTTI BROS INC 525 JACOBY STREET SAN RAFAEL, CA 94901	RUSSELL, STEVE 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)774-6297	\$1,645,000 \$107,917 \$107,917	09/11/14 09/11/14 03/01/15	100% 7% OVER RUN
20.20.201 130							
04-NAP-12-.2/3.2 04-264134 ACST-P012-(106)E P0-12 1-(6E) --()		IN NAPA COUNTY NEAR NAPA FROM ROUTE 29 TO 0.1 MILE WEST OF SOLANO COUNTY LINE WIDEN HWY AND CONSTRUCT RET WALLS	TROY SIMNING GHILOTTI BROTHERS, INC. 525 JACOBY STREET SAN RAFAEL, CA 94901	CHANGIZI, DAVE 370 CHADBOURNE ROAD, SUITE A FAIRFIELD, CA 94534 (707)429-6222	\$30,251,194 \$30,105,563 \$882	01/26/12 02/17/12 02/27/15	0% 0% PLANT EST SATIS
HB4C	SWPPP						
04-NAP-12-2.8/3.3 04-264144 ACST-P102-(107)E P1-02 1-(7E) --()		IN NAPA AND SOLANO COUNTIES, FROM 0.5 MILES WEST OF NAPA COUNTY TO RED TOP ROAD IN SOLANO COUNTY CONSTRUCT TWO ADDITIONAL LANES	GHILOTTI CONSTRUCTION, INC. 246 GHILOTTI AVE SANTA ROSA CA 95407	MOUSSA, ELIAS 370 CHADBOURNE ROAD FAIRFIELD, CA 94534 (707)436-2200	\$40,704,193 \$40,461,075 \$97,066	01/11/12 02/03/12 09/05/14	0% 0% PLANT EST SATIS
HB4C	SWPPP						
04-NAP-29-1.0/9.9 04-4H6904		IN MARIN, NAPA, SOLANO AND SONOMA COUNTIES AT VARIOUS LOCATIONS. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS (TOS) DUE TO THEFT, HARDWARE REPAIR DAMAGED ELECT SYSTEMS (TOS)	ST. FRANCIS ELECTRIC, INC. 975 CARDEN STREET SAN LEANDRO, CA 94577	CARTY, RODOLFO 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7131	\$3,910,000 \$1,507,568 \$0	01/14/13 01/14/13 05/31/15	100% 39% OVER RUN
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-29-6.6/16.5 04-1E40A4		CONSTRUCTION ON STATE HIGHWAY IN NAPA LEGG, INC. AND SOLANO COUNTIES AT VARIOUS LOCATIONS POLYESTER CONCRETE AND BRIDGE METHACRYLATE	2551 2ND STREET LIVERMORE, CA 94550	TENOSO, PRINCIPE 370 CHADBOURNE ROAD, SUITE A FAIRFIELD, CA 94534 (707)429-6263	\$900,779 \$783,840 \$0	04/30/12 05/11/12 08/28/13 12/15/14	100% 100% COMPLETED
	WPCP						
04-NAP-29-/3.1 04-3J0104		REPAIR EARTHQUAKE DAMAGE TO BRIDGES & DISNEY CONSTRUCTION ATTN: PAVEMENT APPROACHES REPAIR BRIDGES & APPROACHES	MIKE BURNS 859 COWAN ROAD, SUITE 3 BURLINGAME, CA 94010	SHARMA, JYOTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$1,945,000 \$40,432 \$0	09/10/14 09/10/14 01/12/15	31% 2%
20.20.201 130							
04-NAP-37-/7.4 04-3J0304		REPAIR EARTHQUAKE DAMAGE TO BRIDGES AND PAVEMENT APPROACHES REPAIR EARTHQUAKE DAMAGE	GHILOTTI BROS INC 525 JACOBY STREET SAN RAFAEL, CA 94901	SHARMA, JYOTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$860,000 \$321,243 \$0	09/15/14 09/15/14 12/31/15	0% 37%
20.20.201 130							
04-NAP-121-.3/2 04-4442A4		IN NAPA COUNTY ON ROUTE 121 FROM 0.3 MILE NORTH OF SONOMA COUNTY LINE TO 0.1 MILE NORTH OF DUHIG ROAD PERFORM HIGHWAY PLANTING	PARKER LANDSCAPE DEVELOPMENT 6251 SKY CREEK DRIVE, SUITE A SACRAMENTO, CA 95828	HANSON, JIM 3401 REGATTA BOULEVARD RICHMOND, CA 94804-4594 (510)385-6756	\$409,143 \$289,468 \$4,779	09/23/11 10/18/11 06/18/15	0% 0% PLANT EST SATIS
	WPCP						
04-NAP-121-3.1/3.1 04-2J9904		IN NAPA COUNTY NEAR CUTTING WHARF ROAD REPAIR BUCKELED AND CRACKED ROADWAY CAUSED BY NAPA EARTHQUAKE RECONSTRUCT BUCKELED PAVEMENT	GHILOTTI CONSTRUCTION 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	SANTOS, BRIAN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)774-4386	\$535,000 \$175,087 \$0	08/25/14 08/25/14 10/24/14	100% 33%
20.20.201 130							
04-NAP-121-20.2/20.4 04-2A1104 BHST-P121-(025)E --()		IN NAPA COUNTY ABOUT 2 MILES SOUTH OF GORDON N BALL INC JUNCTION OF ROUTE 128 AT CAPELL CREEK 333 CAMILLE AVENUE BRIDGE. REPLACE BRIDGE (SCOUR)	ALAMO CA 94507	TENOSO, PRINCIPE 324 CAMPUS LANE FAIRFIELD, CA 94534 (707)863-5170	\$1,904,282 \$1,822,422 \$34,126	10/24/13 11/12/13 12/09/14	100% 94%

HA21

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-121-/11.6 04-3J0004		REPAIR EARTHQUAKE DAMAGE TO BRIDGES IN NAPA COUNTY FROM IMOLA AVENUE TO FIRST STREET REPAIR EARTHQUAKE DAMAGE TO BRIDGES	OC JONES & SONS 1520 FOURTH STREET BERKELEY, CA 94710	SHARMA, JYOTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$715,000 \$0 \$0	09/11/14 09/11/14	0% 0%
20.20.201 130							
04-NAP-128-10.3/10.3 04-4S0304 STP-S128-(051) --()		IN NAPA COUNTY ON ROUTE 128 NEAR LAKE GORDON N BALL, INC. HENESSEY, 2.8 MILES EAST OF SILVERADO 333 CAMILLE AVENUE TRAIL REPLACE ROADWAY SECTION WITH LIGHT	ALAMO, CA 94507	SANTOS, BRIAN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)863-5141	\$1,155,356 \$1,144,761 \$0	02/06/13 03/12/13 10/21/14	87% 97%
HA1	WPCP						
04-NAP-128-19.1/34.3 04-3E4004 STP-P128-(053)E --()		IN NAPA COUNTY NEAR NAPA FROM KNOXVILLE RD TO SOLANO COUNTY LINE RUBERIZED BONDED WEARING COURSE	SHAWN SIMMONS CHESTER BROSS CONSTRUCTION CO 39 CALIFORNIA STREET PMB 118 VALLEY SPRINGS, CA 95252	PATENIA, DAN 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (707)863-5144	\$2,855,146 \$2,553,860 \$32,554	03/26/14 04/09/14 01/16/15	70% 83%
HM1							
04-SCL-9-2.5/7 04-2A4304 SSTP-S009-(019)E --()		IN SANTA CLARA COUNTY ON ROUTE 9 WIDEN ROADWAY FOR REALIGNMENT	RGW CONSTRUCTION, INC BETTI 550 GREENVILLE ROAD LIVERMORE, CA 94550	MICHAEL CHOI, EUNMI 2210 O'TIIKE AVE #150 SAN JOSE, CA 95131 (408)232-3023	\$7,235,465 \$5,762,233 \$163	11/19/13 12/09/13 06/06/16	35% 80%
HB1							
04-SCL-17-.1/0 04-1J7904		REPLACE OR MODIFY IRRIGATION SYSTEMS REPLACE OR MODIFY IRRIGATION SYSTEMS	NORCAL GENERAL CONSTRUCTION CORP 1950 MAJESTIC COURT SAN JOSE, CA 95132	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5701	\$2,635,000 \$1,920,845 \$0	04/01/14 04/01/14 02/20/15	100% 73%
20.20.201 130							OVER RUN
04-SCL-17-1.0/99.9 04-4H6604		IN SANTA CLARA CONTY, ON ROUTES 17, 85, 87101, 237, 680, 880 AT VARIOUS LOCATIONS. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS DUE TO REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS	ROSENDIN ELECTRIC, INC. 880 MABURY ROAD SAN JOSE, CA 95133	BORRAYO, SALVADOR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	\$3,475,000 \$3,436,609 \$0	01/22/13 01/22/13 12/31/14	73% 99%
20.20.201 130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-84-12.0/12.1 04-1J6504		REPAIR BRIDGE DECK - INSTALL CORRUGATED METAL DECK REPAIR BRIDGE DECK	GOLDEN STATE BRIDGE, INC 2990 BAY VISTA COURT, STE D BENICIA, CA 94510	TRAN, QUANG 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (510)773-8499	\$1,085,000 \$748,059 \$1,664	03/20/14 03/20/14 10/09/14	100% 69%
20.20.201 130							
04-SCL-85-18.0/23.9 04-154204 ACST-PP08-(505)3 --()		ON ROUTE 85, IN SANTA CLARA COUNTY BETWEEN 0.4 MILE SOUTH OF ROUTE 85/280 SEPARATION AND ROUTE 85/101 SEPARATION (NORTH) INSTALL RAMP METERING AND TRAFFIC	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE, CA 95136	TRUONG, HENRY 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)385-7053	\$6,195,974 \$6,073,973 \$1,472	08/28/12 10/04/12 05/12/15	83% 96%
HB4N	SWPPP						
04-SCL-101-38.0/38.1 04-0J0604		IN SANTA CLARA CO, IN SAN JOSE, AT 10TH STREPLACE GROUNDWATER PUMPS, INSTALL DRAIN, AND REPAIR AC PAVEMENT. DIRECTOR'S EMERGENCY REPLACE PUMPS, INST DRAIN, REPAIR PAVEMENT	REDGWICK CONSTRUCTION CO. 21 HEGENBERGER COURT OAKLAND, CA 94621	NGUYEN, HUNG V. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847	\$1,035,000 \$790,015 \$0	10/22/13 10/22/13 12/31/14	0% 76%
20.20.201 130							
04-SCL-101-38.0/38.1 04-040604		REPLACING FAILED GROUNDWATER PUMPS IN REDGWICK CONSTRUCTION CO. SCL,CO.SAN JOSE CITY.INSTALLING DRAINAGE SYST.AND RECONSTRUCTING THE AC PAVEMENT. DIRECTOR'S REPLACE GROUND WATER PUMPS IN SANTA CLARA	REDGWICK CONSTRUCTION CO. 21 HEGENBERGER COURT OAKLAND, CA 94621	NGUYEN, HUNG V. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847	\$7,200 \$0 \$0	10/22/13 10/10/13 04/30/14	0% 0%
20.20.201 130							
04-SCL-101-49.0/52.2 04-4A3304		IN SANTA CLARA COUNTY IN MOUNTAIN VIEW AND PALO ALTO FROM 0.1 MILE NORTH OF SHORELINE BOULEVARD OVERCROSSING TO OREGON EXPRESSWAY CONSTRUCT AUXILIARY LANES	OC JONES AND SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710	LAYMOUN, MOAID 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5838	\$39,996,103 \$39,392,106 \$580,232	11/17/11 12/13/11 07/27/15	77% 95%
HB4C	SWPPP						
04-SCL-101-/26.7 04-153304 NHP-Q101-(234)E L 62-04 1-(0E) --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS FROM SAN BENITO COUNTY LINE TO ROUTE 85/101 INTERCHANGE TOS/HOV RAMP METERING	BAY CITIES PAVING & GRADING INC P.O. BOX 6227 CONCORD CA 94520	WAGDY, WASSEF 1007 KNOX AVE SAN JOSE, CA 95122 (510)385-7146	\$10,647,954 \$8,279,694 \$527,591	04/02/14 04/17/14 10/30/15	25% 75%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-152-6.1/6.5 04-448834 STP-S152-(077)E --()		IN SANTA CLARA COUNTY IN GILROY FROM SUAREZ & MUNOZ CONSTRUCTION 0.3 MILE WEST OF UVAS CREEK BRIDGE TO 20975 CABOT BOULEVARD 0.1 MILE EAST OF UVAS CREEK BRIDGE. HWY PLANTING AND INSTALL IRRIGATION	HAYWARD, CA 94545	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4872	\$735,333 \$664,983 \$12,852	12/14/11 01/18/12 11/26/15	76% 90%
	SWPPP						
04-SCL-152-9.9/21.9 04-4C2004 NHP-P152-(083)E --()		IN SANTA CLARA COUNTY ON ROUTE 152 FROM JUNCTION ROUTE 101 TO JUNCTION ROUTE_156 IN GILROY PAVEMENT PRESERVATION (CAP M)	120 GRANITE ROCK WAY SAN JOSE CA 95136	GRANITE ROCK COMPANY	\$4,438,637 \$0 \$0	12/03/14 12/31/14	0% 0%
	HA22						
04-SCL-152-16.2/19.5 04-2A4404 HSNH-P152-(082) --()		IN SANTA CLARA COUNTY ON ROUTE 152 FROM 0.7 MILE EAST OF OLD LAKE RD TO 0.3 MILE EAST OF DUNNE LANE IMPROVE SIGHT DISTANCE,	411 WALKER STREET WATERSONVILLE, CA 95076	NGUYEN, VERNON 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (408)232-3024	\$9,519,953 \$9,287,649 \$61,153	03/22/13 04/18/13 12/10/15	41% 99%
	HB1 SWPPP						
04-SCL-152-/5.2 04-2A2504 SSTP-S152-(080)E --()		ON ROUTE 152 SANTA CRUZ COUNTY LINE TO 0.17 MILES EAST OF INTERSECTION WATSONVILLE ROAD ROAD REALIGN & CONSTRUCT RET WALLS	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524	PANDYA, NILESH 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (408)232-0224	\$13,929,051 \$3,467,444 \$42,365	05/29/14 06/18/14 05/30/17	22% 25%
	HB1						
04-SCL-280-7.8/11.5 04-272044 NHPI- 280-(140)E --()		IN SANTA CLARA FROM TANTAU AVENUE OVERCROSSING TO FOOTHILL EXPRESSWAY REHABILITATE EXISTING PAVEMENT ON	120 GRANITE ROCK WAY SAN JOSE CA 95136	GRANITE ROCK COMPANY	\$4,606,633 \$0 \$0	11/25/14 12/18/14	0% 0%
	HA						
04-SCL-680-/9.9 04-153204 IM-680 -(068)8 --()		IN ALAMEDA AND SANTA CLARA COUNTIES IN MILPITAS AND SAN JOSE FROM RTE 280-680/ 101 SEPARATION TO SCOTT CREEK ROAD OC WIDEN RAMP & INSTALL TRAFFIC SYSTEM	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD, CA 94524	NGUYEN, HUNG V. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847	\$12,267,187 \$12,908,854 \$11,326	11/26/12 12/27/12 10/08/15	70% 99%
	HB4N SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-880-2.1/2.1 04-1J7704		PREPARE SINKHOLE & PAVEMENT ON S/B 880 NEAR RTE 82 PREPARE SINKHOLE & PAVEMENT ON S/B 880	GRANITE ROCK CONSTRUCTION 120 GRANITE ROCK WAY SAN JOSE, CA 95136	NGUYEN, VERNON 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (650)222-7489	\$645,000 \$501,030 \$48,981	03/20/14 03/20/14 12/20/14	100% 78%
20.20.201 130							
04-SF-1-5.9/6.3 04-1A9024		ON RTE 1 AT MOUNTAIN LAKE, IN PRESIDIO NAT'L PARK, SFO, STABILIZE RDWY EMBANKMENTWITH STONE COLUMNS, INSTALL DRAINAGE DIR'S ORDER ROADWAY EMBANKMENT STABILIZATION	GHILOTTI BROTHERS, INC. 525 JACOBY STREET SAN RAFAEL, CA 94901	KENNEDY, KEN 603 OLD MASON STREET SAN FRANCISCO, CA 94129 (510)385-6887	\$4,015,000 \$3,715,691 \$0	05/14/12 05/14/12 12/23/14	100% 93% OVER RUN
20.10.201 335							
04-SF-80-4.9/5.9 04-0435E4		IN THE COUNTY AND CITY OF SAN FRANCISCO FROM FIFTH STREET TO THE SAN FRANCISCO OAKLAND BAY BRIDGE LANDSCAPING AND LIGHTING	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507	LARWIN, TOM 345 BURMA ROAD OAKLAND, CA 94607 (510)867-4545	\$3,828,335 \$3,777,066 \$3,135	11/29/10 12/14/10 02/01/16	0% 0% PLANT EST SATIS
HA4S3 SWPPP							
04-SF-80-5.8/7.8 04-3G4434		IN SAN FRANCISCO ON ROUTE 80 AT THE SAN FRANCISCO OAKLAND BAY BRIDGE. IN SAN FRANCISCO ON ROUTE 80 AT THE	GOLDEN STATE BRIDGE, INC. 2990 BAY VISTA COUR, SUITE D BENICIA, CA 94510	LOI, LAWRENCE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7117	\$1,285,025 \$0 \$0	10/31/14 11/12/14 06/09/15	0% 0%
HA21							
04-SF-80-8.2/8.7 04-0120F4		IN SAN FRANCISCO COUNTY IN SAN FRANCISCO FROM 0.6 KM TO 1.3 KM EAST OF YERBA BUENA TUNNEL EAST PORTAL CONSTRUCT SELF ANCHORED SUSPENSION	AMERICAN BRIDGE / FLOUR ENTERPRISES, INC. A JOINT VENTURE 1000 AMERICAN BRIDGE WAY CORAOPOLIS, PA 15108	CASEY, WILLIAM 345 BURMA ROAD OAKLAND, CA 94607 (510)455-1798	\$1,993,131,310 \$1,939,842,799 \$0	04/18/06 05/03/06 08/24/14	96% 98%
HA4S3 SWPPP							
04-SF-80-8.2/8.7 04-0120W4		IN SAN FRANCISCO COUNTY IN SAN FRANCISCO FROM 0.6 KM TO 1.3 KM EAST OF YERBA BUENA TUNNEL EAST PORTAL CONSTRUCT SELF ANCHORED SUSPENSION	AMERICAN BRIDGE / FLOUR ENTERPRISES, INC. A JOINT VENTURE 1000 AMERICAN BRIDGE WAY CORAOPOLIS, PA 15108	CASEY, WILLIAM 345 BURMA ROAD OAKLAND, CA 94607 (510)455-1798	\$2,006,500,951 \$1,974,853,869 \$2,433,686	04/18/06 05/03/06 12/31/14	100% 98%
HA4S3 SWPPP							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-80-12.6/13.9 04-0120T4		IN SAN FRANCISCO COUNTY FROM THE YERBA BUENA TUNNEL TO 1.3 KM EAST OF THE YERBA BUENA TUNNEL CONSTRUCT & REMOVE BRIDGE, ROADWAYS	CALIFORNIA ENGINEERING CONTRACTORS INC/SILVERADO CONTRACTORS INC JV 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566	HOWE, WILLIAM 325 BURMA ROAD OAKLAND, CA 94607 (510)385-7084	\$136,623,195 \$78,520,327 \$5,140,133	11/27/12 01/10/13 11/01/16	49% 59%
HA4S3	SWPPP						
04-SF-101-4.3/4.3 04-3E4704		IN SAN FRANCISCO AND SAN MATEO COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS/REPLACE SEALS	WESTERN STRUCTURES 6005 TYLER ST RIVERSIDE CA 92503	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-3831	\$572,785 \$235,684 \$0	06/24/14 07/17/14 01/13/15	77% 40%
HM3							
04-SF-280-4.1/4.4 04-1A5514 NHP-X075-(042)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO ON ROUTE 101 AND ROUTE 280 AT ROUTE 101/280 SEPARATION REPLACE BARRIER RAILINGS	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957422948		\$9,608,583 \$0 \$0	09/12/14 09/30/14	0% 0%
HA21							
04-SF-280-5.2/6 04-4A5104 NHPI-280 -(136)E --()		IN SAN FRANCISCO COUNTY ON ROUTE 280 AT THE SOUTHERN FREEWAY VIADUCT BRIDGE NO. 34-0046 HINGE REPLACEMENT	GOLDEN STATE BRIDGE INC 2990 BAY VISTA COURT SUITE D BENICIA CA 94510	DAVID, JOSE MARIO 603 OLD MASON RD,PARK PRESIDIO SAN FRANCISCO, CA 94129 (415)754-0001	\$4,734,620 \$4,501,963 \$0	01/14/14 02/05/14 12/01/14 12/01/14	100% 100% COMPLETED
HA21							
04-SM-0-/0 04-0G2224 STP-000C-(378)E --()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS IN SAN MATEO COUNTY AT VARIOUS	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$896,243 \$0 \$0	10/08/14 10/22/14 06/30/15	0% 0%
04-SM-1-13.6/13.8 04-4S4304 ACST-37B6-(004)E 37-B6 0-(4E) --()		IN SAN MATEO COUNTY ABOUT 14 MILES SOUTH OF HALF MOON BAY AT VARIOUS LOCATIONS AT THE SOUTHERN APPROACH OF SAN JOSE CA 95136 PESCADERO CREEK BRIDGE EROSION CONTROL	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE CA 95136	FRED, BOOSHEHRI 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$424,094 \$441,541 \$0	06/23/11 07/15/11 11/24/14 11/24/14	100% 100% COMPLETED
HA23	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-16.4/16.4 04-4H7904		IN SAN MATEO COUNTY, AT 1.7 MILES SOUTH OF ROUTE 84. TO REPAIR DRAINAGE SYSTEM AND RECONSTRUCT EMBANKMENT. DIR'S ORDER EMERGENCY F REPAIR DRAINAGE SYS AND RECONSTRUCT EMBANK	YERBA BUENA ENGINEERING AND CONSTRUCTION, INC. 1340 EGBERT AVENUE SAN FRANCISCO, CA 94124	BOOSHERI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$535,000 \$146,527 \$0	04/08/13 04/08/13 11/30/14	100% 27% OVER RUN
20.20.201 130							
04-SM-1-16.8/17.1 04-4H6204		IN SAN MATEO COUNTY, NEAR SAN GREGORI, FROM 0.4 TO 0.7 MILE NORTH OF POMPONIO CREEK. REPAIR WASHED OUT EMBANKMENTS. DIR'S ORDER EM REPAIR WASHED OUT EMBANKMENTS	REDWOOD ENGINEERING CONSTRUCTION, INC. 2336 EL CAMINO REAL REDWOOD CITY, CA 94063	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$935,000 \$843,105 \$0	02/19/13 02/19/13 09/18/13	100% 100% OVER RUN
20.20.201 130							
04-SM-1-38.2/39.7 04-1123H4 SM-9790-(13) --()		IN SAN MATEO COUNTY NEAR PACIFICA ON ROUTE 1 FROM 4.7 MILES TO 0.6 MILE SOUTH OF LINDA MAR BOULEVARD INSTALL IRRIGATION SYS, HWY PLANTS	EMPIRE LANDSCAPING INC 118 HICKORY LANE DAVIS CA 95616	DOWELL, JESSICA 3401 REGATTA BLVD RICHMOND, CA 94804-4594 (510)385-8163	\$1,798,537 \$1,075,136 \$9,886	07/01/13 08/07/13 10/11/19	0% 0% PLANT EST SATIS
HE14							
04-SM-1-39.6/40.1 04-1123J4 ACST-1187-(012)E 11-87 0-(2E) --()		IN SAN MATEO COUNTY IN PACIFICA ON ROUTE 1 FROM 1.3 MILES TO 0.8 MILE SOUTH OF LINDA MAR BOULEVARD POND REPAIR AND REVEGETATION	HOLLIE CUN 5400 WEST HIGHWAY 12 LODI CA 95242	DAVID, JOSE 585 LINDA MAR BLVD. PACIFICA CA 94044 (650)738-3827	\$1,181,734 \$1,110,882 \$7,258	03/09/09 03/20/09 03/15/15	0% 0% PLANT EST SATIS
HE14 SWPPP							
04-SM-1-40.6/41 04-265604 LCMC-6204-(111) --()		IN SAN MATEO IN PACIFICA ON ROUTE 1 BETWEEN THE OLD HWY 1/SAN PEDRO AVE INTERSECTION AND THE HWY 1/LINDA MAR BLVD INTERSECTION. REPLACE 2-LANE BRIDGE	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)738-3828	\$7,434,138 \$3,527,267 \$100,203	03/10/14 03/24/14 01/05/18	17% 47%
HE11							
04-SM-1-/40.3 04-1J6604		INSTALL BAY AREA SECURITY ENHANCEMENT (BASE) SYSTEM INSTALL BAY AREA SECURITY	BLEYCO INC 11425 CULL CANYON RD CASTRO VALLEY, CA 94552	ROBINSON, TOM 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)738-3807	\$7,526,000 \$0 \$0	09/03/14 09/03/14	0% 0%
20.20.201 130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-35-24.8/25.2 04-4S1204		IN SAN MATEO COUNTY ON ROUTE 35 AT SNEATH LANE TANGENT WALL EMBANKMENT REPAIR	CONDON-JOHNSON & ASSOCIATES, INC. P O BOX 12368 OAKLAND CA 94604	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)738-3828	\$570,124 \$561,606 \$0	10/29/12 12/03/12 12/11/14 12/11/14	100% 100% COMPLETED
HA1	WPCP						
04-SM-92-2.5/2.5 04-3G7504 STP-P092-(039)E --()		IN SAN MATEO COUNTY, NEAR HALF MOON BAY ON ROUTE 92 AT POSTMILE 2.5 CONSTRUCT RSP AND INSTALL DRAINAGE	ROBERTJ FRANK CONSTRUCTION INCKOOS, 2806 TARMAC RD REDDING CA 96003	CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)738-3828	\$136,330 \$134,030 \$0	07/16/14 08/06/14 10/07/14 12/02/14	100% 100% COMPLETED
HA23							
04-SM-92-14.4/18.8 04-041004		IN SAN MATEO AND ALAMEDA COUNTIES AT SAN MATEO-HAYWARD BRIDGE RESURFACE ORTHOTROPIC DECK	MYERS AND SONS / ACC JV 4600 NORTHGATE BLVD STE 100 SACRAMENTO CA 95834		\$25,333,659 \$0 \$0	11/24/14 12/10/14	0% 0%
HA21							
04-SM-101-.9/3.6 04-2356A4		IN SAN MATEO COUNTY FROM UNIVERSITY AVENUE TO MARSH ROAD REPLACEMENT LANDSCAPING	BORTOLUSSI & WATKIN 77 LARKSPUR STREET SAN RAFAEL CA 94904-4886	MACKLE, BRIAN 1007 KNOX AVE SAN JOSE, CA 95122 (831)325-4872	\$1,025,334 \$847,428 \$1,675	09/18/13 10/03/13 11/18/17	29% 83%
04-SM-101-16.3/17.1 04-235844 NHP-Q101-(237)E L 62-04 1-(3) --()		IN SAN MATEO COUNTY ON ROUTE 101 AT THE BROADWAY INTERCHANGE IN BURLINGAME RECONSTRUCT INTERCHANGE BROADWAY IC	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	INORI, DOUGLAS 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-4329	\$45,496,719 \$3,944,314 \$2,484,771	06/25/14 07/17/14 01/03/18	6% 9%
HE11							
04-SM-101-/6 04-4A9254		IN SAN MATEO COUNTY IN STATE IN SAN MATEO AND SANTA CLARA COUNTIES AT VARIOUS LOCATIONS INSTALL TRAFFIC SYSTEM	HIGHWAY ROADWAY ENGINEERING WORKS INC 3442 6TH STREET CERES, CA 95307	TRUONG, HENRY 1007 KNOX AVE. SAN JOSE, CA 95122 (510)670-7844	\$5,421,779 \$4,520,850 \$157,204	01/28/13 02/21/13 06/30/15	0% 83%
	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-280-21.3/0 04-0G7104 NHPI-2801-(137)E --()		IN SAN MATEO COUNTY, IN THE CITY OF SAN BRUNO AT PM R21.3 BRIDGE SEISMIC RESTORATION	BUGLER CONSTRUCTION 4847 HOPYARD RD. STE 4 NO.395 PLEASANTON CA 94588		\$1,213,306 \$0 \$0	09/26/14 10/22/14	0% 0%
HA21							
04-SOL-12-20.6/21.3 04-2A6204 NHP-P012-(114)E --()		NEAR RIO VISTA, AT CURRIE, MCCLOSKEY, AND AZEVEDO ROADS, INSTALL LEFT TURN POCKETS, FROM AZEVEDO RD TO LIBERTY ISLAND ROAD, SHOULDER W INSTALL LEFT TURN POCKETS, FROM	RGW CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE, CA 94550	AQUINO, NOEL 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)580-4429	\$7,094,759 \$4,978,524 \$280,017	01/23/14 02/21/14 02/19/14	62% 69%
HBI							
04-SOL-37-.1/7.4 04-3E3604		IN SOLANO COUNTY IN & NEAR VALLEJO FROM SONOMA CREEK BRIDGE TO NAPA RIVER BRIDGE COLD PLANE AC PAVEMENT & PLACE RHMA	TELFER OIL COMPANY DBA TELFER HIGHWAY TECHNOLOGIES 4522 PARKER AVENUE, SUITE 350 MCCLELLAN, CA 95652	QUANG, TRAN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$1,626,850 \$1,493,580 \$0	06/04/14 06/18/14 10/09/14	100% 89%
HMI							
04-SOL-37-9.8/10.6 04-3J0204		SOLANO COUNTY AT BROADWAY OH NO 23- 0219, FAIRGROUNDS OC NO 23-0205 L/R, W37/29 SEP.NO 23-0222F, AND NAPA COUNTY AT LOMBARD OHNO 21 REPAIR EARTHQUAKE DAMAGE TO BRIDGES	A. TEICHERT & SON INC P.O. BOX 1890 DAVIS, CA 95617-1890	SHARMA, JOYTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$555,000 \$114,998 \$0	09/11/14 09/11/14 01/30/15	99% 21%
20.20.201 130							
04-SOL-80-1.0/9.9 04-4H7404		IN SOLANO, SONOMA, SAN FRANCISCO, MARIN, ALAMEDA, CONTRA COSTA, SANTA CLARA, ON ON VARIOUS POSTMILES. REPAIR DAMAGED TOS DUE TO TH REPAIR DAMAGED TOS WIRELESS DETECTION SYS	NORCAL GENERAL CONSTRUCTION CORPORATION 1950 MAJESTIC COURT SAN JOSE, CA 95132	BORRAYO, SALVADOR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	\$1,485,000 \$1,469,866 \$0	01/29/13 01/29/13 04/30/14	38% 98%
20.20.201 130							
04-SOL-80-1.1/43.5 04-3E5004		IN SOLANO COUNTY ON ROUTE 80, 113, AND 505 AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	MYERS AND SONS CONSTRUCTION 4600 NORTHGATE BLVD, STE #100 SACRAMENTO, CA 95834	TRAN, QUANG 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)863-5102	\$712,661 \$683,272 \$0	02/25/14 03/07/14 09/01/14	100% 96%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-80-4.0/4.3 04-1A2604 NHPI-080 -(365)E --()		ON ROUTE 80 IN SOLANO COUNTY IN VALLEJO 0.70 MILE EAST OF TENNESSEE STREET OVERCROSSING TO 0.20 MILE WEST OF REDWOOD STREET OVER UPGRADE DRAINAGE SYSTEMS	GORDON N BALL INC 333 CAMILLE AVE ALAMO CA 94507	CHANGIZI, DAVE 324 CAMPUS LN, STE T FAIRFIELD, CA 94534 (707)975-8089	\$863,925 \$853,497 \$0	05/29/14 06/09/14 09/24/14 12/05/14	100% 100% COMPLETED
HA42							
04-SOL-80-11.3/12.9 04-0A5344 NHP-X095-(025)N --()		IN SOLANO COUNTY, IN THE CITY OF FAIRFIELD, ON INTERSTATE 80 AT THE CONNECTOR FROM INTERSTATE 80 WEST BOUND TO STATE ROUTE 12 WEST RECONSTRUCT 1-80 WB/SR WB CONNECTOR	DESILVA GATES-VIKING JV 11555 DUBLIN BLVD DUBLIN CA 94568	AQUINO, NOEL 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)580-4429	\$46,494,103 \$13,538,939 \$697,454	03/19/14 04/09/14 07/31/17	13% 29%
HA42							
04-SOL-80-14.3/14.4 04-0A5354 ACNH-X095-(023)E --()		IN SOLANO COUNTY IN FAIRFIELD ON ROUTE 12 FROM 80/12 EAST JUNCTION TO 0.2 MILE WEST OF CHADBOURNE ROAD UNDERCROSSING AND ROUTE 80 CONSTRUCT BR & RW, RECONSTRUCT	OC JONES & SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710	MANGLO, PERPETUO 2320 COURAGE DRIVE, SUITE 106 FAIRFIELD, CA 94533 (707)428-2029	\$48,500,726 \$48,568,735 \$0	01/25/12 02/13/12 01/12/15	82% 99%
HA42	SWPPP						
04-SOL-80-/28.4 04-153504		ON ROUTE 80 IN SOLANO COUNTY _____ BETWEEN CONTRA COSTA COUNTY LINE AND ROUTE 80/505 JUNCTION INSTALL RAMP METERING AND TRAFFIC	BAY CITIES PAVING & GRADING 5029 FORNI DRIVE CONCORD, CA 94524	RASTEGAPOUR, HAMED 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)863-5119	\$15,557,533 \$14,941,447 \$134,823	08/31/12 10/04/12 12/24/14	76% 96%
HB4N	SWPPP						
04-SOL-113-21.8/22.2 04-0G7504 HSNH-P113-(033)E --()		ON ROUTE 113 IN SOLANO COUNTY BETWEEN THE ROUTE 113/80 SEPARATION (WEST) OVER ROUTE 80 AND THE EASTBOUND CONNECTOR OVERCROSSING CONSTRUCT DOUBLE THRIE BEAM BARRIER	APEX FENCE CO INC 19896 ALEXANDER AVENUE ANDERSON CA 96007	BRAR, PARAMDEEP 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)863-5162	\$262,272 \$7,025 \$0	08/26/14 09/08/14 02/24/15	17% 3%
HB1							
04-SOL-128-.7/.7 04-1E4004		IN NAPA AND SOLANO COUNTIES AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE	COAST CONSTRUCTION, INC. 4460 REDWOOD HWY, STE 16 SAN RAFAEL, CA 94903	CHANGIZI, DAVE 370 CHADBOURNE RD. STE A FAIRFIELD, CA 94534 (707)975-8089	\$819,388 \$361,567 \$0	06/03/11 06/22/11 12/13/11	20% 44%
HM3	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-680-/13.1 04-3G6504 NHPI-680 -(073)E --()		IN SOL COUNTY ON ROUTE 680 BETWEEN BENICIA AND FAIRFIELD FROM 0.0 MILE JUST NORTH OF ROUTE 780 TO 13.1 MILES PAST SOUTH OF ROUTE 8 REHABILITATE PAVEMENT	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. DUBLIN CA 94568		\$12,754,321 \$0 \$0	10/08/14 10/28/14	0% 0%
HA22							
04-SON-1-21.7/0 04-4S1604 CSTP-P001-(579)E --()		IN SONOMA COUNTY AT JENNER AT 0.1 MILE SOUTH OF BURKE AVENUE REPLACE RETAINING WALL AND HIGHWAY	GORDON N BALL INC 333 CAMILLE AVE ALAMO CA 94507	HISLOP, SCOTT 4030 OCCIDENTAL RD., SUITE A SANTA ROSA, CA 95401 (707)249-4732	\$586,162 \$555,926 \$690	10/28/13 11/15/13 06/11/15	66% 94%
HA23							
04-SON-1-29.9/29.9 04-3G7404 STP-P001-(581)E --()		NEAR TIMBER COVE, 2.0 MILE SOUTH OF FORT ROSS HISTORIC PARK REPLACE CULVERT	DRILL TECH DRILLING & SHORING INC 2200 WYMORE WAY ANTIOCH CA 94509	HISLOP, SCOTT 4030 OCCIDENTAL RD., SUITE A SANTA ROSA, CA 95401 (707)249-4732	\$1,230,771 \$187,486 \$0	04/14/14 05/05/14 01/29/15	10% 15%
HA23							
04-SON-1-31.9/31.9 04-4H6004		IN SONOMA COUNTY, AT FORT ROSS, AT 1.1 MI SOUTH OF FORT ROSS ROAD, CONSTRUCT SOLDIERPILE WALL AND ROCK SLOPE PROTECTION. DIR'S EME CONSTRUCT SOLDIER PILE WALL AND RSP	TEAM GHILOTTI, INC. 2531 PETALUMA BLVD SOUTH PETALUMA, CA 94952	HISLOP, SCOTT 4030 OCCIDENTAL ROAD SANTA ROSA, CA 95401 (707)249-4732	\$4,635,000 \$3,870,818 \$0	01/22/13 01/23/13 11/06/14 12/10/14	100% 100% COMPLETED
20.20.201 130							
04-SON-1-34.5/0 04-4S6204 STP-P001-(582)E --()		IN SONOMA COUNTY NEAR FORT ROSS FROM 0.5 MILE NORTH OF FORT ROSS ROAD TO 0.5 MILE SOUTH OF TIMBER COVE ROAD CONSTRUCT SOLDIER PILE TIE-BACK	GRANITE CONSTRUCTION COMPANY 1324 S. STATE ST. UKIAH, CA 95482	HISLOP, SCOTT 4030 OCCIDENTAL RD, SUITE A SANTA ROSA, CA 95401 (707)249-4732	\$1,675,595 \$1,890,991 \$235,904	04/14/14 05/13/14 01/23/15	84% 98%
HA23							
04-SON-1-40.1/0 04-3S7524 ER-43L4-(004)E --()		IN SONOMA COUNTY ABOUT 19 MILES NORTH OF JENNER AT WARREN CREEK. REPL CULVERT &ND ROCK SLOPE PROTECT	KEN'S WATER TENDER INC 39509 HIGHWAY 299 WILLOW CREEK, CA 95573	NGUYEN, NGHIA T. 4030 OCCIDENTAL ROAD SANTA ROSA, CA 95401 (510)774-6005	\$339,215 \$310,852 \$33,994	07/09/13 07/30/13 12/29/14 01/07/15	89% 90%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-12-9.6/0 04-1A2904 STP-P012-(113)E --()		IN SONOMA COUNTY NEAR SEBASTOPOL ON ROUTE 12 AT LAGUNA DE SANTA ROSA BRIDGE NO. 20-0035 REPLACE BRIDGE FOR SCOUR	GHILOTTI CONSTRUCTION COMPANY INC SAID NAJAFI 230 KERNER BLVD, SUITE E SAN RAFAEL, CA 94901-5567	VALEH, SYD 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (707)576-2310	\$7,498,001 \$297,626 \$0	03/11/14 03/24/14 04/21/16	37% 4% SUSPENDED
HA21							
04-SON-12-18.8/21.7 04-4H5704 NHP-P012-(117)E --()		IN SONOMA COUNTY ON ROUTE 12 FROM MISSION BLVD. TO 0.3_MILE EAST OF SANTA ROSA CREEK BRIDGE RESURFACE WITH R-BWC	TELFER OIL COMPANY DBA TELFER HIGHWAY TECHNOLOGIES 4522 PARKER AVENUE, SUITE 350 MCCLELLAN, CA 95652	VALEH, SYD 4030 OCCIDENTAL ROAD, STE A SANTA ROSA, CA 95401 (707)576-2310	\$2,383,119 \$2,117,770 \$9,228	06/11/14 06/25/14 01/02/15 01/02/15	84% 87%
HA							
04-SON-12-32.7/33 04-3A3304 HSST-P012-(111) --()		IN SONOMA CTY IN ELDRIDGE FRM 0.2 MILE NTH TO 0.1 MILE STH MADRONE RD AND HIGHWAY PLANTING IN SANTA ROSA ON SUMMERFIELD RD, LOCAL INSTALL TRAFFIC SIGNALS AND WIDEN	VINTAGE PAVING COMPANY, INC. 119 MAIN STREET WINTERS, CA 95694	STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)796-5693	\$965,218 \$895,756 \$64,757	12/14/12 01/11/13 02/15/16	68% 89%
HB1 WPCP							
04-SON-37-3.2/0 04-2J0204		REPAIR STRUCTURE, UNCLOG DRAINAGE SYSTEM, REPAIR ROADWAY IN SONOMA COUNTY REPAIR STRUCTURE	PIPE AND PLANT SOLUTIONS 2000 5TH STREET BERKELEY, CA 94710	CHOI, GINA 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-8178	\$945,000 \$456,897 \$0	05/22/14 05/22/14 11/19/14 12/12/14	100% 100% COMPLETED
20.20.201 130							
04-SON-101-.9/3.6 04-2640U4		IN SONOMA COUNTY IN AND NEAR PETALUMA FROM GUNN DRIVE TO ROUTE 101-116 SEPARATION AND OVERHEAD CONSTRUCT I/C, REPLACE BR	GHILOTTI - MYERS JV 525 JACOBY STREET SAN RAFAEL CA 94901	DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94952 (707)769-5695	\$70,986,975 \$48,184,727 \$803,790	11/02/12 01/11/13 01/31/16	58% 67%
HE11 SWPPP							
04-SON-101-3.4/4.1 04-2640K4		IN SONOMA COUNTY IN AND NEAR PETALUMA FROM AT ROUTE 101/116 INTERCHANGE WIDEN ROUTE 101, RECONSTRUCT HWY	GHILOTTI-MYERS JV 525 JACOBY STREET SAN RAFAEL, CA 94901	DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)769-5695	\$22,259,673 \$18,333,285 \$1,055,340	11/02/12 01/10/13 04/15/15	89% 82%
HB4C SWPPP							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-101-7.1/8.1 04-0A1854		IN SONOMA COUNTY IN PETALUMA FROM 0.6 MILE SOUTH TO 0.4 MILE NORTH OF OLD REDWOOD HIGHWAY OVERCROSSING RECONSTRUCT INTERCHANGE	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)769-5695	\$20,919,808 \$15,271,131 \$191,674	02/12/13 03/12/13 06/01/14	75% 73%
HA21	SWPPP						
04-SON-101-20.7/20.7 04-245444 CNHP-Q101-(236)E --()		IN SONOMA COUNTY IN SANTA ROSA ON RTE 101 AT COLLEGE AVENUE UNDERCROSSING COLLEGE AVENUE WIDENING PROJECT	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG CT., STE G PETALUMA, CA 94954 (707)585-1221	\$2,202,465 \$1,514,987 \$150,393	02/07/14 02/21/14 03/15/15	24% 66%
HE13							
04-SON-101-25.0/29.3 04-3A23U4		ON ROUTE 101, BETWEEN AIRPORT BLVD INTERCHANGE AND WINDSOR RIVER ROAD UNDERCROSSING IN SONOMA COUNTY RECONSTRUCT THE EXISTING AIRPORT	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	VALEH, SYD 4030 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)576-2310	\$30,626,904 \$30,327,451 \$207,490	12/03/12 12/27/12 01/30/15	100% 98% OVER RUN
HBI	SWPPP						
04-SON-101-54.2/56.2 04-2G6004		IN SONOMA COUNTY, IN CLOVERDALE, ON ROUTE 101 FROM THE 101/128 SEPARATION_TO THE MENDOCINO COUNTY LINE(PM54.2 TO PM 56.2) COLD PLANE PAVEMENT & PLACE HMA-A	GHILOTTI CONSTRUCTION CO INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	VALEH, SYD 4030 OCCIDENTAL ROAD SUITE A SANTA ROSA, CA 95401 (707)576-2310	\$892,803 \$864,818 \$0	06/19/14 07/11/14 11/30/14	100% 94% OVER RUN
04-SON-116-41.8/44.7 04-283824 ACHS-P116-(044)E P- -()		IN SONOMA COUNTY NEAR SCHELLVILLE AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF ADOBE ROAD TO 0.4 MILE WEST OF ARNOLD DRIVE INSTALL PLANTS AND IRRIGATION	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	HOLLIS, JOHN L. 340 REGATTA BOULEVARD RICHMOND, CA 94804 (510)774-5911	\$1,979,746 \$1,659,790 \$5,319	10/04/12 11/06/12 05/06/19	0% 0% PLANT EST SATIS
HBI	SWPPP						
04-SON-128-2.4/2.4 04-1SS224 STP-47C4-(004)E --()		IN SONOMA COUNTY NEAR CLOVERDALE AT 2.3 AND 2.5 MILES WEST OF CLOVERDALE BOULEVARD RETAINING WALL AND SLOPE PROTECTION	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407		\$1,033,575 \$0 \$0	11/17/14 12/08/14	0% 0%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-128-5.4/0 04-2S9414 ER-43J1-(003)E --()		IN SONOMA COUNTY NEAR GEYSERVILLE AT THE RUSSIAN RIVER BRIDGE RESTORE HIGHWAY PLANTING	ATLAS TREE SURGERY, INC. 1544 LUDWIG AVENUE SANTA ROSA, CA 95407	HANSON, JIM 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	\$397,879 \$355,851 \$0	04/08/10 04/22/10 09/15/15	100% 92% OVER RUN
	WPCP						
04-SON-128-17.1/24.7 04-4A8824		IN SONOMA COUNTY NEAR NAPA AT MAACAMA CREEK BRIDGE AND AT REDWOOD CREEK BRIDGE PLANT ESTABLISHMENT, INSTALL PLANTS	FIELDSTONE CONSTRUCTION, INC. 5915 FRAUGHT ROAD SANTA ROSA, CA 94403	BARTEL, DAVID 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6755	\$216,669 \$165,907 \$2,070	02/27/12 03/22/12 08/31/17	50% 76%
	HA21						
	WPCP						

Totals: Authorized Final Amt: \$5,903,816,581 Completed to Date: \$5,277,307,990 Work This Month: \$27,594,907

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-46.8/46.8 05-0S9404		HWY 1 AT THE BIG SUR LODGE BIG SUR PARK CAMPGROUNDS PLACE ROCK SLOPE PROTECTION	GRANITE CONSTRUCTION PO BOX 720 WATSONVILLE CA 95077	WILSON, JENNIFER 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)669-8928	\$910,000 \$214,067 \$0	01/25/10 01/25/10 12/31/14	67% 24%
201130							
05-MON-1-67.9/0 05-1A8904		IN MONTEREY COUNTY ABOUT 14 MILES SOUTH OF CARMEL AT MALPASO CREEK BRIDGE REPAIR SPALLED CONCRETE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$1,043,993 \$926,859 \$599,744	05/02/14 05/23/14 09/24/15	35% 93%
05-MON-1-77.6/0 05-0T7604 HSNH-P001-(585)E --()		AT NORTHBOUND AGUAJITO ROAD UC ON- RAMP IN MONTEREY ON STATE ROUTE 1 IN MONTEREY COUNTY WET WEATHER IMPROVEMENT	GRANITE CONSTRUCITON COMPANY 580 WEST BEACH STREET WATSONVILLE CA 95076	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$433,238 \$147,704 \$109,883	09/02/14 09/24/14 01/27/15	23% 34%
HB1							
05-MON-28-28.6/28.6 05-1A9804		DIR'S ORDER EMERGENCY F.A MON CNTY NEAR LUCIA @ .1 MILE NORTH OF THEBIG CREEK BRIDGE. INSTALL TRAFFIC CONTROL,TEMP K RAIL AND TEM 1 WAY TRAFFIC CONTROL, TEMP K RAIL/SLOP ST	JOHN MADONNA CONSTRUCTION CO INC PO BOX 5310 SAN LUIS OBISPO, CA 93403	RICK SILVA 775 ARLINGTON ST CAMBRIA, CA 93428 (805)927-4559	\$577,500 \$530,309 \$2,132	12/16/13 12/16/13 03/03/15	54% 92%
20.20 201130							
05-MON-101-49.8/55.3 05-1A7304 NHP-Q101-(254)E --()		IN MONTEREY COUNTY IN AND NEAR GREENFIELD FROM LAGOMARSINO AVENUE TO 0.7 MILE SOUTH OF HUDSON ROAD PAVEMENT PRESERVATION (CAP M)	PAPICH CONSTRUCTION CO INC PO BOX 2210 PISMO BEACH CA 93448	FARSHAD KESHAVARZI 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1242	\$4,697,000 \$167,678 \$91,907	09/15/14 09/30/14 05/11/15	34% 4%
HA22							
05-MON-101-57.1/60.8 05-1C3304 HSNH-Q101-(248)E --()		IN MONTEREY COUNTY SOUTH OF SOLEDAD ON ROUTE 101 FROM 1.2 MILES NORTH OF HUDSON ROAD TO SALINAS RIVER BRIDGE (BR. NO. 44-02) CONSTRUCT MEDIAN BARRIER AND RUMBLE	GRANITEROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	FARSHAD KESHAVARZI 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1242	\$2,110,568 \$6,800 \$6,800	09/08/14 09/24/14 03/12/15	28% 0%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-101-66.4/66.4 05-1C6404		SOLEDAD PRISON OVERCROSSING BRIDGE #44-116REMOVE UNSOUND CONCRETE; STRAIGHTEN/REPLACDAMAGED TENSIONS BARS; REPLACE BROKEN STIRRUPS REMOVE UNSOUND CONCRETE	AMERICAN CIVIL CONSTRUCTORS WEST, INC 3701 MALLARD DR BENICIA, CA 94510	LAVERING, TYLER 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$585,000 \$276,154 \$0	01/31/13 01/31/13 04/05/13	100% 100%
20.20.201 130							
05-MON-101-85.0/85.8 05-349514		IN MONTEREY COUNTY IN AND NEAR SALINAS FROM 0.6 MILE SOUTH TO 0.2 MILE NORTH OF AIRPORT BOULEVARD OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	BORTOLUSSI & WATKIN INC 77 LARKSPUR STREET SAN RAFAEL CA 94901	JENNIFER WILSON 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)471-2103	\$501,084 \$488,332 \$1,290	02/28/12 03/22/12 10/14/15	0% 0% PLANT EST SATIS
05-MON-101-91.2/100.4 05-0161E4 NH-Q101-(187)E --()	WPCP	IN MONTEREY COUNTY IN AND NEAR PRUNEDALE AT VARIOUS LOCATIONS FROM 0.3 KM NORHT OF LITTLE BEAR CREEK UNDERCROSSING TO 0.5 KM NORTH CONSTRUCT INTERCHANGES AND	GCC/MCM A JV P O BOX 50085 WATSONVILLE CA 950775085	MUTUTWA, PETER 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (805)471-2108	\$83,214,058 \$83,844,189 \$475,594	01/25/11 02/24/11 02/27/15	0% 0% PLANT EST SATIS
HE14 HE14	SWPPP						
05-MON-101-100.0/101.3 05-315804 NH-P101-() --()		IN MONTEREY AND SAN BENITO COUNTIES NEAR PRUNDALE AT VARIOUS LOCATIONS FROM 0.4 MILE SOUTH OF DUNBARTO IN ROAD (NORTH) TO CANNON R CONSTRUCT INTERCHANGE	GCC/MCM, A JV P O BOX 50085 WATSONVILLE CA 950775085	JENNIFER WILSON 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (805)471-2103	\$42,377,453 \$32,979,878 \$153,247	09/27/12 11/06/12 03/28/16	55% 77%
HE11	SWPPP						
05-SB-1-/0 05-0S0304 STP-X083-(018)E --()		IN SANTA BARBARA COUNTY AT VARIOUS LOCATIONS CURB RAMPS/SIDEWALKS/MODIFY SIGNAL	DREAMBUILDER 1324 E LAWSON LN PLACENTIA CA 92870		\$318,061 \$0 \$0	11/04/14 11/24/14	0% 0%
HB71							
05-SB-101-.3/7.5 05-462504 ACNH-Q101-(143)E --()		IN SANTA BARBARA COUNTY IN AND NEAR CARPINTERIA AT VARIOUS LOCATIONS RESTORE HIGHWAY PLANTING	AMERICA WEST LANDSCAPE INC 15086 LA PALMA DRIVE CHINO CA 91710	CURTIS JOHNSON, R.E. 22 N. MILPAS ST., STE H SANTA BARBARA CA 93103 (805)748-5218	\$1,753,944 \$1,634,620 \$0	08/31/09 09/15/09 10/24/13	0% 0% PLANT EST SATIS
HA25	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-10.8/12.8 05-447814	SWPPP	IN SANTA BARBARA COUNTY IN SANTA BARBARA FROM 0.3 MILE WEST OF OLIVE MILL ROAD OVERCROSSING TO MILPAS STREET UNDERCROSSING PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG CLOVIS CA 93619	CURTIS JOHNSON, R.E. 22 N MILPAS ST STE F,G & H SANTA BARBARA, CA 93103 (805)884-9459	\$1,172,079 \$1,206,883 \$0	06/16/10 07/15/10 12/09/14 12/09/14	100% 100% COMPLETED
05-SB-101-12.9/14 05-1C4304		IN SANTA BARBARA COUNTY IN SANTA BARBARA FROM GARDEN STREET UNDERCROSSING TO MISSION CREEK BRIDGE HIGHWAY PLANTING REHABILITATION	SPIESS CONSTRUCTION CO INC P O BOX 2849 SANTA MARIA CA 93457	CURTIS JOHNSON 35 S. LA PATERA LANE STE E GOLETA, CA 93117 (805)692-6862	\$793,172 \$654,800 \$4,320	06/10/13 06/27/13 11/16/16	100% 83% OVER RUN
HA25							
05-SB-101-13.0/22.8 05-1F3204 HSNH-Q101-(252)E --()		IN SANTA BARBARA COUNTY IN AND NEAR SANTA BARBARA AND GOLETA FROM QUARANTINA STREET UNDERCROSSING TO 0.2 MILES NORTH OF FAIRVIEW A REPLACE OVERHEAD GUIDE SIGNS AND	TRAFFIC DEVELOPMENT SERVICES, INC. 207 W. LOS ANGELES AVENUE 252 MOORPARK CA 93021	KLINE, JASON 35 S LA PATERA LN SUITE E GOLETA, CA 93117 (805)692-6820	\$580,279 \$49,162 \$47,537	07/29/14 08/15/14 01/20/15	72% 8%
HB1							
05-SB-101-22.3/23 05-0G0704 NH-Q101-(233)E --()		IN SANTA BARBARA COUNTY IN GOLETA FROM 0.2 MILE EAST TO 0.7 MILE WEST OF FAIRVIEW AVENUE OVERCROSSING UPGRADE DRAINAGE CULVERTS	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	MICHAEL MORTENSEN 35 S. LA PATERA LANE STE E GOLETA, CA 93117 (805)692-6759	\$16,864,772 \$7,773,512 \$732,579	11/21/13 12/12/13 05/30/17	27% 46%
HA22							
05-SB-101-26.5/27.1 05-0M14V4		IN SANTA BARBARA COUNTY IN GOLETA FROM 0.3 MILE SOUTH TO 0.3 MILE NORTH OF CATHEDRAL OAKS ROAD OVERCROSSING PERFORM HIGHWAY PLANTING	SPIESS CONSTRUCTION CO INC PO BOX 2849 SANTA MARIA CA 93457	CURTIS JOHNSON, R.E. 22 N. MILPAS ST., STE G SANTA BARBARA, CA 93103 (805)748-5218	\$788,762 \$761,130 \$1,944	10/26/11 11/08/11 07/02/15	0% 0% PLANT EST SATIS
HE11	WPCP						
05-SB-101-46.9/0 05-1A6204 NHP-Q101-(239)E --()		IN SANTA BARBARA COUNTY NEAR GAVIOTA AT THE GAVIOTA SAFETY ROADSIDE REST AREA SAFETY ROADSIDE REST AREA	PRISM ENGINEERING INC 23953 SAKLAN RD HAYWARD CA 94545	JOHNSON, CURTIS 35 S. LA PATERA LN, STE. E GOLETA, CA 93117 (805)692-6862	\$1,028,491 \$907,037 \$4,005	03/19/14 04/09/14 02/23/15	61% 90%
HA26							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-83.2/83.8 05-463814		ON ROUTE 101 IN SANTA BARBARA COUNTY FROM 0.9 MILE NORTH OF CLARK AVENUE OVERCROSSING TO 0.7 MILE SOUTH OF SANTA MARIA UNDERCROSS IRRIGATION,PLANTING,EROSION CONTROL	EMPIRE LANDSCAPING INC. P O BOX 35 DAVIS CA 95617	RICHARDS, TIM 4485 VACHELL LANE SAN LUIS OBISPO CA 93401 (805)542-4765	\$501,048 \$416,715 \$2,100	10/25/13 11/15/13 05/08/17	0% 0% PLANT EST SATIS
05-SB-101-84.1/90.9 05-1A3904 NHP-Q101-(241)E --()		IN SANTA BARBARA COUNTY IN AND NEAR SANTA MARIA FROM 0.1 MILE SOUTH OF SOUTH SANTA MARIA U.C. TO 0.1 MILE NORTH OF NORTH SANTA MAR RHMA (BWC-GG)	PAPICH CONSTRUCTION CO. INC. PO BOX 2210 PISMO BEACH CA 93448	STIMSON, PATRICK 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)748-6733	\$3,520,000 \$3,484,194 \$0	05/02/14 05/23/14 12/01/14	97% 97%
05-SB-166-25.5/34.9 05-1A4604		IN SANTA BARBARA AND SAN LUIS OBISPO COUNTIES, ABOUT 17 MILES EAST OF SANTA MARIA, FROM ALISOS CREEK BRIDGE TO CUYAMA RIVER BRIDGE RUBBERIZED HMA OVERLAY	GRANITE CONSTRUCTION COMPANY P.O. BOX 50085 WATSONVILLE CA 95076	LEW, MIKE 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)348-3105	\$2,658,336 \$6,310 \$0	03/17/14 03/27/14 12/05/14	0% 0%
05-SBT-25-18.8/19.5 05-0T6404 HSST-P025-(030)E --()		ON ROUTE 25 IN SAN BENITO COUNTY ABOUT 32 MILES SOUTH OF HOLLISTER FROM 0.8 MILE NORTH OF SAN BENITO LATERAL TO 2 MILES SOUTH OF R CURVE CORRECTION	JOHN MADONNA CONSTRUCTION CO., INC. P.O. BOX 5310 SAN LUIS OBISPO CA 93403	BEACH, KATIE 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (831)455-5707	\$1,999,489 \$0 \$0	11/19/14 12/18/14	0% 0%
05-SBT-101-.7/.7 05-1A9304		SAN BENITO CNTY NEAR PRUNEDALE, SB HWY 101@ .2 MILE NORTH OF COLE RD. REMOVE APPROX 13000CY OF ROCKERY/SLIDE MATERIAL, FLATTENSLOP INSTALL EROSION CONTROL & LANDSCAPE	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH ST WATSONVILLE, CA 95076	WILSON, JENNIFER 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (831)663-8965	\$1,080,000 \$717,843 \$0	01/22/13 01/22/13 12/31/14	100% 66% OVER RUN
20.202011 30							
05-SCR-0-/0 05-1F2104		IN SCR, SBT, MON, SLO & SB AT VARIOUS LOCATIONS, UPGRADE IRRIGATION CONTROLLERS,PLACE MULCH, REPAIR WATER LEAKS & UPGRADE INTERIOR UPGRADE,REPAIR AT VARIOUS LOCATIONS	PACIFIC RESTORATION GROUP INC PO BOX 429 PERRIS, CA 92572	RICHARDS, TIM 4485 VACHELL LANE SAN LUIS OBISPO, CA 93401 (805)542-4765	\$1,684,526 \$359,828 \$162,277	02/21/14 03/26/14 07/17/15	100% 21% OVER RUN
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

Page 52
01/09/15

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-1-8.0/14.9 05-0C9014		NEAR SANTA CRUZ, FROM 0.4 MILE SOUTH OF FREEDOM BLVD TO 0.4 MILE NORTH OF OCEAN STREET, INSTALL CCTV AND SIGNS INSTALL CCTV AND SIGNS	BEAR ELECTRICAL SOLUTIONS INC P O BOX 924 ALVISO CA 95002	ROMAN, BERTHA 140 DUBOIS ST., SUITE E SANTA CRUZ, CA 95060 (831)427-4706	\$414,520 \$260,146 \$31,845	12/23/13 01/24/14 12/30/14	100% 63% OVER RUN
HB4N							
05-SCR-1-9.7/17.6 05-0R9104 SNHG-P001-(578)E --()		ON ROUTE 1 IN SANTA CRUZ COUNTY 0.10 MILE SOUTH OF SOUTH APTOS UNDERPASS TO 0.10 MILES NORTH OF ROUTE 9 CONSTRUCT CONCRETE BARRIER AND	FROM RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550	BEACH, KATIE 140 DUBOIS ST. STE. E SANTA CRUZ, CA 95060 (831)455-5707	\$1,584,884 \$1,448,918 \$18,523	11/22/13 12/12/13 04/10/15	82% 91%
HB1							
05-SCR-1-20.2/37.4 05-1C8604 STP-P001-(587)E --()		NEAR SANTA CRUZ FROM 0.1 MILE NORTH OF WESTERN DRIVE TO SAN MATEO COUNTY LINE PAVEMENT PRESERVATION	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95054		\$9,976,229 \$0 \$0	11/20/14 12/10/14	0% 0%
HA22							
05-SCR-9-3.8/18.7 05-0Q5904 STP-S009-(020)E --()		IN SANTA CRUZ COUNTY AT AND NEAR BOULDER CREEK AT VARIOUS LOCATIONS FROM 0.9 MILE SOUTH OF GLENGARRY ROAD TO 0.2 MILE NORTH OF MCG POLLUTION SOURCE CONTROL	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	BEACH, KATIE 140 DUBOIS ST, STE E SANTA CRUZ, CA 95060 (831)455-5707	\$2,034,850 \$0 \$0	09/30/14 10/21/14	0% 0%
05-SCR-17-9.4/10.1 05-1C1804 HSNH-P017-(108)E --()		IN SANTA CRUZ COUNTY NEAR SCOTTS VALLEY FROM 0.3 MILES NORTH OF GLENNWOOD CUTOFF TO 0.5 MILES SOUTH OF GLENNWOOD DRIVE SHOULDER WIDENING/SOIL NAIL WALL	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	ROMAN, BERTHA 140 DUBOIS ST., STE E SANTA CRUZ, CA 95060 (831)427-4706	\$3,193,991 \$909,315 \$311,946	04/10/14 04/30/14 08/06/15	36% 28%
HB1							
05-SCR-152-2.0/8.3 05-1A3804		IN SANTA CRUZ COUNTY NEAR WATSONVILLE FROM HOLOHAN ROAD TO SANTA CLARA COUNTY LINE RHMA OVERLAY	O'GRADY PAVING INC 2513 WYANDOTTE ST. MOUNTAIN VIEW CA 94043	FARSHAD KESHAVARZI 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1242	\$1,531,430 \$101,560 \$0	04/28/14 05/23/14 10/20/14	100% 7% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-1-36.7/39.6 05-0N4004 ACST-P001-(570)E P0-01 5-(0E) --()		IN SAN LUIS OBISPO COUNTY NEAR CAYUCOS FROM 0.1 MILE SOUTH OF NORTH OCEAN AVENUE TO 0.8 MILE SOUTH OF VILLA CREEK ROAD	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	RICHARDS, TIM 4485 VACHELL LANE SAN LUIS OBISPO CA 93401 (805)542-4765	\$1,301,683 \$1,200,326 \$7,500	10/22/12 12/03/12 05/11/16	58% 91%
HB4N	WPCP	TEARTHWORK, PAVING, EROSION CONTROL					
05-SLO-1-1/0 05-0R5304 STP-000C-(372)E --()		ON ROUTE 1, AND 101 IN SAN LUIS OBISPO AND MONTEREY COUNTIES ADA CURB RAMPS	CALPORTLAND CONSTRUCTION P.O. BOX 1280 SANTA MARIA CA 93456	DE ANDA, ANTHONY 3230 RIVERSIDE AVENUE #130 PASO ROBLES, CA 93446 (805)226-9217	\$726,242 \$668,919 \$52,261	05/28/14 06/18/14 01/07/15	92% 89%
HB71							
05-SLO-46-32.1/36.7 05-330744 NH-P046-(046)E --()		IN SAN LUIS OBISPO COUNTY IN AND NEAR PASO ROBLES FROM AIRPORT ROAD TO 0.5 MILE WEST OF GENESEO ROAD	ELITE LANDSCAPING INC 2972 LARKIN AVENUE CLOVIS CA 93612	RICHARDS, TIM 4485 VACHELL LANE SAN LUIS OBISPO, CA 93401 (805)542-4765	\$388,538 \$382,353 \$0	12/07/10 02/07/11 12/24/14 12/24/14	100% 100%
HE13	WPCP	PERFORM HIGHWAY PLANTING AND					PLANT EST SATIS
05-SLO-46-37.6/40.4 05-330764 NHP-P046-(050)E --()		IN SAN LUIS OBISPO COUNTY NEAR PASO ROBLES FROM 0.5 MILE EAST OF GENESEO INC. ROAD TO 0.2 MILE WEST OF ALMOND DRIVE LANDSCAPE MITIGATION	PACIFIC RESTORATION GROUP, PO BOX 429 PERRIS CA 92572		\$1,031,449 \$0 \$0	10/09/14 11/14/14	0% 0%
HE14							
05-SLO-46-40.7/46.3 05-330774		IN SAN LUIS OBISPO COUNTY NEAR PASO ROBLES FROM 0.1 MILE EAST OF ALMOND DRIVE TO 0.8 MILE EAST OF MCMILLAN CANYON ROAD CONVERT TO 4-LANE EXPRESSWAY	PAPICH CONSTRUCTION COMPANY INC PO BOX 2210 PISMO BEACH, CA 93448	TIM LANG 102 WHITLEY GARDENS DRIVE PASO ROBLES, CA 93446 (805)748-5513	\$34,898,234 \$22,181,763 \$272,854	05/18/12 06/12/12 06/12/15	81% 63%
HE13	SWPPP						
05-SLO-46-50.2/60.9 05-1C9004 NHP-P046-(049)E --()		IN SAN LUIS OBISPO COUNTY NEAR CHOLAME FROM 0.3 MILES WEST OF LUCY BROWN ROAD TO KERN COUNTY LINE PAVEMENT PRESERVATION	CALPORTLAND CONSTRUCTION P.O. BOX 1280 SANTA MARIA CA 93456	MIKEL, KARL 102 WHITLEY GARDENS DRIVE PASO ROBLES, CA 93446 (805)226-9860	\$5,657,059 \$3,314,686 \$604,245	05/28/14 06/18/14 01/09/15	83% 58%
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14**

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-58-20.0/0 05-1A0904 STP-P058-(116)E --()		ON ROUTE 58 IN SAN LUIS OBISPO COUNTY NEAR SANTA MARGARITA AT 1 MILE WEST OF SHELL CREEK ROAD REPLACE CULVERT	AMERICA PACIFIC CONSTRUCTION 201 LAUREL AVE SUITE 13 BREA CA 92821	SILVA, RICK 3230 RIVERSIDE AVE, #130 PASO ROBLES, CA 93446 (805)226-8279	\$213,170 \$195,633 \$1,250	03/10/14 04/04/14 08/14/15	43% 91%
05-SLO-101-21.6/23.9 05-0S7904 NHP-Q101-(244)E --()		ON ROUTE 101 BETWEEN SAN LUIS OBISPO CREEK BRIDGE NO 49-14 AND 0.3 MILES SOUTH OF SANTA FE UNDERCROSSING NO. 49-115 PAVEMENT PRESERVATION	CALPORTLAND CONSTRUCTION P.O. BOX 1280 SANTA MARIA CA 93456	DE ANDA, ANTHONY 3230 RIVERSIDE AVENUE #130 PASO ROBLES, CA 93446 (805)226-9217	\$2,906,927 \$2,813 \$0	06/17/14 07/08/14 03/19/15	0% 0% SUSPENDED
HA22							
05-SLO-101-45.3/45.7 05-402824		IN SAN LUIS OBISPO COUNTY IN ATASCADERO FROM 0.5 MILE NORTH OF CURBARIL AVENUE TO ATASCADERO CREEK BRIDGE HIGHWAY PLANTING,INSTALL IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619	RICHARDS, TIM 4485 VACHELL LN SAN LUIS OBISPO, CA 93401 (805)542-4765	\$565,825 \$408,877 \$0	11/09/11 12/02/11 08/30/15	0% 0% PLANT EST UNSAT
	WPCP						
05-SLO-101-/.8 05-445904 ACST-PEQ1-(011)7 --()		IN SANTA BARBARA AND SAN LUIS OBISPO COUNTIES IN AND NEAR SANTA MARIA FROM 0.5 MILE NORTH OF SANTA MARIA CONNECTOR TO ROUTE 101/16 REPLACE SUTRUCTURE, ADD LAND AND	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	STIMSON, PATRICK 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)748-6733	\$34,041,887 \$33,920,732 \$1,254	06/21/11 07/15/11 05/29/14	67% 99%
HE13 HE13	SWPPP						
05-SLO-166-39.9/40.3 05-0R3004 ACST-P166-(030)E --()		IN SAN LUIS OBISPO COUNTY ABOUT 25 MILES WEST OF NEW CUYAMA FROM 1.6 MILES EAST OF CUYAMA RIVER BRIDGE TO 4.0 MILES WEST OF CARRIZ CONSTRUCT NEW BRIDGE	SOUZA CONSTRUCTION INC PO BOX 3810 SAN LUIS OBISPO CA 93403	LEW, MIKE 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)348-3105	\$2,242,113 \$2,273,740 \$0	10/25/12 12/03/12 12/03/14 12/03/14	100% 100% COMPLETED
HB1	SWPPP						

Totals:	Authorized Final Amt:	<u>\$273,901,883</u>	Completed to Date:	<u>\$204,823,784</u>	Work This Month:	<u>\$3,697,037</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-0-0 06-0Q5404 CSTP-000C-(367)E --()		IN FRESNO AND MADERA COUNTIES AT VARIOUS LOCATIONS REPAIR DAMAGE ELECT. & IRRIGATION	ROADWAY ENGINEERING WORKS INC 3442 6TH STREET CERES CA 95307	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3543	\$6,142,705 \$5,576,786 \$0	11/19/13 12/09/13 12/19/14 12/19/14	100% 100% COMPLETED
HA23							
06-FRE-5-37.1/41.5 06-0R2404		IN FRESNO COUNTY NEAR MENDOTA FROM 1.3 MI SOUTH OF KAMM AVE OC TO 1 MI NORTH OF PANOCHE JCT OC & FROM 0.9 MI SOUTH OF MANNING AVE COLD PLANE AND RESURFACE ROADWAY	GRANITE CONSTRUCTION COMPANY 2716 S GRANITE CT. FRESNO CA 93706	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)250-6305	\$407,580 \$434,941 \$0	06/12/14 06/26/14 11/12/14	100% 100%
HM1							
06-FRE-5-48.8/53 06-0Q2704 NHPI-005 -(144)E --()		IN FRESNO COUNTY ABOUT 38 MILES SOUTH OF SANTA NELLA FROM 0.1 MILE SOUTH OF PANOCHE ROAD OVERCROSSING TO SYLMAR 0.2 MILE NORTH OF RUSSEL HMA AND REINFORCE CONCRETE PAVEMENT	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE CA 91342		\$14,038,337 \$0 \$0	12/11/14 12/31/14	0% 0%
HA22							
06-FRE-41-3.0/M6.1 06-0Q2404 NHP-P041-(125)E --()		IN FRESNO COUNTY FROM HARLAN AVENUE TO ELKHORN AVENUE PAVEMENT PRESERVATION (CAPM)	TEICHERT CONSTRUCTION P.O. BOX 520 FOWLER CA 936250520		\$1,747,374 \$0 \$0	11/12/14 11/24/14	0% 0%
HA22							
06-FRE-41-23.1/0 06-0Q0104 NHP-P041-(124)E --()		IN FRESNO COUNTY IN FRESNO AT VENTURA AVENUE VIADUCT BRIDGE DECK RESURFACING	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 3701 MALLARD DRIVE BENICIA CA 94510		\$1,793,000 \$0 \$0	11/13/14 12/03/14	0% 0%
06-FRE-41-24.5/24.8 06-0M4204 STPG-X019-(025)E --()		IN FRESNO COUNTY IN FRESNO ON RTE 41 FROM THE RTE 180/41 CONNECTOR TO OLIVE AVE UC AND ON RTE 180 FROM BLACKSTONE AVE UNDERCROSSIN CONSTRUCT CONCRETE GUARD RAIL	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	OLIBRIS, GARNEL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3852	\$1,248,752 \$1,194,101 \$54,784	03/18/14 04/09/14 06/05/15	40% 91%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-41-25.2/31.7 06-0M8204 HSNH-X019-(028)E --()		IN FRESNO COUNTY AT VARIOUS LOCATIONS INSTALL CONCRETE BARRIERS	EMMETT'S EXCAVATION, INC. 1477 MENLO AVE CLOVIS CA 93611	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA, 93726-5866 (559)243-3543	\$924,903 \$5,100 \$5,100	10/10/14 10/22/14 04/02/15	1% 1%
HB1							
06-FRE-41-27.6/30.4 06-0E9714		IN FRESNO FROM ASHLAN AVENUE OVERCROSSING TO HERNDON AVENUE UNDERCROSSING REPLACEMENT PLANTING	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619	MENGONI, MARK 3240 N. MILLBROOK FRESNO, CA 93726-5866 (243)-35-43	\$597,550 \$535,834 \$2,725	03/19/12 04/16/12 01/11/16	0% 0% PLANT EST SATIS
HB4N	WPCP						
06-FRE-99-26.7/31.6 06-442624		IN FRESNO AND MADERA COUNTIES IN AND NEAR FRESNO FROM 0.2 MILE NORTH OF ASHLAN AVENUE OVERCROSSING TO 0.6 MILE NORTH OF ASHLAN AVE WIDEN FREEWAY AND REPLACE BRIDGE	MCM CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 956600620	VONG, ALAN 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3856	\$41,700,043 \$37,396,600 \$371,768	10/10/12 11/06/12 08/02/16	52% 89%
HE13	SWPPP						
06-FRE-145-32.8/33.4 06-0J9204 SSTP-P145-(031)E --()		ON ROUTE 145, FROM 0.3 MILE SOUTH TO 0.3 MILE NORTH OF JENSEN AVENUE CONSTRUCT ROUNDABOUT	RSB GROUP INC 20331 LAKE FORREST DRIVE C13 LAKE FORREST CA 92630	OLIBRIS, GARNEL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3852	\$1,347,926 \$1,324,199 \$5,052	01/28/14 03/03/14 09/28/15	39% 97%
HB1							
06-FRE-168-/0 06-0Q5504 CSTP-X019-(027)E --()		IN FRESNO COUNTY AT VARIOUS LOCATIONS ELECTRICAL EQUIPMENT REPLACEMENT	TABER CONSTRUCTION INC P O BOX 1309 MARTINEZ CA 94553	CARY CRUZ 3240 N. MILLBROOK AVENUE FRESNO, CA 93710 (559)341-3377	\$5,501,061 \$4,848,729 \$0	11/19/13 12/09/13 11/21/14	100% 100%
HA23							
06-FRE-180-58.4/60.4 06-0C1104 ACNH-P180-(056)N --()		ON ROUTE 180 IN FRESNO COUNTY BETWEEN R AND L ROUTE 41 AND ROUTE 168 BRAIDED RAMPS	R AND L BROSAMER INC 1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596	VONG, ALAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$46,642,750 \$46,553,191 \$139,928	01/12/12 01/20/12 12/31/14 12/22/14	100% 100% OVER RUN
HE14							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-180-62.6/66.3 06-342564 ACNH-P180-(057)E --()		IN FRESNO COUNTY IN FRESNO FROM 0.3 MILE WEST OF CLOVIS AVE OC TO 0.8 MILE EAST OF TEMPERANCE AVE HIGHWAY PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG CLOVIS CA 93619	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726-5866 (559)917-2487	\$4,899,447 \$3,662,316 \$0	08/23/12 09/27/12 12/30/14	92% 72%
	WPCP						
06-FRE-180-71.8/74.5 06-342524		IN FRESNO COUNTY ABOUT 6.3 MILES EAST OF FRESNO FROM 0.6 MILE WEST OF QUALITY AVENUE TO 0.2 MILE WEST OF SMITH AVENUE NEW EXPRESS HIGHWAY	AMERICAN PAVING CO P O BOX 4348 FRESNO CA 93744	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)243-3543	\$15,793,944 \$15,269,801 \$0	04/23/13 05/16/13 10/20/14	100% 100%
HE14							
06-FRE-180-77.2/0 06-0H1704 BRNH-P180-(058)E --()		ON ROUTE 180 IN FRESNO COUNTY AT KINGS RIVER OVERFLOW BRIDGE (#42-0074) BETWEEN PM 77.1 AND PM 77.2 BRIDGE REPLACEMENT, SHOULDER WIDEN	EMMETT'S EXCAVATION INC 1477 MENLO AVE CLOVIS CA 93611	VONG, ALAN 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3856	\$2,336,824 \$46,415 \$0	12/04/13 12/17/13 04/06/15	4% 2% SUSPENDED
HA21							
06-KER-0-/0 06-0M6204		IN KERN COUNTY AT VARIOUS LOCATIONS REMOVE DECK SURFACE, PLACE DECK SEAL	J M CLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	PETER MULLALY 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4767	\$2,260,835 \$2,505,827 \$0	05/21/13 06/13/13 08/15/14	100% 100%
HM1							
06-KER-0-/0 06-0P0504		IN KERN COUNTY AT VARIOUS LOCATIONS REPAIR BRIDGE DECK AND JOINT SEAL	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93303 (661)391-4742	\$754,264 \$699,048 \$276,061	05/16/14 06/02/14 12/27/14	95% 89%
HM3							
06-KER-5-6.0/9 06-0Q4504 NHPI-005 -(193) --()		IN KERN COUNTY NEAR FORT TEJON TO 1.1 MILES SOUTH OF GRAPEVINE UNDERCROSSING I-5 EXTINGUISHABLE MESSAGE SIGNS	ROADWAY ENGINEERING WORKS INC 3442 6TH STREET CERES CA 95307	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4773	\$789,104 \$619,398 \$189,896	05/08/14 05/29/14 01/20/15	73% 78%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-5-10.4/15.8 06-0N3604 IM-005 -(192)E --()		NEAR GRAPEVINE FROM GRAPEVINE UNDERCROSSING TO ROUTE 5/99 SEPARATION REPLACE ASPHALT CONCRETE PAVEMENT	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENCIA CA 91355	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$1,298,295 \$1,338,532 \$0	10/15/13 11/01/13 06/24/14	100% 100%
HA23							
06-KER-5-13.5/0 06-0M2204		IN KERN COUNTY AT VARIOUS LOCATIONS PAINT STRUCTURAL STEEL & JOINT SEAL	F D THOMAS INC P O BOX 4663 MEDFORD OR 97504	PETER MULLALY 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4767	\$1,789,000 \$1,799,200 \$0	12/05/12 12/27/12 10/24/13	100% 100% SUSPENDED
HM1	WPCP						
06-KER-5-62.5/73.1 06-0P1404 NHPI-005 -(195)E --()		ON ROUTE 5 BETWEEN LERDO OVERCROSSING AND ROUTE 5/46 SEPARATION #1 REPLACE PCC PANELS, GRIND CONCRETE	GRIFFITH/COFFMAN JOINT VENTURE 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308		\$40,344,304 \$0 \$0	12/03/14 12/18/14	0% 0%
HA22							
06-KER-14-16.6/0 06-0Q4204		IN KERN COUNTY, IN MOJAVE AT THE MOJAVE MAINTENANCE STATION CONSTRUCT MECHANIC'S FACILITY	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	PETER MULLALY 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4767	\$934,316 \$449,544 \$162,344	05/22/14 06/18/14 05/13/15	54% 48%
HA12							
06-KER-14-39.3/40.3 06-0H1804 BRNH-P014-(072)E --()		ON ROUTE 14 IN KERN COUNTY AT PM 39.9, 24 MILES NORTH OF MOJAVE AT RED ROCK CANYON BRIDGE #50-0178 BRIDGE REPLACEMENT (SCOUR)	GRANITE CONSTRUCTION COMPANY PO BOX 742478 LOS ANGELES, CA 90074-2478	AMARJIT DHALIWAL AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$8,609,279 \$8,558,175 \$532,893	05/22/13 06/10/13 12/30/14 01/05/15	99% 98%
HA21	SWPPP						
06-KER-46-54.0/57.8 06-0Q7904 NHP-X029-(113)E --()		IN KER CO NEAR WASCO ON RTE 46 FROM 0.1 MI WEST OF SMITH AVE TO RTE 46/ 99 SEP & NEAR BAKERSFIELD ON RTE 65 FROM 0.1 MI NORTH OF M PMA CHIP SEAL	VSS INTERNATIONAL, INC. 3785 CHANNEL DR. WEST SACRAMENTO CA 95691	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$1,092,000 \$957,763 \$0	06/09/14 06/25/14 08/31/15	96% 88% SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-58-31.8/39.7 06-0Q8004 NHP-P059-(117)E --()		IN KERN COUNTY NEAR BUTTONWILLOW FROM TRACY AVENUE TO 0.3 MILE WEST OF ROUTE 43 RHMA-SP-G OVERLAY AND RUMBLE STRIP	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308		\$1,234,354 \$0 \$0	05/15/14 05/29/14	0% 0%
HM1							
06-KER-58-36.3/39.9 06-0P5604 HSNH-P058-(118)E --()		ON ROUTE 58 BETWEEN 300 FEET EAST OF GATSON STREET AND JUNCTION STATE ROUTE 43 WIDEN SHOULDERS & INSTALL RUMBLE	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	SAM DHALIWAL (661)391-4742	\$2,575,282 \$1,189,196 \$272,061	07/29/14 08/12/14 12/30/14	75% 46%
HB1							
06-KER-58-67.8/0 06-0N4014 NH-17D5-(004)E --()		IN KERN COUNTY NEAR EDISON AT NEUMARKLE ROAD UC CONSTRUCT ROCK SLOPE PROTECTION	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$394,783 \$384,250 \$0	05/22/13 06/13/13 08/05/13	100% 100%
HA23							
06-KER-58-108.9/0 06-0G2704 ACHS-P058-(113)E G P0-58 1-(3E) --()		IN KERN COUNTY NEAR MOJAVE AT BUSINESS 58 WEST OVERCROSSING CONCRETE BARRIER AND WINDSCREEN	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENCIA CA 91355	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0970	\$1,541,102 \$1,545,500 \$0	08/14/12 09/18/12 06/14/13	100% 100% OVER RUN
HB1	WPCP						
06-KER-58-/0 06-0S0704		UPGRADE IRRIGATION SYSTEMS IN ACCORDANCE WITH EMERGENCY DROUGHT DECLARATION IN KERNAND TULARE COUNTYS AT VARIOUS LOCATIONS UPGRADE IRRIGATION SYSTEMS	WABO LANDSCAPE & CONSTRUCTION,INC 726 ALFRED NOBLE DR HERCULES, CA 94547	MULLALY, PETER 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4767	\$2,935,000 \$2,900,246 \$0	03/07/14 03/10/14 12/31/14	97% 99%
20.20.201 130							
06-KER-58-/0 06-0Q5804 NHP-X029-(116)E --()		IN KERN COUNTY ON ROUTES 58 AND 99 AT VARIOUS LOCATIONS WIRE THEFT RESTORATION	ROADWAY ENGINEERING WORKS INC 3442 6TH STREET CERES CA 95307	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$950,000 \$0 \$0	10/29/14 11/18/14 06/04/15	0% 0%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-99-24.6/0 06-0L3904 HSNH-P099-(568)E --()		IN KERN COUNTY IN BAKERSFIELD AT CALIFORNIA AVENUE UNDERCROSSING RELOCATE RIGHT TURN LANE	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308	PETER MULLALY 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-7467	\$1,053,235 \$1,017,435 \$5,788	06/24/13 07/22/13 05/11/15	72% 95%
HB1							
06-KER-119-/0 06-0Q8504		IN KERN COUNTY IN AND NEAR TAFT FROM NORTHWEST PAVING ROUTE 33 TO 0.5 MILE WEST OF ELK HILLS ROAD PAE CHIP SEAL	8115 SECLUDED VALLEY DRIVE REDDING CA 96001	AMARJIT DHALIWAL 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4766	\$676,327 \$623,259 \$0	12/05/13 01/06/14 06/12/14	100% 100%
HM1							
06-KER-178-2.0/7.5 06-0Q8304 NHP-P178-(063)E --()		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM WEILL PARK OVERHEAD TO 0.5 MILE WEST OF MORNING DRIVE BWC RHMA TYPE "G"	TELFER OIL COMPANY DBA TELFER HIGHWAY TECHNOLOGIES 4522 PARKER AVENUE, SUITE 350 MCCLELLAN, CA 95652	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93303 (661)391-4742	\$2,399,352 \$2,173,601 \$0	05/15/14 06/18/14 10/14/14	100% 100%
HM1							
06-KER-178-100.6/102.7 06-0P8104 HSNH-P178-(065)E --()		IN KERN COUNTY ON SR 178, FROM INYO KERN ROAD TO GEMSTONE STREET IN THE CITY OF RIDGECREST RECONSTRUCT CENTER MEDIAN WITH	DESERT CONCEPTS CONSTRUCTION, INC. 77770 COUNTRY CLUB DR, STE D PALM DESERT CA 92211		\$1,644,163 \$0 \$0	11/21/14 12/22/14	0% 0%
HB4N							
06-KER-204-/3.7 06-0Q8104 STP-X029-(112)E --()		IN KERN CO ON RTE 119 NEAR TAFT HMA TYPE "G" OVERLAY	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401	PETER MULLALY 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4767	\$1,899,477 \$60,745 \$0	06/05/14 06/18/14 12/15/14	67% 3%
06-KER-223-4.8/17.2 06-0P8404 HSST-P223-(011)E --()		ON ROUTE 223 IN KERN COUNTY NEAR ARVIN BETWEEN OLD RIVER ROAD AND VINELAND ROAD WIDEN SHOULDERS & INSTALL RUMBLE	GRANITE CONSTRUCTION COMPANY P.O. BOX 50085 WATSONVILLE CA 95077	HISHAM ALNATOUR (661)391-4747	\$3,490,485 \$1,206,867 \$564,091	08/04/14 08/19/14 02/03/15	55% 35%
HB1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-5-9.0/16.5 06-0P1804 NHPI-005 -(194)E --()		NEAR KETTLEMAN CITY, FROM 3.3 MILES SOUTH OF UTICA AVE OC TO JCT 41 OVERLAY 2R	GRANITE CONSTRUCTION COMPANY 2716 S GRANITE CT. FRESNO CA 93706		\$13,982,722 \$0 \$0	12/03/14 12/19/14	0% 0%
HA22							
06-KIN-43-18.2/27.2 06-0P6104 CSTP-P043-(043)E --()		IN TULARE AND KINGS COUNTIES NEAR CORCORAN AND HANFORD FROM 0.6 MILE SOUTH OF DEER CREEK BRIDGE TO KINGS COUNTY LINE AND FROM ROUT RHMA OVERLAY TYPE "G"	CHESS BROSS CONSTRUCTION 39 CALIFORNIA ST PMB 118 VALLEY SPRINGS CA 95252	JUSTIN KIMURA 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)897-3118	\$3,449,675 \$3,441,197 \$0	06/06/13 06/27/13 05/06/14	100% 94%
HM1							
06-KIN-198-8.9/10.1 06-325504		ON ROUTE 198 IN KINGS COUNTY IN KINGS COUNTY FROM ROUTE 41 TO 18 1/2 AVENUE (VINE STREET) (KP 15.1/16.3) CONSTRUCT INTERCHANGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077	JUSTIN KIMURA 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8315	\$19,339,065 \$17,802,738 \$705,785	10/24/12 12/03/12 01/27/15	94% 92%
HE11	SWPPP						
06-KIN-198-9.5/14.7 06-0Q2504 NHP-P198-(063)E --()		IN KINGS COUNTY IN AND NEAR LEMOORE FROM 19TH AVENUE TO 14TH AVENUE UNDERCROSSING COLD IN PLACE RECYCLING,HMA OVERLAY	GRANITE CONSTRUCTION COMPANY 2716 S GRANITE CT. FRESNO CA 93706		\$4,544,846 \$0 \$0	12/03/14 12/19/14	0% 0%
HA22							
06-KIN-198-14.8/17.9 06-462204 ACNH-P198-(060)E --()		IN AND NEAR HANFORD AT THE 14TH AVE UC, HANFORD-ARMONA RD UC AND THE 11TH AVENUE UC (KP R23.7/R29.0) REHAB 3 BRIDGE DECKS	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706	JUSTIN KIMURA 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)897-3118	\$5,022,101 \$3,095,660 \$341,755	09/24/13 10/22/13 07/31/15	55% 61%
HA21							
06-KIN-198-16.5/17.2 06-487504 NHP-P198-(062)E --()		ON ROUTE 198 FROM 0.4 MILE WEST OF 12TH AVENUE OVERCROSSING TO 0.3 MILE EAST OF 12TH AVENUE OVERCROSSING RECONSTRUCT INTERCHANGE 12TH AVE	AGEE CONSTRUCTION CORPORATION PO BOX 629 CLOVIS CA 93613	JUSTIN KIMURA 183 W VENTURA COURT KINGSBURG CA 93631 (559)897-3118	\$8,688,155 \$376,961 \$289,269	04/22/14 05/13/14 11/18/15	9% 4%
HE11							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-198-21.5/28.3 06-0L0504 ACNH-P198-(059)E --()		IN KINGS AND TULARE COUNTIES NEAR HANFORD FROM 0.5 MILE E OF RTE 43 TO 0.4 MILE OF RTE 99 HIGHWAY PLANTING	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547-1805	DALLIA FOSTER 8530 W. ROOSEVELT AVE. VISALIA, CA. 93291 (559)897-7080	\$1,416,340 \$1,272,871 \$4,200	05/22/12 06/20/12 03/14/17	0% 0% PLANT EST SATIS
HE14	WPCP						
06-KIN-198-/7.4 06-0P1504 NHP-P198-(065)E --()		ON ROUTE 198 FROM FRESNO/KINGS COUNTY LINE TO 0.04 MILE EAST OF THE SOUTH ROSSI OVERHEAD OVERLAY 2R	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342		\$5,195,219 \$0 \$0	11/12/14 12/03/14	0% 0%
HA22							
06-MAD-99-.9/28.2 06-0E6804 STPE-P099-(578)E --()		IN MADERA COUNTY IN MADERA AND CHOWCHILLA AT VARIOUS LOCATIONS FROM SOUTH MADERA OC TO AVENUE 26 SEPARATION 99 CORRIDOR-BRIDGE ENHANCEMENT	ABHE & SVOBODA, INC. 18100 DAIRY LANE JORDAN MI 55352		\$330,580 \$0 \$0	11/17/14 12/01/14	0% 0%
06-MAD-99-6.9/8.2 06-471004		IN MADERA COUNTY NEAR MADERA FROM 0.6 MILE SOUTH OF AVENUE 12 OC TO 0.7 MILE NORTH OF AVENUE 12 OC RECONSTRUCT INTERCHANGE	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SLYMAR, CA 91342	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726-8566 (559)243-3812	\$45,676,856 \$28,231,510 \$1,152,405	12/07/12 01/10/13 09/30/15	66% 62%
HE11	SWPPP						
06-MAD-145-20.9/25.4 06-0P7004		IN MADERA COUNTY ABOUT 9 MILES EAST OF MADERA FROM ROAD 37 TO ROUTE 41 COLD PLANE AND HMA OVERLAY	AGEE CONSTRUCTION CORPORATION P O BOX 629 CLOVIS CA 93613	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3543	\$735,287 \$716,746 \$0	04/18/13 05/16/13 07/02/13	100% 100%
HM1							
06-MAD-152-/1.1 06-0P9704 HSNH-P152-(084)E --()		ABOUT 17 MILES EAST OF LOS BANOS FROM ROUTE 59/152 SEPARATION TO ROAD 4/LINCOLN ROAD MEDIAN BARRIER AND RUMBLE STRIPS	GRANITE CONSTRUCTION COMPANY 2716 S GRANITE CT. FRESNO CA 93706		\$1,699,924 \$0 \$0	12/03/14 12/31/14	0% 0%
HB1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-22.4/0 06-0Q2904 NHP-P099-(575)E --()		IN TULARE COUNTY NEAR TULARE 1.1 MILE SOUTH OF AVENUE 184 OVERCROSSING AT THE PHILIP S. RAINE SAFETY ROADSIDE REST AREA COLD PLANE AC OVERLAY	W. JAXON BAKER, INC. P O BOX 994248 REDDING CA 96099	BLAS MARTINEZ 8530 WEST ROOSEVELT AVENUE VISALIA CA 93291 (559)651-8321	\$396,341 \$378,074 \$0	03/21/14 04/07/14 06/11/14	100% 100%
HA22							
06-TUL-99-22.4/0 06-0A9704 NH-SARR-(STP)E TPES-AR R-(E) --()		IN TULARE COUNTY NEAR TIPTON AT THE PHILIP S RAINE SAFETY ROADSIDE REST AREA CONSTRUCT NEW FACILITES REST AREA	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085	DANIEL CHAPA 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8312	\$8,892,010 \$9,104,925 \$0	04/06/11 04/25/11 02/27/13	100% 100%
HA26	SWPPP						PLANT EST SATIS
06-TUL-99-25.0/27.6 06-0P1704 NHP-P099-(576)E --()		IN TULARE COUNTY FROM ELK BAYOU BR# 46-60 TO PAIGE RD. OC 46-158 OVERLAY 2R	CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)250-6305	\$6,650,174 \$2,623,856 \$0	05/20/14 06/04/14 11/20/14	100% 39%
HA22							OVER RUN
06-TUL-99-37.3/41.3 06-360214		IN TULARE COUNTY NEAR GOSHEN FROM 0.9 MI SOUTH OF WEST VISALIA OVERHEAD TO INC 0.2 MI NORTH OF NORTH GOSHEN OVERHEAD WIDEN FREEWAY 4-LN FWY TO 6-LN FWY	PAPICH CONSTRUCTION COMPANY P O BOX 2210 PISMO BEACH CA 93448	SHELLEY MAGGARD 8530 WEST ROOSEVELT AVE VISALIA, CA 93291 (559)651-8319	\$33,190,903 \$19,037,816 \$1,102,796	12/07/12 12/27/12 06/25/15	76% 57%
HE13	SWPPP						
HE13							
06-TUL-99-41.3/53.9 06-324504 HPLU-6206-(010)E 62-06 0-(0E) --()		IN TULARE AND FRESNO COUNTIES IN AND NEAR KINGSBURG FROM 0.2 MILE NORTH OF NORTH GOSHEN OVERHEAD TO 0.2 MILE NORTH OF ROUTE 99/201 WIDEN ROAD WITH HOT MIX ASPHALT	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583	DEALBA, FERNANDO 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3881	\$71,840,841 \$68,720,082 \$219,662	01/04/11 01/19/11 12/31/14	99% 93%
HE13	SWPPP						
06-TUL-99-48.5/53.9 06-324514		ON SR 99 IN TULARE AND FRESNO COUNTIES, AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF MERRITT DRIVE INTERCHANGE, TO 0.7 MILE NORTH O IRRIGATION, PLANTING AND PAVING	W A B O LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547	ENQUANHONE, GASHU 183 W VENTURA COURT KINGSBURG CA 93631 (559)246-7655	\$3,213,737 \$1,998,584 \$4,405	10/01/12 11/06/12 07/03/17	0% 0%
	WPCP						PLANT EST SATIS

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-137-18.2/27.4 06-0R2204		IN TULARE COUNTY NEAR TULARE FROM 0.2 MILE WEST OF RANCH ACRES ROAD TO ROUTE 65 COLD IN-PLACE RECYCLING W/ OVERLAY	PAPICH CONSTRUCTION CO. INC. PO BOX 2210 PISMO BEACH CA 93448	BLAS MARTINEZ 8530 WEST ROOSEVELT AVENUE VISALIA CA 93291 (559)651-8321	\$3,473,199 \$3,129,190 \$0	05/07/14 05/23/14 11/07/14	100% 100% OVER RUN
HM1							
06-TUL-198-/0 06-0S0804		FURNISH & INSTALL NEW SMART IRRIGATION CONTROLLERS AND SECURE CABINETS, OPTIC LOOP DETECTORS, FLOW SENSORS, BOOSTER PUMPS AND MULC EMERGENCY IRRIGATION SYSTEM UPGRADES	STOCKBRIDGE GENERAL CONTRACTING, INC 2972 LARKIN AVE, CLOVIS, CA 93726	SAMIMI, MOHAMMAD 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)250-6305	\$2,185,000 \$2,129,091 \$308	03/10/14 03/10/14 12/29/14	100% 98% OVER RUN
20.20.201 130							
06-TUL-216-1.9/2.9 06-430704		IN TULARE COUNTY IN AND NEAR VISALIA FROM LOVERS LANE TO 0.1 MILE EAST OF COMSTOCK STREET WIDEN AND REALIGNMENT OF ROUTE 216	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO, CA 93706	BLAS MARTINEZ 8530 W.ROOSEVELT AVE VISALIA, CA 93291 (559)651-8321	\$4,206,369 \$4,237,674 \$35,049	04/26/13 05/24/13 12/24/14	100% 97%
HB4C	SWPPP						
06-TUL-245-16.0/33 06-0P7204		IN TULARE COUNTY NEAR BADGER FROM 0.2 MILES NORTH OF AVENUE 404 TO 2.6 MILES SOUTH OF DRUM VALLEY ROAD AND FROM 2.4 MILES NORTH OF HMA OVERLAY	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706	JAVIER HUERTA 8530 W.ROOSEVELT AVE VISALIA, CA 93291 (559)651-8321	\$1,198,130 \$1,252,996 \$0	04/18/13 05/16/13 07/24/14	100% 100%
HM1							
06-TUL-245-20.8/0 06-0N3904 STP-17D9-(004)E --()		ABOUT 10 MILES SOUTH OF BADGER AT COTTONWOOD CREEK CONSTRUCT ROCK SLOPE PROTECTION	MASS X INC 55 SHAW AVE #105 CLOVIS CA 93612	BLAS MARTINEZ 8530 W.ROOSEVELT AVE VISALIA, CA 93291 (559)651-8321	\$245,387 \$240,371 \$473	10/28/13 11/15/13 02/14/15	100% 98% OVER RUN
HA23							

Totals: Authorized Final Amt: \$469,360,012 Completed to Date: \$312,666,940 Work This Month: \$6,438,596

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-0-/0 07-2W4304		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS REPLACE CRASH CUSHIONS	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE #252 MOORPARK CA 93021	AMADI, PATRICIA 13171 TELFAIR AVE STE 101 SYLMAR, CA 91342 (805)391-3555	\$746,406 \$713,806 \$18,000	03/12/14 04/02/14 12/21/14	100% 95% OVER RUN
HM4							
07-LA-1-8.7/0 07-3X3904 ER-17E1-(004)E --()		IN LOS ANGELES 0.1 MILE WEST OF DOMINQUEZ CHANNEL CONSTRUCT STEEL SOLDIER PILE WALL	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$2,251,529 \$55,000 \$0	01/30/14 02/21/14 02/27/15	1% 2% SUSPENDED
HA23							
07-LA-1-20.7/20.8 07-4T5404		IN LOS ANGELES COUNTY IN HERMOSA BEACH AT 2ND STREET SIGNAL UPGRADE, ADA CURB RAMP	JFL ELECTRIC INC 8257 COMPTON AVENUE LOS ANGELES, CA 90001	ALONZO, BERNARD 13230 FIRESTONE BLVD SUITE E-2 SANTA FE SPRINGS, CA 90670 (562)345-3145	\$402,878 \$402,191 \$9,377	06/20/13 07/15/13 02/23/15	87% 99% SUSPENDED
HB4N							
07-LA-1-35.6/37.1 07-2W4704		IN LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS REPLACE CRASH CUSHIONS	DREAMBUILDER CONSTRUCTION CORPDBA DREAMBUILDER 1324 E LAWSON LANE PLACENTIA CA 92870	SAYKALI, ZARIF 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)345-6274	\$1,583,061 \$559,736 \$0	03/26/14 04/09/14 06/30/15	14% 36%
HM4							
07-LA-1-51.0/52 07-4L2214 ACST-P414-(100)4 --()		IN MALIBU FROM NORTH OF SEA VISTA DRIVE TO VIA ESCONDIDO CONSTRUCT TIEBACKS, MICROPILES,	C A RASMUSSEN INC 28548 LIVINGSTON AVE VALENCIA CA 91355	TRUJILLO, GILBERT, JR (310)345-6270	\$4,164,956 \$210,295 \$0	12/04/12 01/10/13 08/30/14	9% 5%
HA23	WPCP						
07-LA-2-14.5/23.2 07-1W6304		IN LA COUNTY IN LOS ANGELES, GLENDALE, AND LA CANADA FLINTRIDGE FROM OAK GLEN PLACE OC TO WALTONIA DRIVE UC REPLACE APPROACH SLABS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 92108 (818)637-2506	\$847,222 \$737,848 \$13,449	05/13/14 05/29/14 03/17/15	82% 84%
HM3							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-2-23.4/82.3 07-4Y9304		IN LOS ANGELES COUNTY IN AND NEAR LA CANADA FLINTRIDGE FROM 0.2 MILE WEST OF ROUTE 2/210 SEP TO SAN BERNARDINO LINE APPLY CHIP SEAL	MANHOLE ADJUSTING INC 9500 BEVERLY ROAD PICO RIVERA CA 90660	RESLER, CAESAR 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$7,307,093 \$7,183,161 \$168,295	06/20/12 07/30/12 12/31/14	94% 92%
HM1	WPCP						
07-LA-2-32.5/32.5 07-3X4104 CSTP-17D8-(004)E --()		IN ANGELES NATIONAL FOREST NEAR LA CANADA FLINTRIDGE, 3 MILE NORTH OF WOODWARDIA CANYON BRIDGE REGRADE SLOPE/CONSTRUCT DEBRIS WALL	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085	RESLER, CAESAR	\$1,298,462 \$1,117,229 \$0	11/07/13 11/25/13 06/30/15	100% 86%
HA23							
07-LA-5-1.2/2.1 07-215914		IN LOS ANGELES COUNTY IN SANTA FE SPRINGS FROM 0.3 MILE SOUTH OF NORTH FORK COYOTE CREEK BRIDGE TO 0.3 MILE NORTH OF MARQUARDT AVE WIDEN AND REALIGN FREEWAY	C C MYERS INC 1822 S. LEWIS STREET ANAHEIM, CA 92805	TRAN, KELVIN 11229 S. WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	\$40,550,645 \$34,113,012 \$535,909	11/28/11 12/21/11 03/31/15	73% 84%
HB5	SWPPP						
07-LA-5-1.8/3 07-2159C4 IMOO-5294-(9N) --()		IN LOS ANGELES COUNTY IN SANTA FE SPRINGS AND NORWALK FROM ALONDRA BOULEVARD OVERCROSSING TO SHOEMAKER AVENUE OVERCROSSING WIDEN AND REALIGH FREEWAY WITH PCC	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MAROCS CA 90278	LEE, PETER 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	\$89,872,506 \$52,068,698 \$680,004	08/19/11 09/13/11 08/02/16	52% 58%
HB5	SWPPP						
07-LA-5-2.7/4 07-215934		IN LOS ANGELES COUNTY IN SANTA FE SPRINGS AND NORWALK FROM 0.1 MILE NORTH OF CARMENITA ROAD OVERCROSSING TO 0.1 MILE NORTH OF SIL WIDEN AND REALIGN FREEWAY	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	FREMPPONG, SAM 13230 S FIRESTONE BLVD SUITE A SANTA FE SPRINGS, CA 90670 (562)345-9865	\$74,534,346 \$34,967,219 \$1,154,007	08/14/12 09/18/12 08/31/17	42% 47%
HB5	SWPPP						
07-LA-5-4.0/5.8 07-215944		IN LOS ANGELES COUNTY IN NORWALK FROM 0.4 MILE SOUTH OF SAN ANTONIO DRIVE UNDERCROSSING TO 0.7 MILE NORTH OF PIONEER BOULEVARD UN ROADWAY WIDENING (SEG 4)	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 91353	SAKER, GEORGE 13230 FIRESTONE BLVD SUITE A-2 SANTA FE SPRINGS CA 90670 (562)345-3125	\$124,629,687 \$56,554,993 \$1,605,815	08/23/12 09/18/12 05/19/17	34% 45%
HB5	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-5.8/6.8 07-215954 CMLN-6207-(068)N --()		IN SANTA FE SPRIRINGS FROM NORTH OF ORR AND DAY OVERHEAD TO ROUTE 605 INTERCHANGE ROADWAY WIDENING & STRIPING (SEG 5)	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342	FAYAD, HASSAN 17912 CRUSADER AVE SUITE 101 CERRITOS CA 90703 (562)860-3085	\$79,741,676 \$73,800 \$0	04/24/14 05/13/14 09/18/18	0% 0% SUSPENDED
HB5							
07-LA-5-6.8/13.8 07-294904 NHPI-005 -(968)E --()		ALONG I-5, 0.1 M SOUTH OF JCT SEP FAI 53-1660, IN SANTA FE SPRING AND DOWNEY TO THE JCT 710/5, SEP 53-785 - 88, IN THE CITY OF COMM PCC PAVE AND COLD PLANE W/OVERLAY	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342	BUI, KEVIN 11229 S WOODRUFF AVE DOWNEY CA 90241 (562)401-3333	\$9,924,277 \$1,828,634 \$337,018	07/07/14 07/24/14 10/31/15	23% 18%
HA22							
07-LA-5-10.4/10.4 07-1W5204		IN LOS ANGELES AT LA 5 AT POSTMILE 10.40 INSTALL WASH RACK	FUTURE DB INTERNATIONAL INC 8707 RESEARCH DR IRVINE CA 92618	WANG, MIKE 11229 S WOODRUFF AVE DOWNEY CA 90241 (213)798-5970	\$474,233 \$401,011 \$13,870	06/09/14 06/25/14 02/14/15	72% 89%
HM2							
07-LA-5-13.6/18.5 07-2464E4 26.700 WPCP		RTE 5/710 SEPARATION IN LA&CITY OF COMMERCERFORM HIGHWAY PLANTING, HMA PAVING AND INSTALL IRRIGATION SYSTEM INSTALL IRRIGATION SYSTEM, HWY PLANTING	YAKAR GENERAL CONTRACTORS, INC 689 EAST SAN BERNARDINO ROAD COVINA, CA 91723	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$792,570 \$741,382 \$0	04/28/11 05/17/11 11/06/15	83% 93%
07-LA-5-13.6/18.5 07-246404 ACST-0053-(028)E 00-53 0-(8E) --()		IN LOS ANGELES CO IN LOS ANGELES AND CITY OF COMMERCE FROM ROUTE 5/710 SEPARATION TO ROUTE 5/10 SEPARATION PERFORM HIGHWAY PLANTING	BELAIRE-WEST LANDSCAPE INC PO BOX 6270 BUENA PARK, CA 91770	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD CA 91770 (626)572-6702	\$649,456 \$8,413 \$0	01/04/10 02/23/10 04/23/14	35% 2%
TEA1 WPCP							
07-LA-5-14.9/16.8 07-272404 NHPI-005 -(965)E --()		IN LA COUNTY IN LOS ANGELES ON ROUTE 5 FROM INDIANA STREET UNDERCROSSING TO BOYLE STREET OVERCROSSING REPLACE PLANTING AND IRRIGATION SYS	FUTURE DB INTERNATIONAL INC 8707 RESEARCH DRIVE IRVINE CA 92618	PATEL, PRAVIN 902 SAN GABRIEL BOULEVARD ROSEMEAD, CA 91770 (626)572-6700	\$1,243,845 \$1,140,747 \$45,735	12/04/13 01/09/14 11/30/17	0% 0% PLANT EST SATIS
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-18.2/26.7 07-284204 STPE-005 -(093)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES, GLENDALE, AND BURBANK FROM ROUTE 5/10 SEPARATION TO ROUTE 5/134 SEPARATION IMPROVE IRRIGATION AND PLANTING	Y A K A R 689 EAST SAN BERNARDINO ROAD COVINA CA 91723	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$694,493 \$24,150 \$0	03/26/14 04/17/14 07/28/15	27% 4% SUSPENDED
TEA10							
07-LA-5-19.2/28.9 07-295604 NHPI-005 -(095)E --()		IN LA COUNTY FROM BROADWAY TO SR-13 4/5 SEPARATION PVMT PRESERVATION,SLAB REPL,SHLDR	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENCIA CA 91355	KWAN KIN W 2090 FERN LANE GLENDALE CA 91226 (818)637-2506	\$23,898,654 \$1,017,586 \$69,686	07/31/14 08/19/14 12/31/15	16% 4%
HA22							
07-LA-5-22.5/0 07-4X1004 20.201130		IN CITY OF LOS ANGELES LA-5 LA-2 SEPARIN PM22.5 BR 53-0577 NORTH OF DOWNTOWN AREA CONSTRUCT SUPPORT SHORING INSIDE TUNNEL DIR'S EM PERFORM EMERGENCY REPAIRS ON BRIDGE	C A RASMUSSEN INC. 28548 LIVINGSTONE AVENUE VALENCIA, CA 91355	RESLER, CAESAR 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$4,985,000 \$4,336,443 \$0	07/16/13 08/05/13 04/30/14	100% 87% OVER RUN
07-LA-5-24.6/88.6 07-1W3604		IN LOS ANGELES, LA-110 AT POSTMILE 24.6 TO 88.56 CLEAN AND TREAT BRIDGE DECKS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	AMADI, PATRICIA 13171 TELFAIR AVE. STE 101 SYLMAR, CA 91342 (818)364-2760	\$1,541,620 \$1,485,330 \$252,665	05/28/13 06/13/13 01/30/15	100% 93% OVER RUN
HM3							
07-LA-5-25.2/27.5 07-2777U4 NHPI- 005-(086)E --()		IN LOS ANGELES ON ROUTE 5 FROM COLORADO EXTENSION TO HAZEL STREET PUC AND ON ROUTE 134 FROM VICTORY BOULEVARD/RIVERSIDE DRIVE TO S EROSION CONTROL AND SLOPE PAVING	YAKAR 113 E ARROW HWY SAN DIMAS CA 91773	AZIMA, HASSAN 3212 ROSEMEAD BLVD, SUITE 100 EL MONTE, CA 91731 (626)572-6732	\$2,523,841 \$1,731,569 \$43,238	11/07/13 12/09/13 11/30/17	100% 70%
HA42							
07-LA-5-26.7/29.4 07-121844 CMLN-6207-(055) --()		IN LOS ANGELES COUNTY IN LOS ANGELES, GLENDALE AND BURBANK FROM ROUTE 5/134 SEPARATION TO MAGNOLIA BOULEVARD OVERCROSSING CONSTRUCT HOV LANES	SECURITY PAVING COMPANY, INC 13170 TELFAIR AVENUE SYLMAR, CA 91342	RESLER, CAESAR 2090 FERN LN GLENDALE, CA 91208 (213)280-1733	\$59,240,711 \$37,896,940 \$485,555	12/06/10 12/20/10 08/17/15	86% 63%
HB5	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-29.4/31.6 07-1218W4 IM- 005-(078) --()		IN LOS ANGELES COUNTY IN BURBANK FROM SECURITY PAVING COMPANY INC WEST MAGNOLIA BOULEVARD OVERCROSSING 13170 TELFAIR AVENUE TO 0.3 MILE NORTH OF BUENA VISTA STREET/WINONA AVENUE REALIGN ROUTE 5 AND RAILROAD TRACKS	SYLMAR, CA 91342	GURFINKEL, VLADIMIR 13171 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (562)572-5538	\$179,220,422 \$24,355,045 \$1,696,692	11/29/12 12/20/12 06/30/19	36% 14%
HB5	SWPPP						
07-LA-5-31.6/36 07-1218V4 SARR-005 -(029)N 00-5 30-(9NC)M 6207- 056-() HB5	SWPPP	IN LOS ANGELES COUNTY IN BURBANK 0.3 KM SOUTH OF COHASSET STREET UNDERCROSSING TO 0.1 KM NORTH OF SHELDON STREET OVERCROSSING CONSTRUCT HOV LANES	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR, CA 91342	EID, EMILE 9225 CRANFORD AVENUE PACOIMA, CA 91331 (213)276-2054	\$61,445,492 \$58,999,060 \$18,975	10/14/10 10/26/10 12/01/15	100% 96%
07-LA-5-36.0/39.4 07-1219U4 SARR-0053-(033)N 00-53 0-(3NC)M 6207- 054-() HB5	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELE S ON ROUTE 5 FR 0.1KM NORTH OF SHELDON STREET OVERCROSSING AND VARIOUS LOCATIONS CONSTRUCT HOV LANES	FLATIRON WEST, INC. 9215 CRANFORD AVE PACOIMA, CA 91331	EID, EMILE 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	\$115,176,129 \$103,457,631 \$2,544,663	05/06/10 05/24/10 10/26/15	84% 89%
07-LA-5-C 43.9/C46.4 07-252614 IM-005 -(081) --()		IN LOS ANGELES COUNTY IN AND NEAR LOS ANGELES FROM SAN FERNANDO ROAD OVERHEAD TO 0.2 MILE SOUTH OF WELDON CANYON OVERCROSSING ROADWAY REHABILITATION	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913532617	TIEU, FRED 45120 13TH STREET WEST LANCASTER, CA 93534 (661)726-0148	\$12,172,274 \$10,500,979 \$801,410	12/12/12 01/10/13 02/20/15	86% 89%
HA22	WPCP						
07-LA-5-44.2/46 07-168004 CMLN-6207-(046)N --()		IN LOS ANGELES COUNTY IN SANTA CLARITA ON ROUTE 5 AND ON ROUTE 14 CONSTRUCT HOV LANES AND CONNECTORS	MCM SECURITY PAVING, JV 19010 SLOVER AVE/PO BOX 867 BLOOMINGTON, CA 92316	GURFINKEL, VLADIMIR Y. 1317 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (818)364-2760	\$135,648,728 \$135,111,219 \$11,473	03/27/08 05/01/08 04/27/15	78% 98%
HE13	SWPPP						SUSPENDED
07-LA-5-45.4/59.7 07-252634 ACIM-0053-(080)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES C A AND SANTA CLARITA FROM 0.2 MILE SOUTH OF 5/14 SEPARATION TO 0.2 MILE NORTH OF LAKE HUGHES RO ROADWAY REHABILITATION	RASMUSSEN, INC 28548 LIVINGSTON AVE VALENCIA CA 91355	TIEU, FRED 45120 13TH STREET WEST LANCASTER, CA 93534 (661)726-0148	\$9,776,974 \$10,155,959 \$101,262	06/03/13 06/27/13 01/31/15	95% 97%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-46.3/50 07-2332A4 ACIM-0053-(044)E --()		IN LOS ANGELES COUNTY IN SANTA CLARITA FROM 0.3 MILE SOUTH OF WELDON CANYON OVERCROSSING TO 0.4 MILE SOUTH OF PICO CANYON ROAD LYO	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	AL-JAMAL, ABDUL 13171 TELFAIR AVE SYLMAR, CA 91342 (805)797-1348	\$44,511,830 \$43,667,382 \$452,898	02/27/12 03/22/12 01/21/15	100% 97% OVER RUN
HB4N	SWPPP	WIDEN ROADWAY AND BRIDGES WITH PCC					
07-LA-5-53.6/56.3 07-258804 ACST-X037-(162)E X0-37 1-(2E) --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS CONSTRUCT SLOPE PAVING AND DRAINAGE	WESTCOAST PUBLIC WORK INC 20058 VENTURA BLVD #318 WOODLAND HILLS CA 91364	WANG, SIMON YEH-FU 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$1,431,403 \$1,463,421 \$0	03/25/13 05/01/13 04/30/15	70% 90%
HA42							
07-LA-5-73.2/88.6 07-252804 ACIM-0053-(047)E --()		IN LOS ANGELES COUNTY ABOUT 13 MILES NORTH OF CASTAIC FROM 1.2 MILE SOUTH OF VISTA DEL LAGO ROAD OVERCROSSING TO KERN COUNTY LINE	GRIFFITH/COFFMAN JOINT VENTURE 12200 BLOOMFIELD AVENUE SANTA FE SPRINGS CA 90670	WIDJAJA, DANIEL 25061 W. AVE. STANFORD, #70 VALENCIA, CA 91355 (661)257-0273	\$90,519,727 \$92,100,803 \$3,167	01/12/12 02/17/12 01/30/15	100% 99%
HA22	SWPPP	PCC PAVEMENT,WIDEN MEDIAN SHOULDER					
07-LA-10-2.0/18 07-3X9104 NHP-X037-(171)E --()		IN LOS ANGELES COUNTY, ON I-10, SR-90, AND I-110 AT VARIOUS LOCATIONS REPAIR & REPLACE STOLEN ELECTRICAL	CROSSTOWN ELECTRICAL & DATA, INC. 5463 DIAZ ST. IRWINDALE CA 91706	FARDOUN, MIKE 1041 W BADILLO SUITE 112 COVINA CA 91722 (626)339-1601	\$5,448,240 \$0 \$0	12/03/14 12/24/14	0% 0%
HA23							
07-LA-10-4.9/14.8 07-267504 HSIM-X037-(161) --()		IN THE CITY OF LOS ANGELES FROM GATEWAY BLVD TO RTE 110 AND ON RTE 110 A VARIOUS LOCATIONS. INSTALL METAL BEAM GUARDRAIL AND CONC	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	SAYKALI, ZARIF 12975 CULVER BLVD. CULVER CITY, CA 90066 (310)345-6274	\$2,416,256 \$2,468,075 \$40,440	12/21/12 01/11/13 06/30/15	98% 97%
HB1	WPCP	INSTALL MBGR AND CONCRETE BARRIER					
07-LA-10-5.5/14.8 07-259204 NHPI-010 -(819)E --()		IN LA COUNTY IN LOS ANGELES AT BALLONA CREEK SAND FILTERS & INFILTRATION DEVICES	BALTAZAR CONSTRUCTION INC 236 E ARROW HWY COVINA CA 91722	SAYKALI, ZARIF 12975 CULVER BLVD LOS ANGELES CA 90066 (310)345-6274	\$2,077,982 \$1,520,760 \$4,584	03/10/14 03/19/14 02/28/16	31% 73% SUSPENDED
HA42							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-17.1/23.3 07-4X1704		IN LA & VEN COUNTIES LANDSCAPE AREAS ALONGLA-101, VEN-101, & LA-10 TO UPGRADE LANDSCAPE IRRIGATION SYSTEMS (RICS) DIR'S EMERGENCY REPLACE/UPGRADE IRRIGATION SYSTEMS	LANDSCAPE SUPPORT SERVICES INCRAM, MAHINDA 15260 VENTURA BLVD #1150 SHERMAN OAKS, CA 91403	INCGRAM, MAHINDA 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$1,185,000 \$927,268 \$6,807	02/25/14 04/14/14 01/30/15	100% 78% OVER RUN
20.20 201130							
07-LA-10-18.3/46.8 07-278204 STP-X037-(167)E --()		IN LA COUNTY IN SEVERAL CITIES ON ROUTE 10, 110, 118,134, 210, & 710 INSTALL ADA CURB RAMPS	STL LANDSCAPE INC 8122 COMPTON AVE LOS ANGELES CA 90001	IZADPANAH, MOE 3212 ROSEMEAD BLVD., SUITE 100 EL MONTE, CA 91731 (626)572-6732	\$650,000 \$5,759 \$5,759	04/18/14 05/13/14 04/15/15	61% 1%
HB71							
07-LA-10-18.5/0 07-1W2204		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS REPLACE OVERHEAD SIGNS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	WANG, SIMON YEH-FU 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	\$1,954,906 \$0 \$0	03/24/14 04/09/14 03/30/15	0% 0%
HM4							
07-LA-10-31.1/32.3 07-245404 NHI-X037-(154)N --()		IN LA COUNTY IN SAN GABRIEL RIVER FWY M C M CONSTRUCTION (RTE 605) & SAN BERNARDINO FWY (RTE 10) FR10 & 605 INTER TO 0.8 M E/RTE 10&605 INTERAT RTE 1 INTERCHANGE IMPROVEMENTS DESIGN BUILD	P.O. BOX 620 NORTH HIGHLANDS, CA 945603001	AZIMA, HASSAN 11310 VALLEY BLVD EL MONTE, CA 91731 (626)572-6732	\$52,106,273 \$38,835,906 \$1,898,133	02/29/12 04/20/12 08/13/15	61% 74%
HB4N							
07-LA-10-31.2/33.4 07-117074 HP21-6207-(048)C N620-7 04-() --()		IN LOS ANGELES COUNTY IN BALDWIN PARK FLATIRON WEST, INC. FROM ROUTE 605/10 SEPARATION TO 0.2 KM WEST OF PUENTE AVENUE UNDERCROSSING CONSTRUCT HOV LANES	P O BOX 2168 CHINO HILLS, CA 91709	CHAUDHARI, SUSHILKUMAR 1201 BALDWIN PARK BALDWIN PARK, CA 91706 (213)453-7555	\$89,992,756 \$85,752,378 \$189,783	04/30/09 05/18/09 01/31/15	100% 95%
HB5 SWPPP							
07-LA-10-33.2/37.2 07-1170U4 CMLN-6207-(059) --()		LA COUNTY IN CITY OF BALDWIN PARK AND AMES CONSTRUCTION, INC. WEST COVINA FROM PUENTE AVENUE TO CITRUS STREET CONSTRUCT HOV LANES & SOUNDWALLS	2000 AMES DRIVE BURNSVILLE, MN 55306	PUNJABI, RAJ 1041 W. BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	\$92,992,023 \$10,483,507 \$869,449	02/10/14 02/27/14 05/13/19	10% 11%
HB5							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-40.5/40.5 07-1W5904		IN LA COUNTY, AT VARIOUS LOCATIONS METH DECK, JOINT SEALS & APPROACH LAB	VELARDE CONCRETE CONSTRUCTION INC 523 S BRAND BLVD #201 SAN FERNANDO CA 91340	KOURY, PETER 1201 BALDWIN PARK BLVD. BALDWIN PARK, CA 91706 (909)322-6107	\$1,404,839 \$434,187 \$212,598	06/04/14 06/18/14 04/17/15	49% 31%
HM3							
07-LA-10-41.7/48.3 07-295004 NHPI-010 -(821)E --()		IN LOS ANGELES COUNTY IN SAN DIMAS, POMONA AND CLAREMONT FROM 0.7 MILE WEST OF ROUTE 10/57 SEPARATION TO SAN BERNADINO COUNTY LINE SLAB REPLACEMENT	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	SANDOVAL, MARTIN 721 BREA CANYON ROAD SUITE 6 WALNUT, CA 91789 (909)594-3720	\$8,895,594 \$4,099,286 \$1,205,209	07/07/14 07/17/14 07/30/15	30% 44%
HA22							
07-LA-14-24.8/32.1 07-4Y9204 NHP-P014-(074)E --()		IN LOS ANGELES COUNTY IN AND NEAR SANTA CLARITA FROM S14-S5 CONNECTOR OVERHEAD TO SANTA CLARA RIVER REPLACE CONCRETE SLABS	J M CLOUGHLIN ENGINEERING CO INC 10641 FULTON CT RANCHO CUCAMONGA CA 91730	WIDJAJA, DANIEL 25061 W. AVE STANFORD #70 VALENCIA, CA 91355 (661)257-0273	\$4,263,170 \$747,926 \$747,926	05/29/14 06/18/14 07/01/15	36% 18%
HM1							
07-LA-14-56.5/57 07-284504 STP-P014-(073)E --()		IN LOS ANGELES COUNTY NEAR PALMDALE FROM 0.3 MILE NORTH OF COURSON RANCH ROAD TO 0.3 MILE SOUTH OF BARREL SPRINGS ROAD TRANSPORTATION ENHANCEMENT	STL LANDSCAPE INC 8122 COMPTON AVE LOS ANGELES CA 90001	VAZIRANI, MANSUKH 45120 13TH STREET WEST LANCASTER, CA 93534 (661)726-0148	\$598,000 \$115,434 \$53,626	04/17/14 05/13/14 02/28/18	76% 25%
TEA10							
07-LA-19-/19.2 07-4Y7504 ACBR-X037-(157)E P- ()		IN LOS ANGELES COUNTY IN LOS ANGELES, LA-19,22,47,91,110, 405,605,710, VARIOUS LOCATIONS TREAT BRIDGE DECK, REPLACE SEALS	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282	NJOYA, DAVID 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$1,094,357 \$1,040,100 \$32,120	12/12/12 01/10/13 01/30/15	91% 92%
HA21	WPCP						
07-LA-39-21.6/21.9 07-3X8204 ER-45Y5-(004)E --()		IN LOS ANGELES COUNTY, IN ANGELES NATIONAL FOREST, ON SAN GABRIEL CANYON ROAD AT PM 21.67 AND PM 21.97 REPAIR SLOPE FAILURE *DIRECTOR'S	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	CHOU, MICHAEL 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (626)339-1601	\$1,285,516 \$0 \$0	11/25/14 12/18/14	0% 0%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-39-41.0/44 07-4X2304		IN LA COUNTY IN ANGELES NATIONAL FOREST LA-39 CLEAR ROADWAY&DRAINAGE SYSTEM OF DEBRIS & REPAIR SLOPE WASHOUTS DIR'S EMERGENCY FORC CLEAR & REPAIR ROADWAY & DRAINAGE SYSTEMS	IBARRA GENERAL ENGINEERING INC 12531 SAN MINA CT CHINO, CA 91710	INCCHOU, MICHAEL 1041 W BADILLO STE 112 COVINA, CA 91722 (626)339-1601	\$2,485,000 \$1,984,403 \$78	04/03/14 05/13/14 12/30/14	100% 80% OVER RUN
20.20 201130							
07-LA-47-.8/.8 07-3X1804 NH-47CO-(004) --()		IN LOS ANGELES COUNTY IN LOS ANGELES AT PARK & RIDE LOT ADJACENTS TO WB LA-47 HARBOR BLVD OFF-RAMP SLOPE DAMAGE REPAIRS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	SAAD, HUSSEIN 17912 CRUSADER AVE. SUITE 101 CERRITOS, CA 90703 (562)860-3085	\$322,476 \$191,906 \$0	05/15/13 06/05/13 12/30/14	26% 59% SUSPENDED
HA23							
07-LA-47-.9/2 07-4Y5004		IN LOS ANGELES COUNTY IN LOS ANGELES AT VINCENT THOMAS BRIDGE RELOCATE PLATFORM SYSTEM	SAFWAY SEERVICES LP 601 WEST 140TH STREET GARDENA CA 90248	AKBARIAN, MASSOD (562)860-3085	\$2,320,196 \$2,114,060 \$0	06/16/10 07/13/10 08/26/15	83% 91%
HM3	SWPPP						
07-LA-47-3.4/4.6 07-138204 NHBR-P047-(010)N --()		IN LOS ANGELES COUNTY IN LONG BEACH AND LOS ANGELES ON ROUTE 47 FROM OCEAN BOULEVARD TO ROUTE 103 JUNCTION AND ON ROUTE 103 FROM REPLACE STEEL BRIDGE WITH CIP	M C M CONSTRUCTION INC 460 N. HENRY FORD AVENUE WILMINGTON, CA 90744	SUI, HAMMER 450 N. HENRY FORD AVENUE WILMINGTON, CA 90744 (562)216-5940	\$187,174,888 \$73,961,828 \$0	06/30/11 07/13/11 04/17/17	45% 40%
HA21	SWPPP						
07-LA-60-6.8/8.6 07-4T6904		IN LA FROM ATLANTIC BOULEVARD UNDER CROSSING TO RIO HONDO BRIDGE BOULEVARD OVERCROSSING PVMT REHABILITATION	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 92711	SAMY, RAGY 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (626)572-6700	\$420,175 \$448,044 \$0	05/19/14 06/04/14 01/27/15	45% 100%
HA22							
07-LA-60-20.6/0 07-4H9004 NHP-P060-(142)E --()		IN LOS ANGELES COUNTY IN ROWLAND HEIGHTS FR WESTBOUND OFFRAMP TO NOGALES STREET CONSTRUCT RETAINING WALL	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	SANDOVAL, MARTIN 721 BREA CANYON ROAD, SUITE 6 WALNUT, CA 91789 (909)594-3720	\$2,043,729 \$1,956,760 \$8,470	11/13/13 12/03/13 04/30/15	60% 95%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-72-/6.8 07-1W6904		IN LOS ANGELES COUNTY, IN WHITTIER, FROM LOS ANGELES / ORANGE COUNTY LINE TO SAN GABRIEL RIVER BRIDGE PLACE RHMA OVERLAY	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878	WANG, MIKE 11229 S WOODRUFF AVE DOWNEY CA 90241 (213)798-5970	\$1,364,333 \$542,889 \$382,232	05/28/14 06/09/14 03/20/15	35% 40%
HM1							
07-LA-90-1.0/3.5 07-259104 STP-P090-(014) --()		IN LOS ANGELES COUNTY AT BALLONA CREEK CONSTRUCT STORM WATER TREATMENT BMP	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	RAM, MAHINDA 12975 W. CULVER BLVD. LOS ANGELES, CA 90066 (310)920-7449	\$1,863,642 \$1,829,642 \$0	12/12/12 01/10/13 03/11/15	100% 98% OVER RUN
HWM SWPPP							
07-LA-91-6.0/21 07-1W6104		IN LA COUNTY AT VARIOUS LOCATIONS DECK METH, APPROACH SLAB, JNT SEAL	VELARDE CONCRETE CONSTRUCTION INC 523 S BRAND BLVD SUITE 201 SAN FERNANDO CA 91340	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ CA 90220 (310)609-0264	\$1,176,831 \$689,854 \$0	06/10/14 06/25/14 03/30/15	37% 56%
HM3							
07-LA-101-1.0/11 07-265904 ACNH-P101-(227)E --()		LA COUNTY IN CITY OF LAS ANGELES, BETWEEN FIGUROA STREET AND LOS ANGELES RIVER BRIDGE UPGRADE BRIDGE RAILS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	AZIMA, HASSAN 3212 ROSEMEAD BOULEVARD, #100 EL MONTE, CA 91731 (626)572-6732	\$2,945,331 \$1,224,162 \$249,593	10/01/13 10/22/13 01/30/15	100% 42% OVER RUN
HA21							
07-LA-101-1.8/8.4 07-295504 NHP-Q101-(250)E --()		IN LA CITY ON US-101 BETWEEN JCT110 STREET UP TO PILGRIMAGE OC ROADSIDE SAFETY IMPROVEMENTS	OHL USA, INC. 1920 MAIN STREET SUITE 310 IRVINE CA 92614	IZADPANA, MOE 3212 ROSEMEAD BOULEVARD STE100 EL MONTE CA 91731 (626)572-6734	\$19,327,649 \$0 \$0	09/15/14 09/30/14	0% 0%
HA22							
07-LA-101-2.9/21 07-1W6504		IN LOS ANGELES COUNTY, AT VARIOUS LOCATIONS DECK METH, JOINT SEALS, APPROACH SLAB	THE SUN GROUP 3151 AIRWAY AVE BUILDING V COSTA MESA CA 92626	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	\$962,931 \$718,292 \$341,584	06/03/14 06/24/14 01/26/15	82% 75%
HM3							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14**

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-8.0/11.5 07-4Y9704 NHP-Q101-(245)E --()		IN LOS ANGELES COUNTY IN LOS ANGELE S SECURITY PAVING COMPANY INC FROM PILGRIMAGE OC TO MOORPARK STREET 13170 TELFAIR AVENUE UC COLD PLACE AC PVMT & PLACE RHMA	SYLMAR CA 91342	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2509	\$2,937,264 \$2,761,390 \$86,006	05/19/14 06/04/14 12/31/14	95% 94%
HM1							
07-LA-101-11.8/35.3 07-294704 NHP-Q101-(247)E --()		IN LA COUNTY FROM JUNCTION 170 TO VIRGENES CANYON ROAD SLAB REPLACEMENT/COLDPLANE AC O/L	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SACRAMENTO CA 95834		\$53,645,672 \$0 \$0	11/19/14 12/10/14	0% 0%
HA22							
07-LA-101-15.5/16.1 07-199634 NH-Q101-(185)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES SEMA CONSTRUCTION, INC. FROM 0.7KM EAST OF VAN NUYS BOULEVARD 6 ORCHARD, STE 150 UNDERCROSSING TO 0.4KM WEST OF VAN LAKE FOREST, CA 92630 NUYS BOULEVARD UNDE WIDEN OFF RAMPS		TRUJILLO, GILBERT 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$5,093,748 \$5,066,558 \$0	01/13/11 02/10/11 01/30/14	94% 99%
HB4C	SWPPP						
07-LA-103-/1 07-275704 STP-P103-(003)E --()		IN LOS ANGELES COUNTY IN THE CITY OF CL INDUSTRIAL COATINGS INC LOS ANGELES, AT TERMINAL ISLAND UNION INDUSTRIAL COATINGS, INC PACIFIC RAIL ROAD OVERHEAD PAINT BRIDGE PAINT STEEL PORTION OF STRUCTURE	11650 WESTERN AVE. STANTON CA 90680	ROBILLOS, RAMON 450 N HENRY FORD AVE WILMINGTON CA 90744 (562)216-5940	\$3,249,890 \$0 \$0	11/05/14 11/24/14 03/11/16	0% 0%
HA21							
07-LA-105-.5/0 07-4T5704 HSNH-1053-(003)E --()		IN LOS ANGELES COUNTY ONRAMP TO EAS TBOUND 105 FROM SEPULVEDA BOULEVARD INSTALL DRIANAGE SYSTEM,ROADWORK,FA LSHING BEACONS,REMOVE PLACE HIGH FRICTION SURFACE TREATM	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	NJOYA, DAVID 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ CA 90220 (310)609-0264	\$836,893 \$856,182 \$0	11/05/13 11/22/13 06/15/15	24% 98%
HB1							
07-LA-105-.5/6.3 07-1W5804		IN LOS ANGELES COUNTY, INGLEWOOD AND HAWTHORNE FROM ROUTE 1 TO NORMANDIE AVENUE OVERCROSSING METH DECK,JOINT SPALL REPR,JT SEAL	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 92711	RAM, MAHINDA 12975 WEST CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$832,794 \$843,015 \$0	03/06/14 03/24/14 10/21/14 12/02/14	100% 100% COMPLETED
HM3							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-105-.9/4.9 07-4T6804 NHPI-105 -(004)E --()		IN LA EASTBOUND ROUTE 105 FROM EAST BOUND IMPERIAL HWY AND EB ON-RAMP FROM CRENSHAW BOULEVARD SURFACE TREATMENT, CONCRETE BARRIER	SMART TECH GROUP INC 3972 BARRANCA PARKWAY STE J28 IRVINE CA 92606	NJOYA DAVID 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ CA 90220 (310)609-0264	\$460,912 \$78,602 \$67,308	06/12/14 07/11/14 03/11/15	40% 17%
HB1							
07-LA-105-2.6/0 07-3X3504 ER-17E0-(004)E --()		IN LOS ANGELES COUNTY IN HAWTHORNE, AT INGLEWOOD AVENUE RECONSTRUCT FAILED SLOPE/HYDRO SEED	RSB GROUP INC 20331 LAKE FOREST DR #C13 LAKE FOREST CA 92630	SAYKALI, ZARIF 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$817,962 \$735,469 \$97,975	01/16/14 02/05/14 11/03/15	26% 89%
HA23							
07-LA-105-7.0/13.1 07-2W0804		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM HOOVER STREET UNDERCROSSING TO E105-S710/WRIGHT ROAD OVERCROSSING TREAT BRIDGE DECK WITH METHACRYLATE	CAROLINO CONSTRUCTION CORPORATION 903 HIGHLAND AVE NATIONAL CITY CA 91950	GALLARDO, SAM 18730 S. WILMINGTON AVE. 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$1,139,610 \$1,141,441 \$247,081	04/11/14 05/13/14 02/27/15	76% 93% SUSPENDED
HM3							
07-LA-105-8.0/10.2 07-4X3304		IN L.A. COUNTY 21 DIFF LOCATIONS-LA 105, LA91, LA134&LA170, REPLACE STOLEN STEEL GRATES, SCREENS&FRAMES FROM GSRD'S DIR'S EMERGENCY REPAIR GSRD'S&REPLACE GRATES W/FRP'S	WEST COAST STRUCTURES INC DBA WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE, CA	HERRERA, EDGAR 18730 S. WILMINGTON AVE SUITE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$385,000 \$0 \$0	10/09/14 11/05/14	0% 0%
20.20 201130							
07-LA-105-14.1/14.6 07-4T6404		IN LA COUNTY, ON ROUTE 105 FROM POSTMILE 14.1 TO 14.6 MODIFY ELECT WORK FOR PUMPING STATI	HYP A ENGINEERING INC 4623 NORWICH AVE SHERMAN OAKS CA 91403	WANG, PAUL 13230 FIRESTONE BLVD SUITE E-2 SANTA FE SPRINGS CA 90670 (562)345-3144	\$625,208 \$405,919 \$201,327	05/05/14 06/05/14 02/10/15	77% 65%
HA12							
07-LA-105-14.1/14.6 07-4S8404		IN LOS ANGELES COUNTY IN PARAMOUNT AT 0.1 MILE WEST OF FACADE AVENUE OVERCROSSING MODIFY PUMPING STATION	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883	ARIAS, JUAN 11229 SOUTH WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	\$813,238 \$759,013 \$3,508	06/06/12 07/03/12 12/31/14	100% 92% OVER RUN
HA42	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-105-16.3/17.8 07-4X0204		LA-105 CORRIDOR MULTIPLE LOCATIONS REPAIR AND RESTORE SERVICE TO FAILED PUMP STATIONS DUE TO THEFT AND VANDALISM DIR'S EMERGENCY F REPAIR/REPLACE PUMP STATIONS	PTM GENERAL ENGRNG SVCS, INC 5942 ACORN STREET RIVERSIDE, CA 92504	WANG, PAUL 13230 FIRESTONE BLVD STE E-2 SANTA FE SPRINGS, CA 90670 (562)345-3144	\$785,000 \$779,954 \$9,581	12/09/13 02/26/14 12/30/14	100% 99% OVER RUN
20.20.201 130							
07-LA-107-4.1/4.1 07-4T5604 SNHP-P107-(014)E --()		IN LOS ANGELES COUNTY ON REDONDO BEACH AND TORRANCE AT HAWTHORNE BOULEVARD 182ND STREET-INSTALL PROTECTED LEFT-TURN PHASING SIGNALS AND CURB RAMPS	UNIQUE PERFORMANCE CONSTRUCTION INC 1321 N JEFFERSON ST ANAHEIM CA 92807	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ CA 90220 (310)609-0264	\$295,024 \$4,300 \$4,300	06/12/14 07/11/14 03/30/15	8% 1% SUSPENDED
HB1							
07-LA-110-9.8/14 07-273104 STP-X037-(166)E --()		IN LOS ANGELES COUNTY, CITY OF LOS ANGELES FROM ROUTE 91 TO ROUTE 105 REPLACE JOINT SEALS AND REPAIR CONCRETE SPALLS STRUCTURE REHABILITATION	HIGHLAND CONSTRUCTION INC 133 N PIXLEY STREET ORANGE CA 92868	NJOYA DAVID 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ CA 90220 (310)609-0264	\$1,472,005 \$33,441 \$29,141	06/10/14 07/11/14 10/08/15	6% 2%
HA21							
07-LA-110-23.5/23.9 07-2759U4 NHP-X037-(164)E --()		LA COUNTY IN CITY OF LOS ANGELES ON SOUTHBOUND AND NORTHBOUND OF ROUTE 110 AT THE ROUTE 101 INTERCHANGE INSTALL IRRIGATION AND PLANTS	YAKAR 689 EAST SAN BERNARDINO RD COVINA, CA 91723	SAMY, RAGY 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (626)572-6700	\$1,393,291 \$1,144,366 \$132,819	10/29/13 11/15/13 10/31/17	100% 86%
HA42							
07-LA-118-11.5/13.7 07-2770U4 NH-P118-(063) --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM ROUTE 5 INTERCHANGE TO ROUTE 210 INTERCHANGE EAST AND WESTBOUND EROSION CONTROL	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619	CHAVEZ, EFRAIM 13171 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (818)364-2760	\$1,319,842 \$1,224,201 \$4,433	12/12/12 01/11/13 12/03/16	0% 0% PLANT EST SATIS
HA42	SWPPP						
07-LA-134-1.6/2.7 07-287204 NHP-P134-(037)E --()		IN LOS ANGELES COUNTY IN BURBANK FROM 0.1 MILE WEST OF PASS AVENUE OVERCROSSING TO BOB HOPE DRIVE UNDERCROSSING STORM WATER SOURCE CONTROL	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD SYLMAR CA 91342		\$958,732 \$0 \$0	11/21/14 12/31/14	0% 0%
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-134-/10 07-273404 ACNH-X037-(158)E --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM WB 134 TO NB 170 CONNECTOR OC TO FIGUEROA STREET OC BRIDGE RAIL REPLACEMENT	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	IZADPANAH, MOE 3212 ROSEMEAD BLVD., SUITE 100 EL MONTE CA 91731 (626)572-6732	\$2,782,428 \$2,747,011 \$0	09/13/12 10/17/12 11/01/14 12/19/14	100% 98% OVER RUN
HA21	WPCP						
07-LA-138-46.7/63.7 07-297004 NHP-P138-(047)E --()		IN LA COUNTY FROM 30TH EAST STREET TO 65TH STREET EAST COLD PLANE AND OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085	HARTANTO, HIN 45120 13TH STREET WEST LANCASTER, CA 93534 (661)726-0148	\$7,127,770 \$6,076,604 \$21,675	05/08/14 05/23/14 07/28/15	40% 85%
HA22							
07-LA-170-17.7/20.3 07-2769U4 NH-P170-(004) --()		IN LOS ANGELES COUNTY IN NORTH HOLLYWOOD NORTH AND SOUTHBOUND FROM VANOWEN STREET TO SHELDON STREET PLANTING, INSTALL IRRIGATION, SLOPE	Y A K A R 689 EAST SAN BERNARDINO ROAD COVINA, CA 91723	IZADPANAH, MOE 3212 ROSEMEAD BOULEVARD, #100 EL MONTE, CA 91731 (626)572-6732	\$1,799,153 \$1,632,442 \$1,484	12/11/12 01/10/13 04/10/17	0% 0% PLANT EST SATIS
HA42	SWPPP						
07-LA-187-4.3/4.3 07-4T5904 NHP-P187-(004)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES AT MOTOR AVENUE MODIFY SIGNAL,CURB RAMP,MEDIAN ISLA	UNIQUE PERFORMANCE CONSTRUCTION INC 1321 N JEFFERSON ST ANAHEIM CA 92807	RAM, MAHINDA 12975 WEST CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	\$545,873 \$236,720 \$153,570	04/14/14 05/29/14 03/25/15	12% 43%
HB4N							
07-LA-210-.8/4.9 07-2768U4 NHPI-2101-(815)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES FROM MACLAY AVENUE TO YARNELL STREET EROSION CONTROL	STL LANDSCAPE INC 8122 COMPTON AVENUE LOS ANGELES CA 90001	CHOU, MICHAEL 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (626)339-1601	\$1,699,000 \$1,461,694 \$0	09/23/13 10/15/13 08/16/17	0% 0% PLANT EST SATIS
HA42							
07-LA-210-9.7/16.1 07-288014 NHPI-2101-(816)E --()		IN LOS ANGELES AND GLENDALE FROM 0.2 MILE WEST OF BIG TUJUNGA WASH BRIDGE TO DUNSMORE AVENUE UNDERCROSSING ROADWAY REHABILITATION	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342	KAROUT, REDA 1041 W. BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	\$40,777,853 \$17,178,672 \$685,190	10/18/13 11/06/13 03/22/16	40% 42%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-15.0/36 07-258934 ACIM- 210-(812) --()		IN LA COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS SAND FILTERS & INFILTRATION DEVICES	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	KAROUT, REDA 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (626)339-1601	\$9,098,183 \$7,836,671 \$33,384	11/14/12 12/20/12 07/30/15	74% 85%
HA42	SWPPP						
07-LA-210-15.6/20.3 07-4X2104		IN LOS ANGELES COUNTY @ LA-210 & LA-134 UPGRADE LANDSCAPE IRRIGATION CONTROLLERS TO RICS SMART CONTROLLERS TO ADJ WATERING DIR'S E UPGRADE TO RICS IRRIGATION SMART CONTROLLR	SIERRA LANDSCAPE DEVELOPMENT, INC. 2209 1/2 CHICO AVE SOUTH EL MONTE, CA 91733	RESLER, CAESAR 2090 FERN LN GLENDALE, CA 91208 (818)637-2509	\$1,185,000 \$836,848 \$106,235	02/25/14 05/10/14 01/31/15	100% 71%
20.20 201130							
07-LA-210-25.2/52.1 07-4X2004		LOS ANGELES COUNTY ALONG LA-210 MULTIPLE CITIES TO UPGRADE LANDSCAPE IRRIGATION CONTROLLER SYSTEMS TO REDUCE WATER USAGE DIR'S EME REPLACE IRRIGATION CONTROLLER SYSTEMS	GUILL'S INC. DBA INTEGRITY LANDSCAPE & CONCRETE 313 ORANGE GROVE BLVD 290 PASADENA, CA 91104	PUNJABI, RAJ 1041 W. BADILLO STE 112 COVINA, CA 91722 (626)339-1601	\$585,000 \$524,730 \$4,791	02/25/14 04/16/14 12/30/14	100% 90% OVER RUN
20.20 201130							
07-LA-210-30.7/41.4 07-267004		IN LA COUNTY ON ROUTE 210 AT VARIOUS LOCATIONS FROM HUNTINGTON DRIVE TO AZUSA AVENUE CONSTRUCT VEHICLE PULLOUTS AND PAVE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	AZIMA, HASSAN 3212 ROSEMEAD BLVD., SUITE 100 EL MONTE, CA 91731 (626)572-6732	\$578,594 \$545,403 \$0	03/27/12 04/13/12 04/22/13	100% 100%
HA28	WPCP						
07-LA-405-3.4/4.5 07-278304 NHPI-4053-(034)E --()		IN LOS ANGELES COUNTY IN LONG BEACH AT TEMPLE AVENUE OC, BR #531198 BRIDGE REHAB	POWELL CONSTRUCTORS INC 8555 BANANA AVE FONTANA CA 92335	AKBARIAN MASSOD 17912 CRUSADER AVE SUITE 101 CERRITOS CA 90703 (562)860-3085	\$2,636,390 \$1,981,027 \$64,950	10/02/13 10/22/13 11/19/15	48% 75%
HA21							
07-LA-405-5.5/6.5 07-1W3204		IN LOS ANGELES, LA-405 AT ATLANTIC AVENUE, LONGBEACH BLVD, WARDLOW RD CONSTRUCT SIDEWALK,CURB &CURB RAMPS	DREAMBUILDER CONSTRUCTION CORPDBA DREAMBUILDER 1324 E LAWSON LANE PLACENTIA CA 92870	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ CA 90220 (310)609-0264	\$228,086 \$208,195 \$0	10/15/13 10/25/13 10/31/14	98% 89% SUSPENDED
HB71							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-11.7/11.7 07-288504 NHPI-405 -(970)E --() HB4N		IN LOS ANGELES COUNTY ON NORTH BOUND DIRECTION AT CARSON COMMERCIAL ENFORCEMENT VEHICLE FACILITY, ADJACENT TO DEL AMO BOULEVARD O REHAB COMM VEHICLE ENFCMNT FACILITY	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ, CA. 90220 (310)609-0264	\$4,159,107 \$0 \$0	11/13/14 11/24/14	0% 0% SUSPENDED
07-LA-405-16.4/19.5 07-3Y9404 HM1 WPCP		IN LOS ANGELES COUNTY, IN TORRANCE, LAWNDALE, REDONDO BEACH AND HAWTHORNE P O BOX 2229 FROM 0.2 MILE SOUTH OF RTE 405/91 SEP CORONA CA 928782229 TO 0.2 MILE SOUTH WARM MIX ASPHALT OVERLAY	ALL AMERICAN ASPHALT CORONA CA 92703	ABUMUHOR, ISSAM 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (562)345-2905	\$918,189 \$856,258 \$0	06/12/12 07/03/12 09/30/13	34% 92%
07-LA-405-24.4/25.8 07-241304 IM4-0530-(20E) --() HB4N SWPPP		IN LOS ANGELES COUNTY IN IN LOS ANGELES AND CULVER CITY FROM 0.8 KM NORTH OF LA TIJERA BOULEVARD OVERCROSSING TO 0.4 KM SOUTH OF WIDEN RC SLAB	ORTIZ ENTERPRISES INCORPORATED 6 CUSHING WAY SUITE 200 IRVINE CA 92618	TRUJILLO, GILBERT 12975 W. CULVER BLVD. LOS ANGELES, CA 90066 (310)345-6270	\$20,476,946 \$19,972,114 \$36,452	05/31/11 06/09/11 04/25/15	90% 100%
07-LA-405-28.0/39 07-296804 NHPI-405 -(023)E --() HA22		IN LA COUNTY FROM VENICE BOULEVARD (JCT 187) TO ROUTE 101 JUNCTION HMA/RHMA AND GRIND CONCR PAVEMENT	SULLY MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821	RAM, MAHINDA 12975 WEST CULVER BLVD LOS ANGELES, CA 90066	\$20,279,175 \$0 \$0	09/05/14 09/25/14	0% 0%
07-LA-405-39.4/48.6 07-252004 ACIM-4053-(005)E --() HA22		IN LOS COUNTY IN CITIES OF SHERMAN OAKS, VAN NUYS, AND NORTH HILLS ON ROUTE 405 BETWEEN 101 AND ROUTE 5 REHABILITATE PAVEMENT	MYERS AND SONS CONSTRUCTION 2554 MILLCREEK DR SACRAMENTO CA 95833	LPEID, EMILE 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	\$29,190,640 \$19,940,540 \$1,842,008	06/28/13 07/30/13 10/02/15	58% 67%
07-LA-605-1.5/26 07-1W6804 HM3		IN LA COUNTY, RTE 605 FROM POSTMILE 1.5 TO 26.0 PLACE DECK METHACRYLATE	O'DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 91773	ARIAS, JUAN 11229 SOUTH WOODRUFF AVENUE DOWNEY CA 90241 (562)401-3333	\$1,253,420 \$1,261,036 \$97,756	04/14/14 04/30/14 12/31/14	95% 96%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

Page 81
01/09/15

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-605-/20.2 07-295704 NHPI-605 -(967)E --()		SLAB REPLACEMENT AND GRINDING PAV PRESERVATION,SLAB REPL/GRNDNG	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	WANG, MIKE 11229 S. WOODRUFF AVENUE DOWNEY, CA 90241 (213)798-5970	\$21,829,880 \$5,500 \$5,500	07/21/14 08/06/14 09/26/16	1% 0%
HA22							
07-LA-710-6.1/9.1 07-4X1804		IN LA COUNTY LA-110, LA-710, LA-47, LA-101REPLACE/UPGRADE IRRIGATION CONTROLLER SYSTEMS TO REDUCE WATER USAGE DIR'S EMERGENCY FORC REPLACE/UPGRADE RICS TO REDUCE WATER USAGE	DIVERSCAPE INC DBA DIVERSIFIEDLANDSCAPE CO 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	NJOYA, DAVID 18730 SOUTH WILMINGTON AVE. SUITE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	\$1,185,000 \$917,568 \$61,254	02/24/14 05/07/14 01/02/15	100% 77% OVER RUN
20.20 201130							
07-LA-710-6.6/15.9 07-259014 NHPI-710 -(817)E --()		IN THE CITY OF LOS ANGELES, FROM PACIFIC COAST HIGHWAY TO IMPERIAL HIGHWAY SAND FILTERS & INFILTRATION DEVICES	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ CA 90220 (310)609-0264	\$3,029,495 \$3,167,723 \$18,465	11/08/13 11/22/13 02/27/15	85% 99%
HA42							
07-LA-710-17.2/26.4 07-202114 ACNH-7101-(809)N --()		IN LA COUNTY ON ROUTE 710 AT VARIOUS LOCATIONS FROM LOS ANGELES RIVER BRIDGE TO RAMONA BOULEVARD UNDERCROSSING. LONG LIFE PAVEMENT & WIDEN BRIDGES	SHIMMICK/MYERS & SONS J V 16481 SCIENTIFIC WAY IRVINE CA 92618	JAHROMI, REZA 11229 S. WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	\$105,821,722 \$54,177,051 \$1,818,005	04/04/12 04/30/12 08/11/16	57% 51%
HA22	SWPPP						
07-LA-710-22.6/23 07-4X1304		LA-710 IN CITY OF COMMERCE PM 22.6- 23.0 ATTHE EAST YARD OH/BRIDGE (53- 0842) REPAIR/ REPLACE DAMAGE CAUSED BY OIL SPILL & FIRE DIR' REPAIR/REPLACE OIL&FIRE DAMAGE TO HIGHWAY	SHIMMICK/MYERS AND SONS JV 16481 SCIENTIFIC WAY IRVINE, CA 92618	JAHROMI, REZA 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	\$2,435,000 \$598,332 \$0	11/01/13 12/26/13 12/29/14	100% 25% OVER RUN
20.201130							
07-LA-710-26.5/27.4 07-1797A4		IN LOS ANGELES COUNTY IN MONTEREY PARK & ALHAMBRA FROM RTE 710/10 SEPARATION TO VALLEY BOULEVARD UNDERCROSSING TAKEOVER CONTRACT F HIGHWAY PLANTING IRRIGATION REPAIRS	CLEAN CUT LANDSCAPE 8406 N. ARMSTRONG CLOVIS, CA 93619	IZADPANAH, MOE 3212 ROSEMEAD BLVD, SUITE 100 EL MONTE, CA 91731 (626)572-6732	\$334,613 \$305,152 \$1,744	08/31/11 09/09/11 04/17/15	0% 0% PLANT EST SATIS
SHOPP							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-710-26.5/27.4 07-179704		IN LOS ANGELES COUNTY IN MONTEREY PARK AND ALHAMBRA FROM ROUTE 710/10 SEPARATION TO VALLEY BOULEVARD UNDERCROSSING ROADSIDE RESTORATION	BELAIRE-WEST LANDSCAPE, INC. PO BOX 6270 BUENA PARK CA 90622	IZADPANAH, MOE 3212 ROSEMEAD BLVD, STE 100 EL MONTE CA 91731 (626)572-6732	\$934,726 \$726,578 \$0	07/09/09 08/06/09 06/24/13	100% 92%
HA25	SWPPP						
07-LA-710-30.9/T31.8 07-1W7304		IN LA COUNTY ON ROUTE 710 FROM POST MILE 30.95 TO 31.76 COLD PLANE AC PAVEMENT & PLACE RHMA	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229	WANG, SIMON YEH-FU 902 SAN GABRIEL BLVD ROSEMEAD CA 91770 (626)572-6700	\$289,872 \$296,920 \$0	05/21/14 06/03/14 09/30/14	96% 97%
HM1							
07-VEN-1-22.4/26.7 07-228204 STP-P001-(574) --()		IN VENTURA COUNTY NEAR VENTURA FROM 1.0 MILE NORTH OF VENTURA OVERHEAD TO 4.8 MILE SOUTH OF SEACLIFF OVERHEAD AND SEPARATION STRUCTURE (SEAWALL) RESTORATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077-5085	DAVIS, ALAN 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (805)480-4928	\$13,337,412 \$13,192,166 \$0	03/27/13 04/18/13 11/07/14 12/30/14	100% 99%
HA42	SWPPP						
07-VEN-23-3.5/T11.6 07-4Y0404 NH-P023-(034)E --()		IN VENTURA COUNTY IN THOUSAND OAKS AND MOORPARK FROM THOUSAND OAKS BOULEVARD TO 0.2 MILE NORTH OF LOS ANGELES AVENUE UNDERCROSSIN PCC PROFILE GRINDING	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229	IRA, ALFRED 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (805)480-4928	\$3,460,416 \$3,424,424 \$0	06/05/13 06/27/13 09/30/14	91% 91%
HM1							
07-VEN-23-3.7/T12 07-1W5604		IN VENTURA AT VARIOUS LOCATIONS METH DECK,PATCH,SPALLS & JOINT SEAL	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282	ARROYO, HECTOR 5900 PACIFIC COAST HIGHWAY VENTURA CA 93003 (805)690-6989	\$1,293,685 \$661,160 \$107,522	05/28/14 06/18/14 06/01/15	64% 50%
HM3							
07-VEN-23-17.8/20.9 07-1W0904		IN VENTURA COUNTY, NEAR MOORPARK, FROM SHEKELL ROAD TO 0.1 MILE SOUTH OF GRIMES CANYON ROAD COLD IN-PLACE RECYCLING & PLACE HMA	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229	ALI, MOHSENZADEH 13171 TELFAIR AVE #101 SYLMAR, CA 91342 (818)746-0669	\$931,565 \$0 \$0	05/08/14 05/23/14 08/01/14	0% 0% SUSPENDED
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-33-55.0/57.5 07-2X8304		VEN 33 NO.OF VEN CO AT PM 55.5 & PM 57.0 REPAIR MULTIPLE SLIP-OUTS. RSP PLACEMENT & INSTALLATION DUE TO STORM DAMAGE DIRECTORS EME REPAIR STORM DAMAGED HWY-SUPT SLOPE	SUMMER CONSTRUCTION INC 15245 TELEGRAPH ROAD SANTA PAULA, CA 93060	IRA, ALFRED 1525 RANCHO CONEJO BLVD., #102 THOUSAND OAKS, CA 91320 (805)480-4928	\$3,235,000 \$2,543,575 \$0	04/08/11 04/11/11 08/12/14 11/21/14	100% 100% COMPLETED
20.20.201 .13							
07-VEN-34-6.3/12.8 07-1W1004		IN VENTURA COUNTY IN OXNARD AND CAM ARILLO FROM RICE AVENUE TO LEWIS ROAD RHMA,SUPERPAVE(GAP GRADED) OVERLAY	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342	ARROYO, HECTOR 5900 PACIFIC COAST HIGHWAY VENTURA CA 93003 (805)690-6990	\$1,401,247 \$1,385,046 \$0	04/16/14 05/05/14 09/24/14	60% 94%
HM1							
07-VEN-101-.1/4.5 07-1952U4 CNHP-X037-(165)E --()		IN VENTURA COUNTY NEAR THOUSAND OAKS FROM VENTURA COUNTY LINE TO ROUTE 101/23 INTERCHANGE WIDEN FREEWAY, RAMPS, RECONSTR MED	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342	IRA, ALFRED 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 93065 (805)480-4928	\$25,792,490 \$8,081,245 \$606,181	11/21/13 12/12/13 12/31/16	30% 31%
HB4C							
07-VEN-101-5.2/5.2 07-292504 HSNH-Q101-(238)E --()		IN VENTURA COUNTY AT INTERSECTION OF NORTHBOUND ROUTE 101 ON/OFF RAMP AT LYNN ROAD MODIFY TRAFFIC SIGNAL	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE #252 MOORPARK CA 93021	LEE, JEFF 13171 TELFAIR AVE #101 SYLMAR CA 91342 (323)250-3660	\$187,733 \$64,334 \$0	04/03/14 04/22/14 12/31/14	19% 35%
HB1							
07-VEN-101-39.8/43.6 07-260704		IN VENTURA & SANTA BARBARA COUNTIES FROM MOBILE PIER UNDERCROSSING TO 0.4 MILE SOUTH OF CASITAS PASS ROAD WIDEN RDWY W/JPCP OVER	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085	ARROYO, HECTOR 1525 RANCHO CONEJO BL,STE 102 THOUSAND OAKS, CA 91320 (805)375-9247	\$57,939,585 \$53,669,331 \$790,227	01/03/12 01/18/12 11/19/15	55% 92%
HB5	SWPPP						
07-VEN-118-18.7/32.6 07-296704 NHP-118 -(064)E --()		IN VENTURA COUNTY FROM MADERA ROAD UNDER CROSSING TO LA/VEN CNTY LINE PAVEMENT REPAIR & RAMP	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENICA CA 91355	ALJAMAL, ABDUL 13171 TELFAIR AVE SUITE 101 SYLMAR CA 91342 (805)797-1348	\$16,428,926 \$9,065,775 \$1,240,455	04/29/14 05/23/14 01/30/15	79% 55%
HA21							

State of California Department of Transportation
 Statement of Ongoing Contracts as of 12/20/14

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
Totals:	Authorized Final Amt:	<u>\$2,154,825,496</u>	Completed to Date:	<u>\$1,202,684,812</u>	Work This Month:	<u>\$25,891,877</u>	

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-0-/0 08-1F3204 IM- () --()		IN RIVERSIDE COUNTY AT VARIOUS MAINTENANCE STATIONS THROUGHOUT DISTRICT 08 DIR'S ORDER EMERGENCY F.A. INSTALL WATER CONSERVATION PLUMBING	FIRST CLASS PLUMBING CO 155 ENTRADA DR #1 SANTA MONICA, CA 90402	NGUYEN, VU T. 4295 E. JURUPA STREET, SUITE 207 ONTARIO, CA 91761 (951)232-3784	\$335,000 \$0 \$0	04/15/14 04/15/14 01/07/15	0% 0%
20.20 201130							
08-RIV-10-57.6/60.9 08-0K2304 IM-010 -(062)E --()		IN/NEAR COACHELLA, FROM JCT 86S TO 0.5 MILES E/O COACHELLA CANAL PAVE SHOULDER WITH RHMA-G	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509	ALIPANAH, FEREDDOON 2351 W. LUGONIA AVE. SUITE F REDLANDS, CA 92374 (909)289-2020	\$4,007,846 \$3,775,088 \$0	11/08/13 12/03/13 11/24/14 11/26/14	100% 100% COMPLETED
HA22							
08-RIV-10-71.8/72.3 08-0L9004		IN RIVERSIDE CO NEAR COACHELLA ABOUT 12.9 MI E/O DILLON RD UC AT THE CACTUS CITY ROADSIDE REST AREA UPGRADE WATER TREATMENT SYSTEM	INTEGRATED WATER SERVICES INC P O BOX 9570 AVON CO 81620	GAYED, EZZ 850 S. VIA LATA SUITE 100-A COLTON, CA 92324 (951)830-6954	\$820,528 \$804,605 \$0	02/18/14 03/07/14 10/21/15	100% 98%
HA26							
08-RIV-10-110.4/152.4 08-1C8904		NEAR AND IN BLYTHE FROM 4.9 MI E/O JCT RTE 177 TO 3.8 MI E/O JCT RTE 78 BRIDGE PREVENTIVE MAINTENANCE	AUTOBAHN CONSTRUCTION INC 933 N. BATAVIA ST. ORANGE, CA 92867	QUACH, MAX 73-800 DINAH SHORE DR. #104 PALM DESERT, CA 92211 (951)232-7674	\$1,155,385 \$1,013,712 \$0	06/10/14 06/26/14 01/29/15	66% 87%
HB1							
08-RIV-15-40.0/41.3 08-0C8204		IN RIVERSIDE COUNTY IN CORONA .4 MILE CLEAN CUT LANDSCAPE SOUTH OF MAGNOLIA AVENUE OVERCROSSING TO TEMESCAL WASH. REPLACEMENT PLANTING, INSTALL	8406 N ARMSTRONG AVENUE CLOVIS CA 93619	BENSON, DAVID 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6478	\$716,473 \$699,375 \$0	06/20/11 07/14/11 04/03/15	0% 0% PLANT EST SATIS
HA25	WPCP						
08-RIV-60-1.5/0 08-0P2804 HSNH-P060-(145)E --()		BETWEEN 0.45 MI E/O ETIWANDA AVE. UC AND 0.55 MI W/O WINEVILLE RD UC SIGNALIZE & REALIGN LEFT-TURN LANES	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335		\$1,010,501 \$0 \$0	11/13/14 11/24/14	0% 0%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-74-22.9/23.3 08-0R1904		NEAR PERRIS INTERSECTION OF SR74 AND THEDA STREET INSTALL TRAFFIC SIGNALS	SMART TECH GROUP INC 3972 BARRANCA PARKWAY #J283 IRVINE CA 92606	RAMOS, MOISES 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6293	\$263,994 \$221,770 \$0	04/03/14 04/17/14 01/23/15	93% 86%
HB4N							
08-RIV-74-35.9/0 08-0R1804		IN RIVERSIDE COUNTY IN AND NEAR HEMET AT CALIFORNIA AVE INSTALL TRAFFIC SIGNAL	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE MOORPARK CA 92302	TAHA, ISSA 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)840-8234	\$271,910 \$161,761 \$0	06/19/13 07/22/13 01/06/15	39% 59%
HB4N							
08-RIV-74-48.8/49 08-1F1204 NH- () --()		IN RIVERSIDE COUNTY ON ROUTE 74 NEAR HEMET FROM 1.5 MILES EAST OF WILLOWBROOK ROAD TO 5.5 MILES WEST OF STRAWBERRY CREEK DIR'S ORDE REPAIR DAMAGED ROADWAY	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509	TRUONG, NICK 9225 STELLAR COURT, SUITE B CORONA, CA 92883 (951)830-6835	\$1,435,000 \$759,278 \$0	03/20/14 03/20/14 08/29/14	52% 53%
20.20 201130							
08-RIV-74-63.0/0 08-383504 STP-P074-(059)E --()		ON ROUTE 74 IN GARNER VALLEY. 3.7 MI E/O MOUNTAIN CENTER AT POST MILE 63.0 REPLACE BRIDGE	GRANITE CONSTRUCTION COMPANY 440 SOUTH MELROSE DRIVE 200 VISTA CA 92081		\$2,026,265 \$0 \$0	10/10/14 10/28/14	0% 0%
HA21							
08-RIV-86-4.2/5.2 08-1E2604 ER- () --()		IN RIVERSIDE COUNTY, WEST OF SALTON SEA NEAR KINGS STORMWATER CHANNEL RIGHT BRIDGE (56-0778R) DIR'S ORDER EMERGENCY F.A. REPLACE BRIDGE	GRIFFITH COMPANY 3050 E. BIRCH STREET BREA, CA 92821	QUACH, MAX 73-800 DINAH SHORE DR. STE 104 PALM DESERT, CA 92211 (951)232-7674	\$2,185,000 \$806,451 \$0	02/11/14 02/11/14 12/15/14	100% 37%
20.20 201130							
08-RIV-91-6.1/0 08-0R9704		AT THE CORONA MAINTENANCE STATION RECONSTRUCT WASHRACK SYSTEM	FLEMING ENVIRONMENTAL INC TERRY FLEMING JR, PRESIDENT 1372 E VALENCIA DRIVE FULLERTON CA 92831	YANG, CHAD 9225 STELLAR CT., STE B CORONA, CA 92883 (951)232-7638	\$1,186,570 \$46,154 \$0	06/11/14 06/25/14 07/17/15	42% 4%
HM2							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-91-15.6/21.6 08-448404 CMLN-6208-(009)E --()		IN RIVERSIDE COUNTY IN RIVERSIDE FROM ADAMS STREET TO THE ROUTE 60/215 SEPARATION CONSTRUCT HOV LANDS, WIDEN BRIDGES	SEMA CONSTRUCTION INC 320 GODDARD WAY, SUITE 150 IRVINE, CA 92618	LOPEZ, JOSEPH 119 N. MAPLE, SUITE A & U CORONA, CA 92880-1793 (951)232-6052	\$115,491,771 \$87,477,964 \$0	02/10/12 03/08/12 05/27/15	85% 75%
HB5	WPCP						
08-RIV-111-1.1/1.9 08-449104 NH-P111-(070)E --()		S/O INDIO, 0.16 MI S TO 0.20 MI N/O SALTON CREEK BRIDGE #56-0236 REPLACE BRIDGE	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	QUACH, BACSON 73-800 DINAH SHORE DR. #104 PALM DESERT, CA 92211 (951)232-4700	\$4,173,629 \$2,182,880 \$0	12/17/13 01/06/14 04/01/15	73% 53%
HA21							
08-RIV-215-15.0/0 08-0R8104		NEAR THE CITY OF MURRIETA S/O SCOTT RD IC. INSTALL A WEIGH IN MOTION (WIM)	ABSL CONSTRUCTION 29393 PACIFIC ST HAYWARD CA 94544	GAYED, EZZ 850 S. VIA LATA SUITE 100-A COLTON, CA 92324 (951)830-6954	\$747,311 \$6,838 \$0	06/10/14 06/26/14 11/18/14	41% 1%
HA42							
08-RIV-215-37.3/38.4 08-3348V4		ALSO RIV-60-12.4/14.0; IN RIV ON RT 215 FROM EUCALYPTUS AVE TO 215/60 INTERCHANGE, AND ON ROUTE 60 E/O 215/60 INTERCHANGE TO W/O 2 REPLACEMENT HIGHWAY PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	BENSON, DAVID 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6478	\$1,193,888 \$353,404 \$0	04/22/14 05/23/14 01/12/18	96% 29%
HE11							
08-RIV-215-38.0/38.9 08-449314 ACNH-X065-(095)N LN62-08 0-(7) --()		IN RIVERSIDE COUNTY IN MORENO VALLEY ON ROUTE 215 FROM 0.9KM NORTH OF EUCALYPTUS AVENUE UNDERCROSSING TO 0.5 KM WEST OF BOX SPRING CONSTRUCT HOV IN EACH DIRECTION	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126	CALIXTO, MIGUEL 119 N. MAPLE SUITES A & U CORONA, CA 92880 (951)232-8957	\$26,091,531 \$25,521,076 \$0	04/11/11 05/04/11 01/19/15	100% 96% OVER RUN
HE11	SWPPP						
08-RIV-215-38.6/39.7 08-334884		IN RIVERSIDE COUNTY IN RIVERSIDE FROM 0.3 MILE W/O CENTRAL AVENUE UNDERCROSSING TO 0.3 MILE E/O FAIR ISLE DRIVE UNDERCROSSING PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N AMRSTRONG AVENUE CLOVIS, CA 93619	SPRAY, MICHAEL 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-6497	\$535,064 \$393,222 \$0	06/28/12 07/16/12 05/12/16	0% 0% PLANT EST SATIS
HE11	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-215-39.7/43 08-334874		IN RIVERSIDE COUNTY IN RIVERSIDE FROM YAKAR 0.8 MILE EAST OF MARTIN LUTHER KING BOULEVARD TO DOWN STREET OVERHEAD. REPLACE PLANTING, IRRIGATION, PUMP	689 EAST SAN BERNARDINO RD COVINA, CA 91723	SPRAY, MICHAEL 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6497	\$1,376,881 \$1,205,518 \$0	03/21/12 04/13/12 05/19/16	0% 0% PLANT EST SATIS
HE11	WPCP						
08-RIV-215-43.1/43.9 08-334864		IN RIVERSIDE COUNTY IN RIVERSIDE ON ROUTE 215 FROM DOWN STREET OVERHEAD TO COLOMBIA AVENUE OVERCROSSING ON ROUTE 60 FROM 0.2 MILE REPLACE HIGHWAY PLANTING	O DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 91773	BENSON, DAVID 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6478	\$3,842,157 \$3,636,217 \$0	04/01/11 04/19/11 09/14/15	0% 0% PLANT EST SATIS
HE11	SWPPP						
08-RIV-215-43.2/45.3 08-0M94U4 OTHR- ()S L620-8 01-(11P)L 6208- 018-(1) HE13	SWPPP	IN RIVERSIDE & SAN BERNARDINO CTIES ON RTE 91 FROM SPRUCEST TO 60/91/ 215 SEPARATION & ON RTE 215 FROM 60/91/215 SEPARATION TO ORA WIDEN ROADWAY WITH HMA	AMES CONSTRUCTION INC 2000 AMES DRIVE BURNSVILLE, MN 55306	YOGARAJAH, MANNY 850 S. VIA LATA STE 100-A COLTON, CA 92324 (951)830-6864	\$135,509,248 \$116,654,484 \$0	12/03/12 01/10/13 04/14/16	85% 86%
08-SBD-0-/0 08-1F3104 NH- () --() 20.20 201130		IN SAN BERNARDINO COUNTY AT VARIOUS MAINTENANCE STATIONS THROUGHOUT DISTRICT 08 DIR'S ORDER EMERGENCY F.A. INSTALL WATER CONSERVATION PLUMBING	O'DONNELL CONSTRUCTION INC. 559 W. COVINA BLVD. SAN DIMAS, CA 91773-2911	NGUYEN, VU T. 4295 E. JURUPA STREET, SUITE 207 ONTARIO, CA 91761 (951)232-3784	\$485,000 \$0 \$0	04/15/14 04/15/14	0% 0%
08-SBD-2-/6.4 08-0R4004 STP-X071-(065)E PH- () HM1		VARIOUS LOCATIONS; SBD 2 PM 0.0/6.4 SBD 18 PM 99.9/115.9, SBD 138 PM PLACE SEAL COAT ON RTES 18 & 138 &	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878	PARVINJAH, MOHSEN 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7755	\$2,539,619 \$2,531,619 \$0	06/04/14 06/24/14 12/04/14 12/04/14	100% 100% COMPLETED
08-SBD-10-9.9/24.5 08-384344 HB4N	SWPPP	FROM 0.1 MI E/O ROUTE 15 SEPARATION TO 0.3 MI E/O ROUTE 215 SEPARATION WIDEN RAMPS, INSTALL RAMP METERING,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	TRAN, KEN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)844-3312	\$7,510,707 \$7,432,718 \$0	03/26/12 04/13/12 12/08/14 12/15/14	100% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-10-12.0/19.8 08-497514		IN SAN BERNARDINO COUNTY IN FONTANA AT CHERRY AVENUE, CITRUS AVENUE AND CEDAR AVENUE INTERCHANGES 3-YEAR PLANT ESTABLISHMENT	NATURES IMAGE INC. 20361 HERMANA CIRCLE LAKE FOREST, CA 92630	SIMPSON, JOHN 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-8950	\$255,210 \$170,589 \$0	09/14/12 09/14/12 12/18/15	67% 67%
201310HB4 N							
08-SBD-10-/33.2 08-1F0604		IN SBD CO FR MILLS AVE UC TO SBD/RIV CO LINE & FR RIV CO LINE TO CA/AZ STATE LINE & IN RIV CO ON RTE 62, RTE PERRIS, CA 92570 86 @ DILLON RD DIR'S DROUGHT DECLARATION UPGRADE IRRIGATION SYS	PACIFIC RESTORATION GROUP INC. 325 E. ELLIS AVENUE CORONA, CA 92570	BENSON, DAVID 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-6478	\$2,144,000 \$613,018 \$0	02/27/14 04/27/14 02/27/15	100% 29%
20.20 201130							
08-SBD-15-3.8/12.8 08-472224 ACIM-0155-(155)E 0- 1-(5E) --() HA22 SWPPP		IN SAN BERNARDINO COUNTY IN RANCHO CUCAMONGA, FONTANA AND RIALTO FROM 7TH STREET UNDERCROSSING TO SIERRA AVENUE UNDERCROSSING PAVEMENT REHABILITATION, SLAB	GRIFFITH/COFFMAN JOINT VENTURE 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126	REALIPANAH, FRED 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (909)289-2020	\$79,586,859 \$81,309,298 \$0	02/16/12 03/22/12 11/21/14 11/24/14	100% 100% COMPLETED
08-SBD-15-12.8/0 08-0G2904 IM-015 -(160)1 CITY- -() --() HB4N		IN THE CITIES OF FONTANA & RIALTO AT SIERRA AVE UC TO 1.9 MI S/O GLEN HELEN PARKWAY UC WIDEN & SIGNALIZE OFF-RAMPS AT	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA, CA 928782229	ABU-GHARBIEH, IMAD 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-3610	\$2,182,485 \$226,760 \$0	04/18/14 04/30/14 03/24/15	44% 10%
08-SBD-15-14.0/16.4 08-0K7104 STPL-6208-(016)N 620-8 01-(ACI)M 71 0-63-() HB4C		I-15 GLEN HELEN PKWY IC THRU I-215 IC TO KENWOOD IC AND I-215 FROM S/O DEVORE IC THRU I-15 IC REALIGN I-15 AND RECONFIGURE WITH I REALIGN AND RECONFIGURE CONNECTORS	ATKINSON CONTRACTORS LP 27422 PORTOLA PARKWAY STE 250 FOOTHILL RANCH CA 92610	SPENCER, OWEN 505 N. ARROWHEAD AVE SUITE 400 SAN BERNARDINO, CA 92401 (909)844-0619	\$222,550,548 \$135,327,262 \$0	11/13/12 11/26/12 05/31/17	46% 61%
08-SBD-15-15.4/30.8 08-0Q7404 IM- 015-(230)1 --() HA22		IN SAN BERNARDINO COUNTY IN DEVORE AND HESPERIA FROM 0.76 MI S/O KENWOOD AVE TO 1.2 MI S/O WEST HESPERIA OH PAVEMENT REHAB & SLAB REPLACEMENT	COFFMAN/PARSONS A JOINT VENTURE 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126	YOUSSEF, MAGED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)538-3087	\$113,225,102 \$62,628,007 \$0	10/17/13 10/29/13 04/14/16	39% 55%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-31.8/171.4 08-0R6504		IN SAN BERNARDINO AT VARIOUS LOCATIONS REPAIR BRIDGE DECKS, PLACE HMA	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 92711	GEORGES, SAMAR 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-3748	\$1,285,014 \$1,264,077 \$0	06/12/13 07/15/13 12/09/14 12/17/14	100% 100% COMPLETED
HM3							
08-SBD-15-142.2/152.3 08-1C4104		IN THE HIGH DESERT ON I-15 E/O BAKER ALSO IN OTHER HIGH DESERT RTE IN SAN BERNARDINO COUNTY METHACRYLATE AND OR POLYESTER	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON CT RANCHO CUCAMONGA CA 91730	OOI, KEE 4295 E. JURUPA ST. SUITE 207 ONTARIO, CA 91761 (951)232-3922	\$2,557,243 \$1,821,107 \$0	06/12/14 07/02/14 01/30/15	72% 71%
HM3							
08-SBD-15-147.6/0 08-0J9304 NHPI- 015-(046)2 --()		NEAR BAKER AT HALLORAN WASH BRIDGE 54-0287L AND 54-0287R REHAB BRIDGES CONTINUOUS FOING BENTS INFILL WALL AND UPSTREAM NOSE PROTE REHABILITATE BRIDGE (CONTINUOUS)	AUTOBAHN CONSTRUCTION INC PO BOX 11238 SANTA ANA CA 92711	SANTOS, JOHN 94200 CLARK MOUNTAIN ROAD NIPTON, CA 92364 (951)538-5315	\$544,031 \$0 \$0	08/25/14 09/16/14 12/15/14	0% 0% SUSPENDED
HA21							
08-SBD-15-177.3/181.1 08-368504 CNHI-0153-(280)E HI01-53 0-(5E) --()		FR 0.6 MI N/O YERMO RD OC TO 1.0 MI S/O MINNEOLA RD & FR 1.2 MI N/O NIPTON RD OC TO 0.5 MI S/O YATES WELL ROAD OC CONSTRUCCT COMM CONST COMM VEH ENFORCEMENT FACILITY	LAS VEGAS PAVING CORPORATION 4420 SOUTH DECATUR BLVD LAS VEGAS NV 89103	SANTOS, JOHN 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)538-5315	\$39,328,192 \$24,048,426 \$0	10/14/13 11/01/13 05/22/15	41% 61%
HA42							
08-SBD-15-/75.1 08-1F0804		IN SAN BERNARDINO AND RIVERSIDE COUNTY ON ROUTE 15, 40, 71 AND 91 IN VARIOUS LOCATIONS DIR'S ORDER EMERGENCY F.A. REPLACE HEADS, VALVES, INSTALL CONTROLLERS	GRIFFITH COMPANY 3050 E. BIRCH STREET BREA, CA 92821	SIMPSON, JOHN 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-8950	\$1,842,440 \$1,568,650 \$0	03/04/14 03/05/14 06/30/15	100% 85%
20.20 201130							
08-SBD-18-6.0/9.1 08-1C9204 STP-X071-(066)E --()		IN SBDO ON SR 18 FR SR 210 TO ARROW HEAD SPRINGS RD & ON SR 210 FR MT VIEW OC TO SAND CREEK. SLURRY SEAL, COLD PLANE, OVERLAY	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229	NGUYEN, VU 4295 E.JURUPA ST. SUITE 207 ONTARIO, CA 91761 (951)232-3784	\$3,515,599 \$3,073,205 \$0	05/22/14 06/06/14 11/25/14 12/15/14	94% 87% COMPLETED
HM1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-18-17.8/34.5 08-0R6704 HSST-P018-(046)E --()		IN/NEAR RUNNING SPRINGS SR 18/SR138 TO GREEN VALLEY LK RD INTERSECTION INSTALL CENTERLINE RUMBLE STRIP	CAL STRIPE INC. 2040 E. STEEL ROAD COLTON CA 92324	BENJAMIN, AMGAD 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)844-9731	\$166,816 \$119,571 \$0	09/26/14 10/17/14 12/04/14 12/04/14	100% 100% COMPLETED
HB1							
08-SBD-18-59.7/65 08-0N4004 HSST-P018-(045)E --()		NEAR BIG BEAR CITY FROM CACTUS RD TO 0.75 MILES S/O MARBLE CANYON RD INSTALL METAL BEAM GUARDRAIL AND	SMART TECH GROUP INC 3972 BARRANCA PARKWAY STE J28 IRVINE CA 92606	NGUYEN, NHAN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)821-8164	\$434,030 \$211,254 \$0	06/10/14 06/26/14 03/10/15	56% 49%
HB1							
08-SBD-38-15.0/49.5 08-0G6204 STP-P038-(018)E --()		NEAR ANGELUS OAKS FROM VALLEY OF THE FALLS DR TO NORTH JCT RTE 18 COLD PLANE AND OVERLAY 0.2' HMA-C	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229	TRAN, KEN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)844-3312	\$10,726,781 \$9,549,941 \$0	03/14/14 03/26/14 01/06/15	90% 88% SUSPENDED
HA22							
08-SBD-38-26.6/26.8 08-336304 STP-P038-(020)E --()		NR BARTON FLATS AT HATHAWAY CREEK BR #54-0015 REPLACE BRIDGE DECK, UPGRADE BRIDGE	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	NGUYEN, NHAN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)821-8164	\$1,477,498 \$16,421 \$0	07/25/14 08/06/14 02/24/16	0% 1% SUSPENDED
HA21							
08-SBD-40-73.0/89 08-0K2804 NHP-040 -(079)7 --()		NEAR LUDLOW FROM 1.5 MI W/O OLD DAD WASH TO 1.5 MI W/O FORTRESS WASH FORTRESS WASH. GRIND 45 MM AND OVERLAY 60 MM AC	SECURITY PAVING COMPANY INC CURTIS JOLLEY PROJECT MANAGER 13170 TELFAIR AVENUE SYLMAR CA 91342	SHAHIDI, SHAINA 222 E. MAIN STREET, SUITE 208 BARSTOW, CA 92311 (951)232-7839	\$15,792,074 \$13,566,691 \$0	05/06/14 05/23/14 01/09/15	82% 85%
HA22							
08-SBD-40-85.2/0 08-0N5904 ACIM-040 -(060) --()		IN SAN BERNARDINO COUNTY NEAR ESSEX AT VAN WINKLE WASH BRIDGE BRIDGE REPLACEMENT	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO, CA 92203	NGUYEN,KHOA 222 E. MAIN STREET SUITE 208 BARSTOW, CA 92311-2366 (951)232-8611	\$8,191,759 \$7,900,225 \$0	02/07/13 02/28/13 04/09/15	0% 0% PLANT EST SATIS
HA21	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-40-138.3/154.5 08-0K2604 IM-040 -(059) --()		IN/NEAR NEEDLES FROM BUZZARD WASH TO ARIZONA STATE LINE MILL & OVERLAY THE EXISTING ASPHALT	LAS VEGAS PAVING CORPORATION 4420 SOUTH DECATUR BLVD LAS VEGAS NV 89103	DAVIS, DARCY 1044 EAST BROADWAY STREET NEEDLES, CA 92363 (951)232-6000	\$17,829,922 \$16,168,041 \$0	12/19/12 01/11/13 12/01/14 12/01/14	100% 100% COMPLETED
HA22	WPCP						
08-SBD-60-/4.6 08-0Q7514 NHP-P060-(146)E --()		. REPLACEMENT OF CONCRETE SLABS	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706		\$7,372,230 \$0 \$0	12/04/14 12/22/14	0% 0%
08-SBD-60-/9.9 08-1F0904		SAN BERNARINO ROUTE 60 @ VARIOUS LOCATIONS RIVERSIDE ROUTE 60 @ VARIOUS LOCATIONS RIVERSIDE ROUTE 215 @ VARIOUS LOCATIONS DIR'S ORD DROUGHT DECLARATION UPGRADE IRRIGATION SYS	STL LANDSCAPE INC. 8122 COMPTON AVENUE LOS ANGELES, CA 90001	ROBINSON, KERRY 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-3929	\$1,932,530 \$1,882,121 \$0	03/05/14 03/05/14 01/30/15	100% 97%
20.20 201130							
08-SBD-62-142.2/142.9 08-378704 STP-BRST-(PP0)6 STP-BRST-(PP0)0 BR- S95-(A20)0 HA21 SWPPP		IN SAN BERNARDINO COUNTY CALIFORNIA AND IN LA PAZ COUNTY ARIZONA FROM THE P O BOX 620 INTERSECTION OF LPARKER DAM ROAD AT EARP TO THIRD STREE BRIDGE TO BE REPLACED	M C M CONSTRUCTION INC NORTH HIGHLANDS CA 956600620	YAP, SIONG 790 S. VIA LATA STE 100 COLTON, CA 92324 (951)232-3922	\$28,006,565 \$27,466,502 \$0	02/15/11 02/28/11 01/02/15	99% 97%
08-SBD-95-51.2/51.6 08-0K3104 STP-P095-(024)E --()		IN SAN BERNARDINO COUNTY FROM 13.9 MILES NORTH OF HAVASU LAKE ROAD TO 5.5 MILES SOUTH OF ROUTE 40/95 SEPARATION. REALIGN RDWY W HMA OVER AGGREGATE	LAS VEGAS PAVING CORPORATION 4420 SOUTH DECATUR BLVD LAS VEGAS NV 89103	DAVIS, DARCY 1044 E. BROADWAY ST. NEEDLES, CA 92363 (951)232-6000	\$2,032,122 \$1,811,275 \$0	10/03/13 10/15/13 02/28/15	26% 89%
HB1							
08-SBD-95-57.0/57.3 08-0M6904		IN NEEDLES FROM SAFARI DR TO I-40 /USR95 CONSTRUCT SIDEWALK & 18 CRUB RAMPS CONSTRUCT SIDEWALKS &18 CRUB RAMPS	V A P CONSTRUCTION INC 15705 BIRCHWOOD STREET LA MIRADA CA 90638	DAVIS, DARCY 1044 E. BROADWAY STREET NEEDLES, CA 92363 (951)232-6000	\$393,714 \$432,590 \$0	08/16/13 09/05/13 12/11/14 12/15/14	100% 100% COMPLETED
HB71							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-138-2.3/15.2 08-3401U4 STP-P138-(049)E --()		IN SAN BERNARDINO COUNTY ON RTE 138 NEAR PHELAN FR 0.6 MI W/O PHELAN RD WIDEN TO 4-LNS FR PHELAN RD TO JCT	FLATIRON/HARDY & HARPER A JOINT VENTURE 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078		\$47,428,041 \$0 \$0	09/10/14 10/10/14	0% 0%
HE13							
08-SBD-138-24.1/0 08-0J8504 STP-P138-(048)E --()		NEAR CRESTLINE AT HORSETHIEF CREEK BRIDGE #54-0816 REPLACE EXISTING BRIDGE	STEVE P RADOS INC P O BOX 15128 SANTA ANA CA 92735	BENJAMIN, AMGAD 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)844-9731	\$5,909,948 \$738,832 \$0	07/01/14 07/21/14 04/01/16	14% 13%
HA21							
08-SBD-210-1.2/1.4 08-0Q8304 STPH- () --()		IN THE CITY OF UPLAND ON WB STA ROUTE 210 FROM MOUNTAIN AVENUE OC TO 0.2 MILE WEST OF MOUNTAIN AVENUE OC SBD 210 TARGET GRINDING	JABRE CONTRACTING INC. 1813 MANZANITA LANE MANHATTAN BEACH, CA 90266	NGUYEN, NHAN 850 VIA LATA, SUITE 104 COLTON, CA 92324 (909)821-8164	\$29,102 \$0 \$0	11/07/14 11/19/14	0% 0%
201010							
08-SBD-210-/33.2 08-1F0504 ER- () --()		IN SAN BERNARDINO COUNTY IN CITY OF SAN BERNARDINO ON ROUTE 210 FROM 210/215 JCT TO ROUTE 210/10 JCT AND ON ROUTE 259 DIR'S ORDER UPGRADE IRRIGATION SYSTEMS	KANAAN CONSTRUCTION INC. 200 W. LIVE OAK ST. SAN GABRIEL, CA 91776	OBADIKE, JOSEPH 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)830-6821	\$1,718,000 \$1,517,734 \$0	02/25/14 02/25/14 02/27/15	100% 88%
20.20 201130							
08-SBD-247-1.8/9.6 08-0F6604 STPH-P247-(011)E --()		IN YUCCA VALLEY FROM EL CORTEZ RD TO 0.1 MI N/O NAPA RD CONSTRUCT SHOULDERS	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509	GEORGES, SAMAR 15255 BEAR VALLEY ROAD HESPERIA, CA 92345392 (951)232-3748	\$9,461,000 \$327,142 \$0	04/28/14 05/16/14 05/11/15	0% 0%
HB1							PLANT EST SATIS
08-SBD-395-16.2/0 08-0P3104 HSNH-P395-(244)E --()		IN ADELANTO, RTE 395 AT BARTLETT AVENUE INSTALL LEFT-TURN PHASING	SMART TECH GROUP INC 3972 BARRANCA PARKWAY STE J28 IRVINE CA 92606	OBADIKE, JOSEPH 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)830-6831	\$326,480 \$165,144 \$0	02/20/14 03/26/14 10/21/14	100% 51%
HB1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-395-19.0/35.6 08-0C1214 ACHS-P395-(236)E P3-95 2-(6E) --()		IN SAN BERNARDINO COUNTY FROM 7.9 MILES NORTH OF STATE ROUTE 18 TO 10.4 MILES SOUTH OF STATE ROUTE 58 WIDEN MEDIAN & SHOULDER,RUMBLE STRP	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD 400 BREA CA 92821	AL-KHATEEB, TAGHREED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7793	\$24,065,282 \$25,623,701 \$0	10/31/12 12/03/12 11/13/14 11/25/14	100% 100% COMPLETED
HB1	SWPPP						
08-SBD-395-38.3/42.7 08-1F0404 ER- () --()		FROM 1.8 MI N/O KRAMER HILLS TO 3.3 MI S/O JCT 395/58 REMOVE/REPLACE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY 213 E. COLUMBIA WAY LANCASTER, CA 93535	AL-KHATEEB, TAGHREED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7793	\$1,935,000 \$0 \$0	02/25/14 02/25/14 06/06/14 11/25/14	0% 0% COMPLETED
20.20 201130							

Totals: Authorized Final Amt: \$969,156,896 Completed to Date: \$675,231,716 Work This Month: \$0

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-58-/0 09-352904		IN INYO AND KERN COUNTIES AT VARIOUS LOCATIONS BRDIGE DECK MAINTENANCE	J M CLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	AMARJIT DHALIWAL 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4766	\$1,095,016 \$1,071,748 \$0	05/17/13 06/10/13 04/17/14	100% 100%
HM3							
09-MNO-266-2.2/2.6 09-346504 HSST-P266-(001)E --()		IN MONO COUNTY NEAR THE CALIFORNIA/NEVADA STATE LINE FROM STATE LINE ROAD TO 0.2 MILE NORTH OF POWER LINE ROAD CURVE CORRECTION/COLLISION SEVERITY	QUALCON CONTRACTORS INC. 1645 ESMERALDA AVENUE MINDEN NV 89423	LEE SCOTESE 500 S. MAIN ST. BISHOP, CA 93514 (760)937-8955	\$986,415 \$970,326 \$0	08/06/14 08/19/14 10/10/14 12/12/14	100% 100% SUSPENDED
HB1							
09-MNO-395-12.6/36.1 09-358904 NHP-P395-(247)E --()		IN MONO COUNTY NEAR CROWLEY LAKE FROM 2.3 MI N OF ROCK CREEK ROAD TO 0.3 MILE S OF OBSIDIAN DOME ROAD CONSTRUCT THIN BLANKET	W JAXON BAKER, INC. 1643 TAHOE COURT REDDING CA 96003	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$4,555,050 \$4,704,472 \$0	05/23/14 06/18/14 12/22/14 12/22/14	100% 100% OVER RUN
09-MNO-395-34.1/0 09-353304		IN MONO COUNTY AT CRESTVIEW AT THE CRESTVIEW MAINTENANCE STATION BUILDING DEMO, SITE WORK, UTILITIES	HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$1,070,538 \$1,039,464 \$0	11/07/13 11/22/13 06/30/15	63% 97%

HA12

Totals:	Authorized Final Amt:	<u>\$7,707,019</u>	Completed to Date:	<u>\$7,786,009</u>	Work This Month:	<u>\$0</u>
----------------	------------------------------	--------------------	---------------------------	--------------------	-------------------------	------------

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-88-/0 10-0X2104		IN ALPINE, AMADOR AND CALAVERAS COUNTIES AT VARIOUS LOCATIONS CONSTRUCT WASH BUILDINGS	TRICON AQUATICS 11419 SUNRISE GOLD CIRCLE ST RANCHO CORDOVA CA 95742	COLIN DORAN 560 MOUNTAIN RANCH RD SAN ANDREAS CA 95249 (209)754-1017	\$5,533,424 \$2,766,463 \$128,958	01/23/14 02/21/14 06/10/15	57% 50%
HM2							
10-AMA-16-/2.5 10-0X3504 HSST-000C-(383)E --()		IN AMADOR AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS INSTALL INGROUND CENTERLINE AND	LINEAR OPTIONS, INC. 792 DURHAM DAYTON HWY. DURHAM CA 95938		\$254,396 \$0 \$0	10/08/14 10/22/14	0% 0%
HB1							
10-CAL-4-28.0/49.6 10-0X4004		IN CALAVERAS COUNTY AT AND NEAR MURPHYS FROM ANSIL DAVIS ROAD TO MEKO DRIVE RUBBERIZED HOT MIX ASPHALT OVERLAY	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354	PAWAN GARG (209)333-6972	\$5,327,875 \$4,902,668 \$0	04/17/14 05/05/14 11/25/14	100% 86% OVER RUN
HM1							
10-MER-5-17.5/0 10-0F7404 IM- 005-(142)E --()		IN MERCED COUNTY NEAR LOS BANOS AT THE ROUTE 5/152 SEPARATION GIRDER DIAPHRAGM RETROFIT	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 3701 MALLARD DRIVE BENICIA CA 94510	ANDREW BRANDT 3469 YEAGER DRIVE SUITE 109 MADERA, CA 93637 (760)937-8947	\$1,233,530 \$416,675 \$77,050	06/19/14 07/17/14 04/10/15	25% 34%
HA21							
10-MER-5-32.2/32.5 10-0V6604 NHPI- 005-(143)4 --()		IN MERCED, STANISLAUS, AND SAN JOAQUIN COUNTIES NEAR LATHROP FROM GARZAS CREEK BRIDGE TO TOM PAINE SLOUGH BRIDGE DIGOUT AND REPAIR FAILED AREAS AND	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT. BLDG B #400 CONCORD CA 94520	SUTTI, RENEE M. 952 GOODWIN DRIVE RIPON CA 95366 (209)607-8741	\$39,414,624 \$0 \$0	10/08/14 10/22/14 08/12/15	0% 0% SUSPENDED
HA22							
10-MER-59-7.9/15.2 10-0X7704		IN MERCED AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGEDECKS/REPLACE JOINTSEAL	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	MARY BUSH 952 GOODWIN RIPON, CA 95366 (209)639-4453	\$451,472 \$438,263 \$0	06/05/14 06/18/14 12/04/14 12/11/14	100% 100% COMPLETED
HM3							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-4.6/10.5 10-415704		IN MERCED COUNTY NEAR MERCED FROM BUCHANAN HOLLOW ROAD TO 0.3 MILE NORTH OF MCHENRY ROAD CONST. FREEWAY, INTERCHANGE, BRIDGE	TEICHERT/FLATIRON WEST A JOINTVENTURE P O BOX 1118 STOCKTON CA 95201	HAROLDSSEN, BRENT 3469 YEAGER DR SU 109 MADERA CA 93637 (559)675-5261	\$67,059,492 \$65,460,115 \$150,975	04/06/12 05/14/12 04/27/15	85% 96%
HE14	SWPPP						
10-MER-99-13.1/36.7 10-0S9504 STPE-PO99-(570)E --()		ON STATE ROUTE 99 IN THE CITY OF MERCED, ATWATER, LIVINGSTON AND DELHI AT VARIOUS LOCATIONS PAINT BRIDGE AND SLOPE PAVING	BRIAN J FEDERICO 2181 N TRACY BLVD #21 TRACY CA 95376	DEOL, SUKHI 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$669,022 \$860,888 \$0	09/19/13 11/01/13 07/10/14	100% 100% OVER RUN
HE14							
10-MER-99-13.9/14.4 10-481004 ACNH-PO99-(550)E --()		IN MERCED COUNTY IN MERCED FROM 0.3 MILE SOUTH OF ROUTE 99/140 SEPARATION TO G STREET UNDER CROSSING AND ON ROUTE 140 AT MAIN STR WIDEN UNDERCROSSING AND WIDEN RDWY	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550	DAVID ABLEDU 2374 INDUSTRIAL ROWE TURLOCK CA 95380-9517 (209)483-5812	\$24,659,201 \$17,800,802 \$262,069	01/19/12 02/03/12 12/10/15	62% 72%
HA21	SWPPP						
10-MER-99-15.8/17.3 10-0K0214		IN MERCED COUNTY IN MERCED ON STATE ROUTE 99 FROM NORTH OF V STREET TO BLACK RASCAL CANAL BRIDGE INSTALL ABOUT 220 TREES AND 800	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	ALFRED BLUM / STAN OSHITA 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$619,421 \$46,161 \$46,161	08/20/14 09/08/14 12/31/18	3% 8%
HA21							
10-MER-99-24.4/25.8 10-414824		IN MERCED COUNTY IN AND NEAR ATWATER ENVIRONMENTAL LANDSCAPE FROM 0.7 MILE NORTH OF ATWATER OVERHEAD TO 0.7 MILE SOUTH OF ARENA WAY HIGHWAY PLANTING AND IRRIGATION	ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO CA 95828	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$718,198 \$689,728 \$950	11/09/11 11/22/11 12/31/15	0% 0% PLANT EST SATIS
HE14	SWPPP						
10-MER-99-/4.6 10-415804		IN MERCED COUNTY NEAR CHOWCHILLA FROM CHOWCHILLA RIVER BRIDGE TO BUCHANAN HOLLOW ROAD CONSTRUCT FREEWAY AND INTERCHANGE	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342	BRENT HAROLDSSEN 3469 YEAGER DRIVE SUITE 109 MADERA CA 93637 (559)675-5272	\$44,703,613 \$34,487,900 \$234,412	07/12/12 08/31/12 07/09/15	75% 77%
HE14	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-140-40.7/0 10-0X3004 HSNH-000C-(385)E --()		IN MERCED COUNTY AND STANISLAUS COUNTY AT VARIOUS LOCATIONS INSTALL FLASHING BEACONS WITH	TIM PAXIN'S PACIFIC EXCAVATIONINC 9796 KENT STREET ELK GROVE CA 95624	ANDREW BRANDT 3469 YEAGER DR. SUITE#109 MADERA, CA 93637 (760)937-8947	\$169,679 \$0 \$0	11/17/14 12/03/14	0% 0%
HB1							
10-MER-165-26.7/30 10-381514 STP-P165-(012)E --()		IN MERCED COUNTY AC OVERLAY, DIGOUTS, INTERSECTION	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION P O BOX 520 FOWLER, CA 93625-0520	SUKHI DEOL 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$4,308,122 \$4,005,212 \$0	03/18/14 04/04/14 01/08/15	79% 91%
HA22							
10-SCL-152-19.8/0 10-0Q8004 NHP-000C-(370)E --()		ON ROUTES 152 AND 156 AT VARIOUS LOCATIONS INSTALL 3 CHANGEABLE MESSAGE SIGNS	NORCAL GENERAL CONSTRUCTION CORPORATION 1950 MAJESITC CT SAN JOSE CA 95132	DAVID ABLEDU 2374 INDUSTRIAL ROWE TURLOCK CA 95380 (209)656-6803	\$709,394 \$532,081 \$172,631	02/20/14 03/19/14 01/11/15	90% 74%
HB4N							
10-SJ-4-8.3/T14.3 10-0W1204 STP-P004-(146)E --()		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.1 MILE EAST OF BACON ISLAND ROAD TO SAN JOAQUIN RIVER BRIDGE REHABILITATE EXISTING ASPHALT	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524	CAO, NHAN C. 611 SAN JUAN AVE. STOCKTON CA. 95203 (209)471-3878	\$7,655,458 \$3,743,967 \$85,834	01/23/14 02/21/14 06/10/15	30% 49%
HA22							
10-SJ-4-15.7/16.6 10-0W6904 NHP-X077-(021)E --()		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS REPLACE JOINT SEALS, BEARING PADS	TRUEDELLE CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282		\$2,150,133 \$0 \$0	08/15/14 09/08/14	0% 0%
HM3							
10-SJ-4-19.5/20.1 10-3A1004		IN SAN JOAQUIN COUNTY, IN AND NEAR STOCKTON, ON RTE 4 FROM ADELBERT AVE TO 0.1 MI W OF GOLDEN GATE AVE OC, AND ON RTE 99 FROM 0.4 WIDEN TO 6 LANES	MYERS AND SONS CONSTRUCTION 2554 MILLCREEK DRIVE SACRAMENTO CA 95833	LPTROY SCHEIBER 3663 ARCH RD SUITE 500 STOCKTON CA 95215 (209)948-3966	\$89,909,524 \$42,213,071 \$625,574	10/16/12 12/03/12 05/24/16	53% 47%
HE13	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-4-/0 10-0S1104		ON STATE ROUTE 4 BETWEEN GARFIELD ST OH (PM R15.7) AND NAVY DR (PM 14.6) AND W CHARTER WY BETWEEN ARMY COURT (PM14.4) AND TILLIE L EXTEND FREEWAY	BROSAMER & WALL INC 1777 OAKLAND BLVD., SUITE 110 WALNUT CREEK CA 94596	SHIVINDER SINGH 611SAN JUAN AVE STOCKTON, CA-95203 (209)948-3734	\$54,223,670 \$12,103,830 \$675,433	12/16/13 01/06/14 09/11/17	22% 22%
HB1							
10-SJ-5-19.6/23.9 10-0X7804		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS TREAT BRIDGEDECK,REPLACE JOINTSEALS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	ARIEL I. MENDOZA 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)639-4686	\$902,897 \$688,111 \$40,010	05/21/14 06/05/14 12/23/14 01/08/15	98% 76%
HM3							
10-SJ-5-25.1/28.6 10-0M7804 ACIM-0056-(338)E 0- 3-(8E) --()		IN SAN JOAQUIN COUNTY NEAR AND IN THE CITY OF STOCKTON ON I-5 FROM CHARTER WAY TO COUNTRY CLUB BLVD ROADWAY REHABILITATION	DESILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568	WALI WAZIRI 611 SAN JUAN AVENUE STOCKTON, CA 95203 (470)-87-90	\$42,257,023 \$26,990,605 \$723,920	12/10/12 01/10/13 10/15/15	57% 63%
HA22	SWPPP						
10-SJ-5-28.5/35.6 10-0G4704 ACIM- 005-(633)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.4 MILE NORTH OF 8TH STREET UNDERCROSSING TO HAMMER LANE UNDERCROSSING WIDEN BRIDGES AND FREEWAY LANES	R & L BROSAMER INC 1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596	DEOL, HARMINDER 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)948-7185	\$93,288,327 \$67,527,134 \$316,667	06/02/11 06/15/11 10/22/15	79% 72%
HE13	SWPPP						
10-SJ-12-.1/4.4 10-0G8004 NH-P012-(112)E --()		IN SAN JOAQUIN COUNTY NEAR TERMINOUS FROM MOKELUMNE RIVER BRIDGE TO LITTLE POTATO SLOUGH BRIDGE ROADWAY REHABILITATION	OC JONES & SONS, INC 1520 FOURTH STREET BERKELEY CA 94710	VIRK, KEWAL / OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$31,974,754 \$11,983,644 \$204,401	08/13/13 08/28/13 12/31/18	18% 37%
HA22							
10-SJ-12-4.4/0 10-1C0204 NHP-P012-(118)E --()		IN SAN JOAQUIN COUNTY AT TERMINOUS AT LITTLE POTATO SLOUGH BRIDGE BRIDGE REHAB - BEARING PAD	WEST COAST STRUCTURS INC DBA WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$1,252,317 \$315,003 \$2,277	07/16/14 07/31/14 12/31/15	19% 25%
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-12-20.8/L23.2 10-0X4104 STP-P012-(116) --()		IN SAN JOAQUIN & CALAVERAS COUNTIES AT & NEAR VICTOR FROM SUNRISE STREET TO WEST JCT RTE 88 & NEAR CLEMENTS FROM EAST JCT RTE 88 T PLACE RHMA SUPERPAVE (GAP GRADED)	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354	OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$2,013,313 \$1,943,863 \$0	03/28/14 04/09/14 12/31/14	88% 94%
10-SJ-12-/0 10-0J9204 NHP-P012-(115)E --()		ON STATE ROUTE 12 AT MOKELUMNE RIVER BRIDGE REMOVE/REPLACE CONCRETE BRIDGE DECK	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SACRAMENTO CA 95834	KEWAL VIRK / STAN OSHITA 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$4,488,449 \$5,000 \$5,000	07/24/14 08/12/14 12/31/16	8% 0%
HA21							
10-SJ-88-6.1/8.9 10-0A8304 HSNH-P088-(061)E --()		IN SAN JOAQUIN COUNTY NEAR WATERLOO AT VARIOUS LOCATIONS FROM CALAVERAS RIVER BRIDGE TO BEAR CREEK BRIDGE UPGRADE BRIDGE APPROACH GUARDRAIL	DREAMBUILDER 1324 E LAWSON LN PLACENTIA CA 92870		\$1,263,061 \$0 \$0	12/08/14 01/09/15	0% 0%
HB1							
10-SJ-99-4.9/14.2 10-0E6114		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM AUSTIN ROAD OVERCROSSING TO 0.4 MILE SOUTH OF ARCH ROAD UNDERCROSSING WIDEN EXISTING FREEWAY WITH HMA	BAY CITIES PAVING AND GRADING INC P O BOX 6227 CONCORD CA 94524	OBAIDULLAH RASHID "ABDUL" 3663 ARCH ROAD,SUITE 500., STOCKTON, CA 95215 (209)470-8782	\$28,927,003 \$27,535,204 \$159,521	03/27/12 04/19/12 12/23/14 01/07/15	100% 94%
HE13	SWPPP						
10-SJ-99-6.9/10.6 10-0E6134		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 0.2 MILE NORTH OF YOSEMITE AVE UC TO 0.9 MILE SOUTH OF FRENCH CAMP ROAD UC LATHROP INTERCHANGE (PHASE 3)	BAY CITIES/MYERS JV P O BOX 2948 RANCHO CORDOVA CA 957412948	OBAIDULLAH RASHID "ABDUL" 3663 ARCH RD,SUITE 500F STOCKTON, CA 95215-8315 (209)470-8782	\$26,633,722 \$21,377,843 \$599,753	10/11/12 11/06/12 01/09/15	97% 79%
HE13	SWPPP						
10-SJ-99-10.6/15 10-0E6124		IN MANTECA, ON ROUTE 99 FROM 1.4 MILE NORTH OF LATHROP ROAD TO 0.4 MILE NORTH OF ARCH ROAD FRENCH CAMP INTERCHANGE (PHASE 2)	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524	OBAIDULLAH RASHID "ABDUL" 3663 ARCH RD, SUITE 500 STOCKTON, CA 95215 (209)470-8782	\$26,019,963 \$17,352,479 \$250,876	06/27/12 07/20/12 05/28/15	81% 67%
HE13	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-120-.8/0 10-1C0104		IN SAN JOAQUIN COUNTY IN LATHROP ON WEST ROUTE 120 - NORTH ROUTE 5 CONNECTOR OVERHEAD BRIDGE REHAB	VIKING CONSTRUCTION COMPANY, INC. PO BOX 1508 RANCHO CORDOVA CA 95741	TRINH, QUAN (209)471-4008	\$561,203 \$541,486 \$131,743	05/13/14 06/03/14 12/29/14 01/05/15	95% 95%
HA21							
10-StA-99-2.3/20.2 10-0S7804 ACST-P099-(564)E P0-99 5-(4E) --() TEA1	WPCP	IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO AT VARIOUS LOCATIONS FROM LINWOOD AVENUE OVERCROSSING TO BECKWITH ROAD CONCRETE SLOPE PAVING, RAILING	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$944,362 \$0 \$0	12/27/12 02/20/13	0% 0%
10-StA-108-31.2/31.3 10-0C9004		ON ROUTE 108 IN STANISLAUS COUNTY AT ESTELLE AVE (KP 50.2/50.3) WIDEN ROADWAY AND PROVIDE DRIVE	DREAMBUILDER 1324 E LAWSON LN PLACENTIA CA 92870		\$525,861 \$0 \$0	11/13/14 11/24/14	0% 0%
HB4N							
10-StA-108-33.1/36.1 10-0X3204 HSST-000C-(379)E --()		IN STANISLAUS AND MERCED COUNTIES ON ROUTE 108 FROM EIGHTH STREET TO CRANE ROAD AND ON ROUTE 165 FROM WESTSIDE BOULEVARD TO WILLI INSTALL RUMBLE STRIPS	GEORGE REED, INC. 140 EMPIRE AVE. MODESTO CA 95354		\$529,715 \$0 \$0	11/20/14 12/11/14	0% 0%
HB1							
10-StA-120-6.1/11.3 10-0V6804 NHP-P120-(056)E --()		IN STANISLAS COUNTY IN AND NEAR OAKDALE ON STATE ROUTE 120 FROM MAAG ROAD TO 0.1 MILE WEST OF LANCASTER ROAD DIGOUT AND REPAIR LOCALIZED	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$3,388,122 \$3,105,759 \$66,703	08/05/14 08/21/14 12/31/14	80% 89%
HA22							
10-StA-219-2.9/4.9 10-0A8724 HPLU-6210-(009)E 62-10 0-(9E) --() HB4C	SWPPP	IN STANISLAUS COUNTY NEAR MODESTO ON ROUTE 219 FROM 0.4 KM EAST OF DALE ROAD TO ROUTE 108 AND ON ROUTE 108 FROM 0.7 KM NORTH OF BA WIDEN TO 4 LANES	BAY CITIES PAVING AND GRADING INC PO BOX 6227 CONCORD CA 94524	SUTTI, RENEE' M. 952 GOODWIN DRIVE RIPON, CA 95366 (209)607-8741	\$16,125,021 \$10,394,681 \$58,088	08/30/12 09/18/12 01/23/15	82% 64%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-TUO-108-3.1/0 10-0V4904 NHP-P108-(050)E --()		IN TUOLOMNE COUNTY NEAR SONORA AT 0.1 K.W. EMERSON, INC. MILE EAST OF SULLIVAN CREEK BRIDGE P.O. BOX 549 AND AT 0.6 MILE WEST OF PEACEFUL OAK SAN ANDREAS CA 95249 ROAD STORM WATER MITIGATION			\$823,412 \$0 \$0	09/30/14 10/17/14	0% 0%

Totals: Authorized Final Amt: \$631,688,772 Completed to Date: \$380,228,636 Work This Month: \$5,019,007

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-7-/1.2 11-238404 NHP-P007-(010)E --()		IN IMPERIAL COUNTY ABOUT 7 MILES EAST FLATIRON WEST, INC. OF CALEXICO FROM 0.5 MILE NORTH OF MEXICO BORDER TO ROUTE 98 PAVEMENT REHABILITATION	1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	RIZZUTTO, SHAWN 722 BARIONI BLVD IMPERIAL, CA 92251 (760)594-2032	\$11,001,374 \$104,389 \$104,389	10/09/14 10/28/14 09/01/15	7% 1% SUSPENDED
HA22							
11-IMP-8-38.7/39.3 11-263304 NHPI-0081-(313)E LU62-11 1-(2E) --()		IN IMPERIAL COUNTY IN EL CENTRO FROM HAZARD CONSTRUCTION COMPANY 0.2 MILE WEST TO 0.1 MILE EAST OF DOGWOOD ROAD OVERCROSSING REVISE INTERCHANGE	PO BOX 229000 SAN DIEGO CA 921929000	HERNANDEZ, DANIEL 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$11,932,714 \$373,152 \$229,222	07/30/14 08/15/14 08/29/16	8% 3% SUSPENDED
HE11							
11-IMP-78-9.2/14 11-404404 DEMO-6211-(125)E --()		IN IMPERIAL COUNTY IN AND NEAR BRAWLEY ON ROUTE 78 AT VARIOUS LOCATIONS FROM ROUTE 86 TO 0.1 MILE EAST OF BEST ROAD AND ON OLD ROU REQUIRED LANDSCAPE MITIGATION.	CLEAN CUT LANDSCAPE 8406 N. ARMSTRONG AVE. CLOVIS CA 93619	HERNANDEZ, DANIEL 722 EAST BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$1,219,972 \$398,522 \$290,347	09/08/14 09/30/14 03/02/18	53% 39%
HE14							
11-IMP-86-11.3/20.6 11-2M5104		IN IMPERIAL COUNTY IN AND NEAR IMPERIAL AND BRAWLEY FROM 15TH STREET P O BOX 981330 TO SOUTH JUNCTION ROUTE 78 ASPHALT RUBBER CHIP SEAL AND DIG	VSS INTERNATIONAL INC WEST SACRAMENTO CA 95798	DANIEL HERNANDEZ 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$3,237,696 \$1,616,906 \$279,230	06/05/14 06/25/14 01/08/15	92% 48%
HM1							
11-IMP-86-21.9/43.1 11-2M4604		IN IMPERIAL COUNTY NEAR WESTMORLAND FROM 0.1 MILE NORTH OF BRANDT ROAD TO 0.2 MILE SOUTH OF SAN FELIPE CREEK BRIDGE. PCC SLAB REPLACEMENT AND REPAIR	PENHALL COMPANY 13750 CATALINA DRIVE SAN LEANDRO CA 94577		\$2,271,040 \$0 \$0	11/21/14 12/18/14	0% 0%
HM1							
11-IMP-111-40.5/65.4 11-2M4404 STP-P111-(071)E --()		IN IMPERIAL COUNTY NEAR NILAND FROM MAIN STREET TO IMPERIAL COUNTY LINE PROFILE GRIND AR CHIP SEAL AND WARM	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSADA ROAD RIVERSIDE CA 92509	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$2,632,452 \$605,156 \$568,885	06/02/14 06/18/14 02/17/15	54% 20%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-186-/.4 11-294804 STPE-P186-(004)E --()		IN IMPERIAL COUNTY AT ANDRADE FROM MEXICO BORDER TO 0.4 MILE NORTH OF MEXICO BORDER. BICYCLE AND PEDESTRAIN FACITIEIES	RSM2 CONTRACTORS, INC. 8191 CENTER STREET LA MESA, CA 91942	HERNANDEZ, DANIEL 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$1,364,648 \$1,343,881 \$34,209	11/19/13 12/12/13 12/08/15	39% 99%
HE14							
11-IMP-5708-/0 11-076704		IN IMPERIAL COUNTY IN EL CENTRO AT THE EL CENTRO MAINTENANCE STATION AT 1102 MONTENEGRO WAY CONSTRUCT MAINTENANCE FACILITY	HAL HAYS CONSTRUCTION INC 4181 LATHAM STREET RIVERSIDE CA 92501	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$8,695,443 \$233,902 \$149,158	04/11/14 04/30/14 05/23/16	20% 3%
HA12							
11-SD-5-12.6/72.2 11-401404 SNHP-X073-(102)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS REMOVE EXISTING MBGR AND REPLACE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085	REYES, JULIO 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1091	\$7,580,000 \$7,096,666 \$93,792	10/02/13 10/22/13 10/14/15	100% 91% OVER RUN
HB1							
11-SD-5-19.9/21.2 11-002704 IIMD-0051-(613)E LU62-11 1-(5E) --()		IN SD COUNTY IN SD ON ROUTE 5 FROM 0.1 MI SOUTH OF RTE 8/5 SEP & OVRHD TO 0.3 MI NORTH OF TECOLOTE CREEK BRIDGE & ON RTE 8 FM RTE CONSTRUCT AUXILIARY LANES/	LB CIVIL CONSTRUCTION INC 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121	TRAN, DUNG 5825 AVENIDA ENCINAS STE. 101 CARLSBAD, CA 92008 (858)688-1549	\$6,281,469 \$3,053,559 \$481,847	03/17/14 04/09/14 09/09/16	23% 48%
HB4N							
11-SD-5-23.9/25.5 11-404304 ACHS-0051-(624)E PIG0-0516-(4E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO, FROM MISSION BAY DRIVE OVER CROSSING TO 0.5 MILE SOUTH OF LA JOLLA PARKWAY VIADUCT CONSTRUCT OUTER SEPARATION BARRIER	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000	TRAN, DUNG 5825 AVENIDA ENCINAS STE 101 CARLSBAD, CA 92008 (858)688-1549	\$2,963,616 \$2,883,792 \$7,113	08/16/13 08/29/13 04/30/15	76% 99%
HB1							
11-SD-5-35.8/38.5 11-2T1784		IN SAN DIEGO COUNTY IN SAN DIEGO, SOLANA BEACH, AND ENCINITAS FROM 0.1 M NORTH OF SAN DIEGUITO RIVER BRIDGE TO SAN ELIJO LAGOON BR I-5 LOMAS HWY PLANTING STAGE 2	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DRIVE STE 108 ESCONDIDO CA 92029	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92110 (858)467-4086	\$602,543 \$128,800 \$70,825	08/05/14 09/08/14 04/09/18	28% 24%
HB32							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-58.1/72.4 11-406704 NHPI-0051-(627)E --()		IN SAN DIEGO COUNTY NEAR OCEANSIDE FROM COCKLEBURR OVERCROSSING TO THE SAN DIEGO COUNTY LINE PAVEMENT REHABILITATION	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	KHAN, MOHAMMED 2863 CARMEL VALLEY RD SAN DIEGO, CA 92014 (858)720-2111	\$33,833,357 \$5,776,546 \$1,112,035	06/13/14 06/26/14 09/07/16	14% 17%
HA22							
11-SD-8-17.4/18.7 11-063814 ACIM-0081-(312)E --()		IN SAN DIEGO COUNTY IN EL CAJON SECOND STREET UNDERCROSSING TO GREENFIELD DRIVE UNDERCROSSING HIGHWAY PLANTING/IRRIGATION SYSTEM	FROM PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,325,377 \$1,180,502 \$5,015	03/19/13 04/22/13 03/03/17	0% 0% PLANT EST SATIS
HB4N							
11-SD-8-25.9/32.2 11-406904 STPI-008 -(314)E --()		IN SAN DIEGO COUNTY NEAR ALPINE 0.2 MILE EAST OF HARBISON CANYON ROAD UNDERCROSSING TO 0.4 MILE EAST OF VIEJAS CREEK BRIDGE PAVEMENT REHABILITATION	FROM DALEY CORPORATION 12570 HIGHWAY 67 LAKESIDE CA 92040		\$9,099,686 \$0 \$0	11/25/14 12/31/14	0% 0%
HA22							
11-SD-11-/1.6 11-056324		IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO ON RTE 11 FROM RTE 11/905 SEP TO ENRICO FERMI AND ON RTE 905 FROM 0.1 M EAST OF LA MEDI CONSTRUCT FREEWAY TO FREEWAY	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA STE 200 SAN DIEGO CA 92126	JAVED, FARIDUN 8863 AIRWAY RD SAN DIEGO, CA 92154 (858)518-3423	\$50,930,183 \$30,813,850 \$2,466,227	10/02/13 10/22/13 11/23/15	32% 60%
HE14							
11-SD-15-11.2/M14.5 11-2T0974		IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 15 FROM 0.3 MILE SOUTH OF H AVE OVERCROSSING TO 0.2 MILE NORTH OF POMERADO ROAD OVERCROSSI PLANTING, EROSION CONTROL AND	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619	SAGGESE, CARMINE 13220 EVENING CREEK RD STE 112 SAN DIEGO, CA 92128 (858)688-1542	\$2,510,927 \$2,417,586 \$2,430	11/16/11 12/13/11 01/28/16	0% 0% PLANT EST SATIS
HB32	SWPPP						
11-SD-15-14.5/M16.4 11-2T0984		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 MILE NORTH OF POMERADO ROAD OVERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UNDER HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	SAGGESE, CARMINE 13220 EVENING CREEK DR. #112 SAN DIEGO, CA 92128 (858)688-1542	\$1,670,433 \$1,491,000 \$2,545	07/17/12 08/16/12 08/04/16	0% 0% PLANT EST SATIS
HB4C	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-15.0/M16.4 11-2T0954		IN SAN DIEGO COUNTY IN SAN DIEGO FROM GRANITE CONSTRUCTION COMPANY CARROLL CANYON ROAD OVERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UNDERCROSSING	CONTRACTOR P O BOX 50085 WATSONVILLE CA 950775085	RIVAS, MANUEL 13220 EVENING CREEK DR. STE 112 SAN DIEGO, CA 92128 (858)829-1020	\$23,352,027 \$22,899,727 \$351,609	04/04/12 04/30/12 12/31/14	72% 97%
HB4C	SWPPP	CONSTRUCT DAR AND TRANSIT STATION					
11-SD-15-16.4/M19.5 11-2T0994		IN SAN DIEGO COUNTY ROUTE 15 0.5 MILES NORTH OF MIRA MESA BOULEVARD BLVD UNDERCROSSING TO ROUTE 56/15 SEPARATION AND ON ROUTE 56 A	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	SAGGESE, CARMINE 13220 EVENING CREEK DRIVE N. SAN DIEGO, CA 92128 (858)688-1542	\$2,710,631 \$2,644,174 \$13,932	10/11/11 10/25/11 02/04/16	0% 0% PLANT EST
HB32	SWPPP	INSTALL AUTOMATIC IRRIGATION SYSTEM					SATIS
11-SD-15-20.3/M20.9 11-416104		IN SAN DIEGO COUNTY IN SAN DIEGO FROM HAZARD CONSTRUCTION COMPANY 0.3 MILE SOUTH TO 0.3 MILE NORTH OF CARMEL MOUNTAIN ROAD OVERCROSSING RAMP REHABILITATION	6465 MARINDUSTRY PLACE SAN DIEGO, CA 92192 P O BOX 229000 SAN DIEGO CA 921929000	BAGUBE, JUN 1463 BROADWAY AVE. EL CAJON, CA 92021 (619)588-9068	\$590,138 \$98,892 \$42,654	05/30/14 06/18/14 02/19/15	44% 16% SUSPENDED
HA22							
11-SD-15-23.8/M26.2 11-260734 HPLU-6211-(098) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM NATIVE LANDSCAPE INC 0.2 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING TO LAKE HODGES BRIDGE	9746 TAMARACK LANE ESCONDIDO CA 92029	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92129 (858)688-1542	\$1,025,574 \$776,992 \$0	11/24/10 01/11/11	0% 0% PLANT EST
HB4C	SWPPP	INSTALL HIGHWAY PLANTING SYSTEMS					SATIS
11-SD-15-23.8/26.2 11-2607C4		INSTALL HIGHWAY PLANTING AND AUTOMATIC IRRIGATION SYSTEMS. LANDSCAPE	3D ENTERPRISES, INC. 7964 ARJONS DRIVE, SUITE I SAN DIEGO, CA 92126	SAGGESE, CARMINE 304 ENTERPRISE ST., STE B ESCONDIDO, CA 92029 (858)688-1542	\$481,720 \$391,047 \$13,390	08/02/12 08/30/12 12/03/15	68% 80%
11-SD-15-26.2/M27.8 11-2T0864		IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM LAKE HODGES BRIDGE TO CLARENCE LANE UNDERCROSSING HWY PLANTING & AUTO IRRIGATION SYS	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	SAGGESE, CARMINE 304 ENTERPRISE STREET ESCONDIDO, CA 92029 (858)688-1542	\$1,373,144 \$1,336,618 \$2,588	06/27/11 07/28/11 03/08/16	0% 0% PLANT EST
HB32	SWPPP						SATIS

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-27.8/30.1 11-2T0874 CMLN-6211-(111) --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO FROM CLARENCE LANE UNDERCROSSING TO NINTH AVENUE UNDERCROSSING	WESTERN RIM CONSTRUCTION INC 912 S ANDREASEN DR STE 108 ESCONDIDO CA 92029	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (858)688-1542	\$2,022,695 \$1,948,188 \$3,607	04/04/12 05/22/12 05/16/16	0% 0% PLANT EST SATIS
HB4C	SWPPP	PLANTING, EROSION AND IRRIGATION					
11-SD-15-30.1/31.5 11-2T0884 CMLN-6211-(110) --()		IN SAN DIEGO COUNTY IN ESCONDIDO FROM NINTH AVENUE UNDERCROSSING TO ROUTE 15/78 SEPARATION. INSTALL PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (858)688-1542	\$1,765,719 \$1,623,770 \$4,842	04/04/12 06/20/12 06/09/16	60% 91%
HB4C	SWPPP						
11-SD-15-36.8/40.8 11-406504 HSNH-015 -(231)E --()		IN SAN DIEGO COUNTY ABOUT 5 MILES NORTH OF ESCONDIDO FROM 0.2 MILE NORTH OF DEER SPRINGS ROAD OC TO GOPHER CANYON ROAD UC. MEDIAN BARRIER	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DR SUITE 108 ESCONDIDO CA 92029	POUND, DAVID 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2112	\$3,088,695 \$3,031,762 \$188,319	04/22/14 05/13/14 12/26/14 12/31/14	99% 99%
HB1							
11-SD-15-54.0/0 11-275604		IN SD CNTY IN RAINBOW AT THE SB RAINBOW TRUCK INSPECTION FACILITY. IN STALL STANDBY GENERATOR, REPAIR SEPTIC LINE, UPGRADE SECURITY UPGRADE ELECTRICAL AND MODIFY	SHIPLEY CONSTRUCTION & PLUMBING 5075 REDDING YUCCA VALLEY CA 92284	LE, PHONG 3485 EAST VISTA WAY VISTA, CA 92084 (858)688-1603	\$375,205 \$360,165 \$0	04/07/14 05/23/14 12/01/14 12/15/14	99% 96% COMPLETED
HA42							
11-SD-15-/4.7 11-282404 NHP-X073-(103)E --()		IN THE CITIES OF SAN DIEGO AND LEMON GROVE ON RTE 15 FROM RTE 5 TO MEADE AVE & ON RTE 94 FROM 28TH ST TO 0.2 MILE EAST OF GROVE ST CONSTRUCT SAND FILTERS	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DR STE 108 ESCONDIDO CA 92029	ARINDUQUE, RAY 4050 TAYLOR STREET MS-222 SAN DIEGO, CA 92110 (858)688-1511	\$2,904,996 \$2,854,077 \$54,912	12/12/13 01/03/14 11/06/15	57% 93%
HA23							
11-SD-15-/0 11-282504 NHP-X073-(109)E --()		IN SAN DIEGO COUNTY ON ROUTES 15, 94 AND 805, AT VARIOUS LOCATIONS. STORM WATER MITIGATION, BIOSWALES	WESTERN RIM CONSTRUCTORS, INC. 912 S ANDREASEN DR SUITE 108 ESCONDIDO CA 92029		\$4,366,997 \$0 \$0	12/16/14 12/31/14	0% 0%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-52-5.0/6.2 11-402804 STP-P052-(017)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM HAZARD CONSTRUCTION COMPANY 0.5 MILE WEST OF CONVOY STREET OVERCROSSING TO 0.4 MILE WEST OF ROUTE 163/52 SEPARATION PAVEMENT REHABILITATION	P O BOX 229000 SAN DIEGO CA 921929000	LE VINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$3,440,599 \$3,438,299 \$5,168	07/02/13 07/24/13 03/10/15	86% 99%
HA22							
11-SD-52-14.5/15.5 11-2T0704 STPL-N621-(110)2 --()		IN SAN DIEGO COUNTY IN SANTEE ON ROUTE 52 FROM .4 MILE WEST OF MISSION GORGE ROAD UC TO FORESTER CREEK BRIDGE AND ON ROUTE 125 FRO PLANTING AND EROSION WORK	MIDORI LANDSCAPE INC 3231 S MAIN STREET SANTA ANA CA 92707	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,970,504 \$1,888,491 \$2,433	05/24/11 06/10/11 09/21/15	0% 0% PLANT EST SATIS
HB32 SWPPP							
11-SD-52-15.5/17.3 11-2T0114 STPL-6211-(101)N 621-1 10-() --()		IN SAN DIEGO COUNTY IN SANTEE FROM FORESTER CREEK BRIDGE TO MAGNOLIA AVENUE UNDERCROSSING PLANTING, IRRIGATION, EROSION CONTROL	GRIFFITH COMPANY 12200 BLOOMFIELD AVENUE SANTA FE SPRINGS CA 90670	HURTZIG, JOHN 7177 APPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$2,076,864 \$2,017,443 \$1,830	05/20/11 06/10/11 08/11/15	0% 0% PLANT EST SATIS
HB32 SWPPP							
11-SD-52-17.3/17.5 11-2T0014 STPL-6211-(103)N 621-1 10-() --()		IN SAN DIEGO COUNTY IN SANTEE EROSION CONTROL WORK	MIDORI LANDSCAPE INC 3231 S MAIN STREET SANTA ANA CA 92707	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,083,633 \$1,015,355 \$0	04/08/11 05/12/11 04/22/15	0% 0% PLANT EST SATIS
HB32 SWPPP							
11-SD-75-9.0/0 11-290304 BRST-X073-(099)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 75 AT E75-N5 CONNECTOR OC AND ON ROUTE 805 AT KEARNY VILLA RD OC RETROFIT, CONCRETE BARRIER	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$2,717,772 \$2,446,783 \$341,141	08/15/13 08/28/13 01/15/15	64% 90%
HA21							
11-SD-76-4.2/7.6 11-406604 HSNH-P076-(029)E --()		IN SAN DIEGO COUNTY IN OCEANSIDE FROM HAZARD CONSTRUCTION COMPANY RANCHO DEL ORO DRIVE TO 0.2 MILE WEST OF MELROSE DRIVE. MEDIAN BARRIER	6465 MARINDUSTRY PLACE SAN DIEGO CA 92121	LE VINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (858)688-1388	\$7,389,593 \$260,141 \$189,741	08/25/14 09/16/14 12/14/15	6% 4%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-76-7.3/12 11-080174 HPLU-6211-(127) --()		IN SAN DIEGO COUNTY IN AND NEAR OCEANSIDE FROM 0.5 MILE WEST OF MELROSE DRIVE TO OLIVE HILL ROAD PLANT ESTABLISHMENT EA	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A SANTA ANA CA 92705	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$2,272,323 \$45,900 \$45,900	10/22/14 11/06/14 04/27/18	15% 2%
HB32							
11-SD-76-12.1/17.7 11-257154 STPL-6211-(114)E F 20-12 0-(1E) --()		IN SD CNTY NEAR BONSALL & FALLBROOK ON RTE 15 FROM .3 MILE SO TO .3 MILE N/O RTE 76/15 SEPRTN & ON RTE 76 FROM BURNSVILLE, MN 55306 .4 MILE W/O SO MIS CONSTRUCT 4 LANE HIGHWAY	AMES CONSTRUCTION INC 2000 AMES DRIVE BURNSVILLE, MN 55306	FITZGIBBON, EDWARD (760)639-4430	\$76,947,842 \$2,151,482 \$1,809,385	08/04/14 08/19/14 08/14/17	6% 3%
HA21							
11-SD-76-24.1/34.9 11-2M6304		IN SAN DIEGO COUNTY, NEAR PALA AND PAUMA VALLEY FROM PALA MISSION ROAD TO 2.0 MILES WEST OF RED GATE ROAD. COLD IN-PLACE RECYCLING	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000	LE VINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (858)688-1388	\$4,339,738 \$1,969,027 \$417,467	06/09/14 06/18/14 02/06/15	62% 45%
HM1							
11-SD-78-15.3/16.3 11-2T2304 PLUN-6211-(117) --()		IN SAN DIEGO COUNTY IN ESCONDIDO AND SAN MARCOS FROM 0.2 MILE WEST OF NORDAHL ROAD OVERCROSSING TO 0.2 MILE WEST OF ROUTE 15/78 SE INSTALL HIGHWAY PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 925720429	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$418,471 \$315,502 \$3,119	03/08/13 04/17/13 11/04/16	0% 0% PLANT EST SATIS
HB32							
11-SD-125-9.7/12.1 11-408504 HSNH-P125-(018)E --()		IN SAN DIEGO COUNTY NEAR SAN DIEGO AND IN LEMON GROVE FROM ELKELTON PLACE UNDERCROSSING TO TROY STREET OVERCROSSING. INSTALL MEDIAN BARRIER	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DR STE 108 ESCONDIDO CA 92029	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$1,401,304 \$609,123 \$0	08/04/14 08/21/14 01/22/16	15% 45%
HB1							
11-SD-163-.5/3.2 11-265014 CNHP-0051-(626)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 5 FROM 0.1 MILE SOUTH OF PARK B OULEVARD OVERCROSSING TO 6TH AVENUE OC AND ON RTE 163 FROM RESTORE AND ENHANCE THE HISTORICAL	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVENUE CLOVIS CA 93619	HURTZIG, JOHN 4050 TAYLOR STREET SAN DIEGO, CA 92110 (858)688-1510	\$3,805,033 \$2,443,654 \$480,784	03/21/14 04/10/14 12/06/17	100% 72%
TEA4							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-163-1.4/0 11-264114 BRLS-6211-(089) --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT LAUREL STREET BRIDGE OVERCROSSING BRIDGE SEISMIC RETROFIT	DISNEY CONSTRUCTION INC 859 COWAN RD #3 BURLINGAME CA 94010	MOEN, MIKE 9851 BUENA VISTA AVE SANTEE, CA 92071 (619)995-7335	\$21,963,923 \$17,870,300 \$890,384	07/15/13 08/07/13 01/31/15	100% 90%
HA21							
11-SD-163-1.7/3.2 11-265004 ACST-P163-(026)E P1-63 0-(6E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE SOUTH OF RICHMOND STREET OVERCROSSING TO 0.2 MILE NORTH OF 6TH AVE UNDERCROSSING. INSTALL HIGHWAY PLANTING	SIERRA LANDSCAPE COMPANY, INC. 73-771 DINAH SHORE DR STE 200 PALM DESERT CA 92211	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)467-4084	\$1,139,186 \$970,868 \$0	10/08/09 11/24/09 12/17/13	0% 0% PLANT EST SATIS
TEA2	SWPPP						
11-SD-163-1.7/3.2 11-2650A4 000000000 000		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE SOUTH OF RICHMOND STREET OC TO 0.2 MILE NORTH OF 6TH AVENUE UNDERCROSSING DIR'S ORD PERFORM HIGHWAY PLANTING AND IRRIGATION	ACCU CONSTRUCTION, INC. 2098 S GRAND AVENUE, SUITE A SANTA ANA, CA 92705	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$595,840 \$458,479 \$10,324	04/26/12 11/26/12 10/14/15	71% 75%
11-SD-805-.9/1.1 11-292304 STPI-805 -(628)E --()		IN SD COUNTY IN SD FROM SAN YSIDRO UNDERPASS (LRT) TO BEYER BOULEVARD OVERCROSSING & FROM 0.3 MILE NORTH OF DEL SOL BOULEVARD UNDE STORM WATER MITIGATION SLOPE	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619	ARINDUQUE, RAY 7177 OPPORTUNITY RD. SAN DIEGO, CA 92109 (858)467-4084	\$1,741,879 \$3,006 \$0	06/11/14 06/26/14 12/12/17	6% 0%
HA23							
11-SD-805-4.7/5.6 11-2T1824		IN SAN DIEGO COUNTY IN CHULA VISTA FROM 0.4 MILE SOUTH OF EAST PALOMAR STREET OVERCROSSING TO 0.1 MILE NORTH OF NAPLES ST UNDERCR REPLACE STRUCTURE AND CONSTRUC DAR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085	DEYOE MARLA 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (619)661-6342	\$39,368,658 \$22,396,009 \$176,891	01/03/13 01/29/13 04/21/15	49% 56%
HB4C	SWPPP						
11-SD-805-5.8/13 11-2T1834		IN SAN DIEGO CO AT VARIOUS LOCATIONS FROM 0.3M NORTH OF NAPLES ST UNDERCROSSING TO MARKET ST OVERCROSSING ***5.8-13.0*** CONSTRUCT SOUND WALLS	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DRIVE SUITE10 ESCONDIDO CA 92029	AMBLE, TOR 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1509	\$5,281,055 \$5,245,233 \$7,330	07/12/13 08/07/13 06/30/15	70% 96%
HB31							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-7.7/9.1 11-081654		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY FROM 0.1 MILE SOUTH OF BONITA ROAD UNDERCROSSING TO SWEETWATER ROAD UNDERCRO LANDSCAPE AND INSTALL IRRIGATION	MARINA LANDSCAPE INC 1900 S LEWIS STREET ANAHEIM CA 92805	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$573,084 \$506,936 \$541	06/24/11 07/14/11 10/09/15	0% 0% PLANT EST SATIS
HB4N	WPCP						
11-SD-805-9.5/10.3 11-2T2504		IN SAN DIEGO COUNTY IN AND NEAR NATIONAL CITY FROM PROSPECT AVE OVERCROSSING TO PLAZA BLVD UNDERCROSSING PM ***9.5-10.3*** OUTSIDE WIDENING	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000	DAVIS, THOMAS 13220 EVENING CREEK DR. STE112 SAN DIEGO, CA 92128 (858)688-1399	\$5,636,159 \$203,008 \$124,126	08/11/14 08/27/14 08/03/15	9% 4%
HB4							
11-SD-805-23.7/27.6 11-2T2004 CMLN-6211-(106) --()		IN SAN DIEGO COUNTY ON I-805 FROM JUST NORTH OF SR52 TO JUST NORTH OF MIRA MESA BOULEVARD 1 HOV LN IN EACH DIR AND A S FACING	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509	NICKERSON, NANCY 7807 CONVOY COURT SUITE 100 SAN DIEGO, CA 92111 (858)688-1391	\$75,215,593 \$46,357,753 \$1,042,965	03/16/12 03/30/12 02/10/17	67% 62%
HB5							
11-SD-805-26.5/28.9 11-2T0404 ARRA-805 -(610)N 80-5 6-(0N) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 805 FROM 0.3 KM SOUTH OF SOLEDAD CANYON BRIDGE AND OVERHEAD TO 0.6 KM NORTH OF ROUTE 5/8 CONSTRUCT HOV LANES	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583	POUND, DAVID 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2112	\$57,033,347 \$56,732,050 \$43,163	01/28/11 02/08/11 01/06/15	79% 99%
11-SD-905-6.5/10.4 11-298204 NHP-P905-(021)E --()		IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO FROM 0.2 MILE WEST OF CALIENTE AVENUE TO ROUTE 125. ROADWAY REHABILITATION	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY PLACE SAN DIEGO CA 92121	CORBITT, JARED 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (858)220-3986	\$3,194,826 \$30,886 \$20,100	10/10/14 10/28/14 04/10/15	26% 1%
HA22							
11-SD-5506-/0 11-287704		IN SAN DIEGO COUNTY IN SAN DIEGO AT THE KEARNY MESA MATERIALS LAB UPGRADE MATERIALS LAB FACILITY	KINSMAN CONSTRUCTION INC 6711 NANCY RIDGE DRIVE SAN DIEGO CA 92121	BABICKY, ALAN 7181 OPPORTUNITY ROAD RM 4C SAN DIEGO, CA 92111 (858)688-1526	\$1,914,699 \$1,870,227 \$12,165	10/24/13 11/15/13 12/23/14	99% 97%
HA1							

Totals:	Authorized Final Amt:	<u>\$524,732,392</u>	Completed to Date:	<u>\$268,729,575</u>	Work This Month:	<u>\$12,198,082</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-0-7.8/9.9 12-0M7204 NHP-X059-(058)E --()		IN ORANGE COUNTY, IN BUENA PARK, IRVINE AND COSTA MESA, AT VARIOUS LOCATION. SEISMIC RETROFIT FOUR (4) BRIDGES.	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614		\$2,968,062 \$0 \$0	12/03/14 12/18/14	0% 0%
HB1							
12-ORA-1-17.6/18.1 12-0L2604 ACST-P001-(557)E P0-01 5-(7E) --()		IN ORANGE COUNTY IN NEWPORT BEACH FROM 0.1 MILE NORTH OF BAYSIDE DRIVE TO 0.1 MILE SOUTH OF PROMONTORY DRIVE. MODIFY SIGNALS AND LIGHTING AND	PTM GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745	DAHN THAI 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8801	\$305,221 \$298,498 \$0	06/23/11 07/14/11 01/30/15	99% 97%
HB4N WPCP							
12-ORA-1-25.8/29.9 12-0H1604 STP-P001-(583)E --()		N SR-1 FROM GOLDENWEST ST TO WARNER AVENUE CAPITAL PREVENTIVE MAINTENANCE	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	PHAM,DAT 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 2912 (949)509-5010	\$3,441,914 \$0 \$0	10/14/14 11/05/14 06/09/15	0% 0%
HA22							
12-ORA-5-3.0/3.7 12-0F96A4 NHPI-005 -(972)7 PLN-6212-(016)E --()		OC. I-5 FROM SOUTH OF AVENIDA PICO TO SOUTH OF AVENIDA VISTA HERMOSA ADD ONE HOV LANE	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078		\$49,439,933 \$0 \$0	11/25/14 12/22/14	0% 0%
HB5							
12-ORA-5-3.7/6.2 12-0F96C4 NHPI-005 -(966)7 CMLN-6212-(015)E --()		OC. I-5 FROM SOUTH OF AVENIDA VISTA HERMOSA TO S OF PACIFIC COAST HWY. ADD HOV LANE IN EACH DIRECTION	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	KINALY,STEVE 27271 LAS RAMBLAS, SUITE 340 MISSION VIEJO, CA 92691 (949)279-8800	\$44,448,115 \$1,243,150 \$168,361	06/17/14 07/03/14 09/13/16	9% 3%
HB5							
12-ORA-5-4.4/44 12-0M3704 NH-X059-(054)E --()		OC. RTE 5 AT POSTMILES 4.4 TO 44.0 RTE 22 AT POSTMILES 4.6 TO 12.3 RTE 55 AT POSTMILES 2.6 TO 15.7 UPGRADE AND RETROFIT CMS SIGNS WITH	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	NAJM,ELIE 6533 MARINE WAY, TRAILER #2 IRVINE, CA 2618 (949)279-8826	\$397,469 \$0 \$0	10/30/14 11/18/14 04/24/15	0% 0%
HA42							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-5.0/34 12-0M7304		OC. RTE 5 BETWEEN POSTMILE 5/34. METHACRYLATE SEAL BRIDGE DECKS	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 92711	WANG, TH 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (714)558-4109	\$894,040 \$0 \$0	04/10/14 04/30/14 03/05/15	0% 0% SUSPENDED
HM3							
12-ORA-5-6.0/31.2 12-0F9204 ACIM-005 -(944)7 --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS YAKAR FROM CAMINO DE ESTRELLA OVERCROSSING TO FOURTH STREET OVERCROSSING PLANTING AND IRRIGATION	689 E SAN BERNARDINO ROAD COVINA, CA 91723	DICKSON, ERIC 3337 MICHELSON DRIVE, SUITE 100 IRVINE, CA 92612 (949)279-8447	\$1,938,487 \$1,784,026 \$0	06/16/10 08/06/10 12/31/14	0% 0% PLANT EST SATIS
HA25	SWPPP						
12-ORA-5-6.2/8.7 12-0F96E4		OC. I-5 FROM S OF PACIFIC COAST HWY TO SAN JUAN CREEK ROAD. ADD ONE HOV LANE	SHIMMICK CONSTRUCTION COMPANY INC 16481 SCIENTIFIC WAY IRVINE CA 92618	MAHDAVI, SAEED 3251 1/4 UNIVERSITY DRIVE #2 IRVINE, CA 92612 (949)509-5023	\$35,933,869 \$11,141,210 \$636,591	12/04/13 12/20/13 03/24/16	24% 31%
12-ORA-5-12.8/32.5 12-0N2904		ON RTE 5, PM: 12.8/32.5 ON RTE 57 PM: R J NOBLE COMPANY 13.2/19.9 ON RTE 261 AT PM: 0.05 REMOVE & REPLACE RUBBERIZED HMA	P O BOX 620 ORANGE CA 92856	WANG, TH 15700 TUSTIN VILLAGE WAY, #2 TUSTIN, CA 92780 (714)558-4109	\$964,355 \$814,322 \$0	05/05/14 05/23/14 12/31/14	92% 84%
HM1							
12-ORA-5-13.5/34 12-0N0304		IN ORANGE COUNTY AT VARIOUS LOCATIONS. MODIFY LIGHTING & ELECTRIC SERVICE	JFL ELECTRIC INC 8257 COMPTON AVENUE LOS ANGELES, CA 90001	NAJM, ELIE 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8826	\$339,606 \$300,790 \$0	06/05/13 07/15/13 01/30/15	90% 93%
HM4							
12-ORA-5-16.5/42 12-0M8404		OC. IN MISSION VIEJO, ANAHIEM AND ORANGE. MODIFY LIGHTING & SIGNAL & CCTV	STEINY AND COMPANY INC PO BOX 8100 BALDWIN PARK CA 91706	NAJM, ELIE 6533 MARINE WAY, TRAILER 2 IRVINE, CA 92618 (949)279-8826	\$304,820 \$0 \$0	04/29/14 05/16/14 01/30/15	0% 0%
HM4							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-19.2/22.2 12-0J61U4 IM-X059-(055)E --()		IN ORANGE COUNTY - ON RTE 5 FROM LAKE ACCU CONSTRUCTION INC FOREST DR. TO ALTON PKWY AND ON RTE 2098 S GRAND AVE SUITE A 405 FROM RTE 5 TO 0.2M NORTH OF SANTA ANA CA 92705 IRVINE CENTER DRIVE HIGHWAY PLANTING & EROSION CONTROL		YACOB, MOHAMAD 15700 TUSTIN VILLAGE WAS, #1 TUSTIN, CA 92780 (949)279-8433	\$4,774,072 \$151,576 \$105,696	08/12/14 09/08/14 11/09/18	12% 3%
HA25							
12-ORA-5-42.1/44.4 12-1016A4		IN ORANGE AND LOS ANGELES COUNTIES IN CLEAN CUT LANDSCAPE BUENA PARK AND LA MIRADA FROM 8406 N ARMSTRONG ORANGETHORPE AVENUE OVERCROSSING TO CLOVIS CA 93619 0.3 MILE NORTH OF THE LOS HIGHWAY PLANTING AND IRRIGATION		DICKSON, ERIC 3347 MICHELSON DR., STE. 100 IRVINE, CA 92612 (949)279-8447	\$737,551 \$823,780 \$1,260	02/07/11 02/24/11 04/29/15	0% 0% PLANT EST SATIS
HB32	SWPPP						
12-ORA-22-.6/.9 12-071634 CMLN-6071-(071)N 607-1 07-() --()		IN ORANGE COUNTY IN SEAL BEACH, LONG ATKINSON CONTRACTORS L P BEACH AND LOS ALAMITOS ON ROUTES 22, 27422 PORTOLA PARKWAY STE 250 405 AND 605 FOOTHILL RANCH CA 92610 RECONSTRUCT INTERCHANGE		GILCHRIST,WILLIAM 3030 OLD RANCH PARKWAY, #375 SEAL BEACH, CA 90740 (949)279-8438	\$116,109,270 \$114,256,279 \$1,684,807	10/12/10 11/05/10 02/15/15	80% 97%
HB5	HB5 SWPPP						
12-ORA-22-.7/.9 12-071624 ARRA-X059-(051)N X0-59 0-(1NC)M 6212- 013-() HB5 HB5 SWPPP		IN ORANGE COUNTY AT VARIOUS LOCATIONS ATKINSON CONSTRUCTION WIDEN FREEWAY AND CONSTRUCT BRIDGES 27422 PORTOLA PKWY FOOTHILL RANCH, CA 92610		PIRZADEH, BEHROOZ 3020 OLD RANCH PKWY SUITE #250 SEAL BEACH, CA 90740 (949)279-8595	\$71,834,668 \$72,264,272 \$723,333	06/11/10 06/25/10 01/07/15	100% 98% SUSPENDED
12-ORA-39-.7/1.1 12-0M5804 STP-P039-(027)E --()		OC. IN THE CITY OF HUNTINGTON BEACH FROM 550' N OF ATLANTA AVE. TO 8707 RESEARCH DR INDIANAPOLIS AVE. DRAINAGE IMPROVEMENT, INSTALL		FUTURE DB INTERNATIONAL INC IRVINE CA 92618	\$821,707 \$966,313 \$125,256	05/02/14 05/29/14 01/20/15	93% 97%
HA22							
12-ORA-39-1.1/19.2 12-0L3804 CSTP-P039-(025)E --()		ON SR-39 FROM INDIANAPOLIS TO IMPERIAL HWY. INSTALL NEW & UPGRADE CURB RAMPS AT		HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET ORANGE, CA 92868	\$1,967,751 \$1,672,698 \$23,500	10/17/13 11/06/13 03/12/15	71% 81%
HB71							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-39-2.1/6.1 12-0L9704 HSST-P039-(026)E --()		OC. ON SR-39 AT YORKTOWN AVE (PM: 2.1), MAIN/ELLIS ST. (PM: 3.1) MCFADDEN AVE (PM:6.1). MODIFY SIGNAL AND LIGHTING AT VARIO	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE MOORPARK CA 93021	HAMIDI, FRED 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5017	\$605,220 \$402,734 \$215,757	12/13/13 01/06/14 01/20/15	100% 67% OVER RUN
HB1							
12-ORA-39-7.1/9.6 12-0L77U4 ACHS-P039-(024)E PFP0-39 0-(4E) --()		ON SR-39 @ HAZARD AVE, LAMPSON AVE INSTALL ADDITIONAL SAFETY LIGHTING	CALIFORNIA PROFESSIONAL ELECTRIC ENGINEERING 929 OTTERBEIN AVE UNIT E LA PUENTE CA 91748	NAJM, ELIE 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8826	\$546,216 \$502,754 \$0	03/11/13 04/22/13 01/31/15	98% 95%
HB1							
12-ORA-55-2.0/11.8 12-0L74U4 HSNH-P055-(054)E --()		OC. IN COSTA MESA, SANTA ANA AND TUSTIN, FR. 19TH ST. TO 17TH ST. REHABILITATE PAVEMENT & CONSTRUCT	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878	JAVAHERNESHAN, MAJID 3251-1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5031	\$15,283,678 \$6,669,527 \$687,520	10/14/13 11/06/13 11/02/16	27% 43%
HA22							
12-ORA-55-4.6/5.9 12-0H9004 NH-P055-(056)E --()		IN ORANGE COUNTY ON ROUTE 55 FROM. BRISTOL ST. TO ROUTE 405 IMPROVE OF PAVEMENT ACCESS	WESTCOAST PUBLIC WORKS, INC. 10101 ETON AVE CHATSWORTH CA 91311	EMAM,KAMRAN 15700 TUSTIN VILLAGE WAY, #1 TUSTIN, CA 92780 (949)279-8487	\$1,065,520 \$0 \$0	09/02/14 09/26/14 05/18/15	0% 0%
HA25							
12-ORA-55-17.0/17.7 12-0H2084 NH-P055-(053)E --()		IN THE CITIES OF ORANGE AND ANAHEIM AT SANTIAGO BLVD AND NOHL RANCH ROAD... REGRADE SLOPE AND INSTALL DRAINAGE SYSTEM FLATTEN THE SLOPE ABOVE THE	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	YACOB,MOHAMAD 15700 TUSTIN VILLAGE WAY #1 TUSTIN, CA 92780 (949)279-8433	\$2,781,737 \$2,619,540 \$44,497	02/05/14 02/21/14 09/23/15	49% 93%
HA23	SWPPP						
12-ORA-57-12.3/15.2 12-0F0404		IN ORANGE COUNTY IN ANAHEIM FROM 0.3 MILE SOUTH OF KATELLA AVENUE UNDERCROSSING TO 0.3 MILE NORTH OF LINCOLN AVENUE OVERCROSSING WIDEN NB ROUTE 57 AND BRIDGES	C. C. MYERS, INC. PO BOX 2948 RANCHO CORDOVA CA 95741-2948	NGUYEN, IRVIN 3020 SATURN STREET SUITE 100 BREA, CALIFORNIA 92821 (949)279-8531	\$18,165,681 \$18,803,733 \$161,917	10/26/11 11/17/11 01/15/15	100% 98% OVER RUN
HB4N	SWPPP						
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-73-10.0/24.5 12-0H4404 NH-P073-(104)E --()		IN VARIOUS LOCATIONS SR73 STORM WATER MITIGATION AND SLOPE ST STORM WATER MITIGATION & SLOPE STAB	ORTIZ ENTERPRISES INCORPORATED 6 CUSHING WAY SUITE 200 IRVINE CA 92618	DICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA. 92612 (949)279-8447	\$11,397,909 \$8,287,662 \$486,856	10/30/13 11/15/13 05/15/18	0% 0% PLANT EST SATIS
HA42							
12-ORA-73-25.7/28 12-0H0344 NHP-P073-(107)E --()		IN COSTA MESA FROM CAMPUS DRIVE TO I-405 NB/SB SLAB REPLACEMENT. ON/OFF	I-AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST. ORANGE CA 92867	RAMADAN, KIFAH 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8625	\$2,496,864 \$0 \$0	09/12/14 09/30/14 12/15/15	0% 0% PLANT EST SATIS
HA22							
12-ORA-74-13.3/16.6 12-043224 ACST-P074-(051)E P0-74 0-(1E) --()		IN ORANGE COUNTY NEAR SAN JUAN HOT SPRING FROM SAN JUAN CANYON BRIDGE TO RIVERSIDE COUNTY LINE ESTABLISH PLANTING AND INSTALL	PACIFIC RESTORATION GROUP INC P.O. BOX 429 PERRIS, CA 92752	DICKSON, ERIC 3337 MICHELSON DR., STE 100 IRVINE, CA 92612 (949)279-8755	\$344,848 \$307,557 \$2,224	04/29/10 05/24/10 11/03/15	0% 0% PLANT EST SATIS
HB1	SWPPP						
12-ORA-74-/.2 12-0E3104		ON RTE 74 FROM 0.1 MILE WEST OF I-5/SR-74 IC TO 0.1 MILE EAST OF I-5/SR-74 IC. REPLACE BRIDGE AND WIDEN RAMP	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	RAVANIPOUR, MOHAMMAD 6521 MARINE WAY #1 IRVINE, CA 92618 (949)279-8407	\$25,507,571 \$16,495,377 \$1,291,129	08/22/12 09/18/12 06/01/15	54% 64%
HE12	SWPPP						
12-ORA-90-11.8/12.5 12-056224 ACST-P090-(012)E P0-90 0-(2E) --()		IN ORANGE COUNTY IN YORBA LINDA AND ANAHEIM ON ROUTE 90 FROM 0.6 MILE EAST OF KELLOGG DRIVE UNDERCROSSING TO LA PALMA AVENUE HWY PLANTING INSTALL IRRIGATION SYS	GRIFFITH COMPANY 12200 BLOOMFIELD AVENUE SANTA FE SPRINGS CA 90670	DICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA 92612 (949)279-8447	\$737,806 \$678,366 \$3,243	09/29/11 10/25/11 12/29/15	0% 0% PLANT EST SATIS
HB4N	SWPPP						
12-ORA-91-.3/.3 12-0L7504 HSNH-P091-(138)E --()		IN ORANGE COUNTY IN LA PALMA AT ORANGETHORPE UC SHOULDER WIDENING, SIGNALS, PLANTING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	SHIEH, PETER 3251 1/4 UNIVERSITY DRIVE IRVINE, CA. 92612 (949)279-8636	\$652,975 \$608,147 \$462	08/08/13 08/27/13 06/29/15	58% 93%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-91-.9/5.4 12-0C5704		IN FULLERTON AND ANAHEIM WB DIRECTION FROM SR-57 TO I-5 PM .9/5.4 CONVERT WB AUXILIARY LANES AT	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957412948	HONG, JOHN 200 N. HARBOR BLVD., #210 ANAHEIM, CA 92805 (949)279-8741	\$32,577,906 \$14,454,550 \$600,617	01/09/13 02/06/13 11/18/15	61% 44%
HE13 HE13	SWPPP						
12-ORA-91-8.1/9.5 12-0C5604		IN ORANGE COUNTY IN ANAHEIM FROM 0.3 MILE WEST OF TUSTIN AVENUE OC TO 0.3 MILE E OF 91/55 SEPARATION AND AT LAKEVIEW AVE OC WIDEN RDWY AND BRIDGE	OHL USA INC 1920 MAIN STREET SUITE 310 IRVINE CA 92614	WU, ADRIAN 22800 SAVI RANCH PKWY, STE.206 YORBA LINDA, CA 92887 (949)279-8688	\$19,573,318 \$9,692,367 \$498,571	10/11/13 11/01/13 01/13/17	28% 49%
HB4N HB4N							
12-ORA-91-9.2/15.9 12-0G3314 CNHP-P091-(139)E --()		IN OC. CITIES OF ANAHEIM & YORBA LINDA FROM 55/91 SEPARATION TO ROUTE 241/91 SEPARATION HIGHWAY REPLACEMENT PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	DICKSON,ERIC 3337 MICHELSON DRIVE, #100 IRVINE, CA 92612 (949)279-8755	\$2,006,001 \$1,479,875 \$15,950	10/03/13 11/01/13 01/10/18	31% 79%
HA25							
12-ORA-91-18.0/18 12-0K3304 STPE-P091-(137) --()		IN ORANGE COUNTY IN ANAHEIM FROM 0.2 MILE WEST TO 0.3 MILE EAST OF COAL CANYON ROAD UC _____ INSTALL VEGETATION & IRRIGATION SYS	ACCU CONSTRUCTION INC 2098 SOUTH GRAND AVENUE STE A SANTA ANA, CA 92705	DICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA 92612 (949)724-2814	\$300,973 \$201,613 \$810	03/04/13 04/18/13 05/16/17	0% 0% PLANT EST SATIS
TEA4							
12-ORA-133-4.1/8.1 12-1072C4		IN ORANGE COUNTY IN LAGUNA BEACH AND IRVINE FROM ROUTE 73/133 SEPARATION TO 0.5 KM SOUTH OF ROUTE 405/133 SEPARATION PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP, INCJOHN RICHARDS P O BOX 77038 CORONA CA 92877	RAVANIPOUR,MOHAMMAD 6521 MARINE WAY IRVINE, CA 92618 (949)279-8407	\$1,496,206 \$1,397,871 \$3,700	01/07/09 02/04/09 12/22/14	100% 92% OVER RUN
HA22	SWPPP						
12-ORA-241-17.3/25 12-0M7104 NH-P241-(004)E --()		OC. IN MISSION VIEJO, LAKE FOREST & IRVINE FROM PORTOLA PKWY TO ANTONIO PKWY. 0.1' RHMA TYPE O.	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878	SHIEH, PETER 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8636	\$3,944,879 \$3,252,641 \$133,513	06/05/14 06/18/14 01/05/15	92% 82%
HM1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/14**

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-405-6.4/7.4 12-0F5504		IN ORANGE COUNTY IN IRVINE FROM DIEGO CREEK TO VON KARMAN AVE OVERCROSSING. HIGHWAY PLANTING & IRRIGATION	SAN Y A K A R 689 E SAN BERNARDINO ROAD COVINA, CA 91723	DICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA 92612 (949)724-2814	\$847,602 \$843,414 \$1,190	06/14/13 07/15/13 09/18/17	0% 0% PLANT EST SATIS
HB32							
12-ORA-405-/12.9 12-0M3004		OC. ON RTE 405 FROM I-5 TO NB EUCLID ON-RAMP. REMOVE & REPLACE RHMA TYPE G.	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878	PHAM,DAT 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5010	\$2,213,851 \$2,439,092 \$237,471	04/04/14 04/17/14 01/20/15	100% 99%
HM1							

Totals: Authorized Final Amt: \$480,167,671 Completed to Date: \$294,853,733 Work This Month: \$7,854,232

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-2.2/0	01-0E7104	1
01-DN-101-17.5/0	01-0E4504	1
01-DN-101-4.0/0	01-476904	1
01-DN-101-4.4/9.4	01-0B0804	1
01-DN-199-20.5/25.7	01-479404	1
01-DN-199-/4.2	01-0B8404	1
01-HUM-96-7.8/0	01-0C7704	2
01-HUM-101-15.4/0	01-0E3104	2
01-HUM-101-60.3/0	01-496504	2
01-HUM-101-69.9/75.1	01-0C4804	2
01-HUM-101-72.5/0	01-0C2804	2
01-HUM-101-86.3/87.8	01-0B1004	2
01-HUM-101-12.9/13.1	01-451804	3
01-HUM-169-13.6/23.4	01-450904	3
01-HUM-200-.2/0	01-0E6904	3
01-HUM-211-73.2/74.4	01-0C4104	3
01-HUM-299-5.6/0	01-0E6104	3
01-HUM-299-8.5/0	01-0B6404	3
01-HUM-299-19.3/19.8	01-0A3604	4
01-HUM-299-20.2/20.5	01-423704	4
01-HUM-999-/0	01-0A4504	4
01-LAK-20-13.5/31.4	01-0B0004	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-LAK-20-31.6/46.5	01-0C6204	4
01-MEN-1-70.5/0	01-474904	4
01-MEN-20-/.1	01-0A2304	5
01-MEN-101-45.0/50.8	01-262024	5
01-MEN-101-50.7/51.2	01-0C9004	5
01-MEN-101-58.9/61.5	01-0E1804	5
01-MEN-101-43.1/49	01-262004	5
01-MEN-101-100.1/103.8	01-0C9504	5
01-MEN-128-14.3/40.6	01-378164	6
01-MEN-128-34.5/35.5	01-476604	6
01-MEN-128-48.6/50.3	01-378124	6
01-MEN-162-11.6/0	01-0C2304	6
01-MEN-271-7.2/0	01-497104	6
01-MEN-999-/0	01-0A4204	6
01-MEN-999-/0	01-0A8104	7
02-LAS-139-30.0/40	02-4F1304	7
02-LAS-395-56.5/61	02-3C0724	7
02-LAS-395-61.6/76.6	02-3C0714	7
02-SHA-5-.1/0	02-3E6504	7
02-SHA-5-39.5/40.8	02-378904	8
02-SHA-5-/.1	02-0H0504	8
02-SHA-44-4.2/14.5	02-4E4304	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-SHA-299-2.5/4.3	02-1E10U4	8
02-SHA-299-4.3/5.5	02-2E5104	8
02-SHA-299-18.4/18.7	02-4G4804	8
02-SHA-299-30.3/40.7	02-360704	9
02-SHA-299-83.0/84	02-2E74U4	9
02-SIS-3-6.9/23	02-4G9704	9
02-SIS-5-51.2/58.1	02-3E7604	9
02-SIS-5-50.6/52.1	02-3C9204	9
02-SIS-5-/0	02-4E2804	9
02-SIS-96-37.3/37.7	02-4G9404	10
02-SIS-96-56.0/0	02-4E6304	10
02-SIS-96-/77.5	02-2E2914	10
02-SIS-97-2.1/2.5	02-4G00U4	10
02-SIS-97-23.2/28	02-0H4804	10
02-TEH-5-24.5/26.9	02-0H1204	10
02-TEH-32-5.1/6.3	02-4E90U4	11
02-TEH-32-22.3/22.7	02-0H1404	11
02-TRI-3-26.1/0	02-4F6304	11
02-TRI-299-.4/.8	02-2E3504	11
02-TRI-299-12.3/12.9	02-3E7904	11
02-TRI-299-19.2/19.5	02-4F7404	11
02-VAR--/0	02-4F6904	12

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-VAR--/0	02-4F7004	12
02-VAR--/0	02-4E5304	12
02-VAR--/0	02-4E8114	12
02-VAR--/0	02-4E5404	12
02-VAR--/0	02-0H5204	12
02-VAR--/0	02-0H5304	13
02-VAR--/0	02-4G1604	13
03-BUT-70-26.7/27.1	03-3E1204	13
03-BUT-70-/0	03-3M64A4	13
03-BUT-99-28.1/29.6	03-3E6204	14
03-BUT-99-32.4/33.3	03-3A0424	14
03-COL-5-22.3/0	03-4M2004	14
03-ED-49-23.9/35	03-3F6704	14
03-ED-50-17.0/17.3	03-3F8904	14
03-ED-50-67.6/72.9	03-1A7314	14
03-ED-50-31.3/0	03-0F2204	15
03-ED-50-/80.4	03-4M5104	15
03-ED-89-8.6/13.8	03-1A8424	15
03-ED-89-18.0/24.9	03-1A8444	15
03-ED-193-10.1/10.1	03-2F7204	15
03-ED-193-25.8/25.8	03-2F6504	15
03-ED-193-6.0/12.7	03-3M9204	16

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-NEV-20-12.8/15.9	03-3E0604	16
03-NEV-49-5.6/6	03-3F9504	16
03-NEV-80-5.0/0	03-4M5004	16
03-NEV-80-21.2/28.1	03-4M8404	16
03-NEV-80-28.0/0	03-4M6104	16
03-NEV-80-28.0/0	03-3E1104	17
03-NEV-80-29.5/0	03-4M7104	17
03-PLA-80-8.1/37.8	03-3E1004	17
03-PLA-80-34.6/34.9	03-2F2504	17
03-PLA-89-/T8.5	03-2A9204	17
03-PLA-267-/6.8	03-2F2904	17
03-SAC-5-23.3/0	03-3F0404	18
03-SAC-5-23.6/0	03-2F21U4	18
03-SAC-50-16.9/17.4	03-4F0704	18
03-SAC-51-2.6/44.7	03-4M7304	18
03-SAC-51-6.0/8.3	03-1A1404	18
03-SAC-80-/M10.4	03-3797U4	18
03-SAC-160-44.5/47.1	03-4M5804	19
03-SUT-99-11.0/14.3	03-1A4324	19
03-SUT-99-11.0/14.3	03-1A43A4	19
03-SUT-99-13.6/26.1	03-3F7704	19
03-SUT-99-30.6/32.7	03-1F5004	19

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-SUT-99-/1.6	03-406604	19
03-VAR-20-/17.1	03-4F5704	20
03-VAR-20-/43.9	03-4F5504	20
03-VAR-32-/37.7	03-4F5604	20
03-VAR-50-/23.1	03-4F5404	20
03-VAR-51-5.5/8.1	03-3F4704	20
03-VAR--/0	03-2F0004	20
03-YOL-5-9.4/0	03-4M7004	21
03-YOL-5-11.3/0	03-4M7404	21
03-YUB-20-13.3/20.3	03-3F0004	21
03-YUB-70-14.2/15.1	03-0A5804	21
04-ALA-13-.1/0	04-1J8004	21
04-ALA-13-5.3/5.6	04-4A8304	22
04-ALA-13-7.4/0	04-3E5104	22
04-ALA-13-13.2/13.7	04-4G4004	22
04-ALA-24-5.1/6.2	04-294944	22
04-ALA-24-5.1/6.2	04-294914	22
04-ALA-24-5.9/6.2	04-4H8004	22
04-ALA-24-5.9/6.2	04-0J4204	23
04-ALA-24-5.9/6.2	04-0J4004	23
04-ALA-61-19.2/0	04-2G8404	23
04-ALA-80-1.0/1.7	04-0120M4	23

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-80-1.7/2.2	04-014074	23
04-ALA-80-1.7/2.5	04-292274	23
04-ALA-80-1.8/0	04-014104	24
04-ALA-80-1.9/8	04-3A7774	24
04-ALA-80-1.9/8	04-3A7764	24
04-ALA-80-2.5/3.2	04-292264	24
04-ALA-80-2.5/0	04-014084	24
04-ALA-80-5.7/5.7	04-2J1904	24
04-ALA-80-6.2/6.5	04-4A8204	25
04-ALA-84-25.5/27.1	04-297614	25
04-ALA-92-6.3/6.8	04-2G3614	25
04-ALA-92-5.1/5.8	04-2G3624	25
04-ALA-238-14.5/16.5	04-2490A4	25
04-ALA-580-32.5/32.5	04-1SS054	25
04-ALA-580-1.5/2.2	04-4A2604	26
04-ALA-580-4.7/8.2	04-4A07U4	26
04-ALA-580-7.8/19.1	04-2908V4	26
04-ALA-580-8.3/0	04-172434	26
04-ALA-580-8.4/14.6	04-2908C4	26
04-ALA-580-14.6/21.6	04-2908E4	26
04-ALA-580-31.7/31.9	04-1SS044	27
04-ALA-680-4.8/5.2	04-253764	27

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-680-20.8/21.5	04-4G5004	27
04-ALA-880-1.0/9.9	04-4H6504	27
04-ALA-880-22.6/24	04-3A9214	27
04-ALA-880-24.0/25.5	04-3A9224	27
04-ALA-880-28.4/29.2	04-0A7104	28
04-ALA-880-30.1/31.1	04-1706U4	28
04-ALA-880-32.9/33.9	04-4A8104	28
04-ALA-980-1.1/1.1	04-0J7804	28
04-CC-4-27.5/29	04-1G9404	28
04-CC-4-8.0/25	04-152724	28
04-CC-4-26.6/27.5	04-2285E4	29
04-CC-24-6.8/0	04-2J2304	29
04-CC-580-6.1/6.3	04-003944	29
04-CC-580-6.3/7.7	04-3G4844	29
04-CC-580-/5.5	04-3E4404	29
04-CC-680-1.0/9.9	04-4H6704	29
04-CC-680-17.7/17.9	04-1SS464	30
04-CC-680-24.3/0	04-3A8704	30
04-MRN-1-31.2/0	04-4S4504	30
04-MRN-1-37.1/37.1	04-3S5704	30
04-MRN-101-.1/0	04-1J8904	30
04-MRN-101-22.2/24.1	04-2640L4	30

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-MRN-101-23.3/27.6	04-264074	31
04-MRN-101-/0	04-2J2904	31
04-NAP-12-.2/3.2	04-264134	31
04-NAP-12-2.8/3.3	04-264144	31
04-NAP-29-1.0/9.9	04-4H6904	31
04-NAP-29-6.6/16.5	04-1E40A4	31
04-NAP-29-/3.1	04-3J0104	32
04-NAP-37-/7.4	04-3J0304	32
04-NAP-121-.3/2	04-4442A4	32
04-NAP-121-3.1/3.1	04-2J9904	32
04-NAP-121-20.2/20.4	04-2A1104	32
04-NAP-121-/11.6	04-3J0004	32
04-NAP-128-10.3/10.3	04-4S0304	33
04-NAP-128-19.1/34.3	04-3E4004	33
04-SCL-9-2.5/7	04-2A4304	33
04-SCL-17-.1/0	04-1J7904	33
04-SCL-17-1.0/99.9	04-4H6604	33
04-SCL-84-12.0/12.1	04-1J6504	33
04-SCL-85-18.0/23.9	04-154204	34
04-SCL-101-38.0/38.1	04-0J0604	34
04-SCL-101-38.0/38.1	04-040604	34
04-SCL-101-49.0/52.2	04-4A3304	34

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SCL-101-/26.7	04-153304	34
04-SCL-152-6.1/6.5	04-448834	34
04-SCL-152-9.9/21.9	04-4C2004	35
04-SCL-152-16.2/19.5	04-2A4404	35
04-SCL-152-/5.2	04-2A2504	35
04-SCL-280-7.8/11.5	04-272044	35
04-SCL-680-/9.9	04-153204	35
04-SCL-880-2.1/2.1	04-1J7704	35
04-SF-1-5.9/6.3	04-1A9024	36
04-SF-80-4.9/5.9	04-0435E4	36
04-SF-80-5.8/7.8	04-3G4434	36
04-SF-80-8.2/8.7	04-0120F4	36
04-SF-80-8.2/8.7	04-0120W4	36
04-SF-80-12.6/13.9	04-0120T4	36
04-SF-101-4.3/4.3	04-3E4704	37
04-SF-280-4.1/4.4	04-1A5514	37
04-SF-280-5.2/6	04-4A5104	37
04-SM-0-/0	04-0G2224	37
04-SM-1-13.6/13.8	04-4S4304	37
04-SM-1-16.4/16.4	04-4H7904	37
04-SM-1-16.8/17.1	04-4H6204	38
04-SM-1-38.2/39.7	04-1123H4	38

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SM-1-39.6/40.1	04-1123J4	38
04-SM-1-40.6/41	04-265604	38
04-SM-1-/40.3	04-1J6604	38
04-SM-35-24.8/25.2	04-4S1204	38
04-SM-92-2.5/2.5	04-3G7504	39
04-SM-92-14.4/18.8	04-041004	39
04-SM-101-.9/3.6	04-2356A4	39
04-SM-101-16.3/17.1	04-235844	39
04-SM-101-/6	04-4A9254	39
04-SM-280-21.3/0	04-0G7104	39
04-SOL-12-20.6/21.3	04-2A6204	40
04-SOL-37-.1/7.4	04-3E3604	40
04-SOL-37-9.8/10.6	04-3J0204	40
04-SOL-80-1.0/9.9	04-4H7404	40
04-SOL-80-1.1/43.5	04-3E5004	40
04-SOL-80-4.0/4.3	04-1A2604	40
04-SOL-80-11.3/12.9	04-0A5344	41
04-SOL-80-14.3/14.4	04-0A5354	41
04-SOL-80-/28.4	04-153504	41
04-SOL-113-21.8/22.2	04-0G7504	41
04-SOL-128-.7/.7	04-1E4004	41
04-SOL-680-/13.1	04-3G6504	41

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SON-1-21.7/0	04-4S1604	42
04-SON-1-29.9/29.9	04-3G7404	42
04-SON-1-31.9/31.9	04-4H6004	42
04-SON-1-34.5/0	04-4S6204	42
04-SON-1-40.1/0	04-3S7524	42
04-SON-12-9.6/0	04-1A2904	42
04-SON-12-18.8/21.7	04-4H5704	43
04-SON-12-32.7/33	04-3A3304	43
04-SON-37-3.2/0	04-2J0204	43
04-SON-101-.9/3.6	04-2640U4	43
04-SON-101-3.4/4.1	04-2640K4	43
04-SON-101-7.1/8.1	04-0A1854	43
04-SON-101-20.7/20.7	04-245444	44
04-SON-101-25.0/29.3	04-3A23U4	44
04-SON-101-54.2/56.2	04-2G6004	44
04-SON-116-41.8/44.7	04-283824	44
04-SON-128-2.4/2.4	04-1SS224	44
04-SON-128-5.4/0	04-2S9414	44
04-SON-128-17.1/24.7	04-4A8824	45
05-MON-1-46.8/46.8	05-0S9404	45
05-MON-1-67.9/0	05-1A8904	45
05-MON-1-77.6/0	05-0T7604	45

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-MON-28-28.6/28.6	05-1A9804	46
05-MON-101-49.8/55.3	05-1A7304	46
05-MON-101-57.1/60.8	05-1C3304	46
05-MON-101-66.4/66.4	05-1C6404	46
05-MON-101-85.0/85.8	05-349514	46
05-MON-101-100.0/101.3	05-315804	46
05-MON-101-91.2/100.4	05-0161E4	47
05-SB-1-/0	05-0S0304	47
05-SB-101-.3/7.5	05-462504	47
05-SB-101-10.8/12.8	05-447814	47
05-SB-101-12.9/14	05-1C4304	47
05-SB-101-13.0/22.8	05-1F3204	47
05-SB-101-22.3/23	05-0G0704	48
05-SB-101-26.5/27.1	05-0M14V4	48
05-SB-101-46.9/0	05-1A6204	48
05-SB-101-83.2/83.8	05-463814	48
05-SB-101-84.1/90.9	05-1A3904	48
05-SB-166-25.5/34.9	05-1A4604	48
05-SBT-25-18.8/19.5	05-0T6404	49
05-SBT-101-.7/.7	05-1A9304	49
05-SCR-0-/0	05-1F2104	49
05-SCR-1-8.0/14.9	05-0C9014	49

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SCR-1-9.7/17.6	05-0R9104	49
05-SCR-1-20.2/37.4	05-1C8604	49
05-SCR-9-3.8/18.7	05-0Q5904	50
05-SCR-17-9.4/10.1	05-1C1804	50
05-SCR-152-2.0/8.3	05-1A3804	50
05-SLO-1-36.7/39.6	05-0N4004	50
05-SLO-1-/0	05-0R5304	50
05-SLO-46-32.1/36.7	05-330744	50
05-SLO-46-37.6/40.4	05-330764	51
05-SLO-46-40.7/46.3	05-330774	51
05-SLO-46-50.2/60.9	05-1C9004	51
05-SLO-58-20.0/0	05-1A0904	51
05-SLO-101-45.3/45.7	05-402824	51
05-SLO-101-21.6/23.9	05-0S7904	51
05-SLO-101-/.8	05-445904	52
05-SLO-166-39.9/40.3	05-0R3004	52
06-FRE-0-/0	06-0Q5404	52
06-FRE-5-37.1/41.5	06-0R2404	52
06-FRE-5-48.8/53	06-0Q2704	52
06-FRE-41-3.0/M6.1	06-0Q2404	53
06-FRE-41-23.1/0	06-0Q0104	53
06-FRE-41-24.5/24.8	06-0M4204	53

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-41-25.2/31.7	06-0M8204	53
06-FRE-41-27.6/30.4	06-0E9714	53
06-FRE-99-26.7/31.6	06-442624	53
06-FRE-145-32.8/33.4	06-0J9204	54
06-FRE-168-/0	06-0Q5504	54
06-FRE-180-77.2/0	06-0H1704	54
06-FRE-180-58.4/60.4	06-0C1104	54
06-FRE-180-62.6/66.3	06-342564	54
06-FRE-180-71.8/74.5	06-342524	54
06-KER-0-/0	06-0M6204	55
06-KER-0-/0	06-0P0504	55
06-KER-5-6.0/9	06-0Q4504	55
06-KER-5-10.4/15.8	06-0N3604	55
06-KER-5-13.5/0	06-0M2204	55
06-KER-5-62.5/73.1	06-0P1404	55
06-KER-14-39.3/40.3	06-0H1804	56
06-KER-14-16.6/0	06-0Q4204	56
06-KER-46-54.0/57.8	06-0Q7904	56
06-KER-58-31.8/39.7	06-0Q8004	56
06-KER-58-36.3/39.9	06-0P5604	56
06-KER-58-67.8/0	06-0N4014	56
06-KER-58-108.9/0	06-0G2704	57

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-58-/0	06-0S0704	57
06-KER-58-/0	06-0Q5804	57
06-KER-99-24.6/0	06-0L3904	57
06-KER-119-/0	06-0Q8504	57
06-KER-178-100.6/102.7	06-0P8104	57
06-KER-178-2.0/7.5	06-0Q8304	58
06-KER-204-/3.7	06-0Q8104	58
06-KER-223-4.8/17.2	06-0P8404	58
06-KIN-5-9.0/16.5	06-0P1804	58
06-KIN-43-18.2/27.2	06-0P6104	58
06-KIN-198-8.9/10.1	06-325504	58
06-KIN-198-9.5/14.7	06-0Q2504	59
06-KIN-198-14.8/17.9	06-462204	59
06-KIN-198-16.5/17.2	06-487504	59
06-KIN-198-21.5/28.3	06-0L0504	59
06-KIN-198-/7.4	06-0P1504	59
06-MAD-99-.9/28.2	06-0E6804	59
06-MAD-99-6.9/8.2	06-471004	60
06-MAD-145-20.9/25.4	06-0P7004	60
06-MAD-152-/1.1	06-0P9704	60
06-TUL-99-22.4/0	06-0Q2904	60
06-TUL-99-22.4/0	06-0A9704	60

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-TUL-99-25.0/27.6	06-0P1704	60
06-TUL-99-37.3/41.3	06-360214	61
06-TUL-99-41.3/53.9	06-324504	61
06-TUL-99-48.5/53.9	06-324514	61
06-TUL-137-18.2/27.4	06-0R2204	61
06-TUL-198-/0	06-0S0804	61
06-TUL-216-1.9/2.9	06-430704	61
06-TUL-245-16.0/33	06-0P7204	62
06-TUL-245-20.8/0	06-0N3904	62
07-LA-0-/0	07-2W4304	62
07-LA-1-8.7/0	07-3X3904	62
07-LA-1-20.7/20.8	07-4T5404	63
07-LA-1-35.6/37.1	07-2W4704	63
07-LA-1-51.0/52	07-4L2214	63
07-LA-2-14.5/23.2	07-1W6304	63
07-LA-2-32.5/32.5	07-3X4104	63
07-LA-2-23.4/82.3	07-4Y9304	63
07-LA-5-1.2/2.1	07-215914	64
07-LA-5-1.8/3	07-2159C4	64
07-LA-5-2.7/4	07-215934	64
07-LA-5-4.0/5.8	07-215944	64
07-LA-5-5.8/6.8	07-215954	64

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-5-6.8/13.8	07-294904	64
07-LA-5-10.4/10.4	07-1W5204	65
07-LA-5-13.6/18.5	07-246404	65
07-LA-5-13.6/18.5	07-2464E4	65
07-LA-5-14.9/16.8	07-272404	65
07-LA-5-18.2/26.7	07-284204	65
07-LA-5-19.2/28.9	07-295604	65
07-LA-5-22.5/0	07-4X1004	66
07-LA-5-24.6/88.6	07-1W3604	66
07-LA-5-25.2/27.5	07-2777U4	66
07-LA-5-26.7/29.4	07-121844	66
07-LA-5-29.4/31.6	07-1218W4	66
07-LA-5-31.6/36	07-1218V4	66
07-LA-5-36.0/39.4	07-1219U4	67
07-LA-5-53.6/56.3	07-258804	67
07-LA-5-C 43.9/C46.4	07-252614	67
07-LA-5-44.2/46	07-168004	67
07-LA-5-45.4/59.7	07-252634	67
07-LA-5-46.3/50	07-2332A4	67
07-LA-5-73.2/88.6	07-252804	68
07-LA-10-2.0/18	07-3X9104	68
07-LA-10-17.1/23.3	07-4X1704	68

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-10-18.3/46.8	07-278204	68
07-LA-10-18.5/0	07-1W2204	68
07-LA-10-31.1/32.3	07-245404	68
07-LA-10-31.2/33.4	07-117074	69
07-LA-10-33.2/37.2	07-1170U4	69
07-LA-10-40.5/40.5	07-1W5904	69
07-LA-10-41.7/48.3	07-295004	69
07-LA-10-4.9/14.8	07-267504	69
07-LA-10-5.5/14.8	07-259204	69
07-LA-14-24.8/32.1	07-4Y9204	70
07-LA-14-56.5/57	07-284504	70
07-LA-19-/19.2	07-4Y7504	70
07-LA-39-21.6/21.9	07-3X8204	70
07-LA-39-41.0/44	07-4X2304	70
07-LA-47-.8/.8	07-3X1804	70
07-LA-47-.9/2	07-4Y5004	71
07-LA-47-3.4/4.6	07-138204	71
07-LA-60-20.6/0	07-4H9004	71
07-LA-60-6.8/8.6	07-4T6904	71
07-LA-72-/6.8	07-1W6904	71
07-LA-90-1.0/3.5	07-259104	71
07-LA-91-6.0/21	07-1W6104	72

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-101-1.0/11	07-265904	72
07-LA-101-1.8/8.4	07-295504	72
07-LA-101-2.9/21	07-1W6504	72
07-LA-101-8.0/11.5	07-4Y9704	72
07-LA-101-11.8/35.3	07-294704	72
07-LA-101-15.5/16.1	07-199634	73
07-LA-103-/1	07-275704	73
07-LA-105-.9/4.9	07-4T6804	73
07-LA-105-7.0/13.1	07-2W0804	73
07-LA-105-8.0/10.2	07-4X3304	73
07-LA-105-14.1/14.6	07-4S8404	73
07-LA-105-14.1/14.6	07-4T6404	74
07-LA-105-16.3/17.8	07-4X0204	74
07-LA-105-.5/6.3	07-1W5804	74
07-LA-105-.5/0	07-4T5704	74
07-LA-105-2.6/0	07-3X3504	74
07-LA-107-4.1/4.1	07-4T5604	74
07-LA-110-9.8/14	07-273104	75
07-LA-110-23.5/23.9	07-2759U4	75
07-LA-118-11.5/13.7	07-2770U4	75
07-LA-134-1.6/2.7	07-287204	75
07-LA-134-/10	07-273404	75

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-138-46.7/63.7	07-297004	75
07-LA-170-17.7/20.3	07-2769U4	76
07-LA-187-4.3/4.3	07-4T5904	76
07-LA-210-15.6/20.3	07-4X2104	76
07-LA-210-25.2/52.1	07-4X2004	76
07-LA-210-.8/4.9	07-2768U4	76
07-LA-210-9.7/16.1	07-288014	76
07-LA-210-15.0/36	07-258934	77
07-LA-210-30.7/41.4	07-267004	77
07-LA-405-3.4/4.5	07-278304	77
07-LA-405-5.5/6.5	07-1W3204	77
07-LA-405-11.7/11.7	07-288504	77
07-LA-405-16.4/19.5	07-3Y9404	77
07-LA-405-24.4/25.8	07-241304	78
07-LA-405-28.0/39	07-296804	78
07-LA-405-39.4/48.6	07-252004	78
07-LA-605-1.5/26	07-1W6804	78
07-LA-605-/20.2	07-295704	78
07-LA-710-6.1/9.1	07-4X1804	78
07-LA-710-6.6/15.9	07-259014	79
07-LA-710-17.2/26.4	07-202114	79
07-LA-710-22.6/23	07-4X1304	79

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-710-26.5/27.4	07-1797A4	79
07-LA-710-26.5/27.4	07-179704	79
07-LA-710-30.9/T31.8	07-1W7304	79
07-VEN-1-22.4/26.7	07-228204	80
07-VEN-23-17.8/20.9	07-1W0904	80
07-VEN-23-3.5/T11.6	07-4Y0404	80
07-VEN-23-3.7/T12	07-1W5604	80
07-VEN-33-55.0/57.5	07-2X8304	80
07-VEN-34-6.3/12.8	07-1W1004	80
07-VEN-101-5.2/5.2	07-292504	81
07-VEN-101-.1/4.5	07-1952U4	81
07-VEN-101-39.8/43.6	07-260704	81
07-VEN-118-18.7/32.6	07-296704	81
08-RIV-0-/0	08-1F3204	81
08-RIV-10-71.8/72.3	08-0L9004	82
08-RIV-10-57.6/60.9	08-0K2304	82
08-RIV-10-110.4/152.4	08-1C8904	82
08-RIV-15-40.0/41.3	08-0C8204	82
08-RIV-60-1.5/0	08-0P2804	82
08-RIV-74-22.9/23.3	08-0R1904	82
08-RIV-74-35.9/0	08-0R1804	83
08-RIV-74-48.8/49	08-1F1204	83

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-74-63.0/0	08-383504	83
08-RIV-86-4.2/5.2	08-1E2604	83
08-RIV-91-6.1/0	08-0R9704	83
08-RIV-91-15.6/21.6	08-448404	83
08-RIV-111-1.1/1.9	08-449104	84
08-RIV-215-37.3/38.4	08-3348V4	84
08-RIV-215-38.6/39.7	08-334884	84
08-RIV-215-39.7/43	08-334874	84
08-RIV-215-43.1/43.9	08-334864	84
08-RIV-215-43.2/45.3	08-0M94U4	84
08-RIV-215-15.0/0	08-0R8104	85
08-RIV-215-38.0/38.9	08-449314	85
08-SBD-0-/0	08-1F3104	85
08-SBD-2-/6.4	08-0R4004	85
08-SBD-10-9.9/24.5	08-384344	85
08-SBD-10-12.0/19.8	08-497514	85
08-SBD-10-/33.2	08-1F0604	86
08-SBD-15-3.8/12.8	08-472224	86
08-SBD-15-12.8/0	08-0G2904	86
08-SBD-15-14.0/16.4	08-0K7104	86
08-SBD-15-31.8/171.4	08-0R6504	86
08-SBD-15-142.2/152.3	08-1C4104	86

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-15-147.6/0	08-0J9304	87
08-SBD-15-177.3/181.1	08-368504	87
08-SBD-15-15.4/30.8	08-0Q7404	87
08-SBD-15-/75.1	08-1F0804	87
08-SBD-18-59.7/65	08-0N4004	87
08-SBD-18-17.8/34.5	08-0R6704	87
08-SBD-18-6.0/9.1	08-1C9204	88
08-SBD-38-15.0/49.5	08-0G6204	88
08-SBD-38-26.6/26.8	08-336304	88
08-SBD-40-73.0/89	08-0K2804	88
08-SBD-40-85.2/0	08-0N5904	88
08-SBD-40-138.3/154.5	08-0K2604	88
08-SBD-60-/4.6	08-0Q7514	89
08-SBD-60-/9.9	08-1F0904	89
08-SBD-62-142.2/142.9	08-378704	89
08-SBD-95-51.2/51.6	08-0K3104	89
08-SBD-95-57.0/57.3	08-0M6904	89
08-SBD-138-2.3/15.2	08-3401U4	89
08-SBD-138-24.1/0	08-0J8504	90
08-SBD-210-1.2/1.4	08-0Q8304	90
08-SBD-210-/33.2	08-1F0504	90
08-SBD-247-1.8/9.6	08-0F6604	90

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-395-16.2/0	08-0P3104	90
08-SBD-395-19.0/35.6	08-0C1214	90
08-SBD-395-38.3/42.7	08-1F0404	91
09-INY-58-/0	09-352904	91
09-MNO-266-2.2/2.6	09-346504	91
09-MNO-395-34.1/0	09-353304	91
09-MNO-395-12.6/36.1	09-358904	92
10-ALP-88-/0	10-0X2104	92
10-AMA-16-/2.5	10-0X3504	92
10-CAL-4-28.0/49.6	10-0X4004	92
10-MER-5-17.5/0	10-0F7404	92
10-MER-5-32.2/32.5	10-0V6604	93
10-MER-59-7.9/15.2	10-0X7704	93
10-MER-99-4.6/10.5	10-415704	93
10-MER-99-13.1/36.7	10-0S9504	93
10-MER-99-13.9/14.4	10-481004	93
10-MER-99-15.8/17.3	10-0K0214	93
10-MER-99-24.4/25.8	10-414824	94
10-MER-99-/4.6	10-415804	94
10-MER-140-40.7/0	10-0X3004	94
10-MER-165-26.7/30	10-381514	94
10-SCL-152-19.8/0	10-0Q8004	94

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-4-8.3/T14.3	10-0W1204	94
10-SJ-4-15.7/16.6	10-0W6904	95
10-SJ-4-19.5/20.1	10-3A1004	95
10-SJ-4-/0	10-0S1104	95
10-SJ-5-25.1/28.6	10-0M7804	95
10-SJ-5-28.5/35.6	10-0G4704	95
10-SJ-5-19.6/23.9	10-0X7804	95
10-SJ-12-.1/4.4	10-0G8004	96
10-SJ-12-20.8/L23.2	10-0X4104	96
10-SJ-12-4.4/0	10-1C0204	96
10-SJ-12-/0	10-0J92U4	96
10-SJ-88-6.1/8.9	10-0A8304	96
10-SJ-99-4.9/14.2	10-0E6114	96
10-SJ-99-6.9/10.6	10-0E6134	97
10-SJ-99-10.6/15	10-0E6124	97
10-SJ-120-.8/0	10-1C0104	97
10-STA-99-2.3/20.2	10-0S7804	97
10-STA-108-31.2/31.3	10-0C9004	97
10-STA-108-33.1/36.1	10-0X3204	97
10-STA-120-6.1/11.3	10-0V6804	98
10-STA-219-2.9/4.9	10-0A8724	98
10-TUO-108-3.1/0	10-0V4904	98

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-IMP-7-/1.2	11-238404	98
11-IMP-8-38.7/39.3	11-263304	99
11-IMP-78-9.2/14	11-404404	99
11-IMP-86-11.3/20.6	11-2M5104	99
11-IMP-86-21.9/43.1	11-2M4604	99
11-IMP-111-40.5/65.4	11-2M4404	99
11-IMP-186-/.4	11-294804	99
11-IMP-5708-/0	11-076704	100
11-SD-5-35.8/38.5	11-2T1784	100
11-SD-5-12.6/72.2	11-401404	100
11-SD-5-19.9/21.2	11-002704	100
11-SD-5-23.9/25.5	11-404304	100
11-SD-5-58.1/72.4	11-406704	100
11-SD-8-17.4/18.7	11-063814	101
11-SD-8-25.9/32.2	11-406904	101
11-SD-11-/1.6	11-056324	101
11-SD-15-23.8/26.2	11-2607C4	101
11-SD-15-54.0/0	11-275604	101
11-SD-15-11.2/M14.5	11-2T0974	101
11-SD-15-14.5/M16.4	11-2T0984	102
11-SD-15-15.0/M16.4	11-2T0954	102
11-SD-15-16.4/M19.5	11-2T0994	102

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-15-20.3/M20.9	11-416104	102
11-SD-15-23.8/M26.2	11-260734	102
11-SD-15-26.2/M27.8	11-2T0864	102
11-SD-15-27.8/30.1	11-2T0874	103
11-SD-15-30.1/31.5	11-2T0884	103
11-SD-15-36.8/40.8	11-406504	103
11-SD-15-/4.7	11-282404	103
11-SD-15-/0	11-282504	103
11-SD-52-5.0/6.2	11-402804	103
11-SD-52-14.5/15.5	11-2T0704	104
11-SD-52-15.5/17.3	11-2T0114	104
11-SD-52-17.3/17.5	11-2T0014	104
11-SD-75-9.0/0	11-290304	104
11-SD-76-12.1/17.7	11-257154	104
11-SD-76-24.1/34.9	11-2M6304	104
11-SD-76-4.2/7.6	11-406604	105
11-SD-76-7.3/12	11-080174	105
11-SD-78-15.3/16.3	11-2T2304	105
11-SD-125-9.7/12.1	11-408504	105
11-SD-163-.5/3.2	11-265014	105
11-SD-163-1.4/0	11-264114	105
11-SD-163-1.7/3.2	11-2650A4	106

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-163-1.7/3.2	11-265004	106
11-SD-805-.9/1.1	11-292304	106
11-SD-805-4.7/5.6	11-2T1824	106
11-SD-805-5.8/13	11-2T1834	106
11-SD-805-7.7/9.1	11-081654	106
11-SD-805-9.5/10.3	11-2T2504	107
11-SD-805-23.7/27.6	11-2T2004	107
11-SD-805-26.5/28.9	11-2T0404	107
11-SD-905-6.5/10.4	11-298204	107
11-SD-5506-/0	11-287704	107
12-ORA-0-7.8/9.9	12-0M7204	108
12-ORA-1-17.6/18.1	12-0L2604	108
12-ORA-1-25.8/29.9	12-0H1604	108
12-ORA-5-3.0/3.7	12-0F96A4	108
12-ORA-5-3.7/6.2	12-0F96C4	108
12-ORA-5-4.4/44	12-0M3704	108
12-ORA-5-5.0/34	12-0M7304	109
12-ORA-5-6.0/31.2	12-0F9204	109
12-ORA-5-6.2/8.7	12-0F96E4	109
12-ORA-5-12.8/32.5	12-0N2904	109
12-ORA-5-13.5/34	12-0N0304	109
12-ORA-5-16.5/42	12-0M8404	109

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-5-19.2/22.2	12-0J61U4	110
12-ORA-5-42.1/44.4	12-1016A4	110
12-ORA-22-.6/.9	12-071634	110
12-ORA-22-.7/.9	12-071624	110
12-ORA-39-.7/1.1	12-0M5804	110
12-ORA-39-1.1/19.2	12-0L3804	110
12-ORA-39-2.1/6.1	12-0L9704	111
12-ORA-39-7.1/9.6	12-0L77U4	111
12-ORA-55-2.0/11.8	12-0L74U4	111
12-ORA-55-4.6/5.9	12-0H9004	111
12-ORA-55-17.0/17.7	12-0H2084	111
12-ORA-57-12.3/15.2	12-0F0404	111
12-ORA-73-10.0/24.5	12-0H4404	112
12-ORA-73-25.7/28	12-0H0344	112
12-ORA-74-13.3/16.6	12-043224	112
12-ORA-74-/.2	12-0E3104	112
12-ORA-90-11.8/12.5	12-056224	112
12-ORA-91-.9/5.4	12-0C5704	112
12-ORA-91-8.1/9.5	12-0C5604	113
12-ORA-91-9.2/15.9	12-0G3314	113
12-ORA-91-18.0/18	12-0K3304	113
12-ORA-91-.3/.3	12-0L7504	113

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-133-4.1/8.1	12-1072C4	113
12-ORA-241-17.3/25	12-0M7104	113
12-ORA-405-6.4/7.4	12-0F5504	114
12-ORA-405-/12.9	12-0M3004	114

Statement of Ongoing Contracts - Federal Aid

District 01

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$16,980,713	\$15,242,191
-S-	FEDERAL AID (SECONDARY)	\$22,166,673	\$1,742,860
-SH-	STATE HIGHWAY	\$158,359,995	\$93,432,189
-ER-	STORM DAMAGE REPAIR	\$8,651,406	\$2,383,794
		\$30,892,007	\$10,523,499
District Total:		<u>\$237,050,795</u>	<u>\$123,324,531</u>

District 02

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$48,548,346	\$45,758,482
-F-	FEDERAL AID (PRIMARY)	\$2,594,604	\$2,719,681
-S-	FEDERAL AID (SECONDARY)	\$30,694,941	\$21,269,125

Statement of Ongoing Contracts - Federal Aid

District 02

Federal Aid	Category	Bid + CCO	Work Comp
-SH-	STATE HIGHWAY	\$18,731,975	\$12,130,167
		\$217,734,464	\$154,102,359
District Total:		<u>\$318,304,331</u>	<u>\$235,979,814</u>

District 03

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$104,256,290	\$68,406,405
-F-	FEDERAL AID (PRIMARY)	\$44,847,333	\$26,921,589
-S-	FEDERAL AID (SECONDARY)	\$70,220,665	\$19,606,948
-SH-	STATE HIGHWAY	\$51,370,941	\$45,746,827
		\$155,137,568	\$103,141,720
District Total:		<u>\$425,832,796</u>	<u>\$263,823,489</u>

District 04

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$175,825,844	\$118,378,076
-F-	FEDERAL AID (PRIMARY)	\$48,500,726	\$48,568,735
-S-	FEDERAL AID (SECONDARY)	\$96,759,308	\$85,824,971
-SH-	STATE HIGHWAY	\$4,900,019,133	\$4,559,068,314
-ER-	STORM DAMAGE REPAIR	\$6,697,940	\$6,572,375

Statement of Ongoing Contracts - Federal Aid

District	04			
Federal Aid		Category	Bid + CCO	Work Comp
			\$676,013,630	\$458,895,520
District Total:			<u>\$5,903,816,581</u>	<u>\$5,277,307,990</u>

District	05			
Federal Aid		Category	Bid + CCO	Work Comp
-F-		FEDERAL AID (PRIMARY)	\$144,598,765	\$126,614,552
-S-		FEDERAL AID (SECONDARY)	\$50,854,236	\$38,259,351
-SH-		STATE HIGHWAY	\$49,705,507	\$29,511,576
			\$28,743,375	\$10,438,305
District Total:			<u>\$273,901,883</u>	<u>\$204,823,784</u>

District	06			
Federal Aid		Category	Bid + CCO	Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$1,298,295	\$1,338,532
-F-		FEDERAL AID (PRIMARY)	\$78,213,532	\$72,677,803
-S-		FEDERAL AID (SECONDARY)	\$3,724,196	\$1,495,217
-SH-		STATE HIGHWAY	\$181,067,405	\$141,150,644
			\$205,056,584	\$96,004,744
District Total:			<u>\$469,360,012</u>	<u>\$312,666,940</u>

Statement of Ongoing Contracts - Federal Aid

District 07

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$374,490,049	\$208,557,377
-F-	FEDERAL AID (PRIMARY)	\$175,651,389	\$108,523,661
-S-	FEDERAL AID (SECONDARY)	\$28,111,258	\$16,882,721
-SH-	STATE HIGHWAY	\$350,978,404	\$219,320,603
-ER-	STORM DAMAGE REPAIR	\$4,355,006	\$790,469
		\$1,221,239,391	\$648,609,981
District Total:		<u>\$2,154,825,496</u>	<u>\$1,202,684,812</u>

District 08

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$225,358,973	\$172,007,419
-F-	FEDERAL AID (PRIMARY)	\$32,185,161	\$28,463,234
-S-	FEDERAL AID (SECONDARY)	\$335,703,089	\$180,842,200
-SH-	STATE HIGHWAY	\$30,031,019	\$23,727,444
-ER-	STORM DAMAGE REPAIR	\$5,838,000	\$2,324,184
		\$340,040,654	\$267,867,235
District Total:		<u>\$969,156,896</u>	<u>\$675,231,716</u>

District 09

Federal Aid	Category	Bid + CCO	Work Comp
--------------------	-----------------	------------------	------------------

Statement of Ongoing Contracts - Federal Aid

District 09

Federal Aid	Category	Bid + CCO	Work Comp
-SH-	STATE HIGHWAY	\$2,165,553	\$2,111,212
		\$5,541,465	\$5,674,797
District Total:		<u>\$7,707,019</u>	<u>\$7,786,009</u>

District 10

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$136,778,879	\$94,934,415
-F-	FEDERAL AID (PRIMARY)	\$56,633,955	\$29,784,446
-S-	FEDERAL AID (SECONDARY)	\$15,590,276	\$10,553,930
-SH-	STATE HIGHWAY	\$352,117,338	\$230,603,322
		\$70,568,323	\$14,352,525
District Total:		<u>\$631,688,772</u>	<u>\$380,228,636</u>

District 11

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$1,325,377	\$1,180,502
-S-	FEDERAL AID (SECONDARY)	\$90,655,727	\$13,430,974
-SH-	STATE HIGHWAY	\$156,510,360	\$97,081,585
		\$276,240,927	\$157,036,513
District Total:		<u>\$524,732,392</u>	<u>\$268,729,575</u>

Statement of Ongoing Contracts - Federal Aid

District 12

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$6,712,559	\$1,935,601
-F-	FEDERAL AID (PRIMARY)	\$19,587,514	\$14,159,842
-S-	FEDERAL AID (SECONDARY)	\$5,952,469	\$2,452,348
-SH-	STATE HIGHWAY	\$139,556,376	\$77,206,506
		\$308,358,754	\$199,099,436
District Total:		<u>\$480,167,671</u>	<u>\$294,853,733</u>

**Statement of Ongoing Contracts -
Statewide Recap**

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$1,074,594,612	\$712,496,810
		\$3,535,567,141	\$2,125,746,633
-ER-	STORM DAMAGE REPAIR	\$25,542,353	\$12,070,822
-S-	FEDERAL AID (SECONDARY)	\$750,432,838	\$392,360,644
-F-	FEDERAL AID (PRIMARY)	\$619,793,693	\$473,675,734
-SH-	STATE HIGHWAY	\$6,390,614,008	\$5,531,090,387
Statewide Totals		<u>\$12,396,544,644</u>	<u>\$9,247,441,029</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
05	\$3,414,191
10	\$451,472
11	\$375,205
02	\$22,875,084
01	\$620,180
08	\$142,836,378
09	\$986,415
07	\$6,850,222
04	\$26,620,748
06	\$6,142,705
03	\$6,149,118
Work completed this Period:	\$217,321,719