DATE

Page

ТО				FILE CONTRACT NO							
FROM											
							FED NO.				
CHANGE ORDER NO.	ANGE ORDER NO. SUPPLEMENT NO.		CATE	CATEGORY CODE		CONTINGENCY BALANCE (Including this change)					
7			CCS	CCSA							
CHANGE ORDER AMO	UNT				DECREASE	HEAD	QUARTERS APP	PROVAL REQU	JIRED?	YES	NO
SUPPLEMENTAL FUND \$ 404,250.00	S PRO∖	/IDED					REQUEST IN ACC			YES	NO
ORIGINAL CONTR TIME:	ACT	T TIME ADJUSTMENT THIS CHANGE:			PREVIOUSLY APPROVED TIME ADJUSTMENTS:			GE TIME ADJUSTED ling this change) TOTAL # OF UNRECO DEFERRED TIM (Including this cha		IME	
DA	Y(S)	8	DAY(S)		DAY(S)			%			

THIS CHANGE ORDER PROVIDES FOR (Use additional pages as needed):

This change order provides for:

1) A work-character change to furnish Class 1 permeable material in lieu of the specified Class 3 permeable material.

2) Removing the previously placed planned Class 3 permeable material and incorporating into embankment.

3) Extending the permeable blanket and underdrain system to "A" 737+00.

Reason for Change:

The Class 3 permeable material specified in the special provisions has not functioned properly. The district materials engineer recommended that Class 1 permeable material be used instead for all permeable blankets. Unanticipated groundwater has been encountered throughout the entire section of the roadway between Stations "A" 725+00 and "A" 737+00. The district materials engineer recommended that the planned permeable blanket and underdrain system between Stations "A" 722+50 and "A" 725+00 be extended to Station "A" 737+00. The district materials engineer's letter recommending these changes is attached.

Method of Payment:

This change order increases the quantities of Bid Item 6, "Roadway Excavation"; Bid Item 46, "8-inch Perforated Plastic Pipe Underdrain"; and Bid Item 48, "Permeable Material (Blanket)." Consideration of a payment adjustment for the overrun in Bid Item 48, "Permeable Material (Blanket)," is deferred until completion of item work.

A work-character change payment adjustment at an agreed unit price is provided for the material change to Bid Item 48, "Permeable Material (Blanket)." The payment adjustment, based on the contractor's force account analysis and verified by the engineer, represents the increased cost in processing the permeable material. Calculations supporting the payment adjustment are on file in the project records.

Removing and incorporating the previously placed Class 3 permeable material in the embankment fill will be paid as extra work at force account. There is no bid item applicable to this work.

<u>Time Adjustment:</u>

The contractor requested a time adjustment of an additional 8 working days. Placing the additional permeable material will delay structural section work (the controlling activity), and a time adjustment is granted to begin producing the Class 1 permeable material. the engineer's time impact analysis, on file with the contract records, verifies that an 8-day time adjustment is reasonable.

STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION CHANGE ORDER MEMORANDUM CEM-4903 (REV 06/2016)

Page	2	of
------	---	----

DATE

CHANGE ORDER NUMBER	SUPPLEMENT NO	CONTRACT NUMBER		
7				

CONCURRED BY:		ESTIMATE OF COST				
CONSTRUCTION ENGINEER/BRIDGE ENGINEER	DATE	ITEMS	THIS REQUEST \$268,850.00	TOTAL TO DATE \$268,850.00		
PROJECT ENGINEER	DATE	FORCE ACCOUNT AGREED PRICE	\$17,000.00	\$17,000.00		
PROJECT MANAGER	DATE	ADJUSTMENT TOTAL	\$118,400.00 \$404,250.00	\$118,400.00 \$404,250.00		
FHWA REP.	DATE					
ENVIRONMENTAL	DATE	PARTICIPATING PARTICIPATING IN PART NONE NON-PARTICIPATING (Maintenance) NON-PARTICIPATING				
MAINTENANCE	DATE		FEDERAL SEGREGATION (If more than one funding source or P.I.P. type) CHANGE ORDER FUNDED PER CONTRACT CHANGE ORDER FUNDED PER CONTRACT			
OTHER (SPECIFY)	DATE		FEDERAL FUNDING SOURCE PERCENT			
HQ OR DISTRICT PRIOR APPROVAL BY	DATE					
RESIDENT ENGINEER SIGNATURE	DATE					