DATE

Page

ТО					FILE CONTRACT NO. CO-RTE-PM						
FROM											
					FED NO						
CHANGE ORDER NO.	IO. SUPPLEMENT NO.		CATEGO	CATEGORY CODE			CONTINGENCY BALANCE (Including this change)				
8			AGZZ	AGZZ							
\$ 12,203.00											
SUPPLEMENTAL FUNDS PROVIDED									NO		
\$				WITH ENVIRONMENTAL DOCUMENTS?							
ORIGINAL CONTRA TIME:	ACT TIME ADJUSTMEN THIS CHANGE:			PREVIOUSLY APPROVED TIME ADJUSTMENTS:		PER	(OF UNREC	IME	
DAY	(S)	10	DAY(S)		DAY(S)			%			

THIS CHANGE ORDER PROVIDES FOR (Use additional pages as needed):

This change order provides for:

Compensation for a delay to the controlling work in accordance with Section 8-1.07, "Delays," of the Standard Specifications.

Reason for Change:

A 12-inch waterline, crossing the right-of-way at Station "A" 453+45, was previously lowered and placed in a steel conduit by others under an encroachment permit before construction work began on this contract. During roadway excavation activities, the State inspector made an elevation check on the waterline. The line is critical for water service in the area and could only be taken out of service for short periods of time. Therefore, roadway excavation, the controlling activity at the time, was suspended from September 29, 2011, through October 12, 2011, while city crews lowered the waterline to an elevation below the planned subgrade.

While the contractor relocated some of the roadway excavation equipment to other work, the remainder of the equipment that was made idle by the delay remained on the job site. A payment adjustment at agreed lump sum provides for the cost of idle equipment calculated, as specified in Section 8-1.07, "Delays," of *Standard Specifications*. Records were kept of the equipment moved off the site to other work and moved back in when roadway excavation resumed. The move-out and move-in costs are paid for as a payment adjustment at agreed lump sum.

Method of Payment:

There will be no payment adjustment for the idle time of workers because of full work day was completed on September 28, 2010, before the work was delayed.

<u>Time Adjustment:</u>

A time adjustment of 10 working days is confirmed by a time impact analysis in accordance with Sections 8-1.02, "Schedule," of the *Standard Specifications*. Roadway excavation (earthwork) was the controlling activity during the delay period between September 29, 2011, and October 12, 2011, inclusive. In accordance with Section 9-1.11," Time-Related Overhead," of the *Standard Specifications*, a pro-rated payment adjustment at agreed lump sum is provided for Bid Item No. 3, "Time-Related Overhead," for the 10-day delay.

Records and calculations for the payment adjustment are on file with the project records.

STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION CHANGE ORDER MEMORANDUM CEM-4903 (REV 06/2016)

Page of

DATE

CHANGE ORDER NUMBER	SUPPLEMENT NO	CONTRACT NUMBER	
8			

CONCURRED BY:			ESTIMATE OF COST			
CONSTRUCTION ENGINEER/BRIDGE ENGINEER	DATE		THIS REQUEST	TOTAL TO DATE		
		ITEMS				
PROJECT ENGINEER	DATE	FORCE ACCOUNT				
		AGREED PRICE				
PROJECT MANAGER	DATE	ADJUSTMENT	\$12,203.00	\$12,203.00		
		TOTAL	\$12,203.00	\$12,203.00		
FHWA REP.	DATE		FEDERAL PARTICIPAT	RAL PARTICIPATION		
ENVIRONMENTAL	DATE					
		NON-PARTICIPATIN	G (Maintenance) NON-PART	CIPATING		
MAINTENANCE	DATE	FEDERAL SEGREGATION (If more than one funding source or P.I.P. type)				
				NGE ORDER FUNDED AS FOLLOWS		
OTHER (SPECIFY)	DATE					
		FEDERAL	FUNDING SOURCE	PERCENT		
HQ OR DISTRICT PRIOR APPROVAL BY	DATE					
RESIDENT ENGINEER SIGNATURE	DATE					
		8				

2 2