



PROJECT UPDATE – SANTA CRUZ COUNTY

PREPARED FOR THE FEBRUARY 4, 2016 SANTA CRUZ COUNTY REGIONAL TRANSPORTATION COMMISSION MEETING

| CONSTRUCTION PROJECTS | | | | | | | | | | |
|-----------------------|---|--|---|---|-------------------|----------------|---------------------|-------------------------------------|--|--|
| | Project | Location | Description | Construction Timeline | Construction Cost | Funding Source | Implementing Agency | Project Manager (Resident Engineer) | Contractor | Comments |
| 1. | Hwy. 1/17 Shoulder Widening (1A870) | On Route 1 from the NB merge with Route 17 to the NB off-ramp to Ocean Street (PM 16.9-17.2) | Extend the SR 1 NB #1 lane to extend the merge with the SR 17 SB #2 lane | January 4, 2016-Spring 2016, weather permitting | \$1.1 Million | SHOPP | Caltrans | Luis Duazo (KB) | Granite Construction, Watsonville, CA | Construction began January 4, 2016 |
| 2. | Hwy. 1 North County Pavement Preservation and Rumble Strips (1C8604) | Near City of Santa Cruz from Western Drive to San Mateo C/L (PM 20.2-37.4) | Pavement preservation and install rumble strips | May 13, 2015 – Winter 2016 | \$10.7 Million | SHOPP | Caltrans | Doug Hessing (PD) | Granite Construction, Watsonville, CA | Anticipated completion in winter, 2016. |
| 3. | Hwy. 9 Pollution Source Control (0Q5904) | At and near Boulder Creek at various locations from 0.9 mile south of Glengarry Rd to 0.2 mile north of McGaffigan Mill Rd (PM 3.7-18.7) | Construct retaining wall & viaduct structure. Replace drainage pipes. Rehab maintenance turnaround. | Winter 2014-September 5, 2015 (One year plant establishment starting Nov. 2015) | \$1.8 Million | SHOPP | Caltrans | Doug Hessing (KB) | Granite Rock Company, San Jose, CA | Construction completed on Sept. 5, 2015. Plant establishment beginning in November for one year. |
| 4. | Monterey-Santa Cruz ADA (0R510) | On SR 1 and SR 9 at various locations (other locations in Monterey County) | Construct curb ramps, sidewalks, and modify signal and lightings | Fall 2015 – Fall 2016 | \$1.2 Million | SHOPP | Caltrans | Kathy DiGrazia (BR) | Pacific Infrastructure, Vacaville, CA | SCR County locations: SR 1 at Freedom Blvd SR 1 at Graham Hill Rd SR 9 at SLV High School |
| 5. | Hwy. 17 Shoulder Widening and Concrete Guardrail (0T9804) | In Santa Cruz County near Scotts Valley from 0.4 mile South of Sugarloaf to 0.1 mile South of Laurel Road (PM 8.3-9.4) | Shoulder widening and concrete guardrail | Winter 2015-Fall 2016 | \$6.2 Million | SHOPP | Caltrans | Doug Hessing (KB) | Granite Construction Inc. of Watsonville | Contract accepted on January 13, 2016. |



PROJECT UPDATE – SANTA CRUZ COUNTY

PREPARED FOR THE FEBRUARY 4, 2016 SANTA CRUZ COUNTY REGIONAL TRANSPORTATION COMMISSION MEETING

| PROJECTS IN DEVELOPMENT | | | | | | | | | | |
|-------------------------|--|--|---|-----------------------|-------------------|----------------|---------------------|-------------------------------------|------------------------------------|--|
| | Project | Location | Description | Construction Timeline | Construction Cost | Funding Source | Implementing Agency | Project Manager (Resident Engineer) | Contractor | Comments |
| 6. | Hwy. 129/Carlton Rd Intersection Improvements (1F350) | Near Watsonville from 0.1 mile west to 0.2 mile east of Carlton Rd (PM 3.2-3.5) | Construct accel/decel and 2-way left turn lanes | 2018 | \$2 Million | SHOPP | Caltrans | Doug Hessing | TBD | On schedule for July, 2016 PA&ED. |
| 7. | Hwy. 129 Curve Realignment (0T540) | East of Watsonville between 0.4 mile west of Old Chittenden Rd and 0.1 mile east of Chittenden underpass (PM 9.5-10.0) | Curve realignment | Spring, 2016 | \$5 Million | SHOPP | Caltrans | Doug Hessing (KB) | Granite Rock Company, San Jose, CA | Most of the roadwork will be done with one-way signal traffic control with about 7-10 days of full closures at the end of the project. Construction start delayed until spring due to weather. |
| 8. | Hwy. 152 ADA (1E020) | Near Watsonville from Wagner Avenue to south of Holohan Road (PM 1.3-R2.0) | ADA compliance (install sidewalks) | 2018 | \$1.9 Million | SHOPP | Caltrans | Kathy DiGrazia | TBD | On schedule for February, 2016 PA&ED. |
| 9. | Hwy. 152 Accessible Pedestrian Signals (1G280) | 14 intersections in Santa Cruz County | Install accessible pedestrian signals | Winter, 2016 | \$1.3 Million | SHOPP | Caltrans | Kathy DiGrazia | TBD | <u>Equipment order pending.</u> Locations: SR 1 in Santa Cruz (3) SR 17 in Scotts Valley (2) SR 129 in Watsonville (3) SR 152 in Watsonville (6) |