

Memorandum

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: August 22, 2012

Reference No.: 2.8b.(2)
Action Item

From: NORMA ORTEGA
Chief Financial Officer

Prepared by: Rachel Falsetti
Division Chief
Transportation Programming

Subject: **REQUEST TO EXTEND THE PERIOD OF CONTRACT AWARD FOR STATE
ADMINISTERED PROJECTS ON THE STATE HIGHWAY SYSTEM, PER
RESOLUTION G-06-08
WAIVER 12-56**

RECOMMENDATION:

The Department of Transportation (Department) recommends the California Transportation Commission (Commission) extend the period of contract award for four months for one multi-funded Proposition 1B State Transportation Improvement Program/Corridor Mobility Improvement Account (STIP/CMIA) project described below.

ISSUE:

On December 15, 2011, the Commission allocated \$23,760,000 for one Proposition 1B STIP/CMIA project (PPNO 10-9940C) to widen State Route 219 near Salida in Stanislaus County. In accordance with Resolution G-06-08, the deadline to award contracts for projects allocated in December 2011 is June 30, 2012. The Department will not be able to meet the deadline and is requesting a four month time extension for the period of contract award.

Bids for this project were opened on May 1, 2012. The contract was not awarded to the low bidder as he was declared non responsive. The Department is in the process of evaluating the second low bidder's Underutilized Disadvantaged Business Enterprise (UDBE) Program and the Good Faith Effort requirements. This four-month time extension will allow the Department sufficient time to award the contract once all the requirements are met by the second low bidder.

BACKGROUND:

In June 2006, the Commission adopted Resolution G-06-08, making the six-month period to award a permanent requirement under the State Transportation Improvement Program (STIP) Guidelines.