CALIFORNIA DEPARTMENT OF TRANSPORTATION

STATUS OF PROJECTS
CENTRAL REGION
DISTRICT 10
MAY 2013

DOWNLOAD DATES PRSM – 05/29/13 PMCS – 05/23/13

STATUS INFORMATION AND UPDATE

PUBLIC (559) 243-3435

Internet Address http://www.dot.ca.gov/dist10/docs/d10sop.pdf

Intra-net Address *http://sv06web1/ppm/pmsu/docs/sop/d10sop.pdf*

2013 STATUS OF PROJECT REVIEW MEETINGS

(All meetings will be held in the respective District at the time & location listed below.)
Version VI 05/22/13

JUN 2013	**TIME**	**DISTRICT**	**Noted Changes**
Tues June 4th	9:00 am - 12:00 noon	Dist 05 - Atoll Building "Manzanita" Room 1150 Laurel Lane	
Thurs June 13th	1:00 pm - 4:00 pm	Dist 10 - Stockton Room #56 / 71 - "Stanislaus" Room (in the basement) 1976 East Martin Luther King Jr Blvd	
JUL 2013	**TIME**	**DISTRICT**	**Noted Changes**
Thurs Jul 11th	8:00 am - 10:30 am	Dist 09 & EKern Room #109 - "Mt. Whitney" Room 500 Main Street & D6 148 (VTC)	
Thurs Jul 25th	9:00 am - 12:00 noon	Dist 06 - Fresno Room #145 - "Yosemite" Room 2015 E. Shields Ave., Suite 100	
AUG 2013	**TIME**	**DISTRICT**	**Noted Changes**
Thurs Aug 8th	1:00 pm - 4:00 pm	Dist 10 - Stockton Room #56 / 71 - "Stanislaus" Room (in the basement) 1976 East Martin Luther King Jr Blvd	
Tues Aug 20th	9:00 am - 12:00 noon	Dist 05 - Atoll Building "Manzanita" Room 1150 Laurel Lane	
SEPT 2013	**TIME**	**DISTRICT**	**Noted Changes**
Thurs Sept 5th	8:00 am - 10:30 am	Dist 09 Room #109 - "Mt. Whitney" Room 500 Main Street	
Thurs Sept 12th	9:00 am - 12:00 noon	Dist 06 - Fresno Room #145 - "Yosemite" Room 2015 E. Shields Ave., Suite 100	
OCT 2013	**TIME**	**DISTRICT**	**Noted Changes**
Tues Oct 1st	9:00 am - 12:00 noon	Dist 05 - Atoll Building "Manzanita" Room 1150 Laurel Lane	
Thurs Oct 10th	1:00 pm - 4:00 pm	Dist 10 - Stockton Room #56 / 71 - "Stanislaus" Room (in the basement) 1976 East Martin Luther King Jr Blvd	
NOV 2013	**TIME**	**DISTRICT**	**Noted Changes**
Thurs Nov 7th	8:00 am - 10:30 am	Dist 09 & EKern Room #109 - "Mt. Whitney" Room 500 Main Street & D6 119 (VTC)	
Thurs Nov 21st	9:00 am - 12:00 noon	Dist 06 - Fresno Room #145 - "Yosemite" Room 2015 E. Shields Ave., Suite 100	
DEC 2013	**TIME**	**DISTRICT**	**Noted Changes**
Thurs Dec 5th	1:00 pm - 4:00 pm	Dist 10 - Stockton Room #56 / 71 - "Stanislaus" Room (in the basement) 1976 East Martin Luther King Jr Blvd	
Thurs Dec 12th	9:00 am - 12:00 noon	Dist 05 - Atoll Building "Manzanita" Room 1150 Laurel Lane	

LEGEND

INFORMATION FIELDS	PERSON RESPONSIBLE FOR DATA ENTRY
Updates to Schedules	Project Manager (directly into PRSM)
Up-to-date Cost Estimates	Project Manager updates to PMCS contact
PM (Project Manager) Assignments	Single Focal Point (SFP) for District
DM (PJD-Design Manager) Assignments	Elbert Cox, (559) 230-3146
DM (MTC D5 -Design Mgr) Assignments	Kelly McClain, (805) 549-3278
DM (MTC D6 -Design Mgr) Assignments	Bill Moses, (559) 445-6514
DM (MTC D9 -Design Mgr) Assignments	John Fox, (760) 872-5207
DM (MTC D10 -Design Mgr) Assignments	Alvin Mangindin, (209) 948-7300
EM (Environmental Mgr) Assignments	Judith Lopez, (559) 243-8258
CM (Construction Mgr) Assignments	Eddie Wirawan, (559) 445-6467
Project Name	Project Manager
Program Box (Right-hand upper box)	Samer Shaath, (559) 243-3468
Co-Rte-PM, description	PMCS group
Phase Completion	Based on Activity 100, updated by OPI
Comments Box	Project Managers

CONTACTS

D5 SFP	Sara von Schwind	(805) 549-3065
D5 Program Manager	Cindy Simeroth	(805) 549-2842
D6 SFP, Acting	Spiros Karimbakas	(559) 243-3421
D6 Program Manager	Teresa Rix	(559) 243-3433
D9 SFP	Bryan Winzenread	(760) 872-3143
D9 Program Mgr (SHOPP/Minor)	Brian McElwain	(760) 872-4361
D10 SFP	Dinah Bortner	(209) 942-6192
D10 Program Manager	Dave Cortez	(209) 948-7928
CR SFP	Brian Everson	(559) 243-3420
CR PPM Office Chief	Nabeelah Hanif	(559) 243-3463
CR Program/PMSU Manager	Samer Shaath	(559) 243-3468
APL Coordinator	Jennifer Armstrong	(559) 243-3579
Status Coordinator	Lydia T. Martinez	(559) 243-3435
PMCS/Doc Coord Contact	Andrea Nason (D6 & D10)	(559) 243-3434
	Linda Araujo (D5 & D9)	(559) 243-3431
CR PMSU/PRSM Manager, Acting	Samer Shaath	(559) 243-3468
PRSM Contact	Sami Shwiyhat (CR & D10)	(559) 243-3440
	Danny Dibyantoro (D5, D6 & D9)	(559) 243-3439
Website Development	Tony Hunt	(559) 243-8059

ACRONYMS

APL	Approved Project List
CR	Central Region
LCO	Local Capital Outlay
NBSSR	Noise Barrier Scope Summary Report
OPI	On-Line Project Information System (CR PPM PMSU Web Site)
PDS	Project Development Support
PID	Project Initiation Document
PMCS	Project Management Control System
PMSU	Project Management Support Unit

PROGRAM BOX DEFINITIONS

TEA	Transportation Enhancement Activities
TRAMS	Transportation Accounting Management System
TCRP	Transportation Congestion Relief Program
BR#	Bill Reference Number
Phase “PID”	Candidate with approved PID
Phase “Candidate”	Candidate without “ PID
PDS	Project Development Support
PRSM	Project Resource and Schedule Management
G13	Resourced for Support Costs (SHOPP projects only)

Programmed Projects

Delivery Plan:
Milestones that are tracked by HQ in the Delivery Plan for the current FY. In July of each year, HQ PM sets a new baseline that reflects PRSM on 7/9/xxxx.

Approved Line:
Schedule at the time of programming and any approved changes, aka PCR/PCD. CR Document Coordinators update the schedule when either the district or HQ approves a PCR/PCD. PDS projects should have an approved line that matches the SB45 components that are programmed. When a project completes the PID phase and is still pending programming, we copy the current schedule into the approved line until the project is programmed.

Current Line:
Schedule at the time of preparing the Status of Projects. PM has the ability to change the schedule at any given time.

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan	10/1/2005										
Approved	4/1/2006		6/22/2005	4/1/2006		11/15/2007	3/1/2008	3/15/2008	4/15/2008	7/15/2008	7/15/2009
Current	4/1/2006 T		6/22/2005 A	4/1/2006 T		11/15/2007 T	3/1/2008 T	3/15/2008 T	4/15/2008 T	7/15/2008 T	7/15/2009 T

Project Phase Updates			
From	To	Trigger	Responsible Party
SHOPP/STIP Candidate	PID	PSR/PSSR = 100%	PM
SHOPP/STIP PID's	PA&ED	when programmed	N/A
Local/Measure/Demo Project Candidate	PA&ED	PSR/PSSR = 100%	PM
ALL PROJECTS:			
PA&ED	PS&E/RW	M200 = 100%	PM
PS&E/RW	CONSTRUCTION	M500 = 100%	PM
CONSTRUCTION	CLOSEOUT	90 Days after M600=100%	PM
CLOSEOUT	REMOVE/END	Closeout complete and M800=100%	PM
Minors will begin in the PA&ED Phase			

Program Code Summary

Program Code	Description
025.500	Grandfathered Interregional Improvement Program – IIP
025.700	New Programming Interregional Improvement Program – IIP
075.400	Grandfathered Regional Improvement Program – RIP
075.600	Regional Improvement Program – RIP
201.010	Safety Improvements (HB1)
201.015	Collision Severity Reduction (HB1)
201.020	Upgrade Median Barriers (HA27)
201.110	Bridge Rehabilitation (HA21)
201.111	Bridge Scour Mitigation (HA21)
201.112	Bridge Rail Replacement and Upgrade (HA21)
201.113	Bridge Seismic Restoration (HA21)
201.114	Bridge Widenings (HA21)
201.119	Capital Bridge Preventative Maintenance Program
201.120	Roadway Rehabilitation 3R – DIB 79 (HA22)
201.121	Pavement Preservation DIB 81 (HA22 – CAPM)
201.122	Pavement Rehabilitation 2R – DIB 79-03 (HA22)
201.130	Major Damage Restoration Emergency Opening (HA23)
201.131	Major Damage Restoration - Permanent Restoration (HA23)
201.150	Roadway Protective Betterments (HA42)
201.151	Drainage System Restoration
201.210	Highway Planting Rehabilitation (HA25)
201.235	Roadside Safety Improvements
201.240	Roadside Enhancement (HB34)
201.250	Safety Roadside Rest Area Restoration (HA26)
201.310	Operational Improvements (HB4N)
201.315	Transportation Management Systems (HB4N)
201.321	Weigh Stations & Weigh-in-Motion Facilities
201.322	Transportation Permit Requirements for Bridges
201.330	Hazardous Waste Mitigation
201.335	Storm Water Mitigation
201.352	Maintenance Facilities (HA12)
201.354	Materials Labs
201.361	ADA Curb Ramps (HB71)
201.378	Pedestrian Infrastructure
400.000	State Highway Projects Funded From Other Sources
400.100	Locally Generated Funds
710.870	State Highway Improvements - TCRP
721.000	Corridor Mobility Improvement Account
722.000	Proposition 1B Funding of State Route 99 Improvements
723.000	Trade Corridor Improvement Fund
730.100	California High-Speed Rail (CHSR)
730.200	California High-Speed Rail (CHSR) – On System (Direct Work)
800.100	Quality Management on Locally Implemented Projects – Support

Status of Projects

Index by EA and Page

District 10

04994_	50	0G470_	92	0L020_	30	0Q170_	82	0U230_	131	0W900_	15
04995_	108	0G480_	127	0L130_	52	0Q180_	30	0U280_	70	0W980_	150
0A010_	115	0G510_	6	0L140_	52	0Q200_	119	0U290_	81	0X160_	144
0A671_	94	0G550_	48	0L320_	53	0Q210_	19	0U360_	87	0X240_	147
0A830_	79	0G560_	124	0L330_	99	0Q220_	63	0U370_	118	0X300_	7
0A840_	93	0G720_	13	0L340_	128	0Q270_	60	0U500_	71	0X320_	8
0A860_	25	0G800_	74	0L570_	89	0Q290_	62	0U520_	65	0X340_	14
0A870_	112	0G810_	85	0L580_	110	0Q610_	122	0U610_	74	0X350_	7
0A872_	99	0G820_	33	0L590_	90	0Q800_	146	0V070_	57	0X450_	9
0C840_	137	0G940_	37	0L790_	37	0Q880_	53	0V080_	129	0X470_	10
0C880_	32	0H04U_	113	0L870_	36	0S110_	73	0V090_	58	0X540_	9
0C900_	149	0H320_	118	0L880_	24	0S170_	115	0V100_	129	0X560_	10
0E370_	29	0H470_	34	0L970_	83	0S190_	91	0V130_	89	0X630_	11
0E480_	2	0H480_	149	0M780_	97	0S240_	141	0V170_	120	0X790_	151
0E490_	69	0H490_	31	0M790_	20	0S720_	83	0V190_	132	0X860_	60
0E500_	128	0H560_	147	0M800_	93	0S760_	141	0V290_	80	0X890_	150
0E530_	49	0H700_	116	0M860_	123	0S770_	46	0V300_	64	0X970_	146
0E540_	5	0H820_	127	0M950_	138	0S780_	102	0V490_	82	0Y110_	12
0E560_	3	0H860_	126	0N000_	112	0S790_	121	0V620_	65	0Y210_	1
0E611_	97	0H870_	18	0N080_	50	0S800_	56	0V660_	35	0Y220_	15
0E612_	98	0H880_	4	0N100_	51	0S860_	98	0V680_	85	1A671_	106
0E613_	102	0H890_	49	0N160_	42	0S870_	79	0V870_	121	1A690_	51
0E800_	27	0H910_	67	0N180_	143	0S920_	111	0W070_	103	1A700_	104
0E84U_	136	0J150_	57	0N720_	139	0S940_	96	0W110_	8	26444_	95
0E930_	117	0J430_	145	0N830_	75	0S950_	72	0W120_	77	27920_	29
0E960_	40	0J600_	17	0N910_	114	0T040_	71	0W140_	16	27980_	117
0F020_	5	0J720_	16	0P200_	68	0T140_	100	0W190_	33	28150_	28
0F120_	133	0J780_	134	0P450_	140	0T160_	75	0W210_	13	28320_	86
0F160_	26	0J920_	78	0P550_	28	0T200_	45	0W350_	58	29646_	139
0F280_	61	0K020_	87	0P600_	120	0T230_	73	0W360_	61	2A420_	90
0F410_	3	0K021_	76	0P650_	44	0T260_	114	0W380_	59	2A770_	111
0F740_	76	0K130_	19	0P670_	80	0T510_	45	0W430_	152	2A780_	86
0F950_	21	0K140_	36	0P730_	44	0T520_	138	0W490_	148	30016_	122
0F980_	125	0K150_	143	0P740_	68	0T630_	55	0W560_	84	30503_	38
0G230_	4	0K330_	101	0P800_	63	0T690_	144	0W590_	20	3169C_	88
0G240_	136	0K340_	35	0P810_	43	0T730_	54	0W600_	21	3169E_	107
0G250_	132	0K630_	142	0P830_	46	0T740_	130	0W610_	17	34042_	94
0G260_	134	0K640_	123	0P840_	152	0T780_	64	0W620_	11	3404A_	105
0G320_	55	0K670_	126	0P920_	66	0T790_	142	0W630_	14	3404U_	105
0G330_	135	0K710_	34	0P970_	43	0T800_	70	0W680_	59	35240_	104
0G340_	26	0K770_	124	0Q060_	47	0T810_	84	0W690_	62	35461_	24
0G350_	78	0K780_	125	0Q120_	54	0T820_	77	0W740_	148	36250_	109
0G420_	2	0K790_	42	0Q150_	32	0T910_	56	0W800_	151	36311_	107
0G440_	72	0L010_	23	0Q160_	31	0U090_	145	0W860_	12	36312_	88

37930_ 116
38151_ 81
38220_ 25
3A100_ 101
3A110_ 108
3A270_ 133
3A340_ 119
3A380_ 137
3A400_ 27
3A410_ 48
3A66U_ 100
3A670_ 22
3A700_ 40
3A720_ 23
3A730_ 39
3A750_ 135
3A810_ 41
40160_ 38
40350_ 66
40351_ 130
41481_ 110
41482_ 92
41570_ 96
41580_ 95
41911_ 69
44250_ 41
4454U_ 113
46130_ 18
46210_ 39
47210_ 67
4773U_ 22
48100_ 91
49840_ 106
49980_ 109

5/29/2013

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
ALP	4	0.0 / 3.2	0J720_	16	PID	IN ALPINE COUNTY ON ROUTE 4 FROM CALAVERAS COUNTY LINE TO 0.5KM EAST OF ROUTE 207. (KP 0.0/5.1)	CAPM
BEAR VALLEY CAPM							
ALP	88	0.0 / R6.0	0J600_	17	PID	ON ROUTE 88 IN ALPINE COUNTY FROM AMADOR COUNTY LINE TO 1.24KM EAST OF THE CARSON PASS SUMMIT (KP 0.0/R9.7)	ROADWAY REHABILITATION
Caples Rehab							
ALP	88	0.0 / 7.5	0W610_	17	PID	ON ROUTE 88 IN ALPINE COUNTY BETWEEN THE AMADOR COUNTY LINE PM 0.0 AND RED LAKE PM 7.5	PAVEMENT REPAIR
SR88 ALP CAPM Kirkwood to Red Lake Rd							
ALP	88	5.3	0H870_	18	PID	IN ALPINE COUNTY ON SR88 NEAR WOODLAKE ROAD (KP 8.8)	MODIFY SLOPE
Rock Slope Repair ALP 88							
ALP	88	5.3 / 5.3	0S170_	115	CLOSEOUT	IN ALPINE COUNTY NEAR KIRKWOOD 1.9 MILES EAST OF WOODS LAKE ROAD	REPAIR SLOPE
Slope Modification on Route 88							
ALP	88	12.5	0X470_	10	Candidate	NEAR SORENSENS AT WEST FORK CARSON RIVER	BRIDGE SCOUR MITIGATION
CARSON RIVER BRIDGE SCOUR MITIGATION							
AMA	12	0.0	0T800_	70	PS&E/RW	IN AMADOR, CALAVERAS AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS	INSTALL ADA CURB RAMPS
SR 12/49 ADA CURB RAMPS INSTALLATION							
AMA	16	R0.0 / R2.5	0X350_	7	Candidate	ALONG STATE ROUTE (SR) 16 FROM PM R0.0 TO PM R2.5 IN AMADOR CO. ALONG SR-88 FROM PM 0.0 TO PM 3.1 IN AMADOR CO. ALONG SR-120 FROM PM 7.9 TO PM 13.2 IN TUOLUMNE CO	INSTALL RUMBLE STRIPS
Amador & Tuolumne County Rumble Strips							
AMA	49	0.0	0X790_	151	PS&E/RW	IN AMADOR AND CALAVERAS COUNTY ON SR 49 AT VARIOUS LOCATIONS	CONSTRUCT ADA RAMPS
AMA	49	3.6	0W360_	61	PA&ED	ON STATE ROUTE 49 IN AMADOR COUNTY, IN JACKSON, AT THE INTERSECTION OF FRENCH BAR ROAD	INSTALL TRAFFIC SIGNALS INTERSECTION IMPROVEMENTS
French Bar road Signal Installation							
AMA	49	4.0 / 7.0	0S720_	83	PS&E/RW	IN AND NEAR JACKSON FROM SOUTH JUNCTION RTE 88 TO RIDGE ROAD	ASPHALT CONCRETE OVERLAY (CAP M)
SR49 AMA Asphalt Concrete Overlay CAPM							
AMA	49	4.0 / 6.7	46130_	18	PID	IN AND NEAR JACKSON FROM 0.1 KM S OF SOUTH JCT RTE 88 TO 0.5 KM N OF AMADOR CENTRAL RAILROAD CROSSING (KP 6.4/10.7)	AC OVERLAY AND WIDEN SHOULDER
RTE 49 JACKSON OVERLAY							
AMA	49	4.5 / 5.9	0E500_	128	Candidate	FROM JACKSON ST TO MARTELL (KP 5.6/23.0)	ADDITIONAL LANES AND WIDENING
Jackson Add A Lane							
AMA	49	4.5	0X160_	144	PA&ED	INTERSECTION OF STATE ROUTE 49 AND SUTTER STREET IN THE CITY OF JACKSON, AMADOR COUNTY (PM4.54)	INSTALL TRAFFIC SIGNALS
Sutter St. Signals in Jackson							

5/29/2013

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
AMA	49	6.1	0T140_	100	CONSTRUCTION	IN AMADOR COUNTY AT MARTELL AT MARTELL/JACKSON GATE ROAD	INSTALL TRAFFIC SIGNAL
Jacksongate Signal Installation							
AMA	49	R7.0 / R11.0	04994_	50	PA&ED	IN AMADOR COUNTY IN AND NEAR SUTTER CREEK AND AMADOR CITY FROM JUNCTION ROUTE 104 TO 0.3 KM SOUTH OF RANCHERIA CREEK BRIDGE	CONSTRUCT EXPRESSWAY
Amador 49 Bypass - Construction							
AMA	49	R7.0 / R11.0	04995_	108	CLOSEOUT	IN AMADOR COUNTY IN AND NEAR SUTTER CREEK FROM 0.5 KM NORTH OF SUTTER CREEK BRIDGE TO 1.8 KM SOUTH OF AMADOR CREEK BRIDGE	PLANTING AND IRRIGATION
Amador 49 Bypass - Mit. (Planting and irrigation)							
AMA	49	17.2	0Q880_	53	PA&ED	IN AMADOR COUNTY IN THE CITY OF PLYMOUTH ON SR 49 AT THE INTERSECTION OF MAIN STREET ** OVERSIGHT ONLY FOR PROJECT ADMINISTERED BY CITY OF PLYMOUTH**	INTERSECTION IMPROVEMENTS
SR 49 and Main St. Improvements							
AMA	88	0.0 / 5.5	26444_	95	CONSTRUCTION	IN AMADOR COUNTY ABOUT 7 MILES EAST OF CLEMENTS FROM SAN JOAQUIN COUNTY LINE TO 0.1 MILE WEST OF RTE 124	ROADWAY REHABILITATION
JACKSON VALLEY REHAB							
AMA	88	5.5 / 14.3	0Q210_	19	PID	ON ROUTE 88 FROM ROUTE 124 TO ROUTE 49	AC OVERLAY AND DIGOUTS
CAPM Amador County on Route 88 Between Route 124 and 49							
AMA	88	7.0 / 11.5	0U280_	70	PS&E/RW	IN AMADOR COUNTY, AT AND NEAR SUNNYBROOK FROM 0.4 MILE WEST OF WEST JUNCTION ROUTE 104 TO 0.8 MILE WEST OF RIDGE ROAD	INSTALL CENTERLINE RUMBLE STRIPS
SR-88 CENTERLINE RUMBLE STRIP							
AMA	88	7.4	1A671_	106	CLOSEOUT	IN AMADOR COUNTY NEAR IONE AT JACKSON VALLEY ROAD	LANDSCAPING AND IRRIGATION
JACKSON VALLEY MITIGATION							
AMA	88	14.9 / 1.9	0T200_	45	CANDIDATE	IN AMADOR COUNTY, INTERSECTION SR 88 AND COURT STREET ** OVERSIGHT ONLY**	IMPROVE COURT ST CHANNELIZATION AND EB SR 88 RIGHT TURN LANE
AMA	88	22.3 / 23.8	0G550_	48	PA&ED	ON STATE ROUTE 88 IN AMADOR COUNTY, IN THE VICINITY OF PINE GROVE FROM CLIMAX ROAD TO MT. ZION ROAD. (KP 36.2/38.4)	IMPROVE OPERATION/BYPASS
Pine Grove Improvements							
AMA	88	29.5	49980_	109	CLOSEOUT	IN AMADOR COUNTY AT PIONEER FROM 0.3 KM EAST OF CARSON DRIVE TO 0.3 KM EAST OF DEFENDER GRADE ROAD	WIDEN ROADWAY
DEFENDER GRADE ROAD LEFT TURN LANE							
AMA	88	46.9 / R54.7	0Q220_	63	PA&ED	ON ROUTE 88 FROM .9 MILES EAST OF CAT CREEK ROAD TO .1 MILES WEST OF FOSTER MEADOW RAOD	AC OVERLAY AND DIGOUTS
CAPM Amador County SR 88 at Lumber Yard							
AMA	88	54.7 / 60.8	0K130_	19	PID	ON ROUTE 88 IN AMADOR COUNTY FROM 0.1 MILES WEST OF FOSTER MEADOW ROAD TO 1.1 MILES EAST OF SHOT ROCK VISTA POINT (KP 88.0/97.8)_____	ROADWAY REHABILITATION
Peddler Hill Rehab							
AMA	88	R54.7 / R60.8	0W590_	20	PID	ON ROUTE 88 BETWEEN 0.3 MILE EAST OF PEDDLER HILL ROAD AND 2 MILES WEST OF TRAGEDY SPRINGS ROAD	REPAIR STRUCTURAL SECTION
SR88 AMA CAPM Peddler Hill Rd to Tragedy Spring Rd							

5/29/2013

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
AMA	88	R60.8 / R67.0	35240_	104	CLOSEOUT	IN AMADOR COUNTY FROM 3.2 KM WEST OF TRAGEDY SPRINGS ROAD TO 0.3 KM EAST OF KIT CARSON ROAD	STRUCTURAL SECTION REPAIR
SILVER LAKE REHAB							
AMA	88	R66.6 / 71.7	0W600_	21	PID	NEAR CARSON SPUR FROM SILVER LAKE CAMPGROUND TO ALPINE COUNTY LINE	PAVEMENT REPAIR
SILVER LAKE CAMPGROUND CAPM							
AMA	88	66.6 / 71.6	0M790_	20	PID	IN AMADOR COUNTY ON SR 88 NEAR CARSON SPUR (KP 107.89/115.99)	PAVEMENT REHABILITATION
Carson Spur Rehab and Curve Reduction							
AMA	104	2.2	0T040_	71	PS&E/RW	IN AMADOR COUNTY NEAR IONE AT EDWIN RAILROAD CROSSING	HIGHWAY RAIL GRADE CROSSING WARNING DEVICE
Amador RR Warning Device Upgrade							
AMA	104	4.0 / 6.5	0H860_	126	Candidate	IN AMADOR COUNTY ON STATE ROUTE 104 FROM COLLINS RD LEFT TO FOOTHILL BLVD LEFT. (KP 6.5/10.5)	NEW 2-LANE EXPRESSWAY ON A NEW ALIGNMENT.
Ione Bypass							
CAL	4	R10.3 / R16.4	0E530_	49	PA&ED	ON SR 4 FROM EAST OF COPPEROPOLIS TO APPROX 6.4 KM WEST OF CAL-4/ CAL-49 INTERSECTION IN ALTAVILLE (ANGELS CAMP) (KP16.5 /26.3)	TWO LANE EXPRESSWAY
SR 4 Wagon Trail Realignment							
CAL	4	14.5 / 14.9	0A010_	115	CLOSEOUT	IN CALAVERAS COUNTY ABOUT 5.9 MILES WEST OF ANGELS CAMP FROM 2.4 MILES EAST OF HUNT ROAD TO 1.4 MILES WEST OF WEST BRANCH CHEROKEE CREEK	REALIGN AND WIDEN HIGHWAY WITH RHMA HMA AND AB
Pool Station Intersection							
CAL	4	R20.5 / R21.1	0F980_	125	Candidate	IN CALAVERAS CO IN THE CITY OF ANGELS CAMP AT 0.6 KM W/OF RTE 49 AT FOUNDRY LAND AND ANGELS OAKS	NEW PUBLIC ROAD CONNECTIONS (OVERSIGHT).
State Route 49 Major Investment Study							
CAL	4	21.1 / 21.8	0G230_	4	PID	AT SOUTH JUNCTION, ROUTE 4/49 INTERSECTION IN CALAVERAS COUNTY IN THE CITY OF ANGELS CAMP (BR NO 30-0008, 30-0019) (KP 33.9/35.1, 11.5/11.7)	INTERSECTION IMPROVEMENTS
4/49 Intersection Improvements							
CAL	4	21.1 / 23.4	0U360_	87	CONSTRUCTION	IN CALAVERAS COUNTY FROM 0.2 MILES WEST OF ROUTE 4/49 TO .6 MILES EAST OF ROLLERI BYPASS ROAD	HIGHWAY PLANTING
ANGELS CAMP TREE PLANTING							
CAL	4	R21.1 / R23.4	36250_	109	CLOSEOUT	IN CALAVERAS COUNTY IN THE CITY OF ANGELS, 0.2 MILE NORTH OF WEST JCT ROUTE 49 TO 0.7 MILE EAST OF ROLLERI RD	2-LANE EXPRESSWAY
ANGELS CAMP EXPRESSWAY							
CAL	4	29.6	0V300_	64	PA&ED	IN MURPHYS AT BIG TREES ROAD ALSO IN MARIPOSA COUNTY ON ROUTES 49 AND 140	PEDESTRIAN ACCESSIBILITY IMPROVEMENTS
Calaveras & Mariposa ADA Curb Ramps							
CAL	4	32.2	0K630_	142	PS&E/RW	IN CALAVERAS COUNTY NEAR MURPHYS AT 0.9 MILE EAST OF UPPER UTICA POWERHOUSE ROAD	CONSTRUCT TURNOUT/RCK SLOPE PROTECT
MURPHYS-HWY 4 TURNOUT & CHAIN CONTROL FACILITY							
CAL	4	42.7 / 43.5	0F950_	21	PID	ON ROUTE 4 IN CALAVERAS COUNTY BETWEEN 0.1 MILE (0.2 KM) EAST OF MORGAN ROAD AND 1.0 MILE (1.6 KM) EAST OF MORAN ROAD (KP 68.7/70.0)	CURVE IMPROVEMENTS.
ARNOLD CURVE CORRECTION							

5/29/2013

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
CAL	4	43.8 / 44.2	0F280_	61	PA&ED	ON ROUTE 4 BETWEEN 2 KM NORTH OF WHITE PINE AND BIG TREES STATE PARK ENTRANCE (KP 70.5 /71.2)	CONSTRUCT WALL FOR SEDIMENT CONTROL
BIG TREES STATE PARK WALL							
CAL	4	R58.0 / R65.9	0Q200_	119	CLOSEOUT	IN CALAVERAS COUNTY AT AND NEAR TAMARACK FROM 1.8 MILES WEST OF CABBAGE PATCH LOG ROAD TO ALPINE COUNTY LINE	PLACE RUBBERIZED HOT MIX ASPHALT
CAPM Calaveras County on Route 4							
CAL	12	3.0 / 9.9	37930_	116	CLOSEOUT	IN CALAVERAS COUNTY AT AND NEAR VALLEY SPRINGS FROM 0.5 MILE EAST OF SOUTHWORTH ROAD TO CEDAR STREET	PAVEMENT REHABILITATION
BURSON REHAB							
CAL	12	13.8	0T730_	54	PA&ED	IN CALAVERAS COUNTY AT THE INTERSECTION OF ROUTES 12 AND 26	INTERSECTION IMPROVEMENTS
CAL-12/26 Intersection Improvements							
CAL	26	0.0 / 3.1	2A420_	90	CONSTRUCTION	IN SAN JOAQUIN AND CALAVERAS COUNTIES NEAR VALLEY SPRINGS FROM WIMER HOSPITAL ROAD TO SAVAGE WAY	PLACE HMA, AB AND WIDEN ROADWAY
SAVAGE WAY REHAB							
CAL	26	5.8 / 5.9	0T510_	45	Candidate	IN SAN JOAQUIN COUNTY IN THE CITY OF SAN ANDREAS ON SR 26 FROM BALDWIN TO DRIVER TO JENNY LIND ELEMENTARY SCHOOL	CONSTRUCT SIDEWLAKS AND INSTALL HIGH VISIBILITY SCHOOL CROSSWALKS
CAL	26	7.2 / 8.3	49840_	106	CLOSEOUT	IN CALAVERAS COUNTY NEAR VALLEY SPRINGS FROM HEINEMANN LANE TO 0.2 KM WEST OF VISTA DEL LAGO DRIVE	WIDEN AND REALIGN EXISTING CURVES
SILVER RAPIDS CURVE REALIGNMENT							
CAL	26	8.4	0V620_	65	PA&ED	NEAR VALLEY SPRINGS AT VISTA DEL LAGO DRIVE	SIGNALIZATION AND CHANNELIZATION
Vista Del Lago Drive Signalization							
CAL	26	8.8 / 9.1	0V290_	80	PS&E/RW	ON STATE ROUTE 26 NEAR VALLEY SPRINGS IN CALAVERAS COUNTY FROM PM 8.85 TO PM 9.12	INSTALL A TWO-WAY LEFT-TURN LANE
ST. ANDREWS RD TWO WAY LEFT TURN LANE							
CAL	26	30.0	0G250_	132	Candidate	IN CALAVERAS & TUOLUMNE COUNTIES AT VARIOUS LOCATIONS.	BRIDGE DECK REHABILITATION AND RAIL UPGRADE
Calavaras/Tuolumne Bridge Rehab.							
CAL	49	16.4	0V190_	132	Candidate	IN CALAVERAS COUNTY ON ROUTE 49 AT CALAVERITAS CREEK BRIDGE (BR.NO. 30 0016)	REMOVE AND REPLACE BRIDGE RAIL
SR 49 CALAVERITAS CREEK BRIDGE RAIL REPLACEMENT JOB							
CAL	L5703		0F120_	133	Candidate	IN CALAVERAS COUNTY AT THE CABBAGE PATCH MAINTENANCE STATION.	MODIFY & CONSTRUCT NEW FACILITY/ DEMO,MATL BINS & COVER FUELING AREA
CABBAGE PATCH MAINTENANCE STATION							
MER	5	0.4 / 0.9	0W620_	11	Candidate	ABOUT 20 MILES SOUTH OF SANTA NELLA AT ERRECA SRRA	WATER AND SEWER REHAB
Erreca SRRA Upgrades							
MER	5	8.9 / 9.7	0U500_	71	PS&E/RW	IN MERCED COUNTY ABOUT 12 MILES SOUTH OF SANTA NELLA FROM ORTIGALITA CREEK BRIDGE TO ARBURUA ROAD OVERCROSSING	INSTALL DOUBLE THRIE BEAM BARRIER
I-5 Median Barrier near Arburua Road							

5/29/2013

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
MER	5	R12.6 / 39.3	0K670_	126	Candidate	IN SAN JOAQUIN, STANISLAUS, AND MERCED COUNTIES VARIOUS LOCATIONS (KP - VAR)	HOV FEASIBILITY STUDY
HOV Feasibility Study (SJ, Sta, and Mer Counties)							
MER	5	17.5	0F740_	76	PS&E/RW	IN MERCED COUNTY NEAR LOS BANOS AT THE ROUTE 5/152 SEPARATION	GIRDER DIAPHRAGM RETROFIT
LOS BANOS I-5 & 152 GIRDER RETROFIT							
MER	5	19.6 / 21.3	0K770_	124	Candidate	IN MERCED COUNTY AT INTERSTATE 5 AND HILLSDALE AVE. (KP 31.61/34.39)	NEW INTERCHANGE
I5/Hillsdale Avenue interchange							
MER	5	21.7 / 22.0	0K780_	125	Candidate	IN MERCED COUNTY AT STATE ROUTE 33 AND INTERSTATE 5. (KP R26.52/27.02, 35.03/35.47)	MODIFICATIONS TO INTERCHANGE
I5/SR33 Interchange improvements							
MER	5	23.1 / 24.0	0S190_	91	CONSTRUCTION	IN MERCED COUNTY NEAR SANTA NELLA FROM 0.5 MILE NORTH OF MCCABE ROAD OVERCROSSING TO 0.2 MILE NORTH OF WHITWORTH ROAD OVERCROSSING AND AT SANTA NELLA WEIGH STATION	REMODEL WEIGH STATION AND RAMPS
Weigh Station Improvements in Santa Nella							
MER	5	31.8 / 32.5	4773U_	22	PID	ON ROUTE 5 IN MERCED AND STANISLAUS COUNTIES FROM GARZAS CREEK BRIDGE TO THE STANISLAUS COUNTY LINE (KP 51.2/52.3) (KP 0.0/45.2)	RAMP & BRIDGE APPROACH REHAB
STAN I-5 Ramps CAPM							
MER	33	R13.2 / 17.1	0K790_	42	Candidate	IN MERCED COUNTY AT STATE ROUTE 33 FROM STATE ROUTE 152 TO MCCABE RD. (KP R21.29/27.79)	WIDENING
SR33 widening from SR152 to I5							
MER	59	10.4 / 14.8	3A670_	22	PID	ON STATE ROUTE 59 FROM MARIPOSA CREEK TO NORTHBOUND STATE ROUTE 99 ON-RAMP (KP 16.7/23.8)	REHAB
MARIPOSA CREEK REHAB.							
MER	59	12.8 / 13.5	0U520_	65	PA&ED	IN MERCED COUNTY ABOUT 2 MILES SOUTH OF MERCED FROM 0.33 MILE SOUTH TO 0.37 MILE NORTH OF MISSION AVE/DICKENSEON FERRY ROAD	INSTALL LEFT TURN CHANNELIZATION
MISSION AVENUE LEFT TURN LANE							
MER	59	15.2 / 16.3	3A270_	133	Candidate	IN MER CO ON SR 59, AT VARIOUS LOCATIONS FROM BEAR CREEK BR TO BLACK RASCAL BRIDGE (KP 24.5/26.2)	REPLACE AND WIDEN BRIDGES
BEAR CREEK & BLACK RASCAL BRIDGE REHABILITATION							
MER	59	21.5 / 22.5	0P740_	68	PS&E/RW	IN MERCED COUNTY ON SR 59 AT LANDFILL EXIT (KP 34.4/36.0)	OVERSIGHT OF NEW INTERSECTION CONSTRUCTION
SR-59 Landfill New Entrance							
MER	99	0.0 / 4.6	41580_	95	CONSTRUCTION	IN MERCED COUNTY NEAR CHOWCHILLA FROM CHOWCHILLA RIVER BRIDGE TO BUCHANAN HOLLOW ROAD	CONSTRUCT FREEWAY AND INTERCHANGE
PLAINSBURG RD FREEWAY							
MER	99	0.0 / 18.6	0V070_	57	PA&ED	ON STATE ROUTE 99 IN MERCED COUNTY (PM 0.0/18.6)	HIGH SPEED TRAIN SYSTEM
Merced to Fresno High Speed Rail							
MER	99	1.0	3A340_	119	CLOSEOUT	IN MERCED, STANISLAUS AND SAN JOAQUIN COUNTIES AT VARIOUS LOCATIONS	INSTALL CLOSED CIRCUIT TV CAMERAS
SR99 MER, STA, SJ Fog CMS (Merced, Modesto, Tracy)							

5/29/2013

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
MER	99	4.6 / 10.5	41570_	96	CONSTRUCTION	IN MERCED COUNTY NEAR MERCED FROM BUCHANAN HOLLOW ROAD TO 0.3 MILE NORTH OF MCHENRY ROAD	CONST. FREEWAY, INTERCHANGE, BRIDGE
ARBOLEDA DR FWY							
MER	99	10.2 / 12.8	36311_	107	CLOSEOUT	IN MERCED COUNTY IN AND NEAR MERCED FROM MCHENRY ROAD TO 0.4 KM SOUTH OF CHILDS AVENUE OVERCROSSING	4-LN EXPWY TO 6-LN FRWY ON 8-LN FWY R/W ALIGNMENT
MISSION AVE IC/FWY CONVERSION							
MER	99	10.8 / 13.1	36312_	88	CONSTRUCTION	IN MERCED CO IN AND NEAR MERCED FROM MILES CREEK OVERFLOW TO CHILDS AVENUE OVERCROSSING	HIGHWAY PLANTING AND IRRIGATION
MISSION AVE FWY PLANTING							
MER	99	12.8 / 16.6	0L010_	23	PID	HIGHWAY PLANTING RESTORATION IN MERCED COUNTY ON ROUTE 99 FROM 0.2 MILES SOUTH OF THE CHILDS AVENUE OC TO THE WEST MERCED OH (KP20.6/26.7)	HIGHWAY PLANTING RESTORATION
Childs Ave. West Merced Landscape Restoration							
MER	99	R12.8 / 19.3	0U230_	131	Candidate	IN MERCED COUNTY ON RTE 99 IN AND NEAR THE CITY OF MERCED FROM 0.25 MI S/O THE CHILD'S AVE O/C TO 1.26 MI S/O BUHACH RD O/C	WIDEN ROADWAY FROM 4-LANES TO 6-LANE FREEWAY ON AN 8-LANE R/W
Merced City/SR 99 Widening							
MER	99	13.1 / R36.7	0S950_	72	PS&E/RW	ON STATE ROUTE 99 IN THE CITY OF MERCED, ATWATER, LIVINGSTON AND DELHI AT VARIOUS LOCATIONS	CORRIDOR BRIDGE ENHANCEMENT
Merced County 99 Corridor Bridge Enhancement							
MER	99	13.9 / 14.4	48100_	91	CONSTRUCTION	IN MERCED COUNTY IN MERCED FROM 0.3 MILE SOUTH OF ROUTE 99/140 SEPARATION TO G STREET UNDER CROSSING AND ON ROUTE 140 AT MAIN STREET.	WIDEN UNDERCROSSING AND WIDEN RDWY EAST MERCED OH
EAST MERCED OH							
MER	99	15.3 / 15.9	0X630_	11	Candidate	IN MERCED FROM 0.1 MI SOUTH OF R STREET UC TO 0.1 MI NORTH OF ROUTE 99/140 SEPARATION	ROADSIDE SAFETY IMPROVEMENTS
SR 99 MVP's - R Street UC Roadside Safety Improvements							
MER	99	15.8 / 17.3	0K021_	76	PS&E/RW	ON ROUTE 99 IN AND NEAR MERCED FROM NORTH OF "V" STREET TO BLACK CANAL BRIDGE	INSTALL ABOUT 220 TREES AND 800 GROUNDCOVER SHRUBS AND IRRIGATION SYSTEM
West Merced OH Landscape							
MER	99	15.8 / 17.3	0K020_	87	CONSTRUCTION	IN MERCED COUNTY IN AND NEAR MERCED FROM 0.1 KM NORTH OF V STREET UNDERCROSSING TO BLACK RASCAL CANAL BRIDGE	REPLACE BRIDGE
West Merced Bridge Replacement							
MER	99	17.6 / 24.5	3A720_	23	PID	ON ROUTE 99 IN & NEAR ATWATER FROM 0.7 KM SOUTH OF FRANKLIN SLOUGH TO GROVE AVENUE (KP 28.3/39.4)	AC OVERLAY AND WIDEN SHOULDERS
FRANKLIN SLOUGH REHAB							
MER	99	19.3 / 20.9	0G440_	72	PS&E/RW	IN THE CITY OF MERCED AT VARIOUS LOCATIONS FROM THE INTERSECTION OF BELLEVUE AVE AND EXISTING RTE 59 TO THE INTERSECTION OF GURR RD & EXISTING RTE 140 (KP 51.8/52.8)	CONSTRUCT A NEW ALIGNMENT
Atwater-Merced Expressway							
MER	99	20.9 / R23.8	0Q060_	47	PID	ON ROUTE 99 BETWEEN 1.04 MILE NORTH OF APPLEGATE ROAD OVERCROSSING AND 1.9 MILE SOUTH OF APPLEGATE ROAD OVERCROSSING	CONVERT FOUR-LANE EXPRESSWAY TO SIX-LANE FREEWAY
APPLEGATE IC/RTE 99 UPGRADE							
MER	99	22.3 / 23.3	44250_	41	Candidate	IN ATWATER FROM 0.5 MILE SOUTH OF TO 0.5 MILE NORTH OF APPLEGATE OVERCROSSING BRIDGE #39-127	MODIFY INTERCHANGE (100% LOCAL)
SR99 Atwater Applegate OC Interchange Modification							

5/29/2013

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
MER	99	23.8 / R26.5	41481_	110	CLOSEOUT	IN MERCED COUNTY IN AND NEAR ATWATER FROM 0.4 KM NORTH OF ATWATER OVERHEAD TO 0.4 KM SOUTH OF ARENA WAY	CONSTRUCT FREEWAY AND BRIDGES
ATWATER FREEWAY							
MER	99	24.4 / R25.8	41482_	92	CONSTRUCTION	IN MERCED COUNTY IN AND NEAR ATWATER FROM 0.7 MILE NORTH OF ATWATER OVERHEAD TO 0.7 MILE SOUTH OF ARENA WAY	HIGHWAY PLANTING AND IRRIGATION
ATWATER HIGHWAY PLANTING							
MER	99	26.5 / R28.8	3169E_	107	CLOSEOUT	IN MERCED COUNTY NEAR LIVINGSTON FROM 0.4 KM SOUTH OF ARENA WAY TO 0.4 KM SOUTH OF HAMMATT AVENUE OVERCROSSING	CONSTRUCT FREEWAY
LIVINGSTON FWY STAGE 2							
MER	99	26.8 / 27.6	3169C_	88	CONSTRUCTION	IN MERCED COUNTY NEAR LIVINGSTON FROM 0.3 MILE SOUTH TO 0.5 MILE NORTH OF SULTANA DRIVE OVERCROSSING	HIGHWAY PLANTING AND IRRIGATION
LIVINGSTON STAGE 2 FWY PLANTING							
MER	99	28.2 / R37.3	0Q120_	54	PA&ED	IN LIVINGSTON, FROM 0.8 MILE SOUTH OF HAMMATT AVENUE TO MERCED/STANISLAUS COUNTY LINE.	WIDEN FREEWAY FROM 4 LANES TO 6 LANES
Livingston Median Widening							
MER	99	R32.6 / 37.2	0L580_	110	CLOSEOUT	IN MERCED COUNTY NEAR DELHI FROM 0.9 MILE SOUTH OF SOUTH AVENUE OVERCROSSING TO 0.5 MILE NORTH OF GRIFFITH ROAD OVERCROSSING	HIGHWAY PLANTING
DELHI CORRIDOR TREE PLANTING							
MER	140	0.0 / 42.1	0Y110_	12	Candidate	ON STATE ROUTE (SR)140 IN MERCED COUNTY NEAR CITY OF GUSTINE AND COMMUNITY OF PLANADA	UPGRADE EXISTING GUARDRAIL, TERMINAL SYSTEM AND END TREATMENTS
SR 140 MERCED GUARDRAIL UPGRADE							
MER	140	0.3 / 4.2	0L880_	24	PID	ON ROUTE 140 BETWEEN 0.3 MILES EAST OF INTERSTATE 5 AND ROUTE 33	SHOULDER WIDENING
Shoulder widening on SR140							
MER	140	4.3 / 11.7	35461_	24	PID	NEAR GUSTINE FROM WEST JCT RTE 33 TO SAN JOAQUIN RIVER BRIDGE (KP 6.9/18.8)	STRUCTURAL SECTION REPAIR AND WIDEN THREE BRIDGES
MUD SLOUGH REHAB							
MER	140	5.6	0W350_	58	PA&ED	IN MERCED COUNTY STATE ROUTE 140/33 PM 5.3	CONSTRUCT ROUNDABOUT
RTE 33/140 GUSTINE ROUNDABOUT							
MER	140	11.3	0P800_	63	PA&ED	IN MERCED COUNTY ON ROUTE 140 ABOUT 5.2 MILES EAST OF GUSTINE AT NORTH BRANCH MUD SLOUGH BRIDGE, BR. NO. 39-0091	BRIDGE SCOUR MITIGATION
Mud Slough Scour Mitigation							
MER	140	34.5 / 35.8	0A860_	25	PID	NEAR MERCED FROM EL CAPITAN CANAL TO RTE 99 (KP 55.5/57.6)	AC OVERLAY AND WIDEN SHOULDERS
El Capitan Rehab.							
MER	140	36.5 / 37.6	3A66U_	100	CONSTRUCTION	IN MERCED COUNTY IN AND NEAR MERCED FROM MARTHELLA AVENUE TO 0.3 KM EAST OF SANTA FE AVENUE	REPLACE BRIDGE AND WIDEN ROADWAY
BRIDGE REPLACEMENT & WIDENING IN MERCED COUNTY							
MER	140	40.7	0X300_	7	Candidate	IN MERCED AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS	INSTALL FLASHING BEACONS
Tri-Cities Flashing Beacons Safety Project							

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
MER	152	R0.0 / R2.4	0W140_	16	PID	ON ROUTE 152 BETWEEN 0.1 MILE EAST OF FIFIELD ROAD IN SANTA CLARA COUNTY AND 0.1 MILE WEST OF VISTA POINT IN MERCED COUNTY	CONSTRUCT MEDIAN BARRIER
SR152 Median Barrier Near Pacheco Pass Summit							
MER	152	0.0	0T810_	84	PS&E/RW	IN MERCED COUNTY ON STATE ROUTES 59, 99, 140 AND 152 AT VARIOUS LOCATIONS	INSTALL ADA CURB RAMPS, MINOR SIDEWALK EXTENSION
Merced ADA Curb Ramps							
MER	152	R0.0 / R40.8	0V090_	58	PA&ED	ON STATE ROUTE 152 IN MERCED COUNTY (PM R0.0/R40.8)	HIGH SPEED TRAIN SYSTEM
Merced to San Jose High Speed Rail							
MER	152	R6.0 / R10.1	0S940_	96	CONSTRUCTION	IN MERCED COUNTY ABOUT 10 MILES WEST OF LOS BANOS FROM SAN LUIS DAM SERVICE ROAD TO SAN LUIS FOREBAY BRIDGE	INSTALL DOUBLE THREE BEAM BARRIER
SR152 Median Barrier							
MER	152	16.2 / 16.2	0N160_	42	Candidate	IN MERCED COUNTY ON ROUTE 152/VOLTA ROAD (KP 26.15)	CONSTRUCT NEW INTERCHANGE-RTE 152 AND VOLTA ROAD
Volta Road Interchange							
MER	152	18.6 / 18.8	0W380_	59	PA&ED	IN MERCED COUNTY STATE ROUTE 152 FROM STONE CREEK BLVD TO BADGER FLAT ROAD (PM 18.69 TO 18.82) AND STATE ROUTE 152 AT MERCEY SPRINGS BLVD (SR 165) - (PM 21.27)	VARIOUS IMPROVEMENTS
RTE 152 WALMART IMPROVEMENTS							
MER	152	21.5 / 21.8	0H700_	116	CLOSEOUT	IN MERCED COUNTY IN LOS BANOS FROM 0.1 MILE WEST OF MILLER LANE TO PLACE ROAD	INSTALL TRAFFIC SIGNALS
MILLER LANE SIGNALS							
MER	152	R22.3 / R25.8	41911_	69	PS&E/RW	IN LOS BANOS FROM SR 165 TO SR 152 NEAR SANTA FE ROAD. CONSTRUCT A PORTION OF THE BYPASS BETWEEN EXISTING SR 165 AND TIE-IN WITH EXISTING SR 152 SIGNALIZED I/S	FOUR LANE FREEWAY. SEGMENT I
Los Banos Bypass Segment I							
MER	165	0.0 / 30.5	0P810_	43	CANDIDATE	IN MERCED COUNTY ON SR 165 FROM MERCED RIVER TO SR 99 NEAR TURLOCK IN STANISLAUS COUNTY (KP MER 0.0/48.8, STA 0.0/2.4)	NEW BYPASS TO TAKE TRUCK TRAFFIC FROM SR165, AROUND HILMAR AND TURLOCK TO SR99
Hilmar Bypass							
MER	165	0.0 / 11.7	38220_	25	PID	IN MERCED COUNTY ON STATE ROUTE 165 BETWEEN INTERSTATE 5 AND HENRY MILLER ROAD. (KP 0.0/18.8)	REHABILITATE THE EXISTING ASPHALT CONCRETE ROADWAY.
HENRY MILLER rehab							
MER	165	7.2 / 30.3	0W860_	12	Candidate	IN MERCED COUNTY AT CENTRAL CALIFORNIA IRRIGATION DISTRICT (CCID) MAIN CANAL BRIDGE (BR NO. 39 0202) AND MERCED RIVER BRIDGE (BR NO. 39 0217)	SCOUR MITIGATION, UPGRADE BRIDGE RAILING & REPAIR COLUMNS
Merced River & Main Canal Bridge Scour Mitigation							
MER	165	11.7	0T690_	144	PA&ED	AT THE INTERSECTION OF STATE ROUTE 165 AND HENRY MILLER ROAD IN MERCED COUNTY	IMPROVE STAA TURN RADIUS AT INTERSECTION
SR-165/Henry Miller STAA Truck Turn Radius Improvement							
MER	165	11.7 / 26.7	27980_	117	CLOSEOUT	IN MERCED COUNTY NEAR LOS BANOS FROM HENRY MILLER ROAD TO 0.1 MILE SOUTH OF ROUTE 140	HOT MIX ASPHALT OVERLAY TYPE B
WOLFSEN REHAB							
MER	165	15.4 / 14.9	0W680_	59	PA&ED	LOCATED AT THE ENTRANCE TO THE SAN LUIS NATIONAL WILDLIFE REFUGE ON STATE ROUTE 165	CONSTRUCT ACCELERATION & DECELERATION LANES AT ENTRANCE
FWS San Luis Park Entrances							

5/29/2013

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
MER	165	26.7 / 30.0	38151_	81	PS&E/RW	NEAR STEVINSON FROM ROUTE 140 TO 0.2 KM SOUTH OF WESTSIDE BLVD RIGHT	AC OVERLAY, DIGOUTS, INTERSECTION IMPROVEMENTS & SHOULDER WIDENING
Stevinson Rehab (A)							
MER	165	28.1 / 32.4	0X320_	8	Candidate	IN MERCED AND STANISLAUS COUNTIES ON RTE 165 FROM CANAL ST. TO WILLIAM AVE. AND ON RTE 108 FROM EIGHTH ST. TO CRANE RD.	INSTALL RUMBLE STRIPS
Riverbank/Hilmar Rumble Strips							
MER	165	29.8 / 30.3	0Q290_	62	PA&ED	ON ROUTE 165 BETWEEN MERCED RIVER BRIDGE AND 0.2 MILES SOUTH OF WESTSIDE BOULEVARD	IMPROVE CURVE RADIUS, SUPERELEVATION, WIDEN SHOULDER, INSTALL RUMBLE STRIP
SR165/Superelevation/Westside Blvd Curve Correction							
MER	165	35.6 / 36.1	0U290_	81	PS&E/RW	IN MERCED COUNTY INTERSECTION OF STATE ROUTE 165 AND FOWLER AVE NEAR TURLOCK CITY	INSTALL LEFT TURN CHANNELIZATION
SR165/Fowler Avenue Left Turn Channelization							
MER	165	36.2 / 36.9	0J430_	145	PA&ED	IN MERCED COUNTY NEAR HILMAR FROM 0.3 PM SOUTH OF GEER AVENUE TO GEER AVENUE INTERSECTION	EXTEND LEFT TURN LANE.
Geer-Hilmar Left Turn Lane							
MER	L5712		0F160_	26	PID	IN MERCED, MARIPOSA, TUOLUMNE, CALAVERAS, SAN JOAQUIN, AMADOR, AND ALPINE COUNTIES AT VARIOUS MAINTENANCE STATIONS.	COVER MATERIAL BINS
COVER MATERIAL BINS							
MPA	49	13.3 / 13.9	0Q610_	122	CLOSEOUT	IN MARIPOSA COUNTY SOUTH OF THE COMMUNITY OF MARIPOSA ON SR 49 AT THE INTERSECTION OF ASHWORTH ROAD	WIDEN ROADWAY FOR LEFT TURN CHANNELIZATION
SR 49 & Ashworth Rd Left Turn Channelization							
MPA	140	0.0 / 5.9	0E480_	2	PID	FROM MERCED COUNTY LINE TO 1.1 MILE WEST OF OLD HIGHWAY. (KP 0.0/9.5)	IMPROVE ROADWAY ALIGNMENT AND CONSTRUCT SHOULDERS.
Miles Creek Improvements							
MPA	140	22.0 / 25.3	0G340_	26	PID	NEAR MARIPOSA FROM THE NORTH JUNCTION OF STATE ROUTES 140 & 49 TO WHITLOCK ROAD	PAVEMENT REHABILITATION (CAP M)
MPA 140 CAPM Midpines Summit							
MPA	140	22.3	0J780_	134	Candidate	IN MARIPOSA COUNTY, ON ROUTE 140, AT THE INTERSECTION OF SMITH RD. (KP 35.89)	LEFT TURN CHANNELIZATION - NON SIGNALIZED INTERSECTION
SMITH ROAD LEFT TURN CHANNELIZATION							
MPA	140	33.8	0U090_	145	PA&ED	IN MARIPOSA COUNTY NEAR BRICEBURG AT 0.3 MILE EAST OF BULL CREEK ROAD	REPAIR UNDERMINED RETAINING WALL
BULL CREEK RD. RETAINING WALL							
MPA	140	42.0 / 42.7	0P920_	66	PA&ED	ON ROUTE 140 FROM 1.2 MILES WEST TO 0.5 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE	CLEAR LANDSLIDE
Ferguson Slide - Permanent Restoration Project							
MPA	140	50.9 / 51.2	0E800_	27	PID	ON ROUTE 140 IN MARIPOSA COUNTY FROM CRANE CREEK BRIDGE TO 1.0KM WEST OF YOSEMITE PARK BOUNDARY (KP 81.9/82.4)	REPAIR UNDERMINED CONCRETE ROCK SLOPE PROTECTION.
Route 140 - Slope Repair							
SCL	152	19.8	0Q800_	146	PS&E/RW	ON ROUTES 152 AND 156 AT VARIOUS LOCATIONS	INSTALL 3 CHANGEABLE MESSAGE SIGNS
Install 3 CMS on SR152/156 in Santa Clara Co.							

5/29/2013

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
SJ	0		0M860_	123	Candidate	IN SAN JOAQUIN CO AT VARIOUS LOCATIONS	STUDY TO DETERMINE CT PROJECTS COST ESTIMATE/SJCOG'S MEASURE K & RTIP
SJ	4	0.0	0G260_	134	Candidate	IN SAN JOAQUIN CO NEAR STOCKTON AT OLD RIVER BRIDGE. (KP 0.0)	BRIDGE RAIL UPGRADE AND WIDENING.
Old River Bridge Replacement							
SJ	4	0.0 / 8.2	3A750_	135	Candidate	FROM OLD RIVER BR TO BACON ISLAND RD (KP 0.0/13.2)	REHAB
Hwy. 4 Rehab & Old and Middle River Bridges Repl.							
SJ	4	0.0	0W690_	62	PA&ED	ON VARIOUS STATE ROUTES AT THIRTEEN (13) BRIDGES IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS	REPLACE JOINT SEALS, BEARING PADS REPLACE JOINT SEALS, BEARING PADS & TREAT BRIDGE DECKS AND TREAT BRIDGE DECKS
SJ Bridge Maintenance							
SJ	4	0.0	0S110_	73	PS&E/RW	ON STATE ROUTE 4 BETWEEN GARFIELD ST OH (PM R15.7) AND NAVY DR (PM 14.6) AND W CHARTER WY BETWEEN ARMY COURT (PM14.4) AND TILLIE LEWIS DRIVE (PM14.8)	EXTEND FREEWAY
SR 4 Crosstown Freeway Ramp Extension							
SJ	4	1.1 / 1.2	0V130_	89	CONSTRUCTION	IN SAN JOAQUIN COUNTY NEAR STOCKTON AT 1.2 MILE EAST OF OLD RIVER BRIDGE	REPLACE AND REPAIR SLOPE
SJ	4	2.1 / 2.1	0P840_	152	PA&ED	IN SAN JOAQUIN COUNTY ON WESTBOUND SR 4 AT 1.3 MILES WEST OF MIDDLE RIVER BRIDGE	ROCK SLOPE PROTECTION
SJ SR-4 Rock Slope Protection							
SJ	4	4.1 / 4.9	0T230_	73	PS&E/RW	ON ROUTE 4 IN SAN JOAQUIN COUNTY AT MIDDLE RIVER BRIDGE PM 4.5	TRAFFIC CONTROL INSTALLATION AND WIDENING SHOULDER
Middle River Bridge Safety Project							
SJ	4	5.4 / R6.9	0H04U_	113	CLOSEOUT	IN SAN JOAQUIN COUNTY NEAR HOLT FROM 0.8 KM WEST OF TRACY BOULEVARD BOULEVARD TO 1.6 KM EAST OF TRACY BOULEVARD	REALIGN CURVE
Tracy Blvd. / Trapper Road Curve Improvement							
SJ	4	R8.1 / T14.3	28320_	86	CONSTRUCTION	IN SAN JOAQUIN COUNTY NEAR STOCKTON FROM 0.2 KM EAST OF BACON ISLAND ROAD TO SAN JOAQUIN RIVER BRIDGE	WIDEN HIGHWAY
BACON ISLAND REHAB							
SJ	4	R8.3 / T14.3	0W120_	77	PS&E/RW	IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.1 MILE EAST OF BACON ISLAND ROAD TO SAN JOAQUIN RIVER BRIDGE	REHABILITATE EXISTING ASPHALT CONCRETE PAVEMENT (HMA OVERLAY)
BACON ISLAND REHAB							
SJ	4	T13.9 / 15.1	0P830_	46	Candidate	IN SAN JOAQUIN COUNTY ON SR4 FROM 500' WEST OF ROBERTS ROAD TO 500' EAST (KP 22.3/24.3)	OPERATIONAL AND SAFETY IMPROVEMENTS
DAGGETT ROAD							
SJ	4	14.1 / 15.9	0H820_	127	Candidate	IN SJ CO ON SR 4 FROM SJ RIVER BRIDGE TO I-5 INTERCHANGE. (KP 22.7/25.5)	MODIFY INTERCHANGE WIDEN TO 4 OR 5 LANES WITH INTERCHANGE IMPROVEMENTS
Rte 4/Charter Way West Improvements							
SJ	4	14.5 / 21.1	3A400_	27	PID	VARIOUS LOCATIONS THROUGHOUT SAN JOAQUIN COUNTY	INSTALL 10 CMS 6 WEATHER STATIONS,
CROSS-TOWN TMS							

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
SJ	4	15.3 / 19.4	0G330_	135	Candidate	IN SJ CO ON RTE 4 FROM FRESNO AVE TO THE JUNCTION OF RTE 99. (KP 24.6/31.3)	HIGHWAY BEAUTIFICATION AND MODERNIZATION.
Route 4 Beautification and Modernization							
SJ	4	16.0 / 19.4	0X970_	146	PA&ED	IN SAN JOAQUIN COUNTY ON SR 4 BETWEEN I-5 AND SR 99	INSTALL AUTOMATED WARNING SYSTEM
SR 4 Automated Warning System							
SJ	4	R16.2	0W110_	8	Candidate	IN STOCKTON AT THE WESTBOUND OFF-RAMP TO SOUTHBOUND I-5	HIGH FRICKTION SURFACE TREATMENT, FLASHING BEACONS, UPGRADE GUARDRAIL
SR4 - I5 Connector							
SJ	4	19.1 / 23.6	0P970_	43	Candidate	IN SAN JOAQUIN COUNTY IN THE CITY OF STOCKTON ON SR 4 FROM MARIPOSA ROAD INTERCHANGE TO KAISER ROAD	REALIGN SR4
State Route 4 Realignment Project							
SJ	4	R19.5 / R20.1	3A100_	101	CONSTRUCTION	IN SAN JOAQUIN COUNTY, IN AND NEAR STOCKTON, ON RTE 4 FROM ADELBERT AVE TO 0.1 MI W OF GOLDEN GATE AVE OC, AND ON RTE 99 FROM 0.4 MI N OF THE ARCH RD UC TO 0.1 MI S OF RTE 4	WIDEN TO 6 LANES
SOUTH STOCKTON 6-LANE							
SJ	5	0.0	0P550_	28	PID	ON ROUTES 5, 132, 152, AND ROUTE 165 CROSSING CALIFORNIA AQUEDUCT AT VARIOUS LOCATIONS IN SAN JOAQUIN COUNTY	DWR BRIDGE SEISMIC RETROFIT
SJ	5	0.0	0T820_	77	PS&E/RW	ON ROUTES 4, 5, 12 AND 26 AT VARIOUS LOCATIONS IN SAN JOAQUIN COUNTY	INSTALL ADA CURB RAMPS
SJ ADA Curb Ramps							
SJ	5	0.0	0E84U_	136	Candidate	IN MER CO, STA CO, AND SJ CO AT VARIOUS LOCATIONS. SJ-5(KP22.2/63.6,42.1)SJ-99(KP9.8, 30.1,49.1)SJ-580(KP0.0)MER-5(KP 52.1)STA-5(KP43.7)STA-99(KP R25.9)	INSTALLATION OF HAR'S
HAR System							
SJ	5	0.1 / 47.8	0K330_	101	CONSTRUCTION	IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS	INSTALL TRAFFIC MONITORING STATIONS
West San Joaquin Monitoring Stations							
SJ	5	1.1 / 34.5	0G240_	136	Candidate	IN SAN JOAQUIN CO AT VARIOUS LOCATIONS FROM HOSPITAL CREEK BRIDGE TO PIXLEY SLOUGH BRIDGE (KP 1.8/55/5)	RESURFACE BRIDGE DECKS
SJ-5 DECK Resurface							
SJ	5	R12.9	0W210_	13	Candidate	IN SAN JOAQUIN COUNTY ON ROUTE 5 AT PARADISE CUT (BR.NO.29 0032L)	SIESMIC RETROFIT OF PARADISE CUT BRIDGE
SJ 5 Paradise Cut Bridge Replacement							
SJ	5	R14.5 / R17.1	3A380_	137	Candidate	VARIOUS LOCATIONS THROUGHOUT SJ CO	CLOSED CIRCUIT TV CAMERAS, HWY ADVISORY RADIOS, CMS'
San Joaquin ITS							
SJ	5	22.0 / 23.6	0E490_	69	PS&E/RW	ON INTERSTATE 5, IN STOCKTON, IN SJ COUNTY FROM 0.6 KM SOUTH OF FRENCH CAMP RD INTERCHANGE TO 3.1KM NORTH OF FRENCH CAMP RD INTERCHANGE (KP 35.6/38.1)	MODIFY/RECONSTRUCT
FRENCH CAMP/SPERRY ROAD							
SJ	5	25.1 / 28.6	0M780_	97	CONSTRUCTION	IN SAN JOAQUIN COUNTY NEAR AND IN THE CITY OF STOCKTON ON I-5 FROM CHARTER WAY TO COUNTRY CLUB BLVD	ROADWAY REHABILITATION
North I-5 Rehab.							

5/29/2013

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
SJ	5	25.9 / 26.1	0G720_	13	CANDIDATE	IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS BRIDGE LOCATIONS	SEISMIC RETROFIT OF VARIOUS BRIDGES
ROUTE 4/5 SEISMIC RETROFIT							
SJ	5	26.5 / R12.7	0V100_	129	Candidate	ON INTERSTATE ROUTE 5 AND STATE ROUTE 580 IN SAN JOAQUIN COUNTY (PM 26.5/R12.7) ON I5, (PM 0.0/15.4) ON SR 580	HIGH SPEED RAIL - ALTAMONT PASS
Altamont Corridor High Speed Rail							
SJ	5	28.5 / 35.6	0G470_	92	CONSTRUCTION	IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.4 MILE NORTH OF 8TH STREET UNDERCROSSING TO HAMMER LANE UNDERCROSING	WIDEN BRIDGES AND FREEWAY LANES
NORTH I-5 STOCKTON WIDENING WITH HOV LANES							
SJ	5	29.5 / 30.1	0E540_	5	PID	ALONG S/B I-5 FROM CALAVERAS RIVER BRIDGE TO MARCH LANE (KP 47.5/48.4)	SOUNDWALL
CLAUDIA LANDEEN SCHOOL SOUNDWALL							
SJ	5	31.8 / 33.3	0N080_	50	PA&ED	IN SAN JOAQUIN COUNTY ON ROUTE 5 HAMMER LANE (KP 51.26/53.59)	INTERCHANGE ADDITIONS AND MODIFICATIONS
I-5 Hammer Lane Interchange							
SJ	5	32.6 / 49.8	0V170_	120	CLOSEOUT	IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM HAMMER LANE UNDERCROSSING TO SACRAMENTO COUNTY LINE	HOT MIX ASPHALT OVERLAY
North I-5 CAPM							
SJ	5	32.7 / 49.8	0T790_	142	PS&E/RW	IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM HAMMER LANE UNDERCROSSING TO SACRAMENTO COUNTY LINE	INSTALL SHOULDER RUMBLE STRIP
SJ5 Install Rumble Strips							
SJ	5	34.3 / 39.6	0X240_	147	PA&ED	ON I-5 IN SAN JOAQUIN COUNTY NEAR EIGHT MILE ROAD AND NEAR SR 12	INSTALL ROADSIDE WEATHER INFORMATION SYSTEMS
SJ	5	35.0 / 35.8	0N100_	51	PA&ED	IN SAN JOAQUIN COUNTY ON ROUTE 5 EIGHT MILE ROAD (KP 56.45/57.63)	INTERCHANGE ADDITIONS AND MODIFICATIONS
interstate 5 / eight mile road interchange							
SJ	5	41.7 / 45.9	0X540_	9	Candidate	NEAR THORNTON FROM TURNER RD UNDERCROSSING TO BEAVER SLOUGH	CONSTRUCT MEDIAN BARRIER
SJ 5 Turner Road to Beaver Slough Median Barrier							
SJ	12	0.0	0U610_	74	PS&E/RW	ON STATE ROUTE 12 AT MOKELUMNE RIVER BRIDGE	REMOVE & REPLACE EXISTING CONCRETE BRIDGE DECK & REPLACE JOINT SEALS
Mokelumne River Bridge Deck Replacement							
SJ	12	0.0	0J920_	78	PS&E/RW	ON STATE ROUTE 12 ON MOKELUMNE RIVER BRIDGE IN SAN JOAQUIN COUNTY AT PM 0.01	REPLACE DAMAGED BEAM AND CONTROL HOUSE
Mokelumne River Bridge Control House							
SJ	12	0.1 / R4.4	0G800_	74	PS&E/RW	IN SAN JOAQUIN COUNTY NEAR TERMINOUS FROM MOKELUMNE RIVER BRIDGE TO LITTLE POTATO SLOUGH BRIDGE	ROADWAY REHABILITATION
Bouldin Island Rehab							
SJ	12	R4.4	0G350_	78	PS&E/RW	IN SAN JOAQUIN CO NEAR TERMINOUS AT LITTLE POTATO SLOUGH BRIDGE AND NEAR MANTECA AT W120-N5 CONNECTOR OH (KP R7.1, R1.2)	REPLACE BEARING PADS, JOINT SEALS
Little Potato Slough - Bearing Pad Replacement							

5/29/2013

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
SJ	12	5.0 / 10.2	0A840_	93	CONSTRUCTION	IN SACRAMENTO, SAN JOAQUIN, AND SOLANO COUNTIES ON ROUTES 5 AND 12 AT VARIOUS LOCATIONS.	PLACE HMA W/CLASS 2 AGGREGATE BASE
RTE 12 Improvements							
SJ	12	5.0 / 9.5	28150_	28	PID	ON ROUTE 12 IN SAN JOAQUIN COUNTY BETWEEN PM 5.0, NEAR TERMINOUS FROM POTATO SLOUGH BRIDGE AND PM 9.5, 0.12 MILES EAST OF GUARD ROAD	STRUCTURAL SECTION REPAIR
LODI REHAB #1							
SJ	12	5.1 / 11.0	0W560_	84	PS&E/RW	IN SAN JOAQUIN COUNTY ON ROUTE 12 NEAR TERMINOUS FROM EAST END OF LITTLE POTATO SLOUGH BRIDGE TO 0.2 MILE EAST OF FLAG CITY BOULEVARD	REPAIR STRUCTURAL SECTION
State Route 12 CAPM							
SJ	26	4.6 / 6.0	0E930_	117	CLOSEOUT	IN SAN JOAQUIN COUNTY NEAR STOCKTON FROM 0.5 KM WEST OF PINASCO ROAD TO 0.5 KM EAST OF BEECHER ROAD	WIDEN, COLD PLANE AND OVERLAY
PINASCO RD. 2-WAY LEFT TURN LANE							
SJ	26	13.3 / 13.8	0H560_	147	PS&E/RW	ON SR 26 IN SAN JOAQUIN COUNTY NEAR LINDEN BETWEEN E FINE ROAD AND ESCALON-BELLOTA	PAVEMENT WIDENING
SJ	26	15.3	0C840_	137	Candidate	NEAR BELLOTA AT CALAVERAS RIVER BRIDGE (BR #29-0041)	UPGRADE BRIDGE RAILS AND WIDEN
CALAVERAS RIVER BRIDGE REHAB JOB							
SJ	26	17.1 / 17.9	0E370_	29	PID	ON SR 26 FROM 0.4 KM EAST OF DUCK CREEK TO 1.4 KM WEST OF SANDSTONE CREEK BRIDGE. (KP 27.4/28.8)	CURVE CORRECTION
SHELLY CURVE CORRECTION #1							
SJ	26	18.5 / 19.0	0T160_	75	PS&E/RW	ON ROUTE 26 FROM 0.3 MILE WEST OF SANDSTONE CREEK BRIDGE TO SHELLY ROAD	HORIZONTAL CURVE REALIGNMENT
Sandstone Creek Curve Correction							
SJ	88	3.8 / 4.9	0G320_	55	PA&ED	IN SAN JOAQUIN CO ON RTE 88 OFFSET INTERSECTION OF BAKER/PEZZI RD. R/L NEAR STOCKTON	REALIGN OFFSET INTERSECTION, WIDEN SR-88 FOR LEFT-TURN CHANNELIZATION
RTE 88/Baker Intersection Improvement							
SJ	88	5.0 / 12.2	0P600_	120	CLOSEOUT	IN SAN JOAQUIN COUNTY NEAR WATERLOO FROM 0.1 MILE EAST OF COMSTOCK ROAD TO 0.1 MILE WEST OF ROUTE 12	REPAIR AREAS AND APPLY HMA, SIGNALS
Comstock CAPM							
SJ	88	5.1 / L12.3	27920_	29	PID	ON ROUTE 88 IN SAN JOAQUIN COUNTY NEAR WATERLOO FROM 0.3 KM NORTH OF COMSTOCK ROAD TO 0.3 KM SOUTH OF ROUTE 12 WEST (KP 8.2/19.5)	REHABILITATE ROADWAY, REPLACE STRUCTURES AND WIDEN SHOULDERS
STOCKTON REHAB							
SJ	88	6.1 / 8.9	0A830_	79	PS&E/RW	ON ROUTE 88 IN SAN JOAQUIN COUNTY AT THE CALAVERAS RIVER, MOSHER SLOUGH AND BEAR CREEK BRIDGES (KP 9.8/15.0)	UPGRADE BRIDGE APPROACH GUARDRAIL AND EXTEND CULVERTS 4 LOC.
Lockeford Bridge Rail Job							
SJ	88	19.1 / 19.1	0T630_	55	PA&ED	IN SAN JOAQUIN COUNTY ON SR 88 AT INTERSECTION OF SR 12 AND LIBERTY ROAD, AND IN AMADOR COUNTY ON SR 88 AT THE INTERSECTION OF BUENA VISTA ***OVERSIGHT ONLY***	SIGNALIZE AND IMPROVE INTERSECTIONS
Buena Vista Casino - Highway Mitigation							
SJ	88	19.2 / 25.4	0Q180_	30	PID	ON ROUTE 88 FROM ROUTE 12 TO THE AMADOR COUNTY LINE	DIGOUT AND REPAIR OF LOCALIZED FAILURES/AC OVERLAY
CLEMENTS AC OVERLAY							

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
SJ	99	0.0	0X340_	14	Candidate	IN SAN JOAQUIN COUNTY ON ROUTE 99 AND MERCED COUNTY ON ROUTE 152 AT 3 PEDESTRIAN OVERCROSSINGS	BRIDGE REHABILITATION FOR ADA COMPLIANCE
3 Pedestrian Overcrossings							
SJ	99	0.0 / 0.3	0L020_	30	PID	ON ROUTE 99 IN RIPON AT THE COUNTY LINE OF SAN JOAQUIN COUNTY AND STANISLAUS COUNTY AT THE STANISLAUS RIVER BRIDGES (29-0013 L/R)	BRIDGE REPLACEMENT
Ripon Bridge Rehabilitation							
SJ	99	0.0 / 38.8	0V080_	129	Candidate	ON STATE ROUTE 99 IN SAN JOAQIN (PM 0.0/38.8), STANISLAUS (PM R0.0/R24.8) AND MERCED COUNTY (PM 18.6/R37.3)	HIGH SPEED RAIL - MERCED TO SAC
Merced to Sacramento High Speed Rail							
SJ	99	0.2 / 1.7	0H490_	31	PID	IN SJ CO IN RIPON ON RTE 99 FROM 0.3 KM NORTH OF THE STANISLAUS RIVER BR TO MILEGEO AVE OC. (KP 0.3/2.7).	HIGHWAY PLANTING RESTORATION.
Ripon Planting Rehab							
SJ	99	0.8	0W490_	148	PA&ED	SEGMENT OF ROADWAY CONNECTING ON AND OFF RAMPS TO STATE ROUTE (SR) 99 TO MAIN STREET OVERCROSSING IN THE CITY OF RIPON, SAN JOAQUIN COUNTY	INSTALLATION OF SIDEWALK
RIPON SIDEWALKS							
SJ	99	1.7 / 5.8	0Q160_	31	PID	ON ROUTE 99 FROM MILGEO AVENUE OVERCROSSING TO 0.2 MILES SOUTH OF YOSEMITE AVENUE	DIGOUT AND REPAIR OF LOCALIZED FAILURES/AC OVERLAY
MILGEO AVE OVERLAY(CAP M)							
SJ	99	2.0 / 4.3	0S760_	141	CONSTRUCTION	IN SAN JOAQUIN COUNTY NEAR MANTECA AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF JACK TONE ROAD TO 0.6 MILE SOUTH OF AUSTIN ROAD	INSTALL CMS AND TMS AND MBGR
San Joaquin 99 CMS & TMS							
SJ	99	4.5 / 5.0	0P730_	44	CANDIDATE	IN SAN JOAQUIN COUNTY IN THE CITY OF MANTECA ON SR 99 AT AUSTIN ROAD (KP 7.2/8.0)	OVERSIGHT OF INTERCHANGE MODIFICATIONS
Austin Road Interchange							
SJ	99	4.9 / 14.2	0E611_	97	CONSTRUCTION	IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM AUSTIN ROAD OVERCROSSING TO 0.4 MILE SOUTH OF ARCH ROAD UNDERCROSSING	WIDEN EXISTING FREEWAY WITH HMA
Manteca Widening-Mainline Phase 1							
SJ	99	4.9 / 6.8	0U370_	118	CLOSEOUT	IN SAN JOAQUIN COUNTY AT THE SR 99/ SR 120 WESTBOUND AND EASTBOUND FREEWAY INTERCHANGES FROM AUSTIN ROAD OVERCROSSING TO THE SR 99/ YOSEMITE AVENUE	TREE PLANTING
Manteca TE Landscape Project							
SJ	99	6.9 / 10.6	0E613_	102	CONSTRUCTION	IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 0.2 MILE NORTH OF YOSEMITE AVE UC TO 0.9 MILE SOUTH OF FRENCH CAMP ROAD UC	LATHROP INTERCHANGE (PHASE 3)
Manteca Widening-Lathrop IC Phase 3							
SJ	99	10.0 / 14.0	0Q150_	32	PID	ON ROUTE 99 FROM 0.8 MI NORTH OF LATHROP ROAD OVERCROSSING TO 0.6 MI SOUTH OF ARCH ROAD OVERCROSSING	DIGOUT AND REPAIR OF LOCALIZED FAILURES/AC OVERLAY
LATHROP/ARCH RD. OVERLAY (CAP M)							
SJ	99	10.6 / 15.0	0E612_	98	CONSTRUCTION	IN MANTECA, ON ROUTE 99 FROM 1.4 MILE NORTH OF LATHROP ROAD TO 0.4 MILE NORTH OF ARCH ROAD	FRENCH CAMP INTERCHANGE (PHASE 2)
Manteca Widening-French Camp IC Phase 2							
SJ	99	14.1 / 15.0	1A700_	104	CLOSEOUT	IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.9 KM SOUTH TO 1.1 KM NORTH OF ARCH ROAD OVERCROSSING	CONSTRUCT INTERCHANGE
ARCH ROAD							

5/29/2013

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
SJ	99	18.5 / 22.9	4454U_	113	CLOSEOUT	IN SAN JOAQUIN COUNTY IN STOCKTON ON ROUTE 99 FROM ROUTE 4 TO 0.1 MILE NORTH OF HAMMER LANE OVERCROSSING. (KP 26.4/36.6)	WIDEN TO SIX LANES, MODIFY INTERCHANGES, AND RECONSTRUCT 99/ HAMMER LANE INTERCHANGE
99 widening & Hammer Lane Construction							
SJ	99	19.2 / 23.0	0W430_	152	PA&ED	IN SAN JOAQUIN CO FROM FREMONT STREET INTERCHANGE TO HAMMER LANE INTERCHANGE IN STOCKTON	INSTALL RAMP METERING SYSTEMS
SR 99 Ramp Metering							
SJ	99	20.1 / 34.7	0C880_	32	PID	IN AND NEAR STOCKTON AND LODI AT VARIOUS LOCATIONS FROM 0.3 KM S OF RTE 88 TO 0.3 KM N OF PELTIER RD (KP 32.3/55.8)	UPGRADE PLANTING AND IRRIGATION
PELTIER RD LANDSCAPE							
SJ	99	22.9 / 38.8	0W190_	33	PID	ON ROUTE 99 FROM HAMMER LANE TO SACRAMENTO COUNTY LINE	CAP M
SJ 99 CAPM							
SJ	99	23.5 / 24.5	0L140_	52	PA&ED	IN SAN JOAQUIN CO AT MORADA LANE IN STOCKTON (KP37.8 /39.4)	RECONSTRUCT MORADA LANE I/C AT SJ-99 IN STOCKTON
Morada/99 Interchange							
SJ	99	23.8 / 38.8	0X450_	9	Candidate	IN AND NEAR LODI FROM 0.2 MI. SOUTH OF MORADA LN. OC TO SACRAMENTO COUNTY LINE	UPGRADE EXISTING GUARDRAIL, TERMINAL SYSTEMS & END TREATMENT
SJ 99 Guardrail Upgrades							
SJ	99	24.9 / 25.9	0L130_	52	PA&ED	IN SAN JOAQUIN CO AT EIGHT MILE ROAD IN STOCKTON (KP40.71/40.87)	RECONSTRUCT EIGHT MILE RD I/C AT SJ-99 IN STOCKTON
EightMile/99 Interchange							
SJ	99	27.5	0N910_	114	CLOSEOUT	IN SAN JOAQUIN COUNTY NEAR LODI AT ARMSTRONG ROAD	REPLACE HIGHWAY PLANTING
BEAR CREEK MEDIAN BARRIER REPLACEMENT PLANTING JOB							
SJ	99	R28.4 / R28.5	0S770_	46	CANDIDATE	ON SR 99 AND HARNEY LAND NEAR CITY OF LODI ** OVERSIGHT ONLY**	INTERCHANGE MODIFICATION
HARNEY LANE INTERCHANGE IMPROVEMENTS							
SJ	99	29.0 / 30.7	0V870_	121	CLOSEOUT	IN SAN JOAQUIN COUNTY IN LODI FROM 0.5 MILE NORTH OF HARNEY LANE OVERCROSSING TO EAST PINE STREET OVERCROSSING	PANEL REPLACEMENT, GRIND, OVERLAY
SJ99 CAPM PCC Grind and Overlay							
SJ	99	31.3	0W740_	148	PA&ED	SEGMENT OF ROADWAY ON TURNER ROAD BETWEEN THE SR 99 NB ON/OFF RAMPS AND SR 99 SB ON/OFF RAMPS IN THE CITY OF LODI, SAN JOAQUIN COUNTY	CONSTRUCT SIDEWALK & CURB RAMPS
SR 99 / Turner Road Sidewalk, Curb, and Gutter Project.							
SJ	99	32.0 / 32.6	0S860_	98	CONSTRUCTION	IN SAN JOAQUIN COUNTY NEAR LODI FROM 0.4 MILE NORTH OF TURNER ROAD OVERCROSSING TO WOODBRIDGE ROAD OVERCROSSING	HOTMIX ASPHALT OVERLAY
NB SJ-99 Improve Cross Slope and Roadway Traction							
SJ	120	2.2 / 2.2	0H890_	49	PA&ED	IN CITY OF MANTECA ON STATE ROUTE 120 FROM .5 MILE WEST TO .5 MILE EAST OF THE MCKINLEY AVENUE UNDERCROSSINGS	OVERSIGHT TO CONSTRUCT NEW INTER- CHANGE
McKinley Ave Interchange							
SJ	120	3.0 / 3.6	0P650_	44	CANDIDATE	IN SAN JOAQUIN COUNTY IN THE CITY OF MANTECA ON SR 120 AT AIRPORT WAY (KP 4.8/5.8)	OVERSIGHT OVER INTERCHANGE MODIFICATIONS
SR 120/Airport Road Interchange							

5/29/2013

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
SJ	120	R3.4 / R5.2	0P200_	68	PS&E/RW	IN SJ COUNTY IN MANTECA ON SR 120 FROM 0.9 MILE WEST TO 0.9 MILE EAST OF THE SR 120/UNION RD INTERCHANGE AND ON UNION RD FR 0.2 MILE SOUTH OF SR 120 TO DANIELS ST	INTERCHANGE UPGRADE
SR 120/Union Road Interchange Upgrades							
SJ	120	6.9 / 8.5	0G480_	127	Candidate	IN SJ CO SO 99/120 INTERCHANGE FROM 99/120 INTERCHANGE EAST TO JACK TONE ROAD. (KP 11.1/13.6)	RECONSTRUCT INTERCHANGE & 2 LANE EXPRESSWAY ON NEW ALIGNMENT.
Manteca Bypass Extension							
SJ	132	0.0 / 7.1	0G820_	33	PID	ON ROUTE 132 IN SAN JOAQUIN COUNTY NEAR VERNALIS FROM INTERSTATE 580 TO STANISLAUS COUNTY LINE (KP 0.0/11.4)	REPAIR PCC PAVEMENT.
Vernalis Route 132 Rehab job							
SJ	132	1.4 / 3.0	2A780_	86	CONSTRUCTION	IN SAN JOAQUIN CO ON RTE 132 FROM 0.1 MILE W/OF INTERSTATE 5 TO 0.4 MILES EAST OF SERVICE ROAD OC	CONSTRUCT NEW INTERCHANGE
Bird Road Interchange							
SJ	132	3.9 / 4.5	0S790_	121	CLOSEOUT	IN SAN JOAQUIN COUNTY ABOUT 9 MILES WEST OF MODESTO FROM 0.7 MILE EAST OF ROUTE 5/132 SEPARATION TO 0.2 MILE EAST OF KOSTER ROAD	CONSTRUCT LEFT TURN CHANNELIZATION
Koster Rd. Channelization							
SJ	205	L0.0 / R13.3	0L340_	128	Candidate	IN SAN JOAQUIN COUNTY ON THE I-205 CORRIDOR (KP 0.0/R21.4)	CONGESTION MANAGEMENT PLAN
SJ	205	1.7 / R12.6	0L570_	89	CONSTRUCTION	IN SAN JOAQUIN CO ON RTE 205 FROM THE SJ CO LINE TO CORRRAL HOLLOW UC AND FROM 0.2KM E/OF MACARTHUR DR TO THE 205/05 SEPARATION	HIGHWAY PLANTING
TRACY CORRIDOR TREE PLANTING							
SJ	205	1.9 / R7.9	0Q270_	60	PA&ED	IN SAN JOAQUIN COUNTY NEAR TRACY AT VARIOUS LOCATIONS	CONSTRUCT ADDITIONAL LANES
I-205 AUX LANE							
SJ	205	2.0 / 2.6	0K710_	34	PID	ON ROUTE 205 BETWEEN MOUNTAIN HOUSE PARKWAY ON-RAMP AND ELEVENTH STREET OFF-RAMP (KP 3.2/4.2)	CONSTRUCT EASTBOUND AUXILLARY LANE
rte 205 auxiliary lane project							
SJ	205	2.6 / R5.1	0H910_	67	PS&E/RW	IN SAN JOAQUIN COUNTY IN AND NEAR TRACY FROM HANSEN ROAD OVERCROSSING TO GRANT LINE ROAD UNDERCROSSING (KP 3.8/R8.5)	OVERSIGHT TO CONST NEW IC
I-205 / Lammers Rd / Eleventh Street Interchange							
SJ	205	R3.0 / R13.6	30016_	122	CLOSEOUT	IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS	WIDEN FREEWAY AND BRIDGES
TRACY WIDENING STAGE II & III							
SJ	205	R5.9 / R8.3	0H470_	34	PID	IN SJ CO IN TRACY ON RTE 205 FROM SOUTH OF CORRAL HOLLOW UC TO 0.2 KM EAST OF MACARTHUR DRIVE (KP R9.4/R13.4)	HIGHWAY PLANTING RESTORATION.
Tracy Planting Rehab job							
SJ	205	R9.0 / R9.6	0H880_	4	PID	ON INTERSTATE 205 FROM 0.9 MILES EAST OF MACARTHUR DRIVE TO 2.9 MILES WEST OF INTERSTATE 5	OVERSIGHT CONSTRUCT NEW 6 LANE FREEWAY
I-205/Chrisman Road Interchange							
SJ	580	0.0 / 5.0	0G810_	85	PS&E/RW	ON ROUTES 5, 580 IN SAN JOAQUIN FROM THE STANISLAUS COUNTY LINE TO ROUTE 132 WESTBOUND CONNECTOR (KP L0.0/L0.50) (KP 0.0/8.0)	PAVEMENT REPAIR & SHOULDER WIDENING
580 PAVEMENT REPAIR JOB							

5/29/2013

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
SJ	580	5.0 / 15.3	0Q170_	82	PS&E/RW	ON ROUTE 580 FROM ROUTE 132 WESTBOUND ON-RAMP TO 0.9 MILES WEST OF CORRAL HOLLOW ROAD OVERCROSSING	DIGOUT AND REPAIR OF LOCALIZED FAILURES/AC OVERLAY
CORRAL HOLLOW AC OVERLAY							
SJ	L5721		0N830_	75	PS&E/RW	IN SAN JOAQUIN COUNTY AT THE STOCKTON MAINTENANCE STATION	INSTALL DESIGNED SOIL REMEDIATION
STOCKTON YARD MS HAZ WASTE CLEANUP JOB							
STA	4	6.3 / 6.5	0S870_	79	PS&E/RW	IN STANISLAUS COUNTY FROM 2.6 MILES TO 2.4 MILES WEST OF CALAVERAS COUNTY LINE	SHOULDER WIDENING WITH RUMBLE STRIPS
ROCKAWAY SHOULDER WIDENING & RUMBLE STRIP (EASTBOUND)							
STA	5	0.0 / 28.1	0V660_	35	PID	ON ROUTE 5 FROM MERCED/STANISLAUS COUNTY LINE TO STANISLAUS/SAN JOAQUIN COUNTY LINE	CAP M
Stanislaus County CAPM							
STA	5	0.1 / 27.4	0K340_	35	PID	ON ROUTES 5 AND 99 INSTALL TRAFFIC MONITORING STATIONS AT VARIOUS LOCATIONS IN STANISLAUS COUNTY (TMS)	INSTALL TRAFFIC MONITORING STATIONS (TMS) AT VARIOUS LOCATIONS
Stanislaus County monitoring stations							
STA	5	15.8 / 15.9	0G420_	2	PID	IN STANISLAUS COUNTY NEAR PATTERSON ON INTERSTATE 5 AT SPERRY ROAD INTERCHANGE (KP 25.5)	RECONSTRUCT EXISTING DIAMOND INTERCHANGE HAVING SINGLE-LN RAMPS.
I-5/Sperry Road							
STA	5	27.0 / 27.5	0W630_	14	Candidate	ABOUT 37 MILES NORTH OF SANTA NELLA AT WESTLEY SRRA	WATER AND SEWER REHAB
Westley SRRA Upgrades							
STA	5	27.2	0T520_	138	Candidate	IN STANISLAUS COUNTY ON I-5 AT THE WESTLEY ROADSIDE REST AREA FACILITIES.	REHAB AND INCREASE CAPACITY
Westley Safety Roadside Rest Area Upgrade and Rehabilitation							
STA	33	0.7 / 0.8	0T260_	114	CLOSEOUT	ON SR 33 FROM FRESNO ST TO TULARE ST IN THE CITY OF NEWMAN	SIDEWALK, CURB AND GUTTER REPLACEMENT, LANDSCAPING AND ADDITION OF PARKING SPACES
Newman's Downtown Plaza Improvements							
STA	33	13.7 / 13.7	0S920_	111	CLOSEOUT	IN THE COUNTY OF STANISLAUS IN THE CITY OF PATTERSON ON SR 33 AT M STREET ** OVERSIGHT ONLY TO THE CITY OF PATTERSON***	INTERSECTION IMPROVEMENTS
SR 33 -Stanislaus INTERSECTION IMPROVEMENTS							
STA	99	R0.0 / R24.7	0M800_	93	CONSTRUCTION	IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO FROM MERCED COUNTY LINE TO SAN JOAQUIN COUNTY LINE	REHABILITATE CONCRETE PAVEMENT
SR-99 Resurfacing and Restoration Project (2R)							
STA	99	R2.3 / R20.2	0S780_	102	CONSTRUCTION	IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO AT VARIOUS LOCATIONS FROM LINWOOD AVENUE OVERCROSSING TO BECKWITH ROAD OVERCROSSING	CONCRETE SLOPE PAVING, RAILING
Stanislaus County Bridge Enhancement							
STA	99	R3.2 / R4.0	0F410_	3	PID	ON ROUTE 99 WEST MAIN STREET INTERCHANGE BETWEEN UNION PACIFIC RAILROAD UNDERCROSSING & WEST CANAL DRIVE OVERCROSSING IN CITY OF TURLOCK IN STA CO (KP R5.2/R6.5)	RECONSTRUCT INTERCHANGE
MAIN STREET I/C							
STA	99	R4.3 / R5.0	0T910_	56	PA&ED	IN STANISLAUS COUNTY IN THE CITY OF TURLOCK ON SR 99 AT FULKERTH ROAD **OVERSIGHT ONLY TO THE CITY OF TURLOCK**	INTERCHANGE IMPROVEMENTS
SR 99/Fulkerth IC Improvements							

5/29/2013

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
STA	99	9.7 / 10.9	1A690_	51	PA&ED	ON RTE 99 IN CERES, IN STANISLAUS COUNTY FROM 0.5 KM SOUTH TO 1.0 KM NORTH OF MITCHELL ROAD (KP 15.6/17.5)	RECONSTRUCT INTERCHANGE
Mitchell Rd./Service Rd. Interchange							
STA	99	10.9 / 24.7	0E560_	3	PID	THROUGH CERES, CENTRAL MODESTO AND AT APPROACH TO STANISLAUS RIVER (KP 17.5/39.8).	WIDEN TO EIGHT LANES.
CERES/MODESTO 8-LANE FEASIBILITY STUDY							
STA	99	R11.8 / R24.5	0M950_	138	Candidate	IN STANISLAUS CO NB AND SB FROM WHITMORE AVE (CERES) TO HAMMETT RD (NEAR RIPON) (KP 19.07/39.43)	TMS ELECTRICAL ELEMENTS
TMS Electrical Elements, Whitmore to Hammett Rd.							
STA	99	R11.9 / R11.9	2A770_	111	CLOSEOUT	IN STANISLAUS COUNTY IN CERES FROM 0.5 KM SOUTH OF WHITMORE AVENUE OVERCROSSING TO 0.7 KM NORTH OF WHITMORE AVENUE OVERCROSSING	RECONSTRUCT INTERCHANGE
RTE 99/WHITMORE AVE INTERCHANGE							
STA	99	11.9	0X860_	60	PA&ED	ON STATE ROUTE 99 IN CERES AT THE WHITMORE AVENUE INTERCHANGE	INSTALL LANDSCAPING AND IRRIGATION
Whitmore Landscaping and Irrigation							
STA	99	13.4 / 13.8	0L870_	36	PID	ON ROUTE NORTHBOUND 99 NEAR THE CITY OF MODESTO IN STANISLAUS CO BETWEEN HATCH ROAD OVERCROSSING AND SOUTH 9TH STREET OFF-RAMP (KP21.56/22.1)	ADD AUXILIARY NB LANE HWY 99
Hatch rd/So 9th St.Auxiliary Lane NB							
STA	99	R15.1 / R17.0	0A671_	94	CONSTRUCTION	IN STANISLAUS COUNTY IN MODESTO AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF TUOLUMNE BOULEVARD UNDERCROSSING TO 0.2 MILE NORTH OF KANSAS AVENUE OVERCROSSING	RECONSTRUCT RAMPS
MODESTO RAMP REHAB							
STA	99	16.8 / 24.7	0L590_	90	CONSTRUCTION	IN STANISLAUS CO IN AND NEAR THE CITY OF MODESTO AND THE COMMUNITY OF SALIDA AND VARIOUS LOCATIONS	HIGHWAY PLANTING
Modesto/Salida Corridor Tree Planting							
STA	99	M18.7	0X560_	10	Candidate	IN MODESTO AT CARPENTER RD/ BRIGGSMORE AVE OC SOUTHBOUND OFF-RAMP	RECONSTRUCT RAMP AND INSTALL RIGHT TURN LANE
Briggsmore SB Off-ramp Reconstruction							
STA	99	21.0 / 22.4	47210_	67	PS&E/RW	IN STANISLAUS COUNTY IN MODESTO FROM 0.3 KM SOUTH TO 0.6 KM NORTH OF PELANDALE OVERCROSSING	MODIFY INTERCHANGE.
PELANDALE INTERCHANGE							
STA	99	R21.9 / R23.1	0L330_	99	CONSTRUCTION	ON ROUTE 99 AND ON ROUTE 219 IN STANISLAUS COUNTY FROM 0.8 MILES SOUTH OF ROUTE 219 (KIERNAN AVENUE) TO 0.4 MILES NORTH OF ROUTE 219 (KIERNAN AVENUE)	RECONSTRUCT INTERCHANGE
Reconstruct Interchange STA-99 @ Kiernan (SR 219)							
STA	99	R23.8 / R24.7	0L320_	53	PA&ED	IN STANISLAUS COUNTY BETWEEN 0.4 MI SOUTH OF HAMMETT ROAD OVERCROSSING AND 0.8 MILES NORTH OF HAMMET ROAD OVERCROSSING	RECONSTRUCT INTERCHANGE
Reconstruct Interchange STA-99 @ Hammett Road							
STA	108	21.2 / 27.7	0T740_	130	Candidate	IN STANISLAUS COUNTY ON SR 108 FROM SR 219 TO SR 99	OPERATIONAL IMPROVEMENTS/ ACCESS MANAGEMENT PLAN
STA	108	26.8 / 26.8	0K640_	123	Candidate	IN STANISLAUS COUNTY, INTERSECTION OF STATE ROUTE 108(MCHENRY AVE) AND PELANDALE/CLARANTINA AVE IN MODESTO (KP 43.15)	URBAN INTERCHANGE
Pelandale/McHenry Urban I/C							

5/29/2013

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
STA	108	R27.5 / R45.5	0S800_	56	PA&ED	IN STA CO, ON NEW ALIGNMENT FROM SR 99 NORTH OF THE CITY OF MODESTO TO SR 120 EAST OF THE CITY OF OAKDALE	EXPRESSWAY ON NEW ALIGNMENT
North County Corridor - SR 99 to SR 120							
STA	108	27.6 / 37.3	3A410_	48	PA&ED	IN AND NEAR MODESTO FROM RTE 219 TO OAK AVE IN THE CITY OF OAKDALE (KP 44.4/60.0)	WIDEN TO FOUR LANES WITH CONTINUOUS 2WAY LEFT TURN LANE
RIVERBANK OAKDALE WIDENING							
STA	108	31.2 / 31.3	0C900_	149	PS&E/RW	ON ROUTE 108 IN STANISLAUS COUNTY AT ESTELLE AVE (KP 50.2/50.3)	WIDEN ROADWAY AND PROVIDE DRIVE ACCESS
ROUTE 108 WIDENING							
STA	108	33.1 / 33.4	0H480_	149	PA&ED	ON STATE ROUTE 108, AT VARIOUS LOCATIONS FROM EIGHTH ST TO TOPEKA ST NEAR THE CITY OF RIVERBANK IN STANISLAUS COUNTY	SLOPE REPAIR
Riverbank Slope Protection							
STA	108	37.6	0W980_	150	PA&ED	INTERSECTION OF SR 108 AND BRYAN AVENUE IN THE CITY OF OAKDALE, STANISLAUS COUNTY	INSTALL IN ROADWAY WARKING LIGHTS AND OH CANTILEVER FLASHING BEACONS
SR 108 City of Oakdale IRWL's							
STA	120	0.0 / 4.3	0K140_	36	PID	NEAR OAKDALE FROM STANISLAUS COUNTY LINE TO STANISLAUS RIVER	PAVEMENT PRESERVATION (CAPM)
Oakdale Pavement CAPM							
STA	120	6.1 / 11.2	0V680_	85	PS&E/RW	ON ROUTE 120 BETWEEN MAAG ROAD AND 0.2 MILE EAST OF LANCASTER ROAD	CAP M
CAPM SR-120/Maag Road							
STA	132	0.0	0W900_	15	Candidate	IN MODESTO ON RTE 132 AND IN RIVERBANK ON RTE 108	ADA UPGRADES
STA-108 & -132 ADA Ramps							
STA	132	0.7 / 2.1	0T780_	64	PA&ED	ON ROUTE 132 AT INTERSECTION OF SR 132 (MAZE BLVD) AND KASSON RD/ RIVER RD	TRAFFIC SIGNAL INSTALLATION
Kasson Rd Signalization and Intersection Widening							
STA	132	2.4 / 7.1	0F020_	5	PID	ON ROUTE 132 IN STANISLAUS COUNTY FROM WEST-END OF THE SAN JOAQUIN RIVER BRIDGE TO 0.7 KM WEST OF BUTLER ROAD (KP 3.9/11.4)	WIDEN TO FOUR LANE EXPRESSWAY
Route 132, Stage III							
STA	132	7.5 / 11.4	0G510_	6	PID	ON ROUTE 132 IN STANISLAUS COUNTY FROM 0.7 KM WEST OF BUTLER ROAD TO 0.5 KM WEST OF DAKOTA AVENUE. (KP 12.05/18.33)	PROVIDE 4 LANE EXPRESSWAY ON NEW ALIGNMENT
Route 132, Stage IV							
STA	132	R11.3 / R14.7	40350_	66	PA&ED	IN MODESTO ON NEW ALIGNMENT FROM DAKOTA TO SR 99	CONSTRUCT 4 LANE EXPRESSWAY ON NEW ALIGNMENT AND SOUNDWALL
SR132 West Expressway/Freeway							
STA	132	11.4 / 15.3	40351_	130	Candidate	IN MODESTO BETWEEN SR 132 WEST AND SR 132 EAST	CONSTRUCT INTERCHANGE(S) AND COUPLET(S) FOR CONNECTIVITY
STA-132 Expressway SR 99 to Yosemite							
STA	132	17.7 / 19.0	3A110_	108	CLOSEOUT	IN STANISLAUS COUNTY ON STATE ROUTE 132 FROM RIVERSIDE DRIVE TO FRAZINE/CODONI ROAD (KP 28.5/31.7)	WIDEN HIGHWAY TO 4-LANES WITH CONTINUOUS TURN LANE.
RTE 132 4-LANE WIDENING							

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
STA	132	27.7 / 27.7	0N180_	143	PS&E/RW	IN STANISLAUS COUNTY IN WATERFORD AT BENTLEY STREET	CONSTRUCT LEFT TURN POCKET
SR 132 AND BENTLEY LEFT TURN POCKET CONSTRUCTION							
STA	219	0.1 / 2.9	0A870_	112	CLOSEOUT	IN STANISLAUS COUNTY AT SALIDA FROM SOUTHBOUND RAMP INTERSECTION OF ROUTE 99/219 SEPARATION TO 0.2 KM WEST OF DALE ROAD	WIDEN AND RESURFACE ROADWAY
RTE 219 4-LANE WIDENING Phase I							
STA	219	1.4 / 2.6	0N000_	112	CLOSEOUT	IN STANISLAUS CO ON SR219/DALE ROAD INTERSECTION (KP 2.2/4.2)	INTERSECTION IMPROVEMENTS
219/Dale Road Intersection Improvements							
STA	219	2.9 / 4.9	0A872_	99	CONSTRUCTION	IN STANISLAUS COUNTY NEAR MODESTO ON ROUTE 219 FROM 0.4 KM EAST OF DALE ROAD TO ROUTE 108 AND ON ROUTE 108 FROM 0.7 KM NORTH OF BANGS AVENUE TO 0.1KM S OF CHOW CHOW LANE	WIDEN TO 4 LANES
SR 219 4-Lane Widening Phase II							
TUO	49	2.5 / 2.8	0L790_	37	PID	ON ROUTE 49 IN TUOLUMNE COUNTY FROM 0.8 KM SOUTH OF JACKASS GULCH BRIDGE TO 0.3 KM SOUTH OF JACKASS GULCH BRIDGE (KP4.0/4.5)	CREEK SLIP-OUT REPAIR
Moccasin Creek Slipout Repair							
TUO	49	13.5 / 18.6	0Y220_	15	Candidate	IN AND NEAR SONORA FROM WOODS CREEK TO 0.6 MI NORTH OF WASHINGTON STREET; ALSO ON ROUTE 49	UPGRADE METAL BEAM GUARDRAIL AND END TREATMENTS
TUO	49	13.8 / 14.4	0G940_	37	PID	ON ROUTE 49 IN TUOLUMNE COUNTY FROM 0.3 KM NORTH OF WOODS CREEK BRIDGE TO MAIN STREET IN JAMESTOWN. (KP 22.1/23.1)	LEFT TURN CHANNELIZATION - TWO-WAY LEFT TURN LANE.
Jamestown 2-Way Left Turn Lane							
TUO	49	14.5 / 15.3	3A810_	41	Candidate	IN TUOLUMNE COUNTY, IN JAMESTOWN FROM 0.3 KM SOUTH OF RAWHIDE TO .04 KM NORTH OF 5TH AVENUE (KP23.3/24.6)	INTERSECTION IMPROVEMENTS
Rawhide Road							
TUO	49	18.0 / 18.3	0K150_	143	PS&E/RW	IN TUOLUMNE COUNTY IN SONORA FROM S. WASHINGTON STREET TO SNELL RD./ ELKIN ST. (KP 29.01/29.46)	COLD PLANE & RESURFACE ROADWAY
SONORA HWY 49 ROADWAY REHAB.							
TUO	49	23.1 / 23.6	0J150_	57	PA&ED	IN TUOLUMNE COUNTY NEAR TUTTLETOWN FROM 0.2 KM SOUTH OF FRAGUERO ROAD TO 0.1 KM SOUTH OF MORMON CREEK ROAD	REALIGN ROADWAY AND WIDEN SHOULDERS
POPPY HILLS DR. CURVE IMPROVEMENT							
TUO	108	L0.0 / L2.8	30503_	38	PID	ON ROUTES 108 AND 120 FROM 7.7 KM WEST OF ROUTE 108/120 JUNCTION TO WEST JUNCTION OF RTE 49 (KP L0.0/L4.5) (KP 12.87/19.47)	AC OVERLAY AND WIDEN
Yosemite Junction Rehab							
TUO	108	R1.8 / 4.6	3404U_	105	CLOSEOUT	IN TUOLUMNE COUNTY NEAR SONORA FROM 0.3 KM WEST OF SANGUINETTI OVERHEAD TO 0.5 KM EAST OF STANDARD ROAD	WIDEN EXISTING HIGHWAY
East Sonora I & Hess Ave IC							
TUO	108	R1.9 / 4.6	3404A_	105	CLOSEOUT	NEAR SONORA FROM 0.3 KM W/O SANGUINETTI OH TO STANDARD ROAD. (KP 3.0/7.4)	ENVIRONMENTAL MITIGATION AND MONITORING.
East Sonora I & Hess Ave IC Archeo mitigation							
TUO	108	R3.0 / R4.0	0V490_	82	PS&E/RW	ON ROUTE 108 BETWEEN SULLIVAN CREEK BRIDGE AND 0.6 MILE WEST OF PEACEFUL OAK ROAD	STORM WATER MITIGATION
Tuolumne SR/108 Slope Protection							

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
TUO	108	R4.0 / R6.0	34042_	94	CONSTRUCTION	IN TUOLUMNE COUNTY NEAR SONORA 0.3 MILE WEST OF PEACEFUL OAK ROAD TO VIA ESTE ROAD	REALIGN HIGHWAY BY PAVINGWITH HMA
EAST SONORA II							
TUO	108	4.3	0Y210_	1	CANDIDATE	ON SR 108 IN TUOLUMNE COUNTY ON PEACEFUL OAK INTERCHANGE WITHIN THE EAST SONORA BYPASS STAGE II LIMITS (R4.0/R6.0)	RAMP PROJECT
TUO	108	5.7 / 6.2	0H320_	118	CLOSEOUT	IN TUOLUMNE COUNTY ON SR 108 NEAR SONORA FROM 0.3 KM WEST OF VIA ESTA ROAD TO 0.1 KM EAST OF DRAPER MINE ROAD	TWO-WAY LEFT TURN CHANNELIZATION
Via Este Left Turn Channelization							
TUO	108	8.8 / 9.1	0X890_	150	PS&E/RW	IN TUOLUMNE COUNTY ON SR 10 BETWEEN SOULSBYVILLE ROAD AND TWAIN HARTE DRIVE, NEAR THE COMMUNITY OF MONO VISTA	SAFETY IMPROVEMENTS
TUO	108	R16.1 / R18.1	40160_	38	PID	NEAR LONG BARN FROM LYONS DAM RD TO 0.1 MI WEST OF EAST LONG BARN CONNECTION	PAVEMENT PRESERVATION (CAPM)
West Long Barn CAPM							
TUO	108	R18.9 / 24.5	46210_	39	PID	NEAR LONG BARN FROM 0.2 KM E OF LONG BARN CONNECTION TO 0.8 KM E OF HELIPORT RD (KP R30.5/39.5)	PAVEMENT REHAB AND SHOUDER WIDENING AT VARIOUS LOCATIONS
East Long Barn Rehab							
TUO	108	58.8 / 58.8	0S240_	141	CONSTRUCTION	IN TUOLUMNE COUNTY ON ROUTE 108 ONE MILE EAST OF KENNEDY MEADOWS	CONSTRUCT SOLDIER PILE WALL
KENNEDY MEADOWS SLOPE REPAIR - SOLDIER PILE WALL II							
TUO	120	12.1 / T16.3	3A730_	39	PID	NEAR YOSEMITE JUNCTION FROM EAST JCT SR 108 TO SHAWMUT RD	PAVEMENT PRESERVATION (CAPM)
Chinese Camp CAPM							
TUO	120	12.1	29646_	139	Candidate	IN TUO CO @ THE JUNCTION OF 120 HO8 (YOSEMITE JUNCTION). (KP19.4)	BUILD NEW SAFETY ROADSIDE REST
Yosemite Junction SRRA							
TUO	120	16.2 / 24.1	3A700_	40	PID	ON ROUTE 120 IN TUOLUMNE COUNTY FROM SHAWMUT ROAD JUST EAST OF CHINESE CAMP TO MOCCASIN CREEK BRIDGE KP26.15/38.78)	REHAB-WIDEN SHOULDER AND AC OVERLAY
Chinese Camp rehab II							
TUO	120	R19.6	0L970_	83	PS&E/RW	ON ROUTE 120 BETWEEN 7.6 MILES EAST OF YOSEMITE JUNCTION AND 4.8 MILES WEST OF THE TOWN OF MOCCASIN AT TUOLUMNE RIVER/DON PEDRO RESERVOIR (JAMES E. ROBERTS	BRIDGE REHABILITATION
Tuolumne River Bridge Rehab							
TUO	120	24.6 / 30.0	0G560_	124	Candidate	OLD PRIEST GRADE RD TO BIG OAK FLAT. (KP T39.6/T47.2)	FEASIBILITY STUDY FOR 45 FOOT BUS
Priest Grade Feasibility Study							
TUO	120	27.4	0W800_	151	PA&ED	ON STATE ROUTE 120, ABOUT 1.9 MILES WEST OF OLD PRIEST GRADE ROAD IN TUOLUMNE COUNTY	SLOPE STABILIZATION
SR120 SLOPE STABILIZATION PROJECT							
TUO	120	R32.9 / R41.5	0E960_	40	PID	ON ROUTE 120 FROM 0.2 MILES EAST OF FERRETTI ROAD IN GROVELAND TO 1.9 MILES EAST OF MARIPOSA COUNTY LINE NEAR BUCK MEADOWS	ROADWAY REHABILITATION
BUCK MEADOWS REHAB							

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
TUO	120	R44.8 / R44.8	0W070_	103	CONSTRUCTION	IN TUOLUMNE COUNTY NEAR BUCK MEADOWS AT BIG OAK SIDEHILL VIADUCT	REPLACE BRIDGE DECK
Tuolumne Bridge Deck Replacement							
TUO	L5724		0P670_	80	PS&E/RW	IN TUOLUMNE COUNTY AT THE OLD SONORA MAINTENANCE STATION	CLEANUP SOIL AND GROUNDWATER
OLD SONORA MAINTENANCE HAZ WASTE CLEANUP							
VAR	0		0N720_	139	Candidate	IN AMADOR AND SAN JOAQUIN COUNTIES ON SR 4, 12, 26, 88 AND 112 AT VARIOUS LOCATIONS	DRAINAGE SYSTEM RESTORATION
DRAINAGE IMPROVEMENTS - 2							
VAR	0		0P450_	140	Candidate	IN ALPINE, AMADOR, CALAVERAS, AND TUOLUMNE COUNTIES ON SR 4, 26, 88, 89, 108, 120, 124, 207 AT VARIOUS LOCATIONS	DRAINAGE SYSTEM RESTORATION
Drainage Improvements - 1							

1000000001	04994_	50
1000000002	04995_	108
1000000004	0A010_	115
1000000006	0A671_	94
1000000009	0A830_	79
1000000010	0A840_	93
1000000012	0A870_	112
1000000013	0A872_	99
1000000017	0C900_	149
1000000024	0E490_	69
1000000025	0E530_	49
1000000029	0E930_	117
1000000033	0F280_	61
1000000042	0G320_	55
1000000043	0G350_	78
1000000045	0G440_	72
1000000046	0G470_	92
1000000047	0G550_	48
1000000052	0G800_	74
1000000056	0H04U_	113
1000000060	0H320_	118
1000000064	0H700_	116
1000000067	0H910_	67
1000000069	0J150_	57
1000000078	0J920_	78
1000000080	0K020_	87
1000000085	0K330_	101
1000000089	0K630_	142
1000000095	0L130_	52
1000000096	0L140_	52
1000000099	0L320_	53
1000000100	0L330_	99
1000000102	0L570_	89
1000000103	0L580_	110
1000000104	0L590_	90
1000000128	0M780_	97
1000000129	0M790_	20
1000000133	0N000_	112
1000000140	0N180_	143
1000000171	0N830_	75
1000000175	0N910_	114
1000000182	0P200_	68
1000000189	0P650_	44
1000000191	0P670_	80
1000000194	0P730_	44
1000000195	0P740_	68
1000000197	0P810_	43
1000000198	0P920_	66
1000000199	0Q060_	47
1000000200	0Q270_	60
1000000201	0Q290_	62
1000000211	0Q610_	122
1000000221	0Q880_	53
1000000229	0S110_	73
1000000232	0S170_	115
1000000233	0S190_	91
1000000235	0S240_	141
1000000261	0S770_	46
1000000262	0S790_	121
1000000263	0S800_	56
1000000266	0S920_	111
1000000268	0S940_	96
1000000271	0T160_	75
1000000273	0T200_	45
1000000275	0T260_	114
1000000290	0T630_	55
1000000293	0T730_	54
1000000296	0T800_	70
1000000297	0T810_	84
1000000298	0T820_	77
1000000306	0T910_	56
1000000336	0U370_	118
1000000354	0U610_	74
1000000374	1A671_	106
1000000375	1A690_	51
1000000376	1A700_	104
1000000378	26444_	95
1000000379	27980_	117
1000000380	28320_	86
1000000382	2A420_	90
1000000385	2A770_	111
1000000386	2A780_	86
1000000388	30016_	122
1000000390	3169C_	88
1000000391	3169E_	107
1000000394	34042_	94
1000000395	3404A_	105
1000000396	3404U_	105
1000000399	35240_	104
1000000400	36250_	109
1000000402	36311_	107
1000000403	36312_	88
1000000406	37930_	116
1000000407	38151_	81
1000000409	3A100_	101
1000000410	3A110_	108
1000000413	3A340_	119
1000000414	3A400_	27
1000000420	3A66U_	100
1000000424	40350_	66
1000000428	41481_	110
1000000429	41482_	92
1000000430	41570_	96
1000000431	41580_	95
1000000433	41911_	69
1000000436	4454U_	113
1000000440	47210_	67
1000000441	48100_	91
1000000444	49840_	106
1000000447	49980_	109
1000000742	0S870_	79
1000000743	0T040_	71
1000000746	0T780_	64
1000000766	0V170_	120
1000020011	0V130_	89
1000020018	0Q200_	119
1000020021	27920_	29
1000020026	0V070_	57
1000020027	0V090_	58
1000020041	0T140_	100
1000020088	0V080_	129
1000020089	0V100_	129
1000020094	0S780_	102
1000020114	0V620_	65
1000020118	0U090_	145
1000020130	0T230_	73
1000020207	0S860_	98
1000020212	0P600_	120
1000020343	0U500_	71
1000020344	0M800_	93
1000020354	0U280_	70
1000020386	0S950_	72

1000020387	0U360_	87
1000020401	0Q120_	54
1000020425	0V870_	121
1000020426	0W110_	8
1000020428	0W120_	77
1000020436	0U290_	81
1000020440	0E611_	97
1000020441	0E612_	98
1000020442	0E613_	102
1000020456	0W190_	33
1000020457	0V290_	80
1000020458	0V300_	64
1000020459	0U520_	65
1000020475	0W070_	103
1000020495	0F740_	76
1000020502	0V490_	82
1000020516	0S760_	141
1000020535	0V190_	132
1000020536	0Q800_	146
1000020583	0W380_	59
1000020588	0W350_	58
1000020607	0W430_	152
1000020631	0W360_	61
1000020633	0W490_	148
1000020638	0K021_	76
1000020646	0Q170_	82
1000020647	0Q220_	63
1000020667	0V660_	35
1000020670	0S720_	83
1012000001	0J600_	17
1012000002	0K130_	19
1012000003	0V680_	85
1012000004	0G810_	85
1012000005	46130_	18
1012000006	28150_	28
1012000010	0W560_	84
1012000014	0T790_	142
1012000017	0W590_	20
1012000018	0W600_	21
1012000019	0W610_	17
1012000020	0W620_	11
1012000021	0W630_	14
1012000026	0W680_	59
1012000027	0W690_	62
1012000036	0W740_	148
1012000039	0G720_	13
1012000040	0W210_	13
1012000042	0W140_	16
1012000052	0P800_	63
1012000053	0L970_	83
1012000055	0P550_	28
1012000063	0W800_	151
1012000070	0W860_	12
1012000082	0W900_	15
1012000159	0H890_	49
1012000162	0X160_	144
1012000176	0J430_	145
1012000178	0K150_	143
1012000189	0P840_	152
1012000193	0H480_	149
1012000209	0X300_	7
1012000212	0X320_	8
1012000217	0X350_	7
1012000260	0X470_	10
1012000273	0H880_	4
1012000303	0X540_	9
1012000313	0X560_	10
1013000004	0T690_	144
1013000045	0X860_	60
1013000049	40160_	38
1013000050	3A730_	39
1013000051	0K140_	36
1013000053	0L020_	30
1013000058	4773U_	22
1013000061	0X450_	9
1013000073	0G820_	33
1013000074	0U230_	131
1013000077	0X340_	14
1013000078	0G340_	26
1013000093	0X630_	11
1013000104	0Y210_	1
1013000108	0Y110_	12
1013000109	0W980_	150
1013000110	0X890_	150
1013000114	0X970_	146
1013000148	0H560_	147
1013000165	0N080_	50
1013000166	0N100_	51
1013000190	0X240_	147
1013000191	0X790_	151
1013000196	0Y220_	15

STIP CANDIDATES

(State Transportation Improvement Program)

Projects listed in this section are in the planning phase ("K" phase) to develop project initiation documents (Project Study Report or Project Scope Summary Report, aka PSR or PSSR)

Caltrans Central Region
Project Initiation Document (PID)

Status Date 5/29/2013

1	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0Y210_	K	TUO - 108 - 4.3			CANDIDATE

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
STIP	Active	2014

Prog Code: 075.600

Component:

Funding: RIP

Location Description

ON SR 108 IN TUOLUMNE COUNTY
ON PEACEFUL OAK INTERCHANGE
WITHIN THE EAST SONORA BYPASS
STAGE II LIMITS (R4.0/R6.0)

Work Description

RAMP PROJECT

	Cur Est	Est Date
Str Est	$0	
Dist Est	$6,784	2/27/2013
Total Con Est	$6,784	
RW Est	$0	

Project Documents

Env State ____ Act ____
Env Fed ____ Act ____

Right of Way Info

Parcels 0
Utilities 0

PM Tony Singh Ph# (209) 948-7058
DM Ph#
EM Ph#
CM Paul Elliott Ph# (209) 948-7079

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

04/28/13 - Kickoff Meeting. Working on PSR-PR. Working in conjunction with TCTC to complete the Peacful Oak Road Interchange that was originally a part of the Sonora Bypass Stage II project.

STIP PID

(State Transportation Improvement Program Project Initiation Document)

Projects listed in this section have an approved Project Initiation Document and are awaiting programming or updating for future cycles

Caltrans Central Region
STIP PIDs

Status Date 5/29/2013

2	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0E480_	K MPA	- 140 - 0.0 / 5.9	4581	*Miles Creek Improvements*	PID

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2002

Prog Cod	Funding
075.600	RIP

Component: PDS

Location Description

FROM MERCED COUNTY LINE TO 1.1 MILE WEST OF OLD HIGHWAY. (KP 0.0/9.5)

Work Description

IMPROVE ROADWAY ALIGNMENT AND CONSTRUCT SHOULDERS.

ROW Info

Parcels 11
Utilities 0

Project Documents

Env State ER Act
Env Fed ES Act
Approve PSR 10/2/2000
Project Rpt

	Cur Est	Est Date
Structures Est	$1,057	7/21/2000
District Est	$11,794	7/21/2000
Total Con Est	$12,851	
RW Est	$257	9/22/2000

Agreements

Type	Agency Name	Date

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Shahin Mansour	Ph#	(559) 230-3114
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

06/05-Waiting for funds to start PA&ED phase.

3	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0G420	K STA	- 5 - 15.8 / 15.9	9124	*I-5/Sperry Road*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2004

Prog Cod	Funding
075.600	RIP

Component: PDS

Location Description

IN STANISLAUS COUNTY NEAR PATTERSON ON INTERSTATE 5 AT SPERRY ROAD INTERCHANGE (KP 25.5)

Work Description

RECONSTRUCT EXISTING DIAMOND INTERCHANGE HAVING SINGLE-LN RAMPS.

ROW Info

Parcels 3
Utilities 0

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 9/5/2002
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$7,337	5/17/2002
Total Con Est	$7,337	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Christina Hibbard	Ph#	(209) 948-7889
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Manjit Singh	Ph#	(209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	10/30/2015		10/30/2015	12/30/2015		11/30/2017	11/30/2017	11/30/2017	1/30/2018	3/30/2018	4/30/2018
Current	10/30/2015 T		10/30/2015 T	12/30/2015 T		11/30/2017 T	11/30/2017 T	11/30/2017 T	1/30/2018 T	3/30/2018 T	4/30/2018 T

Project Comments

6/8/07: Checking EA is closed, moving out schedule.
1/17/07-Pending locals request to move forward.
11/16/06-Local agencies interested in starting this project up again. PSR given to StanCog.
08/2/06-Not on 06/07 Delivery Plan, pending programming.6/29/06- Pending PDT meeting to be scheduled.7/25/05-Local funding available to be transferred to project.

4	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0F410_	K STA	- 99 - R3.2 / R4.0	9349	*MAIN STREET I/C*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2004

Prog Cod	Funding
075.600	Oversight, RIP

Component: PDS

Location Description

ON ROUTE 99 WEST MAIN STREET INTERCHANGE BETWEEN UNION PACIFIC RAILROAD UNDERCROSSING & WEST CANAL DRIVE OVERCROSSING IN

Work Description

RECONSTRUCT INTERCHANGE

ROW Info

Parcels 0
Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$8,100	6/6/2005
Total Con Est	$8,100	
RW Est	$0	

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 2/1/2006
Project Rpt

Agreements

Type	Agency Name	Date
COP	CITY TURLOCK	

PM	Christina Hibbard	Ph#	(209) 948-7889
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Richard Onochie	Ph#	(209) 599-0834

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	12/15/2017		3/15/2018	6/15/2018		6/15/2020	3/15/2020	6/15/2020	6/15/2020		9/15/2020
Current	12/15/2017 T		3/15/2018 T	6/15/2018 T		6/15/2020 T	3/15/2020 T	6/15/2020 T	6/15/2020 T		9/15/2020 T

Project Comments

6/8/07: Checking EA is closed, moving out schedule.
3/25/06: Have requested EA be closed, project to Inactive status.2/22/06: PSR/PDS back to consultant for distribution.2/6/06: PSR/PDS signed 2/1/06.1/12/06: PSR/PDS to Des and Env for final signatures.12/7/05: Traffic Analysis deferred to PA&ED. CT pr

5	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0E560_	K STA	- 99 - 10.9 / 24.7	9395	*CERES/MODESTO 8-LANE FEASIBILITY STUDY*	PID

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2004

Prog Cod	Funding
075.600	RIP, IIP

Component:

Location Description

THROUGH CERES, CENTRAL MODESTO AND AT APPROACH TO STANISLAUS RIVER (KP 17.5/39.8).

Work Description

WIDEN TO EIGHT LANES.

ROW Info

Parcels 80
Utilities 7

	Cur Est	Est Date
Structures Est	$116,600	9/27/2002
District Est	$158,900	9/27/2002
Total Con Est	$275,500	
RW Est	$0	

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 6/18/2003
Project Rpt

Agreements

Type	Agency Name	Date

PM	Christina Hibbard	Ph#	(209) 948-7889
DM	Abdul Baker	Ph#	(559) 243-8037
EM	Scott Smith	Ph#	(559) 445-6172
CM	Richard Onochie	Ph#	(209) 599-0834

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

10/10/07: Supplied this project information to 10-0H770as part of background research.
6/8/07: Checking EA is closed, moving out schedule.
11/16/06-Taken off APL
5/3/05-Request to be taken off APL4/13/05-DD request Study be shelved. Study needs extensive and costly updating to address various regional issues.06/18/2003.- Feasiblility Study completed.

6	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0G230	K	CAL - 4 - 21.1 / 21.8	0200	*4/49 Intersection Improvements*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2008

Prog Cod	Funding
075.600	RIP

Component: PDS

Location Description

AT SOUTH JUNCTION, ROUTE 4/49 INTERSECTION IN CALAVERAS COUNTY IN THE CITY OF ANGELS CAMP (BR NO 30-0008, 30-0019) (KP 33.9/35.1, 11.5/11.7)

Work Description

INTERSECTION IMPROVEMENTS

ROW Info

Parcels 9
Utilities 3

	Cur Est	Est Date
Structures Est	$0	
District Est	$5,361	4/15/2005
Total Con Est	$5,361	
RW Est	$0	

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 6/30/2005
Project Rpt

Agreements

Type	Agency Name	Date

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	David Sangha	Ph#	(559) 244-2942
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

6-30-05 PSR/PDS Approved. City of Angels and CCOG must make this project a priority and program the project by 7/1/12 per relinquishment agreeement 10-167.6-6-05: PSR/PDS complete. Awaiting signature from Kome July 1, 2005 to allow local agency an additional year to program the project in accordance with the relinquishment agreement for the Angels Camp Bypass project.4-25-05: PSR, Charter, Risk Management Plan, Communication Plan, and Workplan complete - Final review of PSR sent to locals and PM on 2/9/05...Signature rounds began in April 2005...

7	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0H880_	K	SJ - 205 - R9.0 / R9.6	7900	*I-205/Chrisman Road Interchange*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2008

Prog Cod	Funding
075.600	RIP,Oversight

Component:

Location Description

ON INTERSTATE 205 FROM 0.9 MILES EAST OF MACARTHUR DRIVE TO 2.9 MILES WEST OF INTERSTATE 5

Work Description

OVERSIGHT CONSTRUCT NEW 6 LANE FREEWAY

ROW Info

Parcels 0
Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$33,000	10/26/2012
Total Con Est	$33,000	
RW Est	$0	

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 11/6/2012
Project Rpt

Agreements

Type	Agency Name	Date
COP	CITY OF TRACY	3/30/2012
COP	CITY OF TRACY	9/20/2012
COP	CITY TRACY #10-412	5/2/2013

PM	Sam Sherman	Ph#	(209) 948-7765
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	7/31/2015	10/30/2015	12/30/2015	3/30/2016		1/30/2017	10/30/2016	12/30/2016			8/16/2017
Current	7/31/2015 T						10/30/2016 T	12/30/2016 T			8/16/2017 T

Project Comments

5-27-13: 1. Coop Agrmt Executed 5/2/13; 2. 3 PA&ED Proposals Recvd - Caltrans staff have provided evaluation comments.
3-13-13: City had decided to issue RFP for PA&ED; Oversight Coop revised and submitted to City on 2/13/13; Waiting to receive Draft RFP scope to review.
1-15-2013: State has developed PA&ED Resource Estimate. Continued discussions with City to perform PA&ED work in house with reimbursement.
11/14/2012: 1. PSR-PID approved 11/6/2012. 2. Discussions with City of Tracy on methods to complete PA&ED, 3. New PM Sam Sherman.
9/10/2012: PSR-PDS on functional unit review. Deadline 9/27/12.
7/16/2012: TEPA approved. SWDR on review rounds. PSR-PDS due in for review. Amending 10-395, reimbursement no longer required.

8	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0E540_	K SJ	- 5 - 29.5 / 30.1	7272	*CLAUDIA LANDEEN SCHOOL SOUNDWALL*	PID

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2010

Prog Cod	Funding
075.600	RIP

Component

Location Description

ALONG S/B I-5 FROM CALAVERAS RIVER BRIDGE TO MARCH LANE (KP 47.5/48.4)

Work Description

SOUNDWALL

ROW Info

Parcels 0
Utilities 1

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 5/14/2001
Project Rpt 5/14/2001

	Cur Est	Est Date
Structures Est	$830	11/1/2000
District Est	$3,083	11/1/2000
Total Con Est	$3,913	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

NBSSR 6-12-2001. No Funding for the Project. SJCOG may fund from Measure Funds when 10-0G470 project would begin.

9	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0F020_	K STA	- 132 - 2.4 / 7.1	9750	*Route 132, Stage III*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2010

Prog Cod	Funding
075.600	RIP,IIP

Component

Location Description

ON ROUTE 132 IN STANISLAUS COUNTY FROM WEST-END OF THE SAN JOAQUIN RIVER BRIDGE TO 0.7 KM WEST OF BUTLER ROAD (KP 3.9/11.4)

Work Description

WIDEN TO FOUR LANE EXPRESSWAY

ROW Info

Parcels 30
Utilities 0

Project Documents

Env State ER Act
Env Fed ES Act
Approve PSR 10/29/2001
Project Rpt

	Cur Est	Est Date
Structures Est	$20,970	8/1/2001
District Est	$49,467	8/1/2001
Total Con Est	$70,437	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Christina Hibbard	Ph#	(209) 948-7889
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	12/15/2015	2/15/2016	2/15/2016	5/15/2016	6/15/2017	9/15/2017	9/15/2017	9/15/2017	12/15/2017	3/15/2018	4/15/2018
Current	12/15/2015 T	2/15/2016 T	2/15/2016 T	5/15/2016 T	6/15/2017 T	9/15/2017 T	9/15/2017 T	9/15/2017 T	12/15/2017 T	3/15/2018 T	4/15/2018 T

Project Comments

10/10/07: Inactive.
6/8/07: Verify status for 7/8 FY. Will project be active?
11/16/06-Pending Programming.
08/02/06-Pending programming.7/16/05- New PM assigned. Pending a Design Manager assignment. Robert Nguyen, no longer in District."Dual purpose and need" project. On-site meeting with FWS on 8/30/00.

Caltrans Central Region
STIP PIDs

Status Date 5/29/2013

10	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0G510	K	STA - 132 - 7.5 / 11.4	9769	*Route 132, Stage IV*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2010

Prog Cod	Funding
075.600	RIP,IIP

Component: PDS

Location Description

ON ROUTE 132 IN STANISLAUS COUNTY FROM 0.7 KM WEST OF BUTLER ROAD TO 0.5 KM WEST OF DAKOTA AVENUE. (KP 12.05/18.33)

Work Description

PROVIDE 4 LANE EXPRESSWAY ON NEW ALIGNMENT

ROW Info

Parcels 17

Utilities 0

Project Documents

Env State ER Act

Env Fed ES Act

Approve PSR 10/29/2001

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$64,325	11/1/2001
Total Con Est	$64,325	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Christina Hibbard	Ph#	(209) 948-7889
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	1/15/2015	1/1/2013	3/15/2015	6/15/2015	6/15/2018	12/15/2018	9/15/2018	9/15/2018	1/15/2019	3/15/2019	4/15/2019
Current	1/15/2015 T		3/15/2015 T	6/15/2015 T	6/15/2018 T	12/15/2018 T	9/15/2018 T	9/15/2018 T	1/15/2019 T	3/15/2019 T	4/15/2019 T

Project Comments

1/18/2013: Meeting 2/13/2013 with County and StanCOG re starting up project.
10/10/07: Inactive.
6/8/07: Verify status for 7/8 FY. Will project be active?
11/16/06-Pending Programming.
08/02/06-Not on the 06/07 Delivery Plan, pending programming.6/29/06- Pending PDT meeting to be scheduled.7/25/05-New PM assigned. Last Kick-off meeting held 12/2000.

SHOPP CANDIDATES

(State Highway Operation and Protection Program)

Projects listed in this section are in the Planning Phase ("K" phase) to develop Project Initiation Documents (Project Study Report or Project Scope Summary Report, aka PSR or PSSR)

Caltrans Central Region
Project Initiation Document (PID)
Status Report

Status Date 5/29/2013

11 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0X350_ K AMA - 16 - R0.0 / R2.5 — *Amador & Tuolumne County Rumble Strips* — Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2012A

Prog Code: 201.010 | Component:

Funding:

Location Description

ALONG STATE ROUTE (SR) 16 FROM PM R0.0 TO PM R2.5 IN AMADOR CO. ALONG SR-88 FROM PM 0.0 TO PM 3.1 IN AMADOR CO. ALONG SR-120 FROM

Work Description

INSTALL RUMBLE STRIPS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$583	4/20/2012
Total Con Est	$583	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	Tony Singh	Ph#	(209) 948-7058
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

Status:
3/8/13: PID work is 50% complete. Kick-off PDT was held on 1/8/13.

Issue/Plan: Design is checking if a short stretch of rumble strip can be done with old standards in the Jackson Valley construction project

12 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0X300_ K MER - 140 - 40.7 — *Tri-Cities Flashing Beacons Safety Project* — Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2012A

Prog Code: 201.010 | Component:

Funding:

Location Description

IN MERCED AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS

Work Description

INSTALL FLASHING BEACONS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$541	10/29/2012
Total Con Est	$541	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	David Sangha	Ph#	(559) 244-2942
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Robert Navarro	Ph#	(559) 243-3470

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						10
Completed	12/11/2012					

Project Comments

R/W Data Sheet Pending
Finalizing resources.
01/17/13: PDT Meeting
12/11/12: K Phase Kick-off Meeting

Caltrans Central Region
Project Initiation Document (PID)
Status Report

Status Date 5/29/2013

13

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0X320_	K	MER - 165 - 28.1 / 32.4		*Riverbank/Hilmar Rumble Strips*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2012A

Prog Code: 201.010

Component:

Funding:

Location Description

IN MERCED AND STANISLAUS COUNTIES ON RTE 165 FROM CANAL ST. TO WILLIAM AVE. AND ON RTE 108 FROM EIGHTH ST. TO CRANE RD.

Work Description

INSTALL RUMBLE STRIPS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$335	10/29/2012
Total Con Est	$335	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Robert Navarro	Ph#	(559) 243-3470

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						20
Completed	12/5/2012	1/25/2013				

Project Comments

Finalizing PID resources.
01/22/13: Field Trip
12/5/12: K Phase Kickoff
10/25/12: PID Phase opened

14

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W110_	K	SJ - 4 - R16.2		*SR4 - I5 Connector*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2012A

Prog Code: 201.010

Component:

Funding:

Location Description

IN STOCKTON AT THE WESTBOUND OFF-RAMP TO SOUTHBOUND I-5

Work Description

HIGH FRICKTION SURFACE TREATMENT, FLASHING BEACONS, UPGRADE GUARDRAIL

	Cur Est	Est Date
Str Est	$0	
Dist Est	$657	5/9/2012
Total Con Est	$657	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	Scott Guidi	Ph#	(209) 948-7829
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	9/28/2011	7/19/2012	9/17/2012	3/1/2013	5/21/2013	45
Completed	9/28/2011	7/19/2012	9/17/2012	3/1/2013		

Project Comments

05/28/13 - 1.Design progressing with the completion of the SCVP (Small Capital Value Project) document. 2.The SCVP is at approximately 95% complete. 3. Next PDT is scheduled for June 20, 2013.

03/13/13 -1. Design progressing with the completion of the SCVP (Small Capital Value Project) document. 2. Environmental working on preparing a PEAR

Caltrans Central Region
Project Initiation Document (PID)
Status Report

Status Date 5/29/2013

15

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0X540_	K	SJ - 5 - 41.7 / 45.9		*SJ 5 Turner Road to Beaver Slough Median Barrier*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2012A

Prog Code: 201.010

Component:

Funding:

Location Description

NEAR THORNTON FROM TURNER RD UNDERCROSSING TO BEAVER SLOUGH

Work Description

CONSTRUCT MEDIAN BARRIER

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,536	11/14/2012
Total Con Est	$1,536	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	Sam Sherman	Ph#	(209) 948-7765
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

5/27/13: 1) CEQA CE signed 4/8/13, NEPA CE to be signed after project incorp. into FTIP; 2) Anticipated PID signed by June 17, '13.
3/13/13: Proposed PSSR-PR with CE/CE; verifying with HQ if CE can be prepared during PID phase.
1/15/2013: PID preparation Kickoff PDT held 1/9/13.

16

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0X450_	K	SJ - 99 - 23.8 / 38.8		*SJ 99 Guardrail Upgrades*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2012A

Prog Code: 201.015

Component:

Funding:

Location Description

IN AND NEAR LODI FROM 0.2 MI. SOUTH OF MORADA LN. OC TO SACRAMENTO COUNTY LINE

Work Description

UPGRADE EXISTING GUARDRAIL, TERMINAL SYSTEMS & END TREATMENT

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,160	10/11/2012
Total Con Est	$2,160	
RW Est	$11	4/29/2013

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	Jes Padda	Ph#	(209) 351-4432
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Pam Marquez	Ph#	(209) 599-8576

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target					9/1/2013	0
Completed						

Project Comments

03/29/13 - Kickoff Meeting. Target SVCP 06/28/13.

17

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0X560_	K	STA - 99 - M18.7	3011	*Briggsmore SB Off-ramp Reconstruction*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2012A

Prog Code: 201.010

Component:

Funding:

Location Description

IN MODESTO AT CARPENTER RD/ BRIGGSMORE AVE OC SOUTHBOUND OFF- RAMP

Work Description

RECONSTRUCT RAMP AND INSTALL RIGHT TURN LANE

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,700	10/8/2012
Total Con Est	$1,700	
RW Est	$2	4/29/2013

Project Documents

Env State: Act:

Env Fed: Act:

Right of Way Info

Parcels: 0

Utilities: 0

PM	Christina Hibbard	Ph#	(209) 948-7889
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

5/10/2013: Draft PID on management/signatue rounds May 6, 2013.
1/28/2013:Kick-off meeting 1/28/2013. SCVP.

18

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0X470_	K	ALP - 88 - 12.5		*CARSON RIVER BRIDGE SCOUR MITIGATION*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014

Prog Code: 201.111

Component:

Funding: Scour

Location Description

NEAR SORENSENS AT WEST FORK CARSON RIVER

Work Description

BRIDGE SCOUR MITIGATION

	Cur Est	Est Date
Str Est	$2,600	10/11/2012
Dist Est	$400	10/11/2012
Total Con Est	$3,000	
RW Est	$0	

Project Documents

Env State: Act:

Env Fed: Act:

Right of Way Info

Parcels: 0

Utilities: 0

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	11/7/2012	4/1/2013	5/1/2013	6/1/2013	8/1/2013	
Completed						1

Project Comments

5/10/13: PDT on 4/15/2013. Roger Hunt (Program Advisor) recommended that scope of the project should now be complete bridge replacement. Bridge is old and as-builts are not available. This makes for a very difficult design to rehabilitate the bridge. Maintenance will initiate a smaller project to address the bridge scour now. Bridge replacement PSR will be completed next FY and planned for upcoming programming.
3/8/13: Field review meeting scheduled for 3/26/13.

Caltrans Central Region
Project Initiation Document (PID)
Status Report

Status Date 5/29/2013

19	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0W620_	K	MER - 5 - 0.4 / 0.9	3008	*Erreca SRRA Upgrades*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014

Prog Code: 201.250

Component:

Funding:

Location Description

ABOUT 20 MILES SOUTH OF SANTA NELLA AT ERRECA SRRA

Work Description

WATER AND SEWER REHAB

	Cur Est	Est Date
Str Est	$0	
Dist Est	$0	
Total Con Est	$0	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	Christina Hibbard	Ph#	(209) 948-7889
DM	Brad Cole	Ph#	(559) 230-3134
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Robert Navarro	Ph#	(559) 243-3470

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	12/5/2012	12/5/2012	12/5/2012	5/1/2013	6/15/2013	0
Completed	12/5/2012	12/5/2012				

Project Comments

5/10/2013: Need RW Data Sheet and SB 45. Draft PID on functional unit review May 1, 2013.
1/28/2013: APS will be complete by March for Draft PID date of May, 2013.
1/14/2013: PDT February 19, 2013. APS will be complete by March for Draft PID date of May, 2013.
11/14/2012: Kick-off meeting December 4, 2012.

20	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0X630_	K	MER - 99 - 15.3 / 15.9		*SR 99 MVP's - R Street UC Roadside Safety Improvements*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014

Prog Code: 201.235

Component:

Funding:

Location Description

IN MERCED FROM 0.1 MI SOUTH OF R STREET UC TO 0.1 MI NORTH OF ROUTE 99/140 SEPARATION

Work Description

ROADSIDE SAFETY IMPROVEMENTS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,770	1/17/2013
Total Con Est	$1,770	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM		Ph#	
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Robert Navarro	Ph#	(559) 243-3470

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

5/28/13: PDT Mtg. held on 5/2/13. Target RTL 1/2/2016

4/15/13: Focus Mtg. -scope reduction held 4/23/13.

21	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0Y110_	K	MER - 140 - 0.0 / 42.1		*SR 140 MERCED GUARDRAIL UPGRADE*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014

Prog Code: 201.015

Component:

Funding:

Location Description

ON STATE ROUTE (SR)140 IN MERCED COUNTY NEAR CITY OF GUSTINE AND COMMUNITY OF PLANADA

Work Description

UPGRADE EXISTING GUARDRAIL, TERMINAL SYSTEM AND END TREATMENTS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,102	2/27/2013
Total Con Est	$1,102	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Abdul Baker	Ph#	(559) 243-8037
EM		Ph#	
CM	Robert Navarro	Ph#	(559) 243-3470

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

5/28/13: PEAR received 5/28/13. PDT Meeting held 5/1 & 5/21. Target RTL 10/2/2017.

4/15/13: Field review Design, Const, Main, Hydraulics4/30/2013

22	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0W860_	K	MER - 165 - 7.2 / 30.3		*Merced River & Main Canal Bridge Scour Mitigation*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014

Prog Code: 201.111

Component:

Funding: Scour

Location Description

IN MERCED COUNTY AT CENTRAL CALIFORNIA IRRIGATION DISTRICT (CCID) MAIN CANAL BRIDGE (BR NO. 39 0202) AND MERCED RIVER BRIDGE

Work Description

SCOUR MITIGATION, UPGRADE BRIDGE RAILING & REPAIR COLUMNS

	Cur Est	Est Date
Str Est	$3,300	10/12/2011
Dist Est	$700	10/12/2011
Total Con Est	$4,000	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	Tony Singh	Ph#	(209) 948-7058
DM	David Sangha	Ph#	(559) 244-2942
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Robert Navarro	Ph#	(559) 243-3470

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

3/8/13: PID work is 5% complete. Kick-off PDT was held on 1/15/13. Held meeting with Pat Robledo to bring issue that PID would not be complete by 6/30/13. His direction is to keep on working to complete this PID.

Issue/Plan: The scope of Merced River Bridge is not defined. Structures Maintenance and Investigation (SM&I) needs to complete an APS study to pin

23

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W210_ K	SJ	- 5 - R12.9	0320	*SJ 5 Paradise Cut Bridge Replacement*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014

Prog Code: 201.110

Component:

Funding:

Location Description

IN SAN JOAQUIN COUNTY ON ROUTE 5 AT PARADISE CUT (BR.NO.29 0032L)

Work Description

SIESMIC RETROFIT OF PARADISE CUT BRIDGE

	Cur Est	Est Date
Str Est	$0	
Dist Est	$5,400	8/9/2011
Total Con Est	$5,400	
RW Est	$3	4/12/2013

Project Documents

Env State: Act:

Env Fed: Act:

Right of Way Info

Parcels: 0

Utilities: 0

PM	Christina Hibbard	Ph#	(209) 948-7889
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	7/1/2011	7/30/2012	7/30/2012	10/30/2012	1/20/2013	10
Completed	7/1/2011					

Project Comments

5/10/2013: Carry-over to 13/14.
9/11/2012: Checking with HQ on funds for drilling and testing to determine scope.
7/16/2012: HQ estimates 1150 hours for permits, drilling, testing, analysis, and assessment for WBS 150 activities..
5/14/2012: Per meeting 5/16/12, Structures Maintenance will fund subsurface drilling, this will determine scope.

24

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G720_ K	SJ	- 5 - 25.9 / 26.1	0337	*ROUTE 4/5 SEISMIC RETROFIT*	CANDIDATE

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014

Prog Code: 201.113

Component:

Funding:

Location Description

IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS BRIDGE LOCATIONS

Work Description

SEISMIC RETROFIT OF VARIOUS BRIDGES

	Cur Est	Est Date
Str Est	$1,991	9/7/2012
Dist Est	$0	
Total Con Est	$1,991	
RW Est	$0	

Project Documents

Env State: CE Act: 9/7/2012

Env Fed: EX Act: 9/7/2012

Right of Way Info

Parcels: 0

Utilities: 0

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	8/9/2011	9/8/2011	5/3/2012	9/13/2012	12/11/2012	90
Completed	8/9/2011	9/8/2011	5/6/2012	9/13/2012		

Project Comments

3/12/13>>PSSR on rounds for signatures

1/16/13>>1.Held a Constructability Review meeting on 12/12/12; PSSR on rounds for signatures
12/3/12: Project should be in Candidate phase not PS&E/RW.

Caltrans Central Region
Project Initiation Document (PID)
Status Report

Status Date 5/29/2013

25	EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
	10-0X340_	K	SJ	- 99	- 0.0		*3 Pedestrian Overcrossings*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014

Prog Code: 201.110

Component:

Funding:

Location Description

IN SAN JOAQUIN COUNTY ON ROUTE 99 AND MERCED COUNTY ON ROUTE 152 AT 3 PEDESTRIAN OVERCROSSINGS

Work Description

BRIDGE REHABILITATION FOR ADA COMPLIANCE

	Cur Est	Est Date
Str Est	$0	
Dist Est	$3,000	11/8/2012
Total Con Est	$3,000	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Pam Marquez	Ph#	(209) 599-8576

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

3/12/13>>> 1. Had PDT meeting on 3/07/2013.
2. The project will provide wheel chair ramps at three pedestrian overcrossings, one location on SR 99 in Stockton and two locations on SR 99 in Merced. These structures were built in 1967 and 1970.
3.The Team is looking at several alternatives for each location.

26	EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
	10-0W630_	K	STA	- 5	- 27.0 / 27.5	3009	*Westley SRRA Upgrades*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014

Prog Code: 201.250

Component:

Funding:

Location Description

ABOUT 37 MILES NORTH OF SANTA NELLA AT WESTLEY SRRA

Work Description

WATER AND SEWER REHAB

	Cur Est	Est Date
Str Est	$0	
Dist Est	$0	
Total Con Est	$0	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	Christina Hibbard	Ph#	(209) 948-7889
DM	Brad Cole	Ph#	(559) 230-3134
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	12/5/2012	12/5/2012	12/5/2012	5/1/2013	6/15/2013	0
Completed	12/5/2012	12/5/2012				

Project Comments

5/10/2013: Draft PID on functional unti review rounds May 1, 2013. Need RW Data Sheet and SB 45 report.
1/28/2013: APS will be complete by March for Draft PID date of May, 2013.
1/14/2013: Discussed closing RV dump with HQ. RV stations to remain open for now since they were just repaired. Will monitor.
11/14/2012: Kick-off meeting December 4, 2012.

Caltrans Central Region
Project Initiation Document (PID)
Status Report

Status Date 5/29/2013

27

EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
10-0W900_	K	STA	- 132	- 0.0	3010	*STA-108 & -132 ADA Ramps*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014

Prog Code: 201.378

Component:

Funding: ADA

Location Description

IN MODESTO ON RTE 132 AND IN RIVERBANK ON RTE 108

Work Description

ADA UPGRADES

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,058	4/20/2012
Total Con Est	$1,058	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	Christina Hibbard	Ph#	(209) 948-7889
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	12/10/2012	12/10/2012	12/10/2012	5/1/2013	6/15/2013	0
Completed	12/10/2012	12/10/2012				

Project Comments

5/10/2013: PID ready for FU rounds, but for SB 45 report. Then need RW Data Sheet for management/signature rounds.
1/28/2013: Focus meeting 1/31/2013 with Ops, RW, Des, and Surveys to discuss scope.
1/14/2013: PDT meeting 2/15/2013.
11/14/2012: Kick-off meeting December 10.

28

EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
10-0Y220_	K	TUO	- 49	- 13.5 / 18.6			Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014

Prog Code: 201.015

Component:

Funding:

Location Description

IN AND NEAR SONORA FROM WOODS CREEK TO 0.6 MI NORTH OF WASHINGTON STREET; ALSO ON ROUTE 49

Work Description

UPGRADE METAL BEAM GUARDRAIL AND END TREATMENTS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,548	5/7/2013
Total Con Est	$1,548	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	Tony Singh	Ph#	(209) 948-7058
DM		Ph#	
EM		Ph#	
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

SHOPP PID

(State Highway Operation and Protection Program Project Initiation Document)

Projects listed in this section have an approved Project Initiation Document and are awaiting programming or updating for future cycles

29

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W140	K	MER - 152 - R0.0 / R2.4	3012	*SR152 Median Barrier Near Pacheco Pass Summit*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2012A

Prog Cod: 201.010

Funding:

Component:

Location Description

ON ROUTE 152 BETWEEN 0.1 MILE EAST OF FIFIELD ROAD IN SANTA CLARA COUNTY AND 0.1 MILE WEST OF VISTA POINT IN MERCED COUNTY

Work Description

CONSTRUCT MEDIAN BARRIER

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ND Act

Env Fed EX Act

Approve PSR 3/13/2013

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$4,958	3/13/2013
Total Con Est	$4,958	
RW Est	$70	4/12/2013

Agreements

Type	Agency Name	Date

PM	Sam Sherman	Ph#	(209) 948-7765
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Robert Navarro	Ph#	(559) 243-3470

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	5/15/2014		6/13/2014	9/15/2014		5/15/2015	6/15/2015	7/15/2015	11/2/2015	2/13/2016	2/17/2016
Current	5/15/2014 T		6/13/2014 T	9/15/2014 T		5/15/2015 T	6/15/2015 T	7/15/2015 T	11/2/2015 T	2/13/2016 T	2/17/2016 T

Project Comments

5/27/13: 1. Project was amended into 2012 SHOPP at May 7, '13 CTC mtg; 2. Programming working to amend into FTIP and anticipate FHWA approval in July, '13.
3/13/13: PID signed 3/14/13, to be amended into 2012 SHOPP during May CTC mtg
1/15/13: PID document on signature rounds as of 1/16/13:
11/27/12: 1. CMS has been added to project, 2. PID completion target schedule delayed to mid-Dec 2012 to add CMS, incl Revised ROW data sheet.
10/9/12: PID is in functional unit review & the Constructability Review meeting was on 9/25/12. Sam Sherman is the new PM. He will pick-up the project on completion of the PID.

30

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0J720_	K	ALP - 4 - 0.0 / 3.2	1044	*BEAR VALLEY CAPM*	PID

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.121

Funding:

Component:

Location Description

IN ALPINE COUNTY ON ROUTE 4 FROM CALAVERAS COUNTY LINE TO 0.5KM EAST OF ROUTE 207. (KP 0.0/5.1)

Work Description

CAPM

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State CE Act 7/8/2003

Env Fed EX Act 7/8/2003

Approve PSR 10/17/2003

Project Rpt 10/17/2003

	Cur Est	Est Date
Structures Est	$0	
District Est	$1,250	6/7/2002
Total Con Est	$1,250	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

Project did not make 2004 SHOPP! This is shelved PID (unprogramed). PID completed on 10/17/2003.

31	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0J600_	K ALP	- 88 -0.0 / R6.0	1351	*Caples Rehab*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.120

Funding:

Component:

Location Description

ON ROUTE 88 IN ALPINE COUNTY FROM AMADOR COUNTY LINE TO 1.24KM EAST OF THE CARSON PASS SUMMIT (KP 0.0/R9.7)

Work Description

ROADWAY REHABILITATION

ROW Info

Parcels 1
Utilities 0

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 10/14/2005
Project Rpt 10/14/2005

	Cur Est	Est Date
Structures Est	$0	
District Est	$12,600	8/18/2005
Total Con Est	$12,600	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Grace Magsayo Ph# (209) 948-7976
DM David Franke Ph# (559) 243-3809
EM Scott Smith Ph# (559) 445-6172
CM Alfred Blum Ph# (209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	1/1/2010	10/1/2008	8/1/2010	6/1/2009		5/1/2011	5/1/2011	7/1/2011	11/1/2011		12/1/2011
Current	1/1/2010 T	10/1/2008 T	8/1/2010 T	6/1/2009 T		5/1/2011 T	5/1/2011 T	7/1/2011 T	11/1/2011 T		12/1/2011 T

Project Comments

7/26/07: New to APL. New schedule needed and supplemental PID.

2/2/06>> The FHWA review time has been reduced to take this project out of long-lead status. The new PA&ED schedule is 7/1/09. This project is not funded in the 2006 SHOPP cycle.

32	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0W610	K ALP	- 88 -0.0 / 7.5	0308	*SR88 ALP CAPM Kirkwood to Red Lake Rd*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014

Prog Cod: 201.121

Funding:

Component:

Location Description

ON ROUTE 88 IN ALPINE COUNTY BETWEEN THE AMADOR COUNTY LINE PM 0.0 AND RED LAKE PM 7.5

Work Description

PAVEMENT REPAIR

ROW Info

Parcels 0
Utilities 1

Project Documents

Env State CE Act 8/24/2011
Env Fed EX Act 8/24/2011
Approve PSR 9/12/2011
Project Rpt 9/12/2011

	Cur Est	Est Date
Structures Est	$0	
District Est	$5,585	9/12/2011
Total Con Est	$5,585	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Grace Magsayo Ph# (209) 948-7976
DM David Franke Ph# (559) 243-3809
EM Mary Oliva Ph# (209) 941-1919
CM Alfred Blum Ph# (209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	9/15/2011		4/1/2014	7/1/2014		4/1/2015	7/1/2015	8/3/2015	12/1/2015		12/1/2016
Current	9/15/2011 A		4/1/2014 T	7/1/2004 T		4/1/2015 T	7/1/2005 T	8/3/2015 T	12/1/2015 T		12/1/2016 T

Project Comments

11/3/11: CAPM PR approved 9/12/2011. Candidate for 2012 SHOPP.

33

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0H870_	K ALP	- 88 -5.3	0191	*Rock Slope Repair ALP 88*	PID

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.150

Funding:

Component:

Location Description

IN ALPINE COUNTY ON SR88 NEAR WOODLAKE ROAD (KP 8.8)

Work Description

MODIFY SLOPE

ROW Info

Parcels 0
Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$3,017	1/7/2008
Total Con Est	$3,017	
RW Est	$0	

Project Documents

Env State CE Act
Env Fed CE Act
Approve PSR 1/29/2008
Project Rpt

Agreements

Type	Agency Name	Date

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

5/18/12: Project superceded by 10-0S170 now in closeout phase.
3/3/08: No issues. On scheduled.
1/30/08: PID APPROVED.
12/4/07: K- Phase close @ Dist. Prg direction . PSR still in CR.
10/29/07: PID IN CR for signatures.
9/14/07: Target for PID 10/07. PID will be shelved.

34

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-46130_	K AMA	- 49 -4.0 / 6.7	2128	*RTE 49 JACKSON OVERLAY*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.120

Funding:

Component:

Location Description

IN AND NEAR JACKSON FROM 0.1 KM S OF SOUTH JCT RTE 88 TO 0.5 KM N OF AMADOR CENTRAL RAILROAD CROSSING (KP 6.4/10.7)

Work Description

AC OVERLAY AND WIDEN SHOULDER

ROW Info

Parcels 18
Utilities 6

	Cur Est	Est Date
Structures Est	$1,520	3/6/2006
District Est	$9,225	3/6/2006
Total Con Est	$10,745	
RW Est	$0	

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 9/16/1997
Project Rpt

Agreements

Type	Agency Name	Date

PM	Sam Sherman	Ph#	(209) 948-7765
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	8/1/2008	9/1/2006	12/1/2008	7/1/2009	1/1/2010	1/1/2010	4/1/2010	4/16/2010	6/1/2010	7/18/2010	8/1/2010
Current	8/1/2008 T	9/1/2006 T	12/1/2008 T	7/1/2009 T	1/1/2010 T	1/1/2010 T	4/1/2010 T	4/16/2010 T	6/1/2010 T	7/18/2010 T	8/1/2010 T

Project Comments

6/30/06>> Project is unparred due to lack of funding.

35	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0Q210	K AMA	- 88 -5.5 / 14.3	0167	*CAPM Amador County on Route 88 Between Route 124 and 49*	PID

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.121

Funding:

Component:

Location Description

ON ROUTE 88 FROM ROUTE 124 TO ROUTE 49

Work Description

AC OVERLAY AND DIGOUTS

ROW Info

Parcels 0
Utilities 4

Project Documents

Env State CE Act
Env Fed EX Act
Approve PSR 9/4/2007
Project Rpt 9/4/2007

	Cur Est	Est Date
Structures Est	$0	
District Est	$6,113	8/14/2007
Total Con Est	$6,113	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Grace Magsayo Ph# (209) 948-7976
DM Caroline Reyes Ph# (209) 948-7761
EM Mary Oliva Ph# (209) 941-1919
CM Alfred Blum Ph# (209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

9/14/07: CAPM PR approved 9/4/07.
08/14/07: PID on electronic review (Ending 8/22/07).
7/21/07: Conducted Risk Management Meeting 7/13/07. Workplan /SB45 & Database Cert . Target 8/1/07

6/11/07: Field task review 6/7/07.
5/21/07: Draft PID to circulate end of May 2007.

36	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0K130_	K AMA	- 88 -54.7 / 60.8	2680	*Peddler Hill Rehab*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.120

Funding:

Component:

Location Description

ON ROUTE 88 IN AMADOR COUNTY FROM 0.1 MILES WEST OF FOSTER MEADOW ROAD TO 1.1 MILES EAST OF SHOT ROCK VISTA POINT (KP

Work Description

ROADWAY REHABILITATION

ROW Info

Parcels 4
Utilities 1

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 11/29/2005
Project Rpt 11/29/2005

	Cur Est	Est Date
Structures Est	$0	
District Est	$10,419	8/31/2005
Total Con Est	$10,419	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Sam Sherman Ph# (209) 948-7765
DM Mike Lim Ph# (559) 230-3138
EM Scott Smith Ph# (559) 445-6172
CM Alfred Blum Ph# (209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	1/1/2013		3/1/2013	5/1/2013		1/1/2014	2/1/2014	5/1/2014	8/18/2014		12/17/2014
Current	1/1/2013 T		3/1/2013 T	5/1/2013 T		1/1/2014 T	2/1/2014 T	5/1/2014 T	8/18/2014 T		12/17/2014 T

Project Comments

5/27/13: Interim CAPM proposed same location, EA 10-0W590K
7/26/07: New to APL. New schedule needed and supplemental PID.
02/21/2006: Remove from APL -did not make 2006 SHOPP - Schedule will move-out to 07/01/2008 on 06/30/06.11/29/05: PSSR Approved (KB) M010 100%9/28/05: Schedule resulted in Long Lead project. Schedule updated to reflect revised PID, including the changes in R/W and Environmental activities/milestones. Awaiting updated R/W Data Sheet to place PID on Signature Rounds.8-26-05: Environmental schedule is outside of the 4-year window for the SHOPP cycle. Working with PDT members to develop a realistic schedule - possibly long lead project.6-6-05: Last PDT 5/25/05 - On schedule. 4-25-05: On schedule.3-15-05: Kickoff PDT meeting held 2/24/05. Project is between

37 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0W590 K AMA - 88 - R54.7 / R60.8 0303 *SR88 AMA CAPM Peddler Hill Rd to Tragedy Spring Rd* PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014

Prog Cod: 201.121

Funding:

Component:

Location Description

ON ROUTE 88 BETWEEN 0.3 MILE EAST OF PEDDLER HILL ROAD AND 2 MILES WEST OF TRAGEDY SPRINGS ROAD

Work Description

REPAIR STRUCTURAL SECTION

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State CE Act 8/24/2011

Env Fed EX Act 8/24/2011

Approve PSR 10/10/2011

Project Rpt 10/10/2011

	Cur Est	Est Date
Structures Est	$0	
District Est	$4,780	11/4/2011
Total Con Est	$4,780	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Sam Sherman Ph# (209) 948-7765

DM Mike Lim Ph# (559) 230-3138

EM Mary Oliva Ph# (209) 941-1919

CM Alfred Blum Ph# (209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	9/30/2011		12/1/2013	2/1/2014		3/15/2014	7/1/2014	8/1/2014	12/1/2014		3/2/2015
Current	9/30/2011 A		12/1/2013 T	2/1/2014 T		3/15/2014 T	7/1/2014 T	8/1/2014 T	12/1/2014 T		3/2/2015 T

Project Comments

5/27/13: Suppl. PR to be completed by 6/30/13 for programming in 2014 SHOPP.
1/15/13: K-Phase reopened Jan '13 so PR can be refreshed.
11/3/11: CAPM PR approved 9/20/2011. Candidate for 2012 SHOPP.

38 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0M790 K AMA - 88 - 66.6 / 71.6 0234 *Carson Spur Rehab and Curve Reduction* PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.120

Funding:

Component:

Location Description

IN AMADOR COUNTY ON SR 88 NEAR CARSON SPUR (KP 107.89/115.99)

Work Description

PAVEMENT REHABILITATION

ROW Info

Parcels 8

Utilities 1

Project Documents

Env State ER Act

Env Fed FI Act

Approve PSR 12/7/2007

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$14,908	6/30/2009
Total Con Est	$14,908	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Sam Sherman Ph# (209) 948-7765

DM David Sangha Ph# (559) 244-2942

EM Scott Smith Ph# (559) 445-6172

CM Alfred Blum Ph# (209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	1/1/2012		1/1/2012	2/1/2012		2/1/2013	6/1/2013	6/1/2013	8/1/2013	11/1/2013	1/1/2014
Current	1/1/2012 T		1/1/2012 T	2/1/2012 T		2/1/2013 T	6/1/2013 T	6/1/2013 T	8/1/2013 T	11/1/2013 T	1/1/2014 T

Project Comments

12/3/09: As of 11/17/09, the project is INACTIVE. The project is not in the 2010 SHOPP program and is not on the Long Lead List of Projects.
8/18/09: PDT 6/30/09; current estimate $14,908,000 (6/29/09)
3/20/09: Last PDT meeting 2/17/09. Next expected in July, after environmental surveys are completed(spring thaw)
2/25/09: On schedule, continue to share information with El Dorado National Forest Service.
12/11/08: On schedule
9/08/08: On scheduled, no issues.

39	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0W600	K	AMA - 88 - R66.6 / 71.7	0326	*SILVER LAKE CAMPGROUND CAPM*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014

Prog Cod: 201.121

Funding:

Component:

Location Description

NEAR CARSON SPUR FROM SILVER LAKE CAMPGROUND TO ALPINE COUNTY LINE

Work Description

PAVEMENT REPAIR

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State CE Act 8/23/2011
Env Fed EX Act 8/23/2011
Approve PSR 9/12/2011
Project Rpt 9/12/2011

	Cur Est	Est Date
Structures Est	$0	
District Est	$3,625	9/12/2011
Total Con Est	$3,625	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Sam Sherman Ph# (209) 948-7765
DM David Sangha Ph# (559) 244-2942
EM Mary Oliva Ph# (209) 941-1919
CM Alfred Blum Ph# (209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	9/12/2011	2/2/2012	3/15/2012	12/14/2012	4/2/2015	6/2/2015	9/15/2015	9/15/2015	1/4/2016	3/9/2016	4/6/2016
Current	9/12/2011 A	2/2/2012 T	3/15/2012 T	12/14/2012 T	4/2/2015 T	6/2/2015 T	9/15/2015 T	9/15/2015 T	1/4/2016 T	3/9/2016 T	4/6/2016 T

Project Comments

5/27/13: Suppl. PR to be completed by 6/30/13 for programming in 2014 SHOPP.
1/15/13: K-Phase Reopened; PR to be refreshed for programming.
3/22/12: PR signed on 9/12/11.

40	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0F950_	K	CAL - 4 - 42.7 / 43.5	3243	*ARNOLD CURVE CORRECTION*	PID

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.310

Funding:

Component:

Location Description

ON ROUTE 4 IN CALAVERAS COUNTY BETWEEN 0.1 MILE (0.2 KM) EAST OF MORGAN ROAD AND 1.0 MILE (1.6 KM) EAST OF MORAN ROAD (KP 68.7/70.0)

Work Description

CURVE IMPROVEMENTS.

ROW Info

Parcels 5
Utilities 3

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 11/15/2005
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$8,004	10/21/2005
Total Con Est	$8,004	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Grace Magsayo Ph# (209) 948-7976
DM Jose Huerta Ph# (209) 948-7902
EM Scott Smith Ph# (559) 445-6172
CM Alfred Blum Ph# (209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

04/17/06: Project did not make 2006 SHOPP! This is a shelved PID (unprogramed). PID completed on 11/15/2005.01/11/06: Project is On Draft 2006 SHOPP dated 11/23/05. Currently in list for funding, but approval pending CTC adoption of 2006 SHOPP.11/15/0

41	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-4773U_	K	MER - 5 - 31.8 / 32.5	9052	*STAN I-5 Ramps CAPM*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014

Prog Cod	Funding
201.121	Scour

Component

Location Description

ON ROUTE 5 IN MERCED AND STANISLAUS COUNTIES FROM GARZAS CREEK BRIDGE TO THE STANISLAUS COUNTY LINE (KP 51.2/52.3) (KP 0.0/45.2)

Work Description

RAMP & BRIDGE APPROACH REHAB

ROW Info

Parcels 0
Utilities 0

	Cur Est	Est Date
Structures Est	$11,974	10/31/2005
District Est	$15,925	10/31/2005
Total Con Est	$27,899	
RW Est	$3	10/27/2005

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 3/2/2006
Project Rpt 3/2/2006

Agreements

Type	Agency Name	Date

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Robert Navarro	Ph#	(559) 243-3470

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	1/29/2015	10/1/2013	4/1/2014	10/1/2014	6/1/2015	9/1/2015	2/1/2016	2/1/2016	4/12/2016		6/1/2016
Current	9/15/2015 T						11/15/2016 T	12/15/2016 T	3/24/2017 T	5/27/2017 T	6/10/2017 T

Project Comments

Finalizing PID resources.
03/05/13: PDT Meeting held
01/22/13: Field trip
10/25/12: K Phase opened.
03/02/06: 2nd Supplemental PSSR signed
10/04/01: 1st Supplemental PSSR signed

42	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-3A670_	K	MER - 59 - 10.4 / 14.8	5256	*MARIPOSA CREEK REHAB.*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod	Funding
201.120	

Component
LONG LEAD

Location Description

ON STATE ROUTE 59 FROM MARIPOSA CREEK TO NORTHBOUND STATE ROUTE 99 ON-RAMP (KP 16.7/23.8)

Work Description

REHAB

ROW Info

Parcels 67
Utilities 5

	Cur Est	Est Date
Structures Est	$0	
District Est	$12,084	10/17/2005
Total Con Est	$12,084	
RW Est	$0	

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 10/18/2005
Project Rpt 10/18/2005

Agreements

Type	Agency Name	Date

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Jim Espinosa	Ph#	(559) 243-3537
EM	Scott Smith	Ph#	(559) 445-6172
CM	Robert Navarro	Ph#	(559) 243-3470

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	10/1/2012		10/1/2012	10/1/2012		8/1/2014	10/1/2015	10/1/2015	11/1/2015		1/1/2016
Current	10/1/2012 T		10/1/2012 T	10/1/2012 T		8/1/2014 T	10/1/2015 T	10/1/2015 T	11/1/2015 T		1/1/2016 T

Project Comments

9/06:- waiting for funds to open the PA&ED phase. Supplemental PSSR was approved on 10/18/05 as a long-lead project. PSSR was approved on 9/20/2001. Last PDT meeting was held on 7/14/05.

43	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0L010_	K	MER - 99 - 12.8 / 16.6	5409A	*Childs Ave. West Merced Landscape Restoration*	PID

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.210

Funding:

Component:

Location Description

HIGHWAY PLANTING RESTORATION IN MERCED COUNTY ON ROUTE 99 FROM 0.2 MILES SOUTH OF THE CHILDS AVENUE OC TO THE WEST MERCED OH

Work Description

HIGHWAY PLANTING RESTORATION

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State CE Act 6/6/2005
Env Fed EX Act 6/6/2005
Approve PSR 9/21/2005
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$2,570	8/29/2005
Total Con Est	$2,570	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Sinaren Pheng Ph# (209) 948-7972
DM Brad Cole Ph# (559) 230-3134
EM Scott Smith Ph# (559) 445-6172
CM Laura Gordon Ph# (559) 445-6303

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	10/1/2007	4/1/2008	1/1/2008	7/1/2004	7/1/2008	10/1/2008	3/2/2005	12/1/2008	2/1/2009	2/15/2009	3/1/2009
Current											

Project Comments

9/21/05 - PID Document approved by District Director6/15/05: Design is working on comments sent back from Draft PID. Design is scheduling a Pid constructability review for July 2005.

44	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-3A720_	K	MER - 99 - 17.6 / 24.5	5431	*FRANKLIN SLOUGH REHAB*	PID

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.120

Funding:

Component:

Location Description

ON ROUTE 99 IN & NEAR ATWATER FROM 0.7 KM SOUTH OF FRANKLIN SLOUGH TO GROVE AVENUE (KP 28.3/39.4)

Work Description

AC OVERLAY AND WIDEN SHOULDERS

ROW Info

Parcels 0
Utilities 2

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 11/4/2005
Project Rpt 11/4/2005

	Cur Est	Est Date
Structures Est	$1,964	9/29/2005
District Est	$8,641	9/29/2005
Total Con Est	$10,605	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Sinaren Pheng Ph# (209) 948-7972
DM Boris Ayaviri Ph# (559) 244-2854
EM Scott Smith Ph# (559) 445-6172
CM Laura Gordon Ph# (559) 445-6303

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	12/1/2009	2/1/2008	2/1/2009	9/1/2009	8/1/2009	1/1/2010	3/1/2010	3/1/2010	4/15/2010	4/17/2010	5/1/2010
Current											

Project Comments

8/29/07: Project off APL.
8/14/07: Project to be placed on inactive list.

45	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0L880_	K	MER - 140 - 0.3 / 4.2	0038	*Shoulder widening on SR140*	PID

Program Information

XPM	Yes	Delivery Plan	No	APL List	No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.310

Funding:

Component:

Location Description
ON ROUTE 140 BETWEEN 0.3 MILES EAST OF INTERSTATE 5 AND ROUTE 33

Work Description
SHOULDER WIDENING

ROW Info
Parcels 47
Utilities 4

Project Documents
Env State ND Act
Env Fed EX Act
Approve PSR 9/14/2007
Project Rpt

	Cur Est	Est Date
Structures Est	$2,163	8/10/2007
District Est	$4,854	8/10/2007
Total Con Est	$7,017	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Mike Lim	Ph#	(559) 230-3138
EM	Scott Smith	Ph#	(559) 445-6172
CM	Laura Gordon	Ph#	(559) 445-6303

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	3/1/2013	9/1/2013	11/1/2012	7/1/2013	1/1/2015	6/1/2015	10/1/2015	10/1/2015	11/15/2015	10/1/2015	2/1/2016
Current	3/1/2013 T	9/1/2013 T	11/1/2012 T	7/1/2013 T	1/1/2015 T	6/1/2015 T	10/1/2015 T	10/1/2015 T	11/15/2015 T	10/1/2015 T	2/1/2016 T

Project Comments
9/3/08:- Cost Estimates will be updated in 4th Quarter of this FY08/09 (after April, 2009). PSR was approved on 09/14/07. Last PDT meeting was held on 7/10/07."

46	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-35461_	K	MER - 140 - 4.3 / 11.7	5541	*MUD SLOUGH REHAB*	PID

Program Information

XPM	No	Delivery Plan	No	APL List	No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.120

Funding:

Component: LONG LEAD

Location Description
NEAR GUSTINE FROM WEST JCT RTE 33 TO SAN JOAQUIN RIVER BRIDGE (KP 6.9/18.8)

Work Description
STRUCTURAL SECTION REPAIR AND WIDEN THREE BRIDGES

ROW Info
Parcels 9
Utilities 0

Project Documents
Env State ND Act
Env Fed FI Act
Approve PSR 8/30/1999
Project Rpt

	Cur Est	Est Date
Structures Est	$1,100	11/1/1999
District Est	$5,975	11/1/1999
Total Con Est	$7,075	
RW Est	$0	

Agreements

Type	Agency Name	Date
RR	CALIF. NORTHERN	

PM	Grace Magsayo	Ph#	(209) 948-7976
DM		Ph#	
EM	Scott Smith	Ph#	(559) 445-6172
CM	Laura Gordon	Ph#	(559) 445-6303

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments
9.27.05: Not on APL, no work performed.4/25/05: Not in 2004 0r 2006 SHOPP yet. No work performed. Inactive , below priority line, awaits Funding. No work done at this time.

47	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0A860_	K	MER - 140 - 34.5 / 35.8	5638	*El Capitan Rehab.*	PID

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.120

Funding:

Component:

Location Description

NEAR MERCED FROM EL CAPITAN CANAL TO RTE 99 (KP 55.5/57.6)

Work Description

AC OVERLAY AND WIDEN SHOULDERS

ROW Info

Parcels 0
Utilities 3

Project Documents

Env State CE Act
Env Fed EX Act
Approve PSR 9/2/1997
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$922	1/1/1999
Total Con Est	$922	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Subhash Johar	Ph# (209) 948-7765
DM	Steve Sakata	Ph# (559) 287-3116
EM	Mary Oliva	Ph# (209) 941-1919
CM	Laura Gordon	Ph# (559) 445-6303

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

09/06: Waiting for funds to start PA&ED phase. PSSR was approved on 9/11/97.

48	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-38220_	K	MER - 165 - 0.0 / 11.7	5830	*HENRY MILLER rehab*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.120

Funding:

Component:

Location Description

IN MERCED COUNTY ON STATE ROUTE 165 BETWEEN INTERSTATE 5 AND HENRY MILLER ROAD. (KP 0.0/18.8)

Work Description

REHABILITATE THE EXISTING ASPHALT CONCRETE ROADWAY.

ROW Info

Parcels 62
Utilities 2

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 10/27/2005
Project Rpt

	Cur Est	Est Date
Structures Est	$3,446	8/12/2005
District Est	$22,971	8/12/2005
Total Con Est	$26,417	
RW Est	$44	9/2/2005

Agreements

Type	Agency Name	Date

PM	Arvinder Bajwa	Ph# (209) 948-7988
DM	Sanku Mohan	Ph# (559) 243-3581
EM	Scott Smith	Ph# (559) 445-6172
CM	Robert Navarro	Ph# (559) 243-3470

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	1/1/2015	5/1/2015	1/1/2015	7/1/2015	1/1/2017	4/1/2017	7/1/2017	7/1/2017	8/15/2017	9/17/2017	10/1/2017
Current	1/1/2015 T	5/1/2015 T	1/1/2015 T	7/1/2015 T	1/1/2017 T	4/1/2017 T	7/1/2017 T	7/1/2017 T	8/15/2017 T	9/17/2017 T	10/1/2017 T

Project Comments

12/05- Waiting for fund allocation to start PA&ED phase. 2nd Supplemental PSSR was approved on 10/27/05. 1st Supplemental PSSR was approved on 8/14/2003. PSSR was approved in 1993. A long-lead project.

49	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0F160_	K	MER - L5712 -	5011	*COVER MATERIAL BINS*	PID

Program Information

XPM	Delivery Plan	APL List
No	No	No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.352

Funding:

Component:

Location Description

IN MERCED, MARIPOSA, TUOLUMNE, CALAVERAS, SAN JOAQUIN, AMADOR, AND ALPINE COUNTIES AT VARIOUS MAINTENANCE STATIONS.

Work Description

COVER MATERIAL BINS

ROW Info

Parcels 0
Utilities 0

	Cur Est	Est Date
Structures Est	$1,211	8/5/2005
District Est	$73	8/5/2005
Total Con Est	$1,284	
RW Est	$0	

Project Documents

Env State CE Act
Env Fed EX Act
Approve PSR 9/27/2005
Project Rpt

Agreements

Type	Agency Name	Date

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Laura Gordon	Ph#	(559) 445-6303

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

3.30.06: Not on APL. No work done at present. 9.27.05: Supp PSR signed today.8.08.05: Supp PSR on signature round.6.28.05: Design is preparing Supp PSR . Should be ready by 7/31/05 for signature rounds.4/25/05: Back on APL on 4/15/05. design to update/rewrite PID for 2006 SHOPP.PID completed on 9/9/03. Awaits Funding/Programming.

50	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0G340	K	MPA - 140 - 22.0 / 25.3	4736	*MPA 140 CAPM Midpines Summit*	PID

Program Information

XPM	Delivery Plan	APL List
Yes	No	Yes

Program	Status	Doc Yr
SHOPP	Active	2014

Prog Cod: 201.121

Funding:

Component:

Location Description

NEAR MARIPOSA FROM THE NORTH JUNCTION OF STATE ROUTES 140 & 49 TO WHITLOCK ROAD

Work Description

PAVEMENT REHABILITATION (CAP M)

ROW Info

Parcels 0
Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$4,723	9/28/2005
Total Con Est	$4,723	
RW Est	$0	

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 11/7/2005
Project Rpt 11/7/2005

Agreements

Type	Agency Name	Date

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	David Sangha	Ph#	(559) 244-2942
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Paul Elliott	Ph#	(209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	10/1/2015		1/2/2016	3/1/2016		1/1/2018	1/2/2018	3/1/2018		5/1/2018	6/1/2018
Current	4/1/2016 T	11/28/2008 T	12/7/2007 T	8/3/2007 T	8/20/2010 T	1/14/2011 T	1/21/2011 T	6/30/2011 T	7/29/2011 T	11/17/2015 T	12/8/2015 T

Project Comments

5/10/2013: PDT on 4/26/13 and PID Constructability Review Mtg on 5/15/13.
3/8/13: Field meeting 3/28/13. Held PDT meeting on 1/31/13.
1/16/13: Project re-activated as CAPM. Kick-off mtg on 12/11/12. Field reviews scheduled for Jan 2013. Next PDT 1/31/13. 7/21/07: New to APL, need to ge project assignments, Kick off tema to begin work on supplemental PSSR. 5/06: waiting to be funded for PA&ED phase. Supplemental PSSR was approved on 11/7/2005.

51	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0E800_	K	MPA - 140 - 50.9 / 51.2	4942	*Route 140 - Slope Repair*	PID

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.150

Funding:

Component:

Location Description

ON ROUTE 140 IN MARIPOSA COUNTY FROM CRANE CREEK BRIDGE TO 1.0KM WEST OF YOSEMITE PARK BOUNDARY (KP 81.9/82.4)

Work Description

REPAIR UNDERMINED CONCRETE ROCK SLOPE PROTECTION.

ROW Info

Parcels 2
Utilities 2

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 11/23/2005
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$4,757	11/9/2005
Total Con Est	$4,757	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Grace Magsayo Ph# (209) 948-7976
DM Martin Nishikawa Ph# (559) 230-3122
EM Scott Smith Ph# (559) 445-6172
CM Paul Elliott Ph# (209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

11/25/08: No update. Project slowed down pending further direction for programming.
9/08/08: PDT will conduct field review in Oct 2008. Next PDT end of Oct. 8/7/08: Kick Off meeting 8/20/08.
3/06: Waiting for fund allocation to start PA&ED phase. Supplemental PSSR was approved on 11/23/05. PSR was approved on 04/14/04.

52	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-3A400_	K	SJ - 4 - 14.5 / 21.1	7048	*CROSS-TOWN TMS*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.315

Funding:

Component:

Location Description

VARIOUS LOCATIONS THROUGHOUT SAN JOAQUIN COUNTY

Work Description

INSTALL 10 CMS 6 WEATHER STATIONS,

ROW Info

Parcels 5
Utilities 2

Project Documents

Env State CE Act 2/9/2000
Env Fed EX Act 2/9/2000
Approve PSR 4/20/2006
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$6,514	3/24/2006
Total Con Est	$6,514	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Sam Sherman Ph# (209) 948-7765
DM Nicholas Chan Ph# (559) 230-3126
EM Mary Oliva Ph# (209) 941-1919
CM Paul Elliott Ph# (209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	1/2/2011	8/15/2010	7/1/2010	1/2/2011	3/1/2011	11/1/2011	4/1/2012	4/16/2012	6/1/2012	7/30/2012	8/30/2012
Current	1/2/2011 T	8/15/2010 T	7/1/2010 T	1/2/2011 T	3/1/2011 T	11/1/2011 T	4/1/2012 T	4/16/2012 T	6/1/2012 T	7/30/2012 T	8/30/2012 T

Project Comments

10/10/07: This project has not been programmed. It is not included as on 2008 SHOPP, off APL. 4/20/06: Julie signed Supplemental PSR for Kome.03/30/04: Project is on electronic review, EA will remain open for 30 days and then will be shelved. Needs to be taken off APL. bl1/31/06: Revised PEAR shows 30 months, LL again? Updating workplan, hrs

53	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0P550_	1	SJ - 5 - 0.0	0338		PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.113

Funding:

Component:

Location Description

ON ROUTES 5, 132, 152, AND ROUTE 165 CROSSING CALIFORNIA AQUEDUCT AT VARIOUS LOCATIONS IN SAN JOAQUIN COUNTY

Work Description

DWR BRIDGE SEISMIC RETROFIT

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State CE Act
Env Fed EX Act
Approve PSR 5/11/2012
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$23,262	1/17/2012
Total Con Est	$23,262	
RW Est	$37	4/12/2013

Agreements

Type	Agency Name	Date

PM	Scott Guidi	Ph#	(209) 948-7829
DM	Shahin Mansour	Ph#	(559) 230-3114
EM	Scott Smith	Ph#	(559) 445-6172
CM	Richard Onochie	Ph#	(209) 599-0834

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	8/15/2013	11/15/2013	9/17/2013		2/4/2015	7/7/2015		10/20/2015	2/8/2016	4/13/2016	4/27/2016
Current	8/15/2013 T	11/15/2013 T	9/17/2013 T		2/4/2015 T	7/7/2015 T		10/20/2015 T	2/8/2016 T	4/13/2016 T	4/27/2016 T

Project Comments

05/28/13 - Same status.
03/13/13 - Same status.
01/14/13 - Project is shelved.

11/27/2012 - Same Status as prior.
07/24/12 - 1. PSR was approved on 05/11/2012. 2. Project was not amended into the 2012 SHOPP. 3. Project was shelved.

54	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-28150_	K	SJ - 12 - 5.0 / 9.5	7373	*LODI REHAB #1*	PID

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.120

Funding:

Component:

Location Description

ON ROUTE 12 IN SAN JOAQUIN COUNTY BETWEEN PM 5.0, NEAR TERMINOUS FROM POTATO SLOUGH BRIDGE AND PM 9.5, 0.12 MILES EAST OF GUARD

Work Description

STRUCTURAL SECTION REPAIR

ROW Info

Parcels 4
Utilities 3

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 10/9/2007
Project Rpt 10/9/2007

	Cur Est	Est Date
Structures Est	$0	
District Est	$9,246	8/22/2007
Total Con Est	$9,246	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

8/1/11>> Kick-off Meeting held on July 19, 2011.

8/9/07>>PSR approved in 2001. PSR too old. A new PID has been completed and is on electronic rounds for review.

6/18/07: Constructability field review scheduled on 06/21/07.

55

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0E370_	K	SJ - 26 - 17.1 / 17.9	7488	*SHELLY CURVE CORRECTION #1*	PID

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.310

Funding:

Component:

Location Description

ON SR 26 FROM 0.4 KM EAST OF DUCK CREEK TO 1.4 KM WEST OF SANDSTONE CREEK BRIDGE. (KP 27.4/28.8)

Work Description

CURVE CORRECTION

ROW Info

Parcels 5
Utilities 0

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 6/28/2007
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$3,565	6/6/2007
Total Con Est	$3,565	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

2/1/07: Draft Supplemental PSR to be completed by March 15th.
1/17/07: PDT was held on 1/3/07. Environmental BO to continue. It is ready for phase 2- Archeological when 0-phase is open.
Next PDT will be on March 1, 2007.
12/20/06: Project is on PID Contract for delivery 06/01/2007.

9/6/6: Project is now an Operational Improvement Project. Next PDT is scheduled for Sept. 19

56

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-27920_	K	SJ - 88 - 5.1 / L12.3	7546	*STOCKTON REHAB*	PID

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.120

Funding:

Component: LONG LEAD

Location Description

ON ROUTE 88 IN SAN JOAQUIN COUNTY NEAR WATERLOO FROM 0.3 KM NORTH OF COMSTOCK ROAD TO 0.3 KM SOUTH OF ROUTE 12 WEST (KP 8.2/19.5)

Work Description

REHABILITATE ROADWAY, REPLACE STRUCTURES AND WIDEN SHOULDERS

ROW Info

Parcels 22
Utilities 3

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 1/9/2006
Project Rpt 1/9/2006

	Cur Est	Est Date
Structures Est	$5,522	8/17/2005
District Est	$11,410	8/17/2005
Total Con Est	$16,932	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Nicholas Chan	Ph#	(559) 230-3126
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

8/9/07>>One of the 38 projects brought back on APL about three weeks ago. Need information on avilability of resources so the team could start working on the project.

57	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0Q180	K SJ	- 88 - 19.2 / 25.4	0165	*CLEMENTS AC OVERLAY*	PID

Program Information

XPM	Delivery Plan	APL List
No	No	No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.121

Funding:

Component:

Location Description

ON ROUTE 88 FROM ROUTE 12 TO THE AMADOR COUNTY LINE

Work Description

DIGOUT AND REPAIR OF LOCALIZED FAILURES/AC OVERLAY

ROW Info

Parcels 0
Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$5,935	8/14/2007
Total Con Est	$5,935	
RW Est	$0	

Project Documents

Env State CE Act
Env Fed EX Act
Approve PSR 9/4/2007
Project Rpt 9/4/2007

Agreements

Type	Agency Name	Date

PM Iorzua Akuva Ph# (209) 941-1958
DM Caroline Reyes Ph# (209) 948-7761
EM Mary Oliva Ph# (209) 941-1919
CM Paul Elliott Ph# (209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

10/10/07>>PID signed on 9/4/07> Waiting Programming.

8/9/07>>8/9/07>>Document went for electronic review on 8/15/07.

58	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0L020_	K SJ	- 99 - 0.0 / 0.3	0321	*Ripon Bridge Rehabilitation*	PID

Program Information

XPM	Delivery Plan	APL List
No	No	Yes

Program	Status	Doc Yr
SHOPP	Active	2014

Prog Cod: 201.110

Funding:

Component:

Location Description

ON ROUTE 99 IN RIPON AT THE COUNTY LINE OF SAN JOAQUIN COUNTY AND STANISLAUS COUNTY AT THE STANISLAUS RIVER BRIDGES (29-0013

Work Description

BRIDGE REPLACEMENT

ROW Info

Parcels 2
Utilities 0

	Cur Est	Est Date
Structures Est	$14,940	8/31/2005
District Est	$28,148	8/31/2005
Total Con Est	$43,088	
RW Est	$0	

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 12/27/2005
Project Rpt 12/27/2005

Agreements

Type	Agency Name	Date

PM Iorzua Akuva Ph# (209) 941-1958
DM Michael Hutchison Ph# (209) 948-3976
EM Scott Smith Ph# (559) 445-6172
CM Raaid Abouzedan Ph# (559) 243-3598

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

3/12/13>>>1.Had PDT meeting on 2/14/2013 2.PSSR was approved on 12/27/05
3.A Supplemental Report is needed.
4.Structure Design is looking into replacing the S/B Arch Bridge.

1/16/13>>1.Had Kickoff meeting on 11/15/2012 2.PSSR was approved on 12/27/05
3.A Supplmental Report is needed. 4.Structure Design is looking into replacing this bridge instead of rehabilitation because of its age.

59	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0H490_	K	SJ - 99 - 0.2 / 1.7	7611	*Ripon Planting Rehab*	PID

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.210

Funding:

Component:

Location Description

IN SJ CO IN RIPON ON RTE 99 FROM 0.3 KM NORTH OF THE STANISLAUS RIVER BR TO MILEGEO AVE OC. (KP 0.3/2.7).

Work Description

HIGHWAY PLANTING RESTORATION.

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State CE Act
Env Fed EX Act
Approve PSR 9/12/2001
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$1,288	8/1/2001
Total Con Est	$1,288	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Iorzua Akuva	Ph# (209) 941-1958
DM	Brad Cole	Ph# (559) 230-3134
EM	Mary Oliva	Ph# (209) 941-1919
CM	Raaid Abouzedan	Ph# (559) 243-3598

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

Project is Inactive not on the approved project list. The project manager will update schedule,SB45,and database Cert. when project becomes active.Team members will revisit project to update current information.

60	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0Q160	K	SJ - 99 - 1.7 / 5.8	0163	*MILGEO AVE OVERLAY(CAP M)*	PID

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.121

Funding:

Component:

Location Description

ON ROUTE 99 FROM MILGEO AVENUE OVERCROSSING TO 0.2 MILES SOUTH OF YOSEMITE AVENUE

Work Description

DIGOUT AND REPAIR OF LOCALIZED FAILURES/AC OVERLAY

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State CE Act 8/29/2007
Env Fed CE Act 8/29/2007
Approve PSR 9/14/2007
Project Rpt 9/14/2007

	Cur Est	Est Date
Structures Est	$0	
District Est	$10,444	8/13/2007
Total Con Est	$10,444	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Iorzua Akuva	Ph# (209) 941-1958
DM	Caroline Reyes	Ph# (209) 948-7761
EM	Mary Oliva	Ph# (209) 941-1919
CM	Paul Elliott	Ph# (209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

10/10/07>>PID signed on 9/14/07. Waiting programming.

8/9/07>>8/9/07>>Document went for electronic review on 8/15/07.

61

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Q150	K SJ	- 99 - 10.0 / 14.0	0162	*LATHROP/ARCH RD. OVERLAY (CAP M)*	PID

Program Information

XPM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.121

Funding:

Component:

Location Description

ON ROUTE 99 FROM 0.8 MI NORTH OF LATHROP ROAD OVERCROSSING TO 0.6 MI SOUTH OF ARCH ROAD OVERCROSSING

Work Description

DIGOUT AND REPAIR OF LOCALIZED FAILURES/AC OVERLAY

ROW Info

Parcels 0
Utilities 1

Project Documents

Env State CE Act 6/19/2007
Env Fed CE Act 6/19/2007
Approve PSR 10/16/2007
Project Rpt 10/16/2007

	Cur Est	Est Date
Structures Est	$0	
District Est	$7,385	10/16/2007
Total Con Est	$7,385	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Iorzua Akuva Ph# (209) 941-1958
DM Caroline Reyes Ph# (209) 948-7761
EM Mary Oliva Ph# (209) 941-1919
CM Raaid Abouzedan Ph# (559) 243-3598

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

10/10/07>>On Dennis desk for review. Project has been placed on Inactive List.

8/9/07>>8/9/07>>Document went for electronic review on 8/15/07.

62

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0C880_	K SJ	- 99 - 20.1 / 34.7	7686	*PELTIER RD LANDSCAPE*	PID

Program Information

XPM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.210

Funding:

Component:

Location Description

IN AND NEAR STOCKTON AND LODI AT VARIOUS LOCATIONS FROM 0.3 KM S OF RTE 88 TO 0.3 KM N OF PELTIER RD (KP 32.3/55.8)

Work Description

UPGRADE PLANTING AND IRRIGATION

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State CE Act
Env Fed EX Act
Approve PSR 8/27/1999
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$1,443	1/1/2000
Total Con Est	$1,443	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Iorzua Akuva Ph# (209) 941-1958
DM Brad Cole Ph# (559) 230-3134
EM Mary Oliva Ph# (209) 941-1919
CM Paul Elliott Ph# (209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

Inactive. zzz

63	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0W190	K SJ	- 99 -22.9 / 38.8	0333	*SJ 99 CAPM*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.121

Funding:

Component:

Location Description

ON ROUTE 99 FROM HAMMER LANE TO SACRAMENTO COUNTY LINE

Work Description

CAP M

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State CE Act 7/28/2011

Env Fed EX Act 7/28/2011

Approve PSR 9/7/2011

Project Rpt 9/7/2011

	Cur Est	Est Date
Structures Est	$0	
District Est	$40,000	7/1/2011
Total Con Est	$40,000	
RW Est	$84	4/12/2013

Agreements

Type	Agency Name	Date

PM Scott Guidi Ph# (209) 948-7829

DM Caroline Reyes Ph# (209) 948-7761

EM Mary Oliva Ph# (209) 941-1919

CM Paul Elliott Ph# (209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	9/7/2011	7/1/2012			10/15/2013	2/20/2014	7/1/2014	7/15/2014	10/29/2014	1/8/2015	1/22/2015
Current	9/7/2011 A	7/1/2012 T			10/15/2013 T	2/20/2014 T	7/1/2014 T	7/15/2014 T	10/29/2014 T	1/8/2015 T	1/22/2015 T

Project Comments

05/28/13 - Same Status as Before.
03/13/13 - Same Status as Before.
01/14/13 - Not programmed in 2012 SHOPP
11/27/2012 - 1. Project was not programmed into the 2012 SHOPP. 2. Project is not an active PID.

07/24/12 -1. Project was not programmed into the 2012 SHOPP. Project is shelved.

64	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0G820	K SJ	- 132 -0.0 / 7.1	7835	*Vernalis Route 132 Rehab job*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014

Prog Cod: 201.120

Funding:

Component:

Location Description

ON ROUTE 132 IN SAN JOAQUIN COUNTY NEAR VERNALIS FROM INTERSTATE 580 TO STANISLAUS COUNTY LINE (KP 0.0/11.4)

Work Description

REPAIR PCC PAVEMENT.

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State CE Act

Env Fed EX Act

Approve PSR 10/3/2005

Project Rpt 10/3/2005

	Cur Est	Est Date
Structures Est	$0	
District Est	$16,169	11/6/2007
Total Con Est	$16,169	
RW Est	$2	5/8/2013

Agreements

Type	Agency Name	Date

PM Iorzua Akuva Ph# (209) 941-1958

DM Nicholas Chan Ph# (559) 230-3126

EM Mary Oliva Ph# (209) 941-1919

CM Manjit Singh Ph# (209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	6/1/2014 T		2/2/2015 T	5/4/2015 T			12/4/2019 T	8/25/2017 T	12/4/2017 T	2/14/2018 T	2/28/2018 T

Project Comments

3/12/13>>1.This project proposes pavement rehabilitation of State Route 132 by the cracking and seating of the PCC pavement with an asphalt concrete overlay.
2.Project was added to APL on 1/8/13
3.Kick off meeting was held on 1/18/13
4.PSSR was approved on 10/3/05 for Rehab
5.Design is working on a Supplemental Report to be approved by 6/30/2013.

65	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0K710_	K SJ	- 205 - 2.0 / 2.6	7866	*rte 205 auxiliary lane project*	PID

Program Information

XPM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.310

Funding:

Component:

Location Description

ON ROUTE 205 BETWEEN MOUNTAIN HOUSE PARKWAY ON-RAMP AND ELEVENTH STREET OFF-RAMP (KP 3.2/4.2)

Work Description

CONSTRUCT EASTBOUND AUXILLARY LANE

ROW Info

Parcels 3
Utilities 1

	Cur Est	Est Date
Structures Est	$0	
District Est	$2,691	8/5/2005
Total Con Est	$2,691	
RW Est	$0	

Project Documents

Env State ND Act
Env Fed EX Act
Approve PSR 9/1/2005
Project Rpt

Agreements

Type	Agency Name	Date
RR	UNION PACIFI	4/23/2004

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

8/9/07>>This project is incoporated into the Route 205 auxilaury lane project, EA 10-0Q270. Project to be taken off APL.

04/17/07: Will be incorporated into 10-0q270 CMIA project.
9/1/05: Kome signed PSR, will need to correct a couple items and make RMP a permanent attachment to document before final is distributed!7/18/05: DBC on signature

66	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0H470_	K SJ	- 205 - R5.9 / R8.3	7879	*Tracy Planting Rehab job*	PID

Program Information

XPM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.210

Funding:

Component:

Location Description

IN SJ CO IN TRACY ON RTE 205 FROM SOUTH OF CORRAL HOLLOW UC TO 0.2 KM EAST OF MACARTHUR DRIVE (KP R9.4/R13.4)

Work Description

HIGHWAY PLANTING RESTORATION.

ROW Info

Parcels 0
Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$2,938	8/15/2005
Total Con Est	$2,938	
RW Est	$0	

Project Documents

Env State CE Act 8/1/2005
Env Fed EX Act 8/1/2005
Approve PSR 10/18/2005
Project Rpt

Agreements

Type	Agency Name	Date

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Brad Cole	Ph#	(559) 230-3134
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

5/15/08>>Remove from APL. Project not programmed.
6/14/06: Adjusted workplan and Milestone targets to reflect projects status as a 2008 SHOPP Candidate with an overall start date of 7/1/08.10/18/05: Julie Dunning signed Supplemental PSR for Kome. Project shelved.10/10/05: PID sent to Kome for appro

67	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0V660_	K STA	- 5 -0.0 / 28.1	0340	*Stanislaus County CAPM*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.121

Funding:

Component:

Location Description

ON ROUTE 5 FROM MERCED/STANISLAUS COUNTY LINE TO STANISLAUS/SAN JOAQUIN COUNTY LINE

Work Description

CAP M

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State CE Act

Env Fed EX Act

Approve PSR 9/7/2011

Project Rpt 9/7/2011

	Cur Est	Est Date
Structures Est	$0	
District Est	$51,185	9/7/2011
Total Con Est	$51,185	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Christina Hibbard	Ph#	(209) 948-7889
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Richard Onochie	Ph#	(209) 599-0834

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	2/1/2015					5/1/2016	2/1/2016	8/15/2016	11/15/2016	12/15/2016	1/15/2017
Current	2/1/2015 T					5/1/2016 T	2/1/2014 T	8/15/2016 T	11/15/2016 T	12/15/2016 T	1/15/2017 T

Project Comments

5/10/2013: Proposed for 2016 SHOPP.
1/17/2012: Project was not included in 2012 SHOPP. Wait for next opportunity.
9/23/2011: PSSR approved 9/7/2011. Added bridge approach slabs to CAPM work.

68	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0K340_	K STA	- 5 -0.1 / 27.4	9050A	*Stanislaus County monitoring stations*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.315

Funding:

Component:

Location Description

ON ROUTES 5 AND 99 INSTALL TRAFFIC MONITORING STATIONS AT VARIOUS LOCATIONS IN STANISLAUS COUNTY (TMS)

Work Description

INSTALL TRAFFIC MONITORING STATIONS (TMS) AT VARIOUS LOCATIONS

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State CE Act 5/16/2003

Env Fed EX Act 5/16/2003

Approve PSR 11/4/2005

Project Rpt 11/4/2005

	Cur Est	Est Date
Structures Est	$0	
District Est	$4,489	11/1/2007
Total Con Est	$4,489	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Christina Hibbard	Ph#	(209) 948-7889
DM	Getachew Eshete	Ph#	(559) 243-3890
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Manjit Singh	Ph#	(209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	10/1/2015		11/1/2015			5/1/2016	5/1/2016	5/1/2016	7/1/2016	10/15/2016	11/15/2016
Current	10/1/2015 T		11/1/2015 T			5/1/2016 T	5/1/2016 T	5/1/2016 T	7/1/2016 T	10/15/2016 T	11/15/2016 T

Project Comments

12/12/07: Project did not make 2008 SHOPP list. Remove from APL.
11/27/07: Updated costs = $4.448.
10/10/07: Note to environmental to check for changes in AQ regulations.
9/27/07: Adding to the 2008 SHOPP.
8/15/07: PSSR/PR completed 11/2005, therefore we will update cost estimate and workplan for 9/1/07.
7/17/07: Project on APL. Schedule re-start meeting.

69	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0L870_	K	STA - 99 - 13.4 / 13.8	0037	*Hatch rd/So 9th St.Auxiliary Lane NB*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.310

Funding:

Component:

Location Description

ON ROUTE NORTHBOUND 99 NEAR THE CITY OF MODESTO IN STANISLAUS CO BETWEEN HATCH ROAD OVERCROSSING AND SOUTH 9TH

Work Description

ADD AUXILIARY NB LANE HWY 99

ROW Info

Parcels 6
Utilities 3

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 11/15/2005
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$1,880	11/1/2007
Total Con Est	$1,880	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Christina Hibbard Ph# (209) 948-7889
DM Shahin Mansour Ph# (559) 230-3114
EM Scott Smith Ph# (559) 445-6172
CM Richard Onochie Ph# (209) 599-0834

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	12/15/2015		3/15/2016	4/15/2016	3/15/2017	5/15/2017	5/15/2017	5/15/2017	7/15/2017	9/15/2017	10/15/2017
Current	12/15/2015 T		3/15/2016 T	4/15/2016 T	3/15/2017 T	5/15/2017 T	5/15/2017 T	5/15/2017 T	7/15/2017 T	9/15/2017 T	10/15/2017 T

Project Comments

10/30/08: Kick-off cancelled. Project shelved, no SHOPP capacity.
9/29/08: Kick-off scheduled 10/28/08.
8/15/08: 0.3 PYs allocated for 08/09 FY. (Total 0.5 PYs.)
7/15/08: Opening EA, developing workplan, organizing kick-off.
12/12/07: Project did not make 2008 SHOPP list. Remove from APL.
11/28/07: Updated costs = $2.9.

70	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0K140_	K	STA - 120 - 0.0 / 4.3	9649	*Oakdale Pavement CAPM*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014

Prog Cod: 201.121

Funding:

Component:

Location Description

NEAR OAKDALE FROM STANISLAUS COUNTY LINE TO STANISLAUS RIVER

Work Description

PAVEMENT PRESERVATION (CAPM)

ROW Info

Parcels 3
Utilities 2

Project Documents

Env State CE Act
Env Fed EX Act
Approve PSR 11/2/2005
Project Rpt 11/2/2005

	Cur Est	Est Date
Structures Est	$0	
District Est	$3,000	11/5/2012
Total Con Est	$3,000	
RW Est	$18	6/21/2005

Agreements

Type	Agency Name	Date

PM Arvinder Bajwa Ph# (209) 948-7988
DM Nomer Gutierrez Ph# (209) 948-7079
EM Mary Oliva Ph# (209) 941-1919
CM Richard Onochie Ph# (209) 599-0834

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	3/1/2015		7/1/2011	7/1/2011		9/1/2012	11/1/2012	3/1/2016	5/1/2016	7/1/2016	7/15/2016
Current	1/15/2016 T							12/15/2016 T	3/24/2017 T	5/27/2017 T	6/10/2017 T

Project Comments

PID Document ready to be sent for electronic review.
03/06/13: PEAR received.
01/30/13: PDT meeting
12/18/12: K Phase Kickoff meeting
11/02/12: K Phase re-opened

71

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0L790_	K	TUO - 49 -2.5 / 2.8	0036	*Moccasin Creek Slipout Repair*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.150

Funding:

Component:

Location Description

ON ROUTE 49 IN TUOLUMNE COUNTY FROM 0.8 KM SOUTH OF JACKASS GULCH BRIDGE TO 0.3 KM SOUTH OF JACKASS GULCH BRIDGE (KP4.0/4.5)

Work Description

CREEK SLIP-OUT REPAIR

ROW Info

Parcels 2
Utilities 0

	Cur Est	Est Date
Structures Est	$1,027	10/27/2005
District Est	$1,813	10/27/2005
Total Con Est	$2,840	
RW Est	$0	

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 12/27/2005
Project Rpt

Agreements

Type	Agency Name	Date

PM	Tony Singh	Ph#	(209) 948-7058
DM	Kal Daher	Ph#	(559) 230-3130
EM	Scott Smith	Ph#	(559) 445-6172
CM	Bob Nijjar	Ph#	(209) 724-9057

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	12/1/2017	3/1/2018	9/1/2017	1/2/2018	8/1/2018	4/1/2019	5/1/2019	6/1/2019	7/15/2019	8/18/2019	9/1/2019
Current	12/1/2017 T	3/1/2018 T	9/1/2017 T	1/2/2018 T	8/1/2018 T	4/1/2019 T	5/1/2019 T	6/1/2019 T	7/15/2019 T	8/18/2019 T	9/1/2019 T

Project Comments

12-2008: Project inactive due to funding shortfall for SHOPP. 09-10-08: Site Visit to the project on 9-8-08 Use english units for the Supplimental PID.
. 7-17-08: Last PDT on 7-14-08 to update PID Supplement. Field visit on 9/8/08 and then update 2005 - PID. 3-3-2006: Formal project files need to be transfered from Keren/Robert Nguyen. PM Tony??????????01/11/06: Project is On Draft 2006 SHOPP dated 11/23/05. Currently in list for funding, but approval pending CTC adoption of 2006 SHOPP.11/22/05: Comment

72

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G940	K	TUO - 49 -13.8 / 14.4	0054	*Jamestown 2-Way Left Turn Lane*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.310

Funding:

Component:

Location Description

ON ROUTE 49 IN TUOLUMNE COUNTY FROM 0.3 KM NORTH OF WOODS CREEK BRIDGE TO MAIN STREET IN JAMESTOWN. (KP 22.1/23.1)

Work Description

LEFT TURN CHANNELIZATION - TWO-WAY LEFT TURN LANE.

ROW Info

Parcels 14
Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$4,400	10/16/2006
Total Con Est	$4,400	
RW Est	$0	

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 10/17/2003
Project Rpt

Agreements

Type	Agency Name	Date

PM	Tony Singh	Ph#	(209) 948-7058
DM	Mike Lim	Ph#	(559) 230-3138
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved									9/15/2014	2/15/2014	11/1/2015
Current									9/15/2014 T	2/15/2014 T	11/1/2015 T

Project Comments

12-2008 E has been closed; maintenance completed the isafety improvements. 8-4-08: Close this EA. Open new EA with new operational improvement scope for the project and work a new PSR using FPS units.
7-17-08: PID kick off next PDT on 7-31-08.
07-2007: Vu to initiate a new project at this location. Dupper working on a safety project and the study to complete by Sept 07.
12-2006: Vu has placed the project on 2007 inactive list due to cost constraints. Duper will investigate other safety counter measures but for now the project does not qualify under Safety program.

73	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-30503_	K	TUO - 108 - L0.0 / L2.8		*Yosemite Junction Rehab*	PID

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.120

Funding:

Component:

Location Description

ON ROUTES 108 AND 120 FROM 7.7 KM WEST OF ROUTE 108/120 JUNCTION TO WEST JUNCTION OF RTE 49 (KP L0.0/L4.5) (KP 12.87/19.47)

Work Description

AC OVERLAY AND WIDEN

ROW Info

Parcels 17
Utilities 0

Project Documents

Env State CE Act
Env Fed EX Act
Approve PSR 7/21/1997
Project Rpt

	Cur Est	Est Date
Structures Est	$210	1/1/2006
District Est	$22,190	1/1/2006
Total Con Est	$22,400	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Tony Singh	Ph#	(209) 948-7058
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Bob Nijjar	Ph#	(209) 724-9057

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

7-2007: Negotiations with design to check if the PID can be completed by Sept 2007. 1-2006: Last PDT 12-9-05 next PDT 4-19-06. Tentative PID approval 8-30-06.11-3-05: Environmental process need 54 months to complete, thus a LONG-LEAD project. 7-25-05: This project may not make the 2006 SHOPP Cycle due to new limits on east , need realignment or design exception and scope/cost change due to archeological sites.

74	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-40160_	K	TUO - 108 - R16.1 / R18.1	0126	*West Long Barn CAPM*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014

Prog Cod: 201.121

Funding:

Component:

Location Description

NEAR LONG BARN FROM LYONS DAM RD TO 0.1 MI WEST OF EAST LONG BARN CONNECTION

Work Description

PAVEMENT PRESERVATION (CAPM)

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State CE Act 8/3/1999
Env Fed EX Act 8/3/1999
Approve PSR 9/24/2001
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$2,000	11/5/2012
Total Con Est	$2,000	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Tony Singh	Ph#	(209) 948-7058
DM	David Sangha	Ph#	(559) 244-2942
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Paul Elliott	Ph#	(209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	8/1/1999		1/1/2015	7/1/2015		11/1/2015	12/1/2015	1/1/2016	2/1/2016	3/1/2016	4/1/2016
Current	11/1/2013 T			6/3/2016 T			2/1/2014 T	6/1/2014 T	7/1/2014 T	9/17/2024 T	9/15/2014 T

Project Comments

3/8/13: PID work is 50% complete. The PDT for this project is same as 10-3A730. The action items would be same for PDT functional units.

75	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-46210_	K	TUO - 108 - R18.9 / 24.5	0157	*East Long Barn Rehab*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.120

Funding:

Component:

Location Description

NEAR LONG BARN FROM 0.2 KM E OF LONG BARN CONNECTION TO 0.8 KM E OF HELIPORT RD (KP R30.5/39.5)

Work Description

PAVEMENT REHAB AND SHOUDER WIDENING AT VARIOUS LOCATIONS

ROW Info

Parcels 1
Utilities 0

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 9/24/2001
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$10,992	1/28/2002
Total Con Est	$10,992	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Tony Singh	Ph#	(209) 948-7058
DM	Thanh Nguyen	Ph#	(559) 243-3813
EM	Scott Smith	Ph#	(559) 445-6172
CM	Bob Nijjar	Ph#	(209) 724-9057

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	5/1/2017		7/11/2017	9/1/2017		4/1/2018	6/1/2018	7/1/2018	8/1/2018	9/1/2018	10/1/2018
Current	5/1/2017 T		7/11/2017 T	9/1/2017 T		4/1/2018 T	6/1/2018 T	7/1/2018 T	8/1/2018 T	9/1/2018 T	10/1/2018 T

Project Comments

2/6/2006 Project is inactive not on the approve project list. Project manager will update schedule,SB45, and database Cert. when project is active.Team members will revisit project to update current information.

76	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-3A730_	K	TUO - 120 - 12.1 / T16.3	0282	*Chinese Camp CAPM*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014

Prog Cod: 201.121

Funding:

Component:

Location Description

NEAR YOSEMITE JUNCTION FROM EAST JCT SR 108 TO SHAWMUT RD

Work Description

PAVEMENT PRESERVATION (CAPM)

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 10/18/2005
Project Rpt 10/18/2005

	Cur Est	Est Date
Structures Est	$0	
District Est	$3,000	11/5/2012
Total Con Est	$3,000	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Tony Singh	Ph#	(209) 948-7058
DM	David Sangha	Ph#	(559) 244-2942
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Paul Elliott	Ph#	(209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	7/1/2020		11/1/2020	12/1/2020		12/1/2021	1/1/2022	1/1/2022	2/15/2022		3/1/2022
Current	11/1/2013 T						2/1/2014 T	6/1/2014 T	7/1/2014 T		9/15/2014 T

Project Comments

7-2007: Design requested to update the cost estimate then program the project into SHOPP.
11/16/06-Pending Programming.
8/2/06- Pending Programming.10/18/05-PID approved . Long Lead (LL).8/03/05- Draft PSR on Review Rounds. Project is on schedule.
3/8/13: PID work is 50% complete. Kick-off PDT Meeting was held on 12/11/12.

77	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-3A700_	K	TUO - 120 - 16.2 / 24.1	0292	*Chinese Camp rehab II*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.120

Funding:

Component:

Location Description

ON ROUTE 120 IN TUOLUMNE COUNTY FROM SHAWMUT ROAD JUST EAST OF CHINESE CAMP TO MOCCASIN CREEK BRIDGE KP26.15/38.78)

Work Description

REHAB-WIDEN SHOULDER AND AC OVERLAY

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State CE Act 3/3/2005
Env Fed EX Act 3/3/2005
Approve PSR 10/13/2005
Project Rpt 10/13/2005

	Cur Est	Est Date
Structures Est	$1,705	8/24/2005
District Est	$873	8/24/2005
Total Con Est	$2,578	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Tony Singh Ph# (209) 948-7058
DM Getachew Eshete Ph# (559) 243-3890
EM Scott Smith Ph# (559) 445-6172
CM Bob Nijjar Ph# (209) 724-9057

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	9/1/2005					11/1/2015	1/1/2016	1/1/2016	3/1/2016	4/1/2016	5/1/2016
Current	9/1/2005 A					11/1/2015 T	1/1/2016 T	1/1/2016 T	3/1/2016 T	4/1/2016 T	5/1/2016 T

Project Comments

11-14-2007: project not funded for 2008 SHOPP and needs to be taken off from APL.

7-2007: Design requested to update the cost estimate then program the project into SHOPP.

11/16/06-Pending Programming.
08/02/06-Pending programming. 10/13/05- PID Approved.

78	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0E960_	K	TUO - 120 - R32.9 / R41.5	0335	*BUCK MEADOWS REHAB*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.120

Funding:

Component:

Location Description

ON ROUTE 120 FROM 0.2 MILES EAST OF FERRETTI ROAD IN GROVELAND TO 1.9 MILES EAST OF MARIPOSA COUNTY LINE NEAR BUCK MEADOWS

Work Description

ROADWAY REHABILITATION

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 9/19/2005
Project Rpt 9/19/2005

	Cur Est	Est Date
Structures Est	$0	
District Est	$7,620	6/30/2005
Total Con Est	$7,620	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Amit Mistry Ph# (209) 941-3613
DM Ph#
EM Ph#
CM Paul Elliott Ph# (209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	10/1/2009	6/30/2002	10/1/2009	11/1/2009	6/30/2002	6/1/2010	8/1/2010	8/1/2010	9/1/2010	11/1/2010	9/1/2010
Current	10/1/2009 T	6/30/2002 A	10/1/2009 T	11/1/2009 T	6/30/2002 A	6/1/2010 T	8/1/2010 T	8/1/2010 T	9/1/2010 T	11/1/2010 T	9/1/2010 T

Project Comments

11-14-2007: Project not on SHOPP 2008 and needs to be taken off from APL.

7-2007: Set PDT for Mid August 07.
11/16/06-Pending Programming.
8/2/06-Pending Programming.9/19/05 - PID Approved.7/25/05-Project schedule completed, PMSU completed the SB45 report for programming. Draft PSSR on review rounds. Project on schedule.

MEASURE & 100% LOCAL

CANDIDATES/PIDS

79

EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
10-44250_	K	MER	- 99	- 22.3 / 23.3	5475	*SR99 Atwater Applegate OC Interchange Modification*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
LOCAL	Inactive	

Prog Code: 400.000

Component:

Funding: Local

Location Description

IN ATWATER FROM 0.5 MILE SOUTH OF TO 0.5 MILE NORTH OF APPLEGATE OVERCROSSING BRIDGE #39-127

Work Description

MODIFY INTERCHANGE (100% LOCAL)

	Cur Est	Est Date
Str Est	$2,000	
Dist Est	$4,001	
Total Con Est	$6,001	
RW Est	$0	

Project Documents

Env State: ND Act:
Env Fed: ND Act:

Right of Way Info

Parcels: 0
Utilities: 0

PM	Catey Campora	Ph#	(209) 948-7983
DM		Ph#	
EM		Ph#	
CM		Ph#	

Agreements

Type	Agency Name	Date
COP	CITY OF ATWATER	

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						0
Completed						

Project Comments

On hold.

80

EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
10-3A810_	K	TUO	- 49	- 14.5 / 15.3	0058	*Rawhide Road*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
LOCAL	Inactive	2004

Prog Code: 400.000

Component:

Funding: Local , Oversight, Funds Only

Location Description

IN TUOLUMNE COUNTY, IN JAMESTOWN FROM 0.3 KM SOUTH OF RAWHIDE TO .04 KM NORTH OF 5TH AVENUE (KP23.3/24.6)

Work Description

INTERSECTION IMPROVEMENTS

	Cur Est	Est Date
Str Est	$1,209	3/23/2005
Dist Est	$7,328	3/23/2005
Total Con Est	$8,537	
RW Est	$0	

Project Documents

Env State: ND Act:
Env Fed: FI Act:

Right of Way Info

Parcels: 0
Utilities: 0

PM	Christina Hibbard	Ph#	(209) 948-7889
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date
COP	COUNTY OFTUOLUMN	

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	1/1/1997	1/1/2000	6/1/2000	2/1/2003	10/1/2003	0
Completed	1/1/1997	1/1/2000	6/1/2000	2/1/2003		

Project Comments

6/8/07: Checking EA is closed, moving out schedule.
3/1/05 PSR on Final Signature Rounds.9/14/04 PSR was returned to CH2MHill/Tuolumne County with CT corrections. PSR not submitted back to CT for signature from consultant.

Caltrans Central Region
Project Initiation Document (PID)
Status Report

Status Date 5/29/2013

81

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0K790_	K	MER - 33 - R13.2 / 17.1	5160	*SR33 widening from SR152 to I5*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
LOCAL	Inactive	2005

Prog Code: 400.000

Component:

Funding: Oversight

Location Description

IN MERCED COUNTY AT STATE ROUTE 33 FROM STATE ROUTE 152 TO MCCABE RD. (KP R21.29/27.79)

Work Description

WIDENING

	Cur Est	Est Date
Str Est	$19,294	6/28/2005
Dist Est	$75,324	6/28/2005
Total Con Est	$94,618	
RW Est	$0	

Project Documents

Env State: ER Act:
Env Fed: ES Act:

Right of Way Info

Parcels: 0
Utilities: 0

PM	Subhash Johar	Ph#	(209) 948-7765
DM	Shahin Mansour	Ph#	(559) 230-3114
EM	Scott Smith	Ph#	(559) 445-6172
CM	Laura Gordon	Ph#	(559) 445-6303

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	9/15/2003	10/15/2003	12/1/2003	12/1/2004	6/30/2005	0
Completed	9/15/2003	10/15/2003	12/1/2003	2/1/2005		

Project Comments

5/05-sent comments to the consultant on their revised Traffic Operational Analysis Report, received on 4/19/05. Last PDT meeting was held on 5/26/05.2/05-Submitted comments on the Draft "Preliminary Engineering Summary Report" to the consultant. 12/04-The efforts would not lead to a "Project Initiation Document". Final Product is a "Transportation Improvement Plan".

82

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0N160_	K	MER - 152 - 16.2 / 16.2	0062	*Volta Road Interchange*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
LOCAL	Inactive	2005

Prog Code: 400.000

Component:

Funding: Developer,Oversight

Location Description

IN MERCED COUNTY ON ROUTE 152/VOLTA ROAD (KP 26.15)

Work Description

CONSTRUCT NEW INTERCHANGE-RTE 152 AND VOLTA ROAD

	Cur Est	Est Date
Str Est	$3,200	7/20/2006
Dist Est	$19,440	7/20/2006
Total Con Est	$22,640	
RW Est	$200	1/2/2007

Project Documents

Env State: Act:
Env Fed: Act:

Right of Way Info

Parcels: 0
Utilities: 0

PM	Sam Sherman	Ph#	(209) 948-7765
DM	Mike Lim	Ph#	(559) 230-3138
EM	Scott Smith	Ph#	(559) 445-6172
CM	Laura Gordon	Ph#	(559) 445-6303

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	8/25/2005	9/1/2006	11/1/2006	7/1/2008	1/1/2009	10
Completed	8/20/2005	8/2/2006	10/10/2006			

Project Comments

01/07: Work has been stopped per request from the consultant due to pending approval of their contract. Three alternatives have been developed. Traffic Forcasting Report has been completed. Next PDT is scheduled for 3/21/07. Last PDT meeting was held on 12/13/06.

Caltrans Central Region
Project Initiation Document (PID)
Status Report

Status Date 5/29/2013

83

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0P810_	K	MER - 165 - 0.0 / 30.5		*Hilmar Bypass*	CANDIDATE

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
Local	Inactive	2006

Prog Code: 400.000

Component:

Funding: Local,Oversight

Location Description

IN MERCED COUNTY ON SR 165 FROM MERCED RIVER TO SR 99 NEAR TURLOCK IN STANISLAUS COUNTY (KP MER 0.0/48.8, STA 0.0/2.4)

Work Description

NEW BYPASS TO TAKE TRUCK TRAFFIC FROM SR165, AROUND HILMAR AND TURLOCK TO SR99

	Cur Est	Est Date
Str Est	$0	
Dist Est	172,100	3/5/2012
Total Con Est	172,100	
RW Est	$0	

Project Documents

Env State: ER Act:
Env Fed: ES Act:

Right of Way Info

Parcels: 0
Utilities: 0

PM	Tony Singh	Ph#	(209) 948-7058
DM	Mike Lim	Ph#	(559) 230-3138
EM	Scott Smith	Ph#	(559) 445-6172
CM	Robert Navarro	Ph#	(559) 243-3470

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	9/1/2006	10/1/2010	4/1/2010	4/1/2010	10/1/2010	100
Completed	8/31/2006				4/26/2012	

Project Comments

05/24/12>>PSR-PDS has been approved by the District 10 Director on 04-26-2012.

04/01/12>> The consultant for Merced County incorporated the comments in the PSR-PDS document and design unit is completing the final check and then document will be on signature rounds.

84

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0P970_	K	SJ - 4 - 19.1 / 23.6		*State Route 4 Realignment Project*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
LOCAL	Inactive	2006

Prog Code: 400.000

Component:

Funding: Oversight

Location Description

IN SAN JOAQUIN COUNTY IN THE CITY OF STOCKTON ON SR 4 FROM MARIPOSA ROAD INTERCHANGE TO KAISER ROAD

Work Description

REALIGN SR4

	Cur Est	Est Date
Str Est	$26,219	2/6/2008
Dist Est	$79,518	2/6/2008
Total Con Est	105,737	
RW Est	$0	

Project Documents

Env State: Act:
Env Fed: Act:

Right of Way Info

Parcels: 0
Utilities: 0

PM	Scott Guidi	Ph#	(209) 948-7829
DM	Martin Nishikawa	Ph#	(559) 230-3122
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date
COP	CITY OF STOCKTON	

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	9/1/2006	10/1/2006	11/1/2006	7/15/2008	12/1/2008	40
Completed	9/1/2006	10/1/2006	11/1/2006			

Project Comments

5/8/2008-Due to withdrawal of the City of Stockton's sponsorship, the Department will suspend our oversight effort and recommends the project be removed from the APL.
3/12/08-Received Draft Traffic Forecast and Operations Report. Drafted the Cooperative Agreement.
1/31/08 PDT held 1/16/2008 Outcome is as follows:a.City submitting a supplemental Forecast and Operations Report to address the recently approved GP.

85	EA	Phase	County-Route-Postmile		PPNO	Project Name	Project Phase
	10-0P730_	K	SJ - 99	- 4.5 / 5.0		*Austin Road Interchange*	CANDIDATE

Program Information

XPM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
LOCAL	Inactive	2006

Prog Code: 400.000

Component:

Funding: Local,Oversight

Location Description

IN SAN JOAQUIN COUNTY IN THE CITY OF MANTECA ON SR 99 AT AUSTIN ROAD (KP 7.2/8.0)

Work Description

OVERSIGHT OF INTERCHANGE MODIFICATIONS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$46,190	8/2/2006
Total Con Est	$46,190	
RW Est	$0	

Project Documents

Env State ND Act
Env Fed Act

Right of Way Info

Parcels 0
Utilities 0

PM	Scott Guidi	Ph#	(209) 948-7829
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date
COP	CITY OF MANTECA	7/25/2008

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	9/6/2006	6/1/2009				10
Completed	9/6/2006					

Project Comments

05/28/13 - 1. PPM is executing a reimbursement cooperative agreement to complete the PID for this project. 2. Waiting for City to approve Coop. 3. City is the sponsor and implementing agency for the PID component. 4. Next PDT TBD.

03/13/13 - 1. Project is coming back per the City of Manteca. 2. SJCOG will perform project management for the City of Manteca. 3. PPM has prepared a

86	EA	Phase	County-Route-Postmile		PPNO	Project Name	Project Phase
	10-0P650_	K	SJ - 120	- 3.0 / 3.6		*SR 120/Airport Road Interchange*	CANDIDATE

Program Information

XPM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
LOCAL	Inactive	2006

Prog Code: 400.000

Component:

Funding: Oversight

Location Description

IN SAN JOAQUIN COUNTY IN THE CITY OF MANTECA ON SR 120 AT AIRPORT WAY (KP 4.8/5.8)

Work Description

OVERSIGHT OVER INTERCHANGE MODIFICATIONS

	Cur Est	Est Date
Str Est	$6,800	1/9/2009
Dist Est	$23,100	1/9/2009
Total Con Est	$29,900	
RW Est	$0	

Project Documents

Env State ND Act
Env Fed Act

Right of Way Info

Parcels 0
Utilities 0

PM	Scott Guidi	Ph#	(209) 948-7829
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date
COP	CITY OF MANTECA	7/25/2008

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	7/11/2006	6/1/2009	9/1/2009	12/1/2009	4/1/2010	10
Completed	7/11/2006					

Project Comments

10/1/12 - 1. PSR was approved on 05/11/2012. 2. Project was not amended into the 2012 SHOPP. 3. Project was shelved.

10/05/10
1. Project temporarily shelved per the City of Manteca. SCHEDULE IS PENDING

Caltrans Central Region
Project Initiation Document (PID)
Status Report

Status Date 5/29/2013

87	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0T200_	K	AMA - 88 - 14.9 / 1.9			CANDIDATE

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
LOCAL	Inactive	2008

Prog Code	Component
400.000	

Funding

Location Description

IN AMADOR COUNTY, INTERSECTION SR 88 AND COURT STREET ** OVERSIGHT ONLY**

Work Description

IMPROVE COURT ST CHANNELIZATION AND EB SR 88 RIGHT TURN LANE

	Cur Est	Est Date
Str Est	$0	
Dist Est	$790	3/14/2008
Total Con Est	$790	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

88	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0T510_	K	CAL - 26 - 5.8 / 5.9			Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
LOCAL	Inactive	2008

Prog Code	Component
400.000	PEER

Funding

Location Description

IN SAN JOAQUIN COUNTY IN THE CITY OF SAN ANDREAS ON SR 26 FROM BALDWIN TO DRIVER TO JENNY LIND ELEMENTARY SCHOOL

Work Description

CONSTRUCT SIDEWLAKS AND INSTALL HIGH VISIBILITY SCHOOL CROSSWALKS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$0	
Total Con Est	$0	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Brad Cole	Ph#	(559) 230-3134
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

89	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0P830_	K	SJ - 4 - T13.9 / 15.1		*DAGGETT ROAD*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
LOCAL	Inactive	2008

Prog Code: 400.000

Component:

Funding:

Oversight:

Location Description

IN SAN JOAQUIN COUNTY ON SR4 FROM 500' WEST OF ROBERTS ROAD TO 500' EAST (KP 22.3/24.3)

Work Description

OPERATIONAL AND SAFETY IMPROVEMENTS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$0	
Total Con Est	$0	
RW Est	$0	

Project Documents

Env State: Act:

Env Fed: Act:

Right of Way Info

Parcels: 0

Utilities: 0

PM	Iorzua Akuva	Ph# (209) 941-1958
DM	Michael Hutchison	Ph# (209) 948-3976
EM	Scott Smith	Ph# (559) 445-6172
CM	Paul Elliott	Ph# (209) 948-7079

Agreements

Type	Agency Name	Date
COP	PORT OF STOCKTON	

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	1/15/2007	2/15/2007	3/15/2007	5/15/2007	7/1/2007	0
Completed	1/15/2007	2/15/2007				

Project Comments

3/21/07:Moved back to permits, remove from SOP
2/14/07: PDT held on 1/26/07 to confirm project as PSR or encroachement permit. Port will submit plans and estimate for review.
12/20/06: PID Draft 04/01/2007 - PID Approved 06/01/2007

90	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0S770_	K	SJ - 99 - R28.4 / R28.5	0233	*HARNEY LANE INTERCHANGE IMPROVEMENTS*	CANDIDATE

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
LOCAL	Inactive	2009

Prog Code: 400.000

Component:

Funding:

Oversight:

Location Description

ON SR 99 AND HARNEY LAND NEAR CITY OF LODI ** OVERSIGHT ONLY**

Work Description

INTERCHANGE MODIFICATION

	Cur Est	Est Date
Str Est	$0	
Dist Est	$0	
Total Con Est	$0	
RW Est	$0	

Project Documents

Env State: Act:

Env Fed: Act:

Right of Way Info

Parcels: 0

Utilities: 0

PM	Iorzua Akuva	Ph# (209) 941-1958
DM	Michael Hutchison	Ph# (209) 948-3976
EM	Scott Smith	Ph# (559) 445-6172
CM	Paul Elliott	Ph# (209) 948-7079

Agreements

Type	Agency Name	Date
COP	CITY OF LODI	

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	2/25/2008	9/2/2008	4/1/2009	7/1/2009	9/1/2009	10
Completed	2/25/2008	9/2/2008				

Project Comments

1/21/10>>This project was put on hold by the City of Lodi because of the Reynold Ranch PEER project, which is located at the same interchange. Because the State may start requesting reimbursement on PID's documents in the 10/11FY, the City is now considering to resume work on the PSR/PR to avoid the charges. I am waiting on Pat Robledo to tell me when the resources would be available for PID work to resume.

Caltrans Central Region
Project Initiation Document (PID)
Status Report

Status Date 5/29/2013

91	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0Q060_	K	MER - 99 - 20.9 / R23.8		*APPLEGATE IC/RTE 99 UPGRADE*	PID

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
Local	Inactive	2010

Prog Code: 400.000

Component:

Funding: RIP,Oversight

Location Description

ON ROUTE 99 BETWEEN 1.04 MILE NORTH OF APPLEGATE ROAD OVERCROSSING AND 1.9 MILE SOUTH OF APPLEGATE ROAD

Work Description

CONVERT FOUR-LANE EXPRESSWAY TO SIX-LANE FREEWAY

	Cur Est	Est Date
Str Est	$0	
Dist Est	133,000	6/28/2011
Total Con Est	133,000	
RW Est	$0	

Project Documents

Env State: ND Act:

Env Fed: FI Act:

Right of Way Info

Parcels: 0

Utilities: 0

PM	Sinaren Pheng	Ph# (209) 948-7972
DM	Mike Lim	Ph# (559) 230-3138
EM	Scott Smith	Ph# (559) 445-6172
CM	Laura Gordon	Ph# (559) 445-6303

Agreements

Type	Agency Name	Date
COP	MCAG=	

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	6/4/2008	1/8/2009	8/10/2009	9/30/2010	11/30/2010	100
Completed	6/10/2008	2/28/2009	8/5/2010	3/25/2011	8/16/2011	

Project Comments

1/17/12: Project is now inactive per email from Jesse Brown on 11/15/11, MCAG will not be proceeding with PA&ED at this time nor programming funding for the project in the 2012 STIP.

PA&ED PHASE

Project Approval

(PA&ED Milestone)

92

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-3A410_	0	STA - 108 - 27.6 / 37.3	9615	*RIVERBANK OAKDALE WIDENING*	PA&ED

Location Description

IN AND NEAR MODESTO FROM RTE 219 TO OAK AVE IN THE CITY OF OAKDALE (KP 44.4/60.0)

Work Description

WIDEN TO FOUR LANES WITH CONTINUOUS 2WAY LEFT TURN LANE

ROW Info

Parcels 162
Utilities 5

Program Information

XPM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
LOCAL	Inactive	1998

Prog Cod	Prog FY	Const $$	RW $$
075.600		$0	$0

Funds Req Date | CTC Vote Date

Component | Funding
Oversight

Project Documents

Env Stat ER Act
Env Fed ES Act
PID Appr 3/31/1999
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est		$1,153	
Dist Est		$20,612	
Total Con Est		$21,765	
RW Est	$0		

PM	Christina Hibbard	Ph#	(209) 948-7889
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$700	$0	$0	$0

Phase Completion

PAED 42 % R/W 1 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	7/1/1999		7/1/2012		7/1/2013						
Current	7/1/1999 A		7/1/2012 T		7/1/2013 T						

Project Comments

6/8/07: 6/8/07: Checking EA is closed, moving out schedule.
4-06: Not in the 2006 STIP. 2-2006: RTIP Await. 10-05: Removed from APL. Corridor study to be initiated by the STANCOG.9-2005: All phases CLOSED-No charges at this time. 5/05- WIth available STIP dollars, it is possible COG will want to start up a corridor study for SR 219/SR 108 Corridor. 4/19/05- StanCog held SR 108 Mgmt Board meeting to discuss SR 108/SR219, funding constraints and SR108 realignment.12/10/04, Stakeholders meeting to discuss revising the Project Charter, and completing a Supplemental PSR, to include the Clariebel Road Alternative to the PSR, with the remaining K Phase $$. There may be some community opposition to the Claribel Road Alternative.

93

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G550_	0	AMA - 88 - 22.3 / 23.8	2454	*Pine Grove Improvements*	PA&ED

Location Description

ON STATE ROUTE 88 IN AMADOR COUNTY, IN THE VICINITY OF PINE GROVE FROM CLIMAX ROAD TO MT. ZION ROAD. (KP 36.2/38.4)

Work Description

IMPROVE OPERATION/BYPASS

ROW Info

Parcels 47
Utilities 4

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2002

Prog Cod	Prog FY	Const $$	RW $$
400.000		$0	$0

Funds Req Date | CTC Vote Date

Component | Funding
PDS | RIP,Local,Oversight,Demo,LCO

Project Documents

Env Stat ER Act
Env Fed FI Act
PID Appr 6/29/2007
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$27,000	11/4/2011
Total Con Est		$27,000	
RW Est	$21,848		6/15/2007

PM	Sam Sherman	Ph#	(209) 948-7765
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date
COP	ACTC	
COP	ACTC	12/31/2008

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$5,122	$0	$100	$400

Phase Completion

PAED 23 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	9/9/2009		7/1/2010	10/1/2010	1/1/2011	10/1/2014	10/1/2014	4/1/2011	8/1/2014	8/1/2014	1/1/2018
Current	9/9/2009 A		7/1/2014 T	1/2/2016 T	6/1/2016 T	11/1/2016 T	2/1/2017 T	5/1/2017 T	5/1/2019 T	8/1/2019 T	3/1/2023 T

Project Comments

5/27/13: 1. PDT scheduled 6/18/13; 2. Public Info Meeting scheduled for 6/26/13
3/13/13: Focused PDT held 2/20/13 to discuss Oper Strategies, incl. round-a-bout and signas.
1/15/13: Project Website needs to be updated.
11/27/12: 1. Public Workshop Scheduled 12/12/12, 2. ROE's have been obtained, 3. Continuing pubic outreach, 4. Traffic Forecast approved.
9/18/12: PDT conducted a field review on 9/10/12. Points of interest along project limits were discussed in site and ideas/possible solutions were discussed. 7/16/12: ACTC still waiting for Pre-award audit for Dokken's contract (<$1M). 5/18/12: No new issues. ACTC Board approved contract for PAED work w/ Dokken for $1.3M on 4/12/12.

94

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0E530_	0	CAL - 4 - R10.3 / R16.4	3067	*SR 4 Wagon Trail Realignment*	PA&ED

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
STIP	Programmed	2002

Prog Cod	Prog FY	Const $$	RW $$
400.100		$0	$1,129

Funds Req Date | CTC Vote Date

Component	Funding
PDS	RIP,Oversight,LCO

	RIP	IIP	Local	Other
Capt	$0	$0	$1,129	$0
Supt	$3,652	$0	$1,388	$2,030

Location Description

ON SR 4 FROM EAST OF COPPEROPOLIS TO APPROX 6.4 KM WEST OF CAL-4/ CAL-49 INTERSECTION IN ALTAVILLE (ANGELS CAMP) (KP16.5 /26.3)

Work Description

TWO LANE EXPRESSWAY

ROW Info

Parcels 24
Utilities 3

Project Documents

Env Stat ER Act
Env Fed FI Act
PID Appr 6/29/2001
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$28,617	12/1/2004
Total Con Est		$28,617	
RW Est	$1,129		3/21/2013

PM	Grace Magsayo	Ph# (209) 948-7976
DM	Michael Hutchison	Ph# (209) 948-3976
EM	Scott Smith	Ph# (559) 445-6172
CM	Alfred Blum	Ph# (209) 333-6922

Agreements

Type	Agency Name	Date
COP	CCOG	12/15/2004
COP	CCOG	12/29/2006

Phase Completion

PAED 5 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved			5/1/2008		11/1/2008						
Current	7/1/2008 A		6/12/2015 T		1/2/2016 T		4/1/2016 T	5/2/2016 T	1/2/2019 T	2/1/2019 T	9/1/2022 T

Project Comments

5/10/13: PDT on 5/9/13. Mr. Tiscornia has pulled his PTE. Was upset about the aligments shown during the Public Information Mtg held in Copperopolis 4/10/13. Coincidentally Team was already working on modifying the alignment. The modification should address his concerns and hopefully give us access to his parcels again.

3/8/13: PDT held ohn 3/7/13. Env. studies can now move forward with all major property owners providing verbal agreement for access on their property. Informal Public mtg. targeted for 4/4/13 to provide a project update.

95

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0H890_	0	SJ - 120 - 2.2 / 2.2	7168	*McKinley Ave Interchange*	PA&ED

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
LOCAL	Active	2002

Prog Cod	Prog FY	Const $$	RW $$
400.100			

Funds Req Date | CTC Vote Date

Component	Funding
	Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Location Description

IN CITY OF MANTECA ON STATE ROUTE 120 FROM .5 MILE WEST TO .5 MILE EAST OF THE MCKINLEY AVENUE UNDERCROSSINGS

Work Description

OVERSIGHT TO CONSTRUCT NEW INTER- CHANGE

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat ND Act
Env Fed FI Act
PID Appr 6/1/2008
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est		$1,566	7/11/2006
Dist Est		$16,700	1/4/2008
Total Con Est		$18,266	
RW Est	$0		

PM	Scott Guidi	Ph# (209) 948-7829
DM	Nomer Gutierrez	Ph# (209) 948-7079
EM	Scott Smith	Ph# (559) 445-6172
CM	Pam Marquez	Ph# (209) 599-8576

Agreements

Type	Agency Name	Date
COP	CITY OF MANTECA	

Phase Completion

PAED 26 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current	12/1/2011 A		9/27/2013 T	4/30/2014 T	5/30/2014 T		6/30/2014 T	10/15/2014 T	4/12/2016 T	7/12/2016 T	10/24/2019 T

Project Comments

05/28/13 - 1. Traffic Ops was approved April 4, 2013. 2.Team is working on the preparation of the Environmental technical documents, Draft Project Report, and Draft Environmental Document. 3. PA&ED is scheduled for March 17, 2014. 4. Next PDT is scheduled for June 19, 2013.

03/13/13 - 1. Traffic Ops was approved March 15, 2013. 2. Team is working on the preparation of the Environmental technical documents, Draft Project Report, and Draft Environmental Document. 3. PA&ED is scheduled for March 17, 2014. 4. Next PDT is scheduled for April 17, 2013.

96

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-04994_	1 AMA	- 49 - R7.0 / R11.0	2130C	*Amador 49 Bypass - Construction*	PA&ED

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Programmed	1996

Prog Cod	Prog FY	Const $$	RW $$
075.400	2003	$25,124	$4,163

Funds Req Date	CTC Vote Date
10/18/2002	4/3/2003

Component	Funding
	RIP

	RIP	IIP	Local	Other
Capt	$29,287	$0	$0	$0
Supt	$12,426	$0	$0	$0

Location Description

IN AMADOR COUNTY IN AND NEAR SUTTER CREEK AND AMADOR CITY FROM JUNCTION ROUTE 104 TO 0.3 KM SOUTH OF RANCHERIA CREEK BRIDGE

Work Description

CONSTRUCT EXPRESSWAY

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat ER Act 4/8/2002
Env Fed FI Act
PID Appr 12/29/1995
Project Rpt 4/8/2002

	Est Esc	Cur Est	Est Date
Str Est		$6,550	11/4/2008
Dist Est		$17,960	11/4/2008
Total Con Est		$24,510	
RW Est	$3,737		11/28/2001

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date
COP		2/2/1999

Phase Completion

PAED 100 % R/W 100 % PS E 100 % Co 99 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved								4/8/2002	1/29/2003	6/24/2003	5/18/2007
Current											

Project Comments

7/21/09: Inverse claims paid to injrd CT on June 2009. 11/03/08: Inverse Claim with city finalized October 2008. Dr. Richards inverse claim still needs to be finalized.
7/11/08: Increase claims filed for Dr. Richards driveway & ADA for City of Sutter Creek.
07/21/07: Need to move to closeout.
6/5/07: Dr. Richards driveway relocation work to be done as Minor B funds transfer with Reformed contract with City of Sutter Creek. Waiting for Vu Nguyen to get conceptual report. Approval, target 6/22/07/ Est. Cost $45,000. Tonzi Road improvements being
Requested by County still being negotiated/discussed.

97

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0N080_	0 SJ	- 5 - 31.8 / 33.3	0056	*I-5 Hammer Lane Interchange*	PA&ED

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
LOCAL	Inactive	2005

Prog Cod	Prog FY	Const $$	RW $$
400.000			

Funds Req Date	CTC Vote Date

Component	Funding
	Developer,Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Location Description

IN SAN JOAQUIN COUNTY ON ROUTE 5 HAMMER LANE (KP 51.26/53.59)

Work Description

INTERCHANGE ADDITIONS AND MODIFICATIONS

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat Act
Env Fed Act
PID Appr 2/6/2007
Project Rpt 4/19/2010

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$12,800	6/19/2009
Total Con Est		$12,800	
RW Est	$0		

PM	Scott Guidi	Ph#	(209) 948-7829
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date
COP	CITY OF STOCKTON	6/4/2007
COP	CITY OF STOCKTON	

Phase Completion

PAED 44 % R/W ___ % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	4/1/2007	10/1/2008	5/21/2009	8/25/2009	9/9/2009	2/13/2010	5/14/2010	8/12/2010	12/17/2010	5/9/2011	9/15/2013
Current	4/1/2007 A	10/1/2014 T	5/21/2015 T	8/25/2015 T	9/9/2015 T	2/13/2016 T	5/14/2016 T	8/12/2016 T	12/17/2016 T	5/9/2017 T	9/15/2019 T

Project Comments

10/05/10
1. Project will be shelved until funding for PS&E, R/W, and Construction is identified by the City of Stockton. Project not in Status.

06/17/2010:
1.PA&ED was achieved on April 19, 2010.
2.Once achieved, project will be shelved until funding for PS&E, R/W, and Construction is identified by the City of Stockton.

Caltrans Central Region
PA & ED Status Report

Status Date 5/29/2013

98

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0N100_	0	SJ - 5 - 35.0 / 35.8		*interstate 5 / eight mile road interchange*	PA&ED

Location Description
IN SAN JOAQUIN COUNTY ON ROUTE 5 EIGHT MILE ROAD (KP 56.45/57.63)

Work Description
INTERCHANGE ADDITIONS AND MODIFICATIONS

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
LOCAL	Inactive	2005

Prog Cod	Prog FY	Const $$	RW $$
400.000			

Funds Req Date | CTC Vote Date

Component | Funding
Developer,Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents

Env Stat		Act
Env Fed		Act
PID Appr	2/6/2007	
Project Rpt	4/19/2010	

	Est Esc	Cur Est	Est Date
Str Est		$12,200	6/19/2009
Dist Est		$36,500	6/19/2009
Total Con Est		$48,700	
RW Est	$0		

PM	Scott Guidi	Ph# (209) 948-7829
DM	Nomer Gutierrez	Ph# (209) 948-7079
EM	Scott Smith	Ph# (559) 445-6172
CM	Manjit Singh	Ph# (209) 333-6924

Agreements

Type	Agency Name	Date
COP	CITY OF STOCKTON	6/4/2007
COP	CITY OF STOCKTON	

Phase Completion
PAED 46 % R/W ___ % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	4/1/2007	4/9/2008	5/21/2009	8/25/2009	9/9/2009	2/13/2010	5/14/2010	8/12/2010	12/17/2010	5/9/2011	9/15/2013
Current	4/1/2007 A		5/21/2015 T	8/25/2015 T	9/9/2015 T	2/13/2016 T	5/14/2016 T	8/12/2016 T	12/17/2016 T	5/9/2017 T	9/15/2019 T

Project Comments

2/17/11 1.Project will be shelved until funding for PS&E, R/W, and Construction is identified by the City of Stockton.
10/05/10
PA&ED is estimated for April 19, 2010. Project will be shelved until funding for PS&E, R/W, and Construction is identified by the City of Stockton.

06/17/2010:
PA&ED is estimated for April 19, 2010.

99

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-1A690_	0	STA - 99 - 9.7 / 10.9	9399	*Mitchell Rd./Service Rd. Interchange*	PA&ED

Location Description
ON RTE 99 IN CERES, IN STANISLAUS COUNTY FROM 0.5 KM SOUTH TO 1.0 KM NORTH OF MITCHELL ROAD (KP 15.6/17.5)

Work Description
RECONSTRUCT INTERCHANGE

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
LOCAL	Active	2005

Prog Cod	Prog FY	Const $$	RW $$
400.100			

Funds Req Date | CTC Vote Date

Component | Funding
Developer,Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents

Env Stat	ND	Act
Env Fed	FI	Act
PID Appr	7/9/2002	
Project Rpt		

	Est Esc	Cur Est	Est Date
Str Est		$13,355	1/31/2008
Dist Est		$46,841	1/31/2008
Total Con Est		$60,196	
RW Est	$0		

PM	Arvinder Bajwa	Ph# (209) 948-7988
DM	Michael Hutchison	Ph# (209) 948-3976
EM	Scott Smith	Ph# (559) 445-6172
CM	Richard Onochie	Ph# (209) 599-0834

Agreements

Type	Agency Name	Date
COP	CITY CERES	

Phase Completion
PAED 4 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	5/1/2003		9/1/2008	2/1/2009	3/1/2009	11/1/2009	8/1/2009	2/1/2009	8/1/2011	8/1/2011	7/1/2014
Current	10/18/2012 A		9/1/2015 T	2/1/2016 T	3/1/2016 T	11/1/2016 T	8/1/2016 T	2/1/2016 T	8/1/2018 T	8/1/2018 T	7/1/2021 T

Project Comments

Design reviewing plans for new CT alternative.
Next PDT 06/20/13
10/27/12: Focus Design Mtg.
9/21/12: City of Ceres and their consultant NV-5 have re-initiated the PA&ED work.
Issues/Plan: To initiate PA&ED work on this project new traffic studies and Constructability issues will be the main discussion in future PDT meetings.

Caltrans Central Region
PA & ED Status Report

Status Date 5/29/2013

100

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0L140_	0	SJ - 99 - 23.5 / 24.5	7702	*Morada/99 Interchange*	PA&ED

Location Description
IN SAN JOAQUIN CO AT MORADA LANE IN STOCKTON (KP37.8 /39.4)

Work Description
RECONSTRUCT MORADA LANE I/C AT SJ-99 IN STOCKTON

ROW Info
Parcels 34
Utilities 0

Program Information
XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
LOCAL	Active	2006

Prog Cod	Prog FY	Const $$	RW $$
400.100			

Funds Req Date | CTC Vote Date

Component | Funding
Developer,Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents

			Est Esc	Cur Est	Est Date
Env Stat	ER	Act			
Env Fed	ES	Act			
PID Appr	5/30/2007				
Project Rpt					
Str Est				$4,635	7/7/2006
Dist Est				$20,000	9/25/2003
Total Con Est				$24,635	
RW Est				$0	

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date
COP	CITY OF STOCKTON	6/12/2008

Phase Completion
PAED 69 % R/W ___ % PS E ___ % Co ___ %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	12/1/2007		2/1/2009	4/1/2009	6/2/2009	4/1/2009	4/1/2009	7/1/2009	11/1/2010	11/15/2010	9/1/2013
Current	12/1/2007 A		7/18/2013 T	3/9/2014 T	5/7/2014 T						

Project Comments
3/12/13>>>1.Public meeting was held on March 7, 2013.
2.About 230 people attended.
3.The issue they all had was about Morada Lane Interchange. Most of them preferred the No-Build alternative.
4.Comments were collected at the meeting, which will be discussed at the next PDT meeting and addressed by the Team.

101

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0L130_	0	SJ - 99 - 24.9 / 25.9	7708	*EightMile/99 Interchange*	PA&ED

Location Description
IN SAN JOAQUIN CO AT EIGHT MILE ROAD IN STOCKTON (KP40.71/40.87)

Work Description
RECONSTRUCT EIGHT MILE RD I/C AT SJ-99 IN STOCKTON

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
LOCAL	Active	2006

Prog Cod	Prog FY	Const $$	RW $$
400.100			

Funds Req Date | CTC Vote Date

Component | Funding
Developer,Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents

			Est Esc	Cur Est	Est Date
Env Stat	ER	Act			
Env Fed	ES	Act			
PID Appr	1/5/2007				
Project Rpt					
Str Est				$8,606	10/3/2006
Dist Est				$25,583	10/3/2006
Total Con Est				$34,189	
RW Est				$0	

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date
COP	CITY OF STOCKTON	6/12/2008

Phase Completion
PAED 42 % R/W ___ % PS E ___ % Co ___ %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	12/1/2007		4/7/2009	4/1/2009	6/1/2009	10/1/2009	10/1/2009	7/1/2010	4/1/2011	4/1/2011	7/1/2013
Current	12/1/2007 A		7/18/2013 T	3/9/2014 T	4/18/2014 T						

Project Comments
3/12/13>>>1.The Eight Mile Road Interchange is acceptable by the Morada Community and any other group.
Schedule:
1.Circulate DED----------7/18/2013
2.PA&ED------3/10/2014
1/16/13>>1.PDT meeting was held on 12/13/12 and a Design exception meeting on 1/16/13 2.Project # 10-0L140 & #10-0L130 are running concurrently.
3.This project has two Build alternatives, which are Tight Diamond and Spread Diamond, which will be pursued until a final alternative is selected.

Caltrans Central Region
PA & ED Status Report

Status Date 5/29/2013

102

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0L320_	0	STA - 99 - R23.8 / R24.7	9474	*Reconstruct Interchange STA-99 @ Hammett Road*	PA&ED

Location Description
IN STANISLAUS COUNTY BETWEEN 0.4 MI SOUTH OF HAMMETT ROAD OVERCROSSING AND 0.8 MILES NORTH OF HAMMET ROAD OVERCROSSING

Work Description
RECONSTRUCT INTERCHANGE

ROW Info
Parcels 6
Utilities 3

Program Information
XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
LOCAL	Active	2006

Prog Cod	Prog FY	Const $$	RW $$
400.100			

Funds Req Date | CTC Vote Date

Component: PEER | Funding: Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents

Env Stat	ND	Act	1/7/2013
Env Fed	EX	Act	1/7/2013
PID Appr			2/2/2010
Project Rpt			1/14/2013

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$30,270	6/25/2012
Total Con Est		$30,270	
RW Est	$0		

PM	Christina Hibbard	Ph#	(209) 948-7889
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date
COP	STA CO #10-378	
COP	STANISLAUS COUNTY	12/10/2008

Phase Completion
PAED 72 % R/W 0 % PS E 1 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	2/19/2009		5/9/2010	9/19/2010	9/26/2010	11/9/2010	12/19/2010		12/31/2011	4/8/2012	4/24/2015
Current	2/19/2009 A		7/16/2012 A	12/30/2012 T	12/30/2012 T	6/1/2013 T	9/30/2013 T		3/30/2015 T	4/30/2015 T	9/30/2017 T

Project Comments
1/14/2013: Project Report signed this date.
11/20/2012: SWDR on signature rounds. Final PR, w/ FED, on signature rounds this date.
9/11/2012: Working on FED and FPR.
7/16/2012: DED signed 7/3/2012, DPR signed 7/13/2012. Public Meeting 7/31/2012.
5/14/2012: Public Hearing set for July.
4/3/2012: Public Hearing delayed. ED ready for QA/QC review. PR ready for management signature rounds.

103

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Q880_	0	AMA - 49 - 17.2		*SR 49 and Main St. Improvements*	PA&ED

Location Description
IN AMADOR COUNTY IN THE CITY OF PLYMOUTH ON SR 49 AT THE INTERSECTION OF MAIN STREET ** OVERSIGHT ONLY FOR PROJECT

Work Description
INTERSECTION IMPROVEMENTS

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
LOCAL	Active	2008

Prog Cod	Prog FY	Const $$	RW $$
400.100			

Funds Req Date | CTC Vote Date

Component: PEER | Funding: Local,Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents

Env Stat		Act	
Env Fed		Act	
PID Appr			
Project Rpt			

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$2,200	11/16/2012
Total Con Est		$2,200	
RW Est	$0		

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Phase Completion
PAED 68 % R/W % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved					2/1/2009						8/1/2010
Current	6/30/2008 A		2/4/2013 A		6/28/2013 T				11/1/2014 T	1/2/2015 T	5/2/2016 T

Project Comments
5/10/13: PDT 3/15/13 followed by a focus meeting 3/25/13. Recommended prefered alternative will be the Roundabout. SWDR revisions sent to design week of 5/6/13. Anticipate Final PSR/PR to be completed June 2013.

3/8/13: Public Hearing held on 2/13/13 in Plymouth. Achieved Circulate DED M120 on 2/4/13.
1/16/13: Draft PSR/PR in e-review, ending on 1/22/13. Target Public Meeting 2/13/13. 11/20/12: Waiting for consultant to revise and resubmit Draft PS&E. 9/18/12: Draft PSR/PR in functional unit review. Review period to end 9/27/12. PDT & constructability review mtg set for 10/1/12. 7/16/12: Final revised fact sheets submitted 7/10/12.

Caltrans Central Region
PA & ED Status Report

Status Date 5/29/2013

104

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0T730_	0	CAL - 12 - 13.8		*CAL-12/26 Intersection Improvements*	PA&ED

Location Description
IN CALAVERAS COUNTY AT THE INTERSECTION OF ROUTES 12 AND 26

Work Description
INTERSECTION IMPROVEMENTS

Program Information

XPM	Yes	Delivery Plan	No	APL List	No

Program	Status	Doc Yr
LOCAL	Inactive	2008

Prog Cod	Prog FY	Const $$	RW $$
400.000			

Funds Req Date | CTC Vote Date

Component: Funding: Oversight

ROW Info

Parcels	0
Utilities	0

Project Documents

Env Stat		Act
Env Fed		Act
PID Appr	5/7/2003	
Project Rpt		

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$1,210	9/15/2008
Total Con Est		$1,210	
RW Est	$775		9/18/2008

PM	Tony Singh	Ph# (209) 948-7058
DM	Nomer Gutierrez	Ph# (209) 948-7079
EM	Mary Oliva	Ph# (209) 941-1919
CM	Alfred Blum	Ph# (209) 333-6922

Agreements

Type	Agency Name	Date
COP	CALAVERAS COUNTY	5/16/2008

	RIP	IIP	Local	Other
Capt				
Supt				

Phase Completion
PAED ___ % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	9/1/2008				5/1/2011				5/1/2012	5/1/2012	8/1/2013
Current	9/1/2008 A				5/1/2011 T				5/1/2012 T	5/1/2012 T	8/1/2013 T

Project Comments

Status: Project is a Permit Job. Need to move project out of Capital Program

105

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Q120_	0	MER - 99 - 28.2 / R37.3	0161	*Livingston Median Widening*	PA&ED

Location Description
IN LIVINGSTON, FROM 0.8 MILE SOUTH OF HAMMATT AVENUE TO MERCED/STANISLAUS COUNTY LINE.

Work Description
WIDEN FREEWAY FROM 4 LANES TO 6 LANES

Program Information

XPM	Yes	Delivery Plan	Yes	APL List	Yes

Program	Status	Doc Yr
STIP	Programmed	2008

Prog Cod	Prog FY	Const $$	RW $$
025.700		$0	$0

Funds Req Date | CTC Vote Date

Component: PDS
Funding: IIP,Local

ROW Info

Parcels	0
Utilities	2

Project Documents

Env Stat	ND	Act
Env Fed	FI	Act
PID Appr	1/19/2007	
Project Rpt		

	Est Esc	Cur Est	Est Date
Str Est		$3,438	4/16/2013
Dist Est		$58,695	4/16/2013
Total Con Est		$62,133	
RW Est	$209		4/12/2013

PM	Sam Sherman	Ph# (209) 948-7765
DM	Caroline Reyes	Ph# (209) 948-7761
EM	Scott Smith	Ph# (559) 445-6172
CM	Robert Navarro	Ph# (559) 243-3470

Agreements

Type	Agency Name	Date
COP	CITY OF LIVINGSTON	

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$2,500	$543	$0

Phase Completion
PAED 57 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan			10/15/2012		4/1/2013						
Approved	3/1/2007		7/1/2007		7/1/2008	3/1/2009	1/1/2009	7/1/2009	5/1/2011	5/1/2011	8/1/2013
Current	7/29/2011 A		1/31/2013 A	2/1/2013 T	4/1/2013 T	5/1/2013 T	7/1/2013 T	10/1/2013 T	12/1/2014 T	12/15/2014 T	9/1/2016 T

Project Comments

5/27/13: 1. PA&ED Delayed - FHWA will not sign AQ conformity due to conflict between RTP & FTIP and lack of available funding; 2. Developing Funding plan; 3. Proposing moving Open-to-Traffic to Year 2020, will require PR / FED update, RTP and FTIP updates.
3/13/13: 1. DED circulated 2/10/13, Notice of Opportunity published; 2. Ongoing coord. issues with NMFS; 3. FTIP Admin Modif approved March '13.
1/15/12: 1. PCR approved Nov '12 to extend project limits; 2. DED to be circulated Wk of 1/14/13; 3. Public Hearing Scheduld 2/20/13.
11/27/12: 1. Submitted PCR on 11/6/12, which was approved to extend the project limits 0.5 miles southerly for restriping existing to 3-lanes, 2. Draft ED scheduled to be circulated early December, 3. Public Hearing scheduled for mid January.

106

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G320_	1	SJ - 88 - 3.8 / 4.9	7544	*RTE 88/Baker Intersection Improvement*	PA&ED

Location Description

IN SAN JOAQUIN CO ON RTE 88 OFFSET INTERSECTION OF BAKER/PEZZI RD. R/L NEAR STOCKTON

Work Description

REALIGN OFFSET INTERSECTION, WIDEN SR-88 FOR LEFT-TURN CHANNELIZATION

ROW Info

Parcels 13
Utilities 2

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2002A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2008	$2,089	$238

Funds Req Date	CTC Vote Date
5/5/2008	6/26/2008

Component | Funding

Project Documents

Env Stat CE Act 4/11/2005
Env Fed EX Act 4/11/2005
PID Appr 9/11/2001
Project Rpt 9/7/2005

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$2,089	5/5/2008
Total Con Est		$2,089	
RW Est	$312		9/5/2006

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

PM	Ajaib Brar	Ph#	(209) 948-7990
DM	Nicholas Chan	Ph#	(559) 230-3126
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Phase Completion

PAED ___ % R/W ___ % PS E ___ % Co 50 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	1/1/2004		3/16/2005		9/7/2005		6/22/2006	8/1/2006	6/30/2008	6/30/2008	4/10/2010
Current											

Project Comments

06/21/2011: Project in close-out. Final order awaited on parcel 15757-1.
07/28/10: Project in Construction.
05/27/10: Project in Construction Phase

02/02/2009: Project RW cert. upgraded to #2. Pending E-76 approval to federalize project funding.

107

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0T630_	0	SJ - 88 - 19.1 / 19.1		*Buena Vista Casino - Highway Mitigation*	PA&ED

Location Description

IN SAN JOAQUIN COUNTY ON SR 88 AT INTERSECTION OF SR 12 AND LIBERTY ROAD, AND IN AMADOR COUNTY ON SR 88 AT THE INTERSECTION OF BUENA

Work Description

SIGNALIZE AND IMPROVE INTERSECTIONS

ROW Info

Parcels 0
Utilities 0

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
LOCAL	Active	2008

Prog Cod	Prog FY	Const $$	RW $$
400.100			

Funds Req Date	CTC Vote Date

Component	Funding
PEER	Oversight

Project Documents

Env Stat Act
Env Fed Act
PID Appr
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$1,500	8/14/2008
Total Con Est		$1,500	
RW Est	$0		

	RIP	IIP	Local	Other
Capt				
Supt				

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date
COP	BUENA VISTA RANCH.	4/23/2009

Phase Completion

PAED 95 % R/W ___ % PS E 72 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved					6/1/2009				9/1/2009	10/1/2009	9/1/2010
Current					1/3/2012 A				12/12/2011 A	5/1/2013 T	10/1/2014 T

Project Comments

5/10/13: No change. EAs have been closed until payment is made by the tribe.
3/8/13: Tribe still has not paid invoices. Project on hold until payments are received by Accounting.

1/16/13: Tribe still has not paid invoices from 2012. They agreed to make installments beginning January 2013. PSE ready to RTL but is being held back by PM. Construction co-op has not been executed by Tribe & shared Electrical & Maint. agrmts. 11/20/12: No progress. Waiting on Tribe's approval of agreement. 9/18/12: No progress. Waiting for Tribe to approve agrmts. Consultant in receipt of final structures comments on plans. 7/16/12: Add'l structures comments received 7/13/12. Agmts still pending w/ Tribe.

108

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0T910_	K	STA - 99 - R4.3 / R5.0		*SR 99/Fulkerth IC Improvements*	PA&ED

Location Description

IN STANISLAUS COUNTY IN THE CITY OF TURLOCK ON SR 99 AT FULKERTH ROAD **OVERSIGHT ONLY TO THE CITY OF TURLOCK**

Work Description

INTERCHANGE IMPROVEMENTS

ROW Info

Parcels 0
Utilities 0

Program Information

XPM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
Local	Active	2008

Prog Cod	Prog FY	Const $$	RW $$
400.100			

Funds Req Date | CTC Vote Date

Component | Funding
Local,Oversight

Project Documents

Env Stat ND Act
Env Fed EX Act
PID Appr 4/4/2013
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$2,010	12/17/2012
Total Con Est		$2,010	
RW Est	$0		

PM	Mark McAvoy	Ph# (209) 941-1996
DM	Michael Hutchison	Ph# (209) 948-3976
EM	Scott Smith	Ph# (559) 445-6172
CM	Richard Onochie	Ph# (209) 599-0834

Agreements

Type	Agency Name	Date
COP	CITY OF TURLOCK	5/28/2009

	RIP	IIP	Local	Other
Capt				
Supt				

Phase Completion

PAED 95 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	1/1/2009		8/15/2013	11/1/2013	12/1/2013	1/1/2014	1/1/2014	2/1/2014	2/1/2015	3/1/2015	6/1/2016
Current	1/1/2009 A		8/15/2013 T	11/1/2013 T	12/1/2013 T	1/1/2014 T	1/1/2014 T	2/1/2014 T	2/1/2015 T	3/1/2015 T	6/1/2016 T

Project Comments

9/21/012: In a focus meeting with City of Turlock and their consultant it was decided to do the GAD studies in PA&ED. PSR comments updates are in process. Updated PSR after review will be circulated for management review and approval.
1/16/13: PSR comments are completed and PSR is on approval signatures in CR.
3/8/13: PSR has been received from CR. Comments from the District Director are being incorporated with predominantly Environmental input.

109

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0S800_	0	STA - 108 - R27.5 / R45.5		*North County Corridor - SR 99 to SR 120*	PA&ED

Location Description

IN STA CO, ON NEW ALIGNMENT FROM SR 99 NORTH OF THE CITY OF MODESTO TO SR 120 EAST OF THE CITY OF OAKDALE

Work Description

EXPRESSWAY ON NEW ALIGNMENT

ROW Info

Parcels 0
Utilities 0

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2008

Prog Cod	Prog FY	Const $$	RW $$
075.600		$0	$0

Funds Req Date | CTC Vote Date

Component | Funding
PDS | RIP,Oversight,LCO

Project Documents

Env Stat ER Act
Env Fed Act
PID Appr 4/9/2008
Project Rpt 4/13/2010

	Est Esc	Cur Est	Est Date
Str Est		$71,000	11/18/2009
Dist Est		$425,000	11/18/2009
Total Con Est		$496,000	
RW Est	$0		

PM	Sam Sherman	Ph# (209) 948-7765
DM	Kal Daher	Ph# (559) 230-3130
EM	Scott Smith	Ph# (559) 445-6172
CM	Richard Onochie	Ph# (209) 599-0834

Agreements

Type	Agency Name	Date
COP	JPA	4/23/2009

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$6,200	$0	$0	$0

Phase Completion

PAED 5 % R/W % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	5/1/2008	5/30/2008	11/1/2010	4/1/2011	2/8/2012	5/1/2012	6/1/2012	12/1/2012	2/1/2014	5/2/2014	9/1/2017
Current	5/1/2008 A	8/30/2010 A	3/27/2013 T	8/18/2014 T	9/23/2014 T	5/1/2015 T	6/1/2015 T	10/1/2015 T	2/1/2017 T	5/2/2017 T	9/1/2020 T

Project Comments

5/27/13: 1. Prelim. Traffic Forecast for reduced scope project recieved 5/8/13; 2. Special PDT scheduled Mtg on 6/5/13 to discuss project rescoping.
3/13/13: 1. Expect reduced project forcast April '13 to determined future project scope;
1/15/13: 1. Work suspended, except for generating traffic forecast for reduced project limit alts and winter biology protocal surveys; 2. Oakdale Bypass Recission Notification sent out 12/12/12; 3. Funds Request prepared to utilize proceeds of Oakdale Bypass Excess Parcel Sale.
11/27/12: 1. Caltrans recevied request from StanCo on 9/13/12 to reduce project limits and downscope from freeway to expressway type, 2. StanCo has suspended most of PA&ED tasks, except traffic forecasting & winter protocal surveys, 3. Traffic forecasting is focused on assessing traffic impacts of reducing bypass project limits.

110

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0J150_	1	TUO - 49 - 23.1 / 23.6	0084	*POPPY HILLS DR. CURVE IMPROVEMENT*	PA&ED

Location Description

IN TUOLUMNE COUNTY NEAR TUTTLETOWN FROM 0.2 KM SOUTH OF FRAGUERO ROAD TO 0.1 KM SOUTH OF MORMON CREEK ROAD

Work Description

REALIGN ROADWAY AND WIDEN SHOULDERS

ROW Info

Parcels 10
Utilities 2

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2004

Prog Cod	Prog FY	Const $$	RW $$
201.010	2009	$2,491	$1,033

Funds Req Date	CTC Vote Date
5/1/2009	6/5/2009

Project Documents

Env Stat ND Act 5/10/2007
Env Fed FI Act 5/10/2007
PID Appr 10/30/2003
Project Rpt 6/26/2007

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$2,529	5/1/2009
Total Con Est		$2,529	
RW Est	$402		6/20/2008

PM	Ajaib Brar	Ph#	(209) 948-7990
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Component / Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ___ % R/W ___ % PS E ___ % Co 50 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	4/1/2004		8/4/2006	5/16/2007	6/26/2007		6/12/2006	8/1/2007	6/29/2009	6/29/2009	10/27/2010
Current											

Project Comments

07/28/10: In construction
05/27/10: Project in Construction Phase.

01/30/2009: PS&E submitted to HQ. Pending RW Cert. 11 parcels all appraised. Offers have been made.

06-9-08: EEV: On schedule. PS&E to HQ. M380 11-1-08. Revised 5-13-08.

111

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0V070_	0	MER - 99 - 0.0 / 18.6	0277	*Merced to Fresno High Speed Rail*	PA&ED

Location Description

ON STATE ROUTE 99 IN MERCED COUNTY (PM 0.0/18.6)

Work Description

HIGH SPEED TRAIN SYSTEM

ROW Info

Parcels 0
Utilities 0

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Active	2010

Prog Cod	Prog FY	Const $$	RW $$
730.000			

Funds Req Date	CTC Vote Date

Project Documents

Env Stat ___ Act ___
Env Fed ___ Act ___
PID Appr 10/25/2010
Project Rpt ___

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$250	12/30/2009
Total Con Est		$250	
RW Est	$0		

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Laura Gordon	Ph#	(559) 445-6303

Agreements

Type	Agency Name	Date
COP	CA HIGH SPEED RAIL	11/23/2009

Component / Funding

Oversight,Reimbursed,Rail

	RIP	IIP	Local	Other
Capt				
Supt				

Phase Completion

PAED 2 % R/W ___ % PS E 0 % Co ___ %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	11/1/2010		8/9/2011		9/1/2012						
Current	11/1/2010 A		8/9/2011 A		7/1/2013 T					3/1/2015 T	

Project Comments

5/10/13: No new progress in D10.
3/8/13 Met with HSR consultants 2/28/13 to discuss supplemental ED for Mer-Fresno segment to include WYE alignments. Supplemental ED target is summer of 2013.

1/16/13: Met w/ HSR consultants on 12/7/12 & discussed HSR's potential to have capital dollars available after 1/18/13 to fund CCO's for E. Merced OH, Plainsburg & Arboleda projects' modifications to accommodate HSR alignment. 11/20/12: No new issues. 9/18/12: No new issues. Anticipate HSRA to initiate discussions w/ D10 regarding potential modifications to the Plainsburg & Arboleda projects on 99. 7/16/12: No new issues. 5/16/12: Met w Parsons on 5/10/12 to discuss MITC line and was informed by them that

112

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W350	0	MER - 140 - 5.6	0305	*RTE 33/140 GUSTINE ROUNDABOUT*	PA&ED

Location Description
IN MERCED COUNTY STATE ROUTE 140/33 PM 5.3

Work Description
CONSTRUCT ROUNDABOUT

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
Local	Active	2010

Prog Cod	Prog FY	Const $$	RW $$
400.210			

Funds Req Date | CTC Vote Date

Component	Funding
PEER	Local,Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents

			Est Esc	Cur Est	Est Date
Env Stat	Act	Str Est		$0	
Env Fed	Act	Dist Est		$1,600	5/10/2011
PID Appr		Total Con Est		$1,600	
Project Rpt		RW Est	$0		

PM	Sinaren Pheng	Ph# (209) 948-7972
DM	Kal Daher	Ph# (559) 230-3130
EM	Scott Smith	Ph# (559) 445-6172
CM	Robert Navarro	Ph# (559) 243-3470

Agreements

Type	Agency Name	Date

Phase Completion
PAED 1 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current	9/1/2012 A			2/1/2014 T	2/1/2014 T				8/1/2014 T	10/1/2014 T	6/15/2015 T

Project Comments

5/28/13: On 3/18/13-Mike Janzen provide 2nd comments to Revise CAR
Emailed consultant HQ Design 2nd comments and Public notice comments on 4/3/13..

113

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0V090_	0	MER - 152 - R0.0 / R40.8	0278	*Merced to San Jose High Speed Rail*	PA&ED

Location Description
ON STATE ROUTE 152 IN MERCED COUNTY (PM R0.0/R40.8)

Work Description
HIGH SPEED TRAIN SYSTEM

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Active	2010

Prog Cod	Prog FY	Const $$	RW $$
730.000			

Funds Req Date | CTC Vote Date

Component	Funding
	Oversight,Reimbursed,Rail

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents

			Est Esc	Cur Est	Est Date
Env Stat	Act	Str Est		$0	
Env Fed	Act	Dist Est		$250,000	9/30/2011
PID Appr		Total Con Est		$250,000	
Project Rpt		RW Est	$0		

PM	Grace Magsayo	Ph# (209) 948-7976
DM	Michael Hutchison	Ph# (209) 948-3976
EM	Scott Smith	Ph# (559) 445-6172
CM	Robert Navarro	Ph# (559) 243-3470

Agreements

Type	Agency Name	Date
COP	CA HIGH SPEED RAIL	11/23/2009

Phase Completion
PAED 1 % R/W ___ % PS E ___ % Co ___ %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved			2/1/2013		4/1/2014						
Current			9/1/2015 T		7/1/2016 T						

Project Comments

5/10/13: No new progress in D10.

3/8/13: Project schedule pushed by another 2 years. ED target 2015. M200 PA&ED target date 7/1/15.

1/16/13: No new issues. 10/20/12: No new interaction w/ consultants. 9/18/12: Received new draft plans for WYE connection that will impact SR 59 in D10. Potential interchange modifications. 7/16/12: No new issues. 5/16/12: Meeting on 5/23/12 w/ consultant to discuss progress. 3/22/12: Met w/ consultants to discuss CT's DPR & PR

Caltrans Central Region
PA & ED Status Report

Status Date 5/29/2013

114

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W680	0	MER - 165 - 15.4 / 14.9	0322	*FWS San Luis Park Entrances*	PA&ED

Location Description
LOCATED AT THE ENTRANCE TO THE SAN LUIS NATIONAL WILDLIFE REFUGE ON STATE ROUTE 165

Work Description
CONSTRUCT ACCELERATION & DECELERATION LANES AT ENTRANCE

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
Local	Active	2010

Prog Cod	Prog FY	Const $$	RW $$
400.100			

Funds Req Date | CTC Vote Date

Component: PEER
Funding: Oversight

Project Documents
Env Stat ___ Act ___
Env Fed ___ Act ___
PID Appr ___
Project Rpt ___

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$0	
Total Con Est		$0	
RW Est	$0		

PM	Tony Singh	Ph#	(209) 948-7058
DM	Kal Daher	Ph#	(559) 230-3130
EM	Scott Smith	Ph#	(559) 445-6172
CM	Robert Navarro	Ph#	(559) 243-3470

Agreements

Type	Agency Name	Date

	RIP	IIP	Local	Other
Capt				
Supt				

Phase Completion
PAED 17 % R/W 11 % PS E 66 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current	8/23/2011 A		3/24/2013 A	4/15/2013 A	4/15/2013 A				6/28/2013 T	6/1/2013 T	12/1/2013 T

Project Comments
1/16/13: FHWA target is to complete PA&ED on 3/1/13 & PS&E on 3/15/13. Construction is targeted in summer of 2013, last PDT was on 6/11/12 & site visit on 6/12/12.
Issues/Plan: A cooperative agreement is being prepared.
3/8/13: PSR has been received from CR. Comments from the District Director are being incorporated with predominantly Environmental input.

115

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W380	0	MER - 152 - 18.6 / 18.8	0306	*RTE 152 WALMART IMPROVEMENTS*	PA&ED

Location Description
IN MERCED COUNTY STATE ROUTE 152 FROM STONE CREEK BLVD TO BADGER FLAT ROAD (PM 18.69 TO 18.82) AND STATE ROUTE 152 AT MERCEY SPRINGS

Work Description
VARIOUS IMPROVEMENTS

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
Local	Active	2011

Prog Cod	Prog FY	Const $$	RW $$
400.100			

Funds Req Date | CTC Vote Date

Component: PEER
Funding: Local,Oversight

Project Documents
Env Stat ___ Act ___
Env Fed ___ Act ___
PID Appr ___
Project Rpt ___

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$2,000	5/10/2011
Total Con Est		$2,000	
RW Est	$0		

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Kal Daher	Ph#	(559) 230-3130
EM	Scott Smith	Ph#	(559) 445-6172
CM	Robert Navarro	Ph#	(559) 243-3470

Agreements

Type	Agency Name	Date

	RIP	IIP	Local	Other
Capt				
Supt				

Phase Completion
PAED 0 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current					3/1/2010 T				6/1/2010 T	6/15/2010 T	9/1/2010 T

Project Comments
5/28/13: (3/22/13)-Nelson Magsayo email to Guadalupe Sandoval: this EA project should be UNPARRED since it was downsized to become a Permit project. If it is uparred it will no longer show up in your database. Please contact the PM. The permit is still under review and construction has not even started yet. This project should be out of the Capital Project Delivery system and Permits has no involvement in your Asbuilt or Project History process.

Caltrans Central Region
PA & ED Status Report

Status Date 5/29/2013

116

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Q270_	1	SJ - 205 - 1.9 / R7.9	1111	*I-205 AUX LANE*	PA&ED

Location Description
IN SAN JOAQUIN COUNTY NEAR TRACY AT VARIOUS LOCATIONS

Work Description
CONSTRUCT ADDITIONAL LANES

ROW Info
Parcels 0
Utilities 4

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2006A

Prog Cod	Prog FY	Const $$	RW $$
721.000	2013	$11,860	$1,150

Funds Req Date	CTC Vote Date
1/21/2010	4/8/2010

Component: Funding: CMIA,Measure,Oversight

Project Documents
Env Stat CE Act 8/12/2008
Env Fed CE Act 8/12/2008
PID Appr 5/30/2007
Project Rpt 11/25/2008

	Est Esc	Cur Est	Est Date
Str Est	$0		
Dist Est	$13,006		1/21/2010
Total Con Est	$13,006		
RW Est	$0		

PM	Scott Guidi	Ph# (209) 948-7829
DM	Michael Hutchison	Ph# (209) 948-3976
EM	Scott Smith	Ph# (559) 445-6172
CM	Manjit Singh	Ph# (209) 333-6924

Agreements

Type	Agency Name	Date
COP	SJCOG	8/21/2008
COP	SJCOG	2/23/2009
COP	SJCOG	10/7/2009

	RIP	IIP	Local	Other
Capt	$0	$0	$6,840	$6,170
Supt	$0	$0	$6,099	$2,900

Phase Completion
PAED ____ % R/W ____ % PS E ____ % Co ____ %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	1/1/2007	12/28/2007	12/1/2008		5/1/2009	4/1/2009	5/1/2009	5/1/2009	4/1/2010	5/1/2010	4/1/2013
Current											3/4/2013 T

Project Comments
05/28/13 - 1. Project is in Close-Out.

03/13/13 - 1. Project achieved CCA March 4, 2013. 2. Project will be moved into Close-Out.

01/14/13 - Same Status as before.
11/27/2012 - 1. Project is in construction. 2.Project is currently 95% complete. (per Mohammad Waziri). 3. Project is scheduled to wrap up this construction season.

117

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0X860_	1	STA - 99 - 11.9	6631	*Whitmore Landscaping and Irrigation*	PA&ED

Location Description
ON STATE ROUTE 99 IN CERES AT THE WHITMORE AVENUE INTERCHANGE

Work Description
INSTALL LANDSCAPING AND IRRIGATION

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2012

Prog Cod	Prog FY	Const $$	RW $$
075.600	2013	$651	$0

Funds Req Date	CTC Vote Date

Component: Funding: RIP,Oversight,TE

Project Documents
Env Stat Act
Env Fed Act
PID Appr 1/11/2012
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$651	10/25/2012
Total Con Est		$651	
RW Est	$0		

PM	Christina Hibbard	Ph# (209) 948-7889
DM	Brad Cole	Ph# (559) 230-3134
EM		Ph#
CM	Richard Onochie	Ph# (209) 599-0834

Agreements

Type	Agency Name	Date

	RIP	IIP	Local	Other
Capt	$651	$0	$0	$0
Supt	$53	$0	$0	$0

Phase Completion
PAED ____ % R/W 0 % PS E 5 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current					11/1/2012 T				3/1/2013 T	4/30/2014 T	10/15/2013 T

Project Comments
1/14/2013: City working on Design, we will approve Enc Permit reviews. After CTC vote need E-76 for Construction.
11/14/2012: Workplan loaded.
9/11/2012: City of Ceres landscape project at Whitmore IC. Request for Funds for STIP TE at October CTC vote. E-76 authorized.

118

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W360	0	AMA - 49 - 3.6	0331	*French Bar road Signal Installation*	PA&ED

Location Description

ON STATE ROUTE 49 IN AMADOR COUNTY, IN JACKSON, AT THE INTERSECTION OF FRENCH BAR ROAD

Work Description

INSTALL TRAFFIC SIGNALS INTERSECTION IMPROVEMENTS

ROW Info

Parcels 0
Utilities 8

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2014	$605	$53

Funds Req Date | CTC Vote Date

Project Documents

Env Stat CE Act 3/28/2013
Env Fed EX Act 3/28/2013
PID Appr 6/22/2012
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$666	$647	5/14/2013
Total Con Est	$666	$647	
RW Est	$201		4/11/2013

PM Sam Sherman Ph# (209) 948-7765
DM Jose Huerta Ph# (209) 948-7902
EM Mary Oliva Ph# (209) 941-1919
CM Alfred Blum Ph# (209) 333-6922

Agreements

Type	Agency Name	Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 23 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved					4/30/2013				5/30/2014	6/16/2014	10/28/2015
Current					4/30/2013 T				5/30/2014 T	6/16/2014 T	10/28/2015 T

Project Comments

5/27/13: 1. PDT held 4/23/13, R/W acquistion and revised schedule confirmed; 2. PCR drafted for 1 FY delay and circulated for 6/3/13 submittal.
3/13/13: 1. PDT held 2/22/13; 2. Determined R/W is Req'd - awaiting R/W data sheet to develop revised schedule; 3. City providing proposed improvements plan to configure around.
1/15/13; 1. Focus R/W mtg held 12/11/12; 2. R/W likely on 1 quad., waiting survey results due mid-January.
1/11/27/12: 1, CE/CE target date 4/1/13. 2. Possible R/W needed to accom. ADA ramps, not orig anticipated, but identified as project risk; 3. PDT to be scheduled to discuss envir. and ROW schedule impacts of this potential change. 4. R/W survey due 1/13

119

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0F280_	0	CAL - 4 - 43.8 / 44.2	3248	*BIG TREES STATE PARK WALL*	PA&ED

Location Description

ON ROUTE 4 BETWEEN 2 KM NORTH OF WHITE PINE AND BIG TREES STATE PARK ENTRANCE (KP 70.5 /71.2)

Work Description

CONSTRUCT WALL FOR SEDIMENT CONTROL

ROW Info

Parcels 0
Utilities 0

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2008A

Prog Cod	Prog FY	Const $$	RW $$
201.335	2014	$4,337	$100

Funds Req Date | CTC Vote Date

Project Documents

Env Stat ND Act
Env Fed FI Act
PID Appr 10/18/2005
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$4,393	$4,020	7/23/2010
Total Con Est	$4,393	$4,020	
RW Est	$908		4/11/2013

PM Mark McAvoy Ph# (209) 941-1996
DM Caroline Reyes Ph# (209) 948-7761
EM Scott Smith Ph# (559) 445-6172
CM Alfred Blum Ph# (209) 333-6922

Agreements

Type	Agency Name	Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 22 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan			2/1/2013								
Approved	4/1/2009		2/1/2012	6/4/2012	7/9/2012		11/8/2012	8/9/2013	2/7/2014	2/21/2013	2/9/2015
Current	4/1/2009 A		2/1/2013 T	5/1/2013 T	7/1/2013 T				6/3/2014 T	6/5/2014 T	12/10/2015 T

Project Comments

5/28/13: PCR still waiting for Executive PCR committee meeting.
4/12/13: Meeting with State Parks to discuss project alternatives and State Parks' concerns and the 6f process for R/W acquisition.
3/13/13: PCR submitted for March 18th PCR committee meeting.
11/27/12: Preparing PCR for support costs and construction capital based on current alternatives. Completion of remaining environmental studies is ongoing, likely to delay the DED.
9/20/12: Public meeting held 8/15/12. Comments received from State Parks indicating their opposition to the project. No other stakeholder comments.

120

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Q290_	0	MER - 165 - 29.8 / 30.3	0262	*SR165/Superelevation/Westside Blvd Curve Correction*	PA&ED

Location Description

ON ROUTE 165 BETWEEN MERCED RIVER BRIDGE AND 0.2 MILES SOUTH OF WESTSIDE BOULEVARD

Work Description

IMPROVE CURVE RADIUS, SUPERELEVATION, WIDEN SHOULDER, INSTALL RUMBLE STRIP

ROW Info

Parcels 0
Utilities 2

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2014	$3,157	$238

Funds Req Date | CTC Vote Date

Project Documents

Env Stat ND Act
Env Fed FI Act
PID Appr 8/16/2011
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$4,035	$3,803	8/16/2011
Total Con Est	$4,035	$3,803	
RW Est	$368		4/12/2013

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Robert Navarro	Ph#	(559) 243-3470

Agreements

Type	Agency Name	Date

Component / Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 12 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved			10/3/2012	10/3/2012	2/26/2013	2/28/2013	3/28/2013	3/28/2013	5/1/2014	8/1/2014	12/1/2015
Current	2/1/2012 A				7/12/2013 T		8/2/2013 T	11/1/2013 T	9/1/2015 T	10/2/2015 T	12/30/2016 T

Project Comments

Targeting PA&ED 07/12/13.
04/10/13: PDT meeting held.
10/15/12: Environmental Focus Meeting held.

121

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W690	1	SJ - 4 - 0.0	0346	*SJ Bridge Maintenance*	PA&ED

Location Description

ON VARIOUS STATE ROUTES AT THIRTEEN (13) BRIDGES IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS

Work Description

REPLACE JOINT SEALS, BEARING PADS REPLACE JOINT SEALS, BEARING PADS & TREAT BRIDGE DECKS AND TREAT

ROW Info

Parcels 0
Utilities 0

Program Information

XPM Yes | Delivery Plan Yes | APL List No

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Cod	Prog FY	Const $$	RW $$
201.119	2014	$3,047	$0

Funds Req Date | CTC Vote Date

Project Documents

Env Stat CE Act
Env Fed EX Act
PID Appr 7/27/2011
Project Rpt 7/27/2011

	Est Esc	Cur Est	Est Date
Str Est		$2,708	
Dist Est		$338	
Total Con Est		$3,046	
RW Est	$0		

PM	Jes Padda	Ph#	(209) 351-4432
DM	Ali Alqatami	Ph#	(559) 243-3475
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date

Component / Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 1 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved					8/8/2013				8/8/2013	3/13/2014	12/31/2014
Current					8/8/2013 T				8/8/2013 T	3/13/2014 T	12/31/2014 T

Project Comments

05/28/13 - Kickoff Meeting held on 04/29/13. Design to request Environmental clearance. PA&ED target 12/12/13, RTL target 02/27/14. Next PDT targeted for 07/15/13.

3/13/13 - Functional unit assignments have been requested and kick-off meeting is pending.

Caltrans Central Region
PA & ED Status Report

Status Date 5/29/2013

122

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Q220_	0	AMA - 88 - 46.9 / R54.7	0168	*CAPM Amador County SR 88 at Lumber Yard*	PA&ED

Location Description
ON ROUTE 88 FROM .9 MILES EAST OF CAT CREEK ROAD TO .1 MILES WEST OF FOSTER MEADOW RAOD

Work Description
AC OVERLAY AND DIGOUTS

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Cod	Prog FY	Const $$	RW $$
201.121	2015	$8,775	$0

Funds Req Date | CTC Vote Date

Project Documents
Env Stat CE Act
Env Fed EX Act
PID Appr 9/5/2007
Project Rpt 9/5/2007

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$8,717	$7,088	8/14/2007
Total Con Est	$8,717	$7,088	
RW Est	$0		

PM	Sam Sherman	Ph# (209) 948-7765
DM	Caroline Reyes	Ph# (209) 948-7761
EM	Mary Oliva	Ph# (209) 941-1919
CM	Alfred Blum	Ph# (209) 333-6922

Agreements

Type	Agency Name	Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED 8 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	7/1/2012				7/1/2013		8/1/2014	6/1/2014	2/1/2015	3/1/2015	3/1/2017
Current	7/31/2012 A				7/1/2013 T		8/1/2014 T	6/1/2014 T	2/1/2015 T	3/1/2015 T	3/1/2017 T

Project Comments
5/27/13: CE anticipated by 7/1/13; Suppl PR to be circulated early June '13
3/13/13: PA&ED work kickoff early April 2013
9/18/12: No issues. PDT on 9/20/12. 7/16/12: Kick-off PDT meeting on 7/2/12. Field site visit by functional units sched for 7/31/12. 7/39/14/07: CAPM PR approved 9/4/07.
8/14/07: PID ON electronic review (Ending 08/22/07).
7/21/07: Conducted Risk Management Meeting 7/13/07. Workplan /SB45 & Database Cert . Target 8/1/07

123

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0P800_	1	MER - 140 - 11.3	0330	*Mud Slough Scour Mitigation*	PA&ED

Location Description
IN MERCED COUNTY ON ROUTE 140 ABOUT 5.2 MILES EAST OF GUSTINE AT NORTH BRANCH MUD SLOUGH BRIDGE, BR. NO. 39-0091

Work Description
BRIDGE SCOUR MITIGATION

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Cod	Prog FY	Const $$	RW $$
201.111	2015	$1,078	$122

Funds Req Date | CTC Vote Date

Project Documents
Env Stat ND Act
Env Fed FI Act
PID Appr 5/23/2012
Project Rpt 5/23/2012

	Est Esc	Cur Est	Est Date
Str Est	$448	$410	5/23/2012
Dist Est	$428	$392	5/23/2012
Total Con Est	$876	$802	
RW Est	$117		4/12/2013

PM	Sinaren Pheng	Ph# (209) 948-7972
DM	Shahin Mansour	Ph# (559) 230-3114
EM	Scott Smith	Ph# (559) 445-6172
CM	Robert Navarro	Ph# (559) 243-3470

Agreements

Type	Agency Name	Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED 29 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	7/17/2012	8/2/2012	1/10/2014		5/20/2014	6/2/2013	9/1/2013	3/1/2014	1/15/2015	1/15/2015	9/5/2016
Current	7/17/2012 A		1/10/2014 T		5/20/2014 T	6/2/2013 T	9/1/2013 T	3/1/2014 T	1/15/2015 T	1/15/2015 T	9/5/2016 T

Project Comments
5/28/13: Spoke to Mike Jansen (HQ Design Coord) - it is best to prepare Supplemental PSSR to reject the 1st alternative (dewatering) and pick up the 2nd alternative (bridge extension)

2/26/13: Conduct Field Review. Dewatering seem to be the only option at this point

01/16/13:Pre-survey meeting held on 1/10/13. DES-Preliminary Investigation will perform survey and District Survey provided controls.

124

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0T780_	0	STA - 132 - 0.7 / 2.1	0348	*Kasson Rd Signalization and Intersection Widening*	PA&ED

Location Description

ON ROUTE 132 AT INTERSECTION OF SR 132 (MAZE BLVD) AND KASSON RD/ RIVER RD

Work Description

TRAFFIC SIGNAL INSTALLATION

ROW Info

Parcels 4
Utilities 1

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2015	$3,264	$489

Funds Req Date | CTC Vote Date

Project Documents

Env Stat ND Act
Env Fed FI Act
PID Appr 11/29/2011
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$3,264	$2,987	11/29/2011
Total Con Est	$3,264	$2,987	
RW Est	$1,075		5/16/2013

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 71 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	7/15/2012		1/10/2013	2/15/2013	7/15/2013		11/15/2013	1/15/2014	4/15/2015	5/1/2015	10/1/2016
Current	10/23/2012 A			6/15/2013 T	7/15/2013 T		10/10/2013 T	1/15/2014 T	4/15/2015 T	5/1/2015 T	12/1/2016 T

Project Comments

3/12/13>>1.Had PDT meeting on 2/27/2013.
2.Safety Index is within the threshold.
3.There is a possibility of taking the parking spaces of a Restaurant. Design is looking at various options which might avoid the taking of these parking spaces.

11/21/12>>1.A hand-over Team meeting was held 11/14/12.

125

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0V300_	0	CAL - 4 - 29.6	0332	*Calaveras & Mariposa ADA Curb Ramps*	PA&ED

Location Description

IN MURPHYS AT BIG TREES ROAD ALSO IN MARIPOSA COUNTY ON ROUTES 49 AND 140

Work Description

PEDESTRIAN ACCESSIBILITY IMPROVEMENTS

ROW Info

Parcels 3
Utilities 1

Program Information

XPM Yes | Delivery Plan Yes | APL List No

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Cod	Prog FY	Const $$	RW $$
201.378	2016	$1,742	$38

Funds Req Date | CTC Vote Date

Project Documents

Env Stat CE Act
Env Fed EX Act
PID Appr 9/1/2011
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$2,102	$1,813	1/19/2011
Total Con Est	$2,102	$1,813	
RW Est	$38		4/12/2013

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 0 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	1/2/2012		8/15/2011		10/1/2012		10/1/2012	1/15/2013	11/29/2013	12/16/2013	12/31/2014
Current	4/1/2013 T				1/1/2014 T		2/1/2014 T	5/1/2014 T	3/1/2016 T	4/1/2016 T	12/30/2016 T

Project Comments

Pre-survey meeting scheduled for 05/30/13.
"0" Phase Kickoff held 03/19/13
PA&ED phase opened 02/21/13
Adopted into 2012 SHOPP for FY 15/16

126

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0V620_	0	CAL - 26 - 8.4	3004	*Vista Del Lago Drive Signalization*	PA&ED

Location Description
NEAR VALLEY SPRINGS AT VISTA DEL LAGO DRIVE

Work Description
SIGNALIZATION AND CHANNELIZATION

ROW Info
Parcels 3
Utilities 3

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2016	$1,350	$283

Funds Req Date | CTC Vote Date

Project Documents

			Est Esc	Cur Est	Est Date
Env Stat	ND	Act	Str Est $0	$0	
Env Fed	CE	Act	Dist Est $1,346	$1,196	4/9/2012
PID Appr	5/1/2012		Total Con Est $1,346	$1,196	
Project Rpt			RW Est $638		4/12/2013

PM	Arvinder Bajwa	Ph# (209) 948-7988
DM	Jose Huerta	Ph# (209) 948-7902
EM	Mary Oliva	Ph# (209) 941-1919
CM	Alfred Blum	Ph# (209) 333-6922

Agreements

Type	Agency Name	Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED 20 % R/W 1 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	7/16/2012		11/15/2013	2/5/2014	3/14/2014		4/1/2014	7/1/2014	1/8/2016	2/5/2016	6/30/2017
Current	7/16/2012 A		11/15/2013 T	2/5/2014 T	3/14/2014 T		4/1/2014 T	7/1/2014 T	1/8/2016 T	2/5/2016 T	6/30/2017 T

Project Comments
06/05/13: Next PDT meeting scheduled.
06/27/12: PA&ED Kick-off

127

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0U520_	0	MER - 59 - 12.8 / 13.5	3005	*MISSION AVENUE LEFT TURN LANE*	PA&ED

Location Description
IN MERCED COUNTY ABOUT 2 MILES SOUTH OF MERCED FROM 0.33 MILE SOUTH TO 0.37 MILE NORTH OF MISSION AVE/DICKENSEON FERRY ROAD

Work Description
INSTALL LEFT TURN CHANNELIZATION

ROW Info
Parcels 0
Utilities 4

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2016	$1,500	$818

Funds Req Date | CTC Vote Date

Project Documents

			Est Esc	Cur Est	Est Date
Env Stat	ND	Act	Str Est $0	$0	
Env Fed	EX	Act	Dist Est $2,091	$1,804	1/19/2011
PID Appr	6/5/2012		Total Con Est $2,091	$1,804	
Project Rpt			RW Est $742		4/12/2013

PM	Arvinder Bajwa	Ph# (209) 948-7988
DM	David Sangha	Ph# (559) 244-2942
EM	Scott Smith	Ph# (559) 445-6172
CM	Robert Navarro	Ph# (559) 243-3470

Agreements

Type	Agency Name	Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED 21 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	9/4/2012		11/1/2013	2/13/2014	3/3/2014		4/1/2014	8/1/2014	2/1/2016	2/15/2016	6/29/2017
Current	9/4/2012 T		11/1/2013 T	2/13/2014 T	3/3/2014 T		4/1/2014 T	8/1/2014 T	2/1/2016 T	2/15/2016 T	6/29/2017 T

Project Comments
06/10/13: PDT meeting scheduled
06/05/12: PID approved

128

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0P920_	0	MPA - 140 - 42.0 / 42.7	0280	*Ferguson Slide - Permanent Restoration Project*	PA&ED

Location Description
ON ROUTE 140 FROM 1.2 MILES WEST TO 0.5 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE

Work Description
CLEAR LANDSLIDE

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
201.131	2016	$110,000	$300

Funds Req Date
CTC Vote Date

Component
Funding
Storm Damage

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

			Est Esc	Cur Est	Est Date
Env Stat	ER	Act	Str Est	$0	
Env Fed	ES	Act	Dist Est	$0	
PID Appr			Total Con Est	$0	
Project Rpt			RW Est	$770	4/29/2013

PM	Grace Magsayo	Ph# (209) 948-7976
DM	Caroline Reyes	Ph# (209) 948-7761
EM	Susan Schilder	Ph# (559) 445-6429
CM	Paul Elliott	Ph# (209) 948-7079

Agreements

Type	Agency Name	Date

Phase Completion
PAED 38 % R/W 4 % PS E 8 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	1/19/2007	2/4/2008	8/18/2010	7/15/2011	8/15/2011	12/12/2011	1/12/2012	3/1/2012	6/3/2013	8/12/2013	1/2/2017
Current	1/19/2007 A	2/4/2008 A	11/15/2010 A	10/1/2013 T	11/1/2013 T	6/1/2013 T	12/1/2013 T	3/1/2014 T	4/1/2015 T	6/3/2015 T	1/2/2019 T

Project Comments

5/10/13: Supplement DPR #2 electronic review concluded 4/29/13. Waiting for DED to be ready. SHPO concurrence at risk because of USFS not concurring on the document. Environmental has met with USFS to discuss their concerns. CT and USFS reached agreement and USFS has agreed to provide concurrence letter by May 22. Targetting to send back DED to HQ for final review by May 24.

3/8/13: Various QA meetings held. RMP meeting scheduled for 3/11/13. DED is at HQ legal & Environmental for review. Waiting for SHPO concurence on new cultural impacts

129

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-40350_	0	STA - 132 - R11.3 / R14.7	0944M	*SR132 West Expressway/Freeway*	PA&ED

Location Description
IN MODESTO ON NEW ALIGNMENT FROM DAKOTA TO SR 99

Work Description
CONSTRUCT 4 LANE EXPRESSWAY ON NEW ALIGNMENT AND SOUNDWALL

ROW Info
Parcels 86
Utilities 14

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
075.600	2016	$31,020	$7,000

Funds Req Date: 5/29/2009
CTC Vote Date: 10/15/2009

Component
Funding
RIP,TCRP,Local,Oversight

	RIP	IIP	Local	Other
Capt	$18,914	$0	$4,001	$15,105
Supt	$5,033	$0	$150	$11,295

Project Documents

			Est Esc	Cur Est	Est Date
Env Stat	ND	Act	Str Est	$7,863	11/4/2008
Env Fed	FI	Act	Dist Est	$22,925	11/4/2008
PID Appr	12/17/1997		Total Con Est	$30,788	
Project Rpt			RW Est	$35	5/26/1993

PM	Christina Hibbard	Ph# (209) 948-7889
DM	Kal Daher	Ph# (559) 230-3130
EM	Scott Smith	Ph# (559) 445-6172
CM	Richard Onochie	Ph# (209) 599-0834

Agreements

Type	Agency Name	Date
COP	STANCOG	3/16/2009
COP	STANCOG	8/17/2009
COP	STANCOG	2/14/2011

Phase Completion
PAED 55 % R/W 9 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	12/1/2008	2/1/2009	1/1/2009	10/1/2009	12/1/2009	1/1/2010	1/1/2010	2/1/2010	1/1/2011	1/1/2011	6/1/2013
Current	12/30/2009 A		4/30/2014 T	4/28/2015 T	4/28/2015 T	10/15/2015 T	6/15/2015 T	10/15/2015 T	4/30/2016 T	4/30/2016 T	12/15/2019 T

Project Comments

5/10/2013: Internal Design and Traffic meeting May 7, 2013 to review 3rd GAD submittal. Need financial plan for Stage 1 construction concept. RAP and environmental document complete fall 2013. County interested in the project to the west, Dakota to Butler.
1/14/2013: PR also delayed for Traffic and Geometrics.
11/14/2012: PA&ED on hold while Soil Stockpile studies and reports are completed.
9/11/2012: Have asked StanCOG for financial management plan or additional traffic studies to assess timing of a construction Phase 1 against ultimate build.
7/16/2012: Management meeting re construction phasing on July 17, 2012.

PS&E AND R/W PHASE

Develop Project

(RTL Milestone)

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/29/2013

130

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-47210_	1 STA	- 99 - 21.0 / 22.4	9460	*PELANDALE INTERCHANGE*	PS&E/RW

Location Description
IN STANISLAUS COUNTY IN MODESTO FROM 0.3 KM SOUTH TO 0.6 KM NORTH OF PELANDALE OVERCROSSING

Work Description
MODIFY INTERCHANGE.

ROW Info
Parcels 16
Utilities 6

Project Documents

Env State	ND	Act	9/28/2009
Env Fed	EX	Act	9/28/2009
PID Appr	11/28/2000		
Project Rpt	6/28/2012		

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$38,600	7/17/2012
Total Con Est		$38,600	
RW Est	$33,667		8/19/2005

PM	Christina Hibbard	Ph#	(209) 948-7889
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date
COP	CITY OF MODESTO	
COP	MODESTO	
COP	CITY OF MODESTO	6/9/2011

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
STIP	Programmed	2000

Prog Code	Prog FY	Const $$	RW $
400.100		$0	$8,325

Funds Req Date | CTC Vote Date

Component | Funding
Local,Oversight,LCO

	RIP	IIP	Local	Other
Capt	$4,336	$0	$3,989	$0
Supt	$0	$0	$4,348	$0

Phase Completion
PAED | R 3 | % PSE 80 | % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	12/1/2008	1/1/2009	8/1/2008	8/1/2008	9/1/2009	2/1/2010	7/1/2010	7/1/2010	8/1/2010	9/1/2010	10/1/2010
Current	12/21/2009 A	6/1/2010 A	3/1/2010 A	6/1/2010 A	5/7/2012 A	7/18/2012 A	7/2/2012 A	7/16/2012 A	1/15/2013 T	3/15/2013 T	6/15/2013 T

Project Comments

1/28/2013: Sent email to City reminding them that any overruns are the responsibility of the City.
1/14/2013: AME delivered with CTC vote in March. Pelandale next project on list for funding.
11/14/2012: Waiting for CTC to vote funds.
9/11/2012: Request for Funds being held at HQ until SR 99 Bond savings are available. Last two 99 Bond projects open bids this month.
7/16/201: On track for RTL July 18, 2012.

131

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0H910_	1 SJ	- 205 - 2.6 / R5.1	7873	*I-205 / Lammers Rd / Eleventh Street Interchange*	PS&E/RW

Location Description
IN SAN JOAQUIN COUNTY IN AND NEAR TRACY FROM HANSEN ROAD OVERCROSSING TO GRANT LINE ROAD UNDERCROSSING (KP 3.8/R8.5)

Work Description
OVERSIGHT TO CONST NEW IC

ROW Info
Parcels 0
Utilities 0

Project Documents

Env State	ER	Act	10/22/2012
Env Fed	FI	Act	10/22/2012
PID Appr	2/15/2006		
Project Rpt	11/7/2012		

	Est Esc	Cur Est	Est Date
Str Est		$14,300	10/7/2010
Dist Est		$35,500	10/7/2010
Total Con Est		$49,800	
RW Est	$0		

PM	Scott Guidi	Ph#	(209) 948-7829
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date
COP	CITY OF TRACY	10/24/2007
COP	CITY OF TRACY	7/22/2009

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
LOCAL	Active	2004

Prog Code	Prog FY	Const $$	RW $
400.100			

Funds Req Date | CTC Vote Date

Component | Funding
Local,Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Phase Completion
PAED 95 | R 0 | % PSE 2 | % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	7/1/2009	9/1/2009	10/1/2009	12/1/2009	7/1/2010	11/1/2010	4/1/2011	6/1/2011	6/1/2011	10/1/2011	11/1/2011
Current	11/7/2012 A	5/23/2013 T	8/1/2013 T	10/1/2013 T		10/1/2014 T	10/1/2014 T	11/1/2014 T			5/1/2015 T

Project Comments

05/28/13 - Same status as before.
03/13/13 - Same status as before.
01/14/13 - Same status as before.
11/27/2012 - 1. PA&ED was achieved on October 22, 2012. 2. PS&E will start once the City of Tracy selects a consultant for the final design and right of way components. 3. Next PDT TBD.

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/29/2013

132 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0P740_ 1 MER - 59 - 21.5 / 22.5 | 0286 | *SR-59 Landfill New Entrance* | PS&E/RW

Location Description
IN MERCED COUNTY ON SR 59 AT LANDFILL EXIT (KP 34.4/36.0)

Work Description
OVERSIGHT OF NEW INTERSECTION CONSTRUCTION

ROW Info
Parcels 0
Utilities 0

Program Information
XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
LOCAL	Inactive	2006

Prog Code	Prog FY	Const $$	RW $
400.000			

Funds Req Date | CTC Vote Date

Component	Funding
PEER	Local,Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents

Env State		Act	
Env Fed		Act	
PID Appr			
Project Rpt			

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$1,379	6/18/2008
Total Con Est		$1,379	
RW Est	$0		

PM	Jes Padda	Ph#	(209) 351-4432
DM	Mike Lim	Ph#	(559) 230-3138
EM	Scott Smith	Ph#	(559) 445-6172
CM	Robert Navarro	Ph#	(559) 243-3470

Agreements

Type	Agency Name	Date

Phase Completion
PAED 46 R 20 % PSE 35 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	2/1/2013			7/31/2012			9/30/2013				4/1/2013
Current	2/1/2014 T			7/31/2013 T			9/30/2014 T				4/1/2014 T

Project Comments

05/03/13 - Dinah and I called Margie Kearns regarding project. Agreed to wait for appointment of Municpal Waste Director. Project on-hold.

05/23/12 - 1. The Governor's Office of Planning and Research agreed to give California Environmental Quality Act (CEQA) lead to Merced County. 2. The Final Traffic Study was approved on September 18, 2008. 3. This project is fully funded by Merced County and qualifies for the new streamlined Permit Engineering Evaluation Report (PEER) process.

133 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0P200_ 1 SJ - 120 - R3.4 / R5.2 | *SR 120/Union Road Interchange Upgrades* | PS&E/RW

Location Description
IN SJ COUNTY IN MANTECA ON SR 120 FROM 0.9 MILE WEST TO 0.9 MILE EAST OF THE SR 120/UNION RD INTERCHANGE AND ON UNION RD FR 0.2 MILE SOUTH OF SR

Work Description
INTERCHANGE UPGRADE

ROW Info
Parcels 4
Utilities 5

Program Information
XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
LOCAL	Active	2006

Prog Code	Prog FY	Const $$	RW $
400.100			

Funds Req Date | CTC Vote Date

Component	Funding
	Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents

Env State	ND	Act	
Env Fed		Act	
PID Appr	6/17/2010		
Project Rpt	6/17/2010		

	Est Esc	Cur Est	Est Date
Str Est		$5,100	4/15/2010
Dist Est		$16,430	4/15/2010
Total Con Est		$21,530	
RW Est	$0		

PM	Scott Guidi	Ph#	(209) 948-7829
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date
COP	CITY OF MANTECA	5/2/2008

Phase Completion
PAED 100 R 7 % PSE 42 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	4/16/2009	7/1/2007	7/14/2008	4/24/2009	4/23/2008	2/11/2010	1/27/2009	3/1/2010	3/5/2010	4/29/2010	5/9/2010
Current	6/17/2010 A	7/1/2010 A		6/15/2012 T		5/1/2013 T	6/1/2013 T	7/10/2013 T		8/1/2013 T	9/2/2013 T

Project Comments

05/28/13 - 1. PS&E will be designed to the 2010 Standard and 2010 HDM. 2. Identified the steps to advertise and award the project. The schedule will be updated once the City executes a contract with their consultant. 3. Project will be AAA'd by the Locals (City of Manteca). 4. Next PDT TBD.

03/13/13 - 1. PS&E will be designed to the 2010 Standard and 2010 HDM. 2. Identified the steps to advertise and award the project. The schedule will be updated once the City executes a contract with their consultant. 3. Project will be AAA'd by the Locals (City of Manteca). 4. Next PDT TBD.

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/29/2013

134	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-41911_	1 MER	- 152 - R22.3 / R25.8	5707A	*Los Banos Bypass Segment I*	PS&E/RW

Location Description
IN LOS BANOS FROM SR 165 TO SR 152 NEAR SANTA FE ROAD. CONSTRUCT A PORTION OF THE BYPASS BETWEEN EXISTING SR 165 AND TIE-IN WITH

Work Description
FOUR LANE FREEWAY. SEGMENT I

ROW Info
Parcels 10
Utilities 3

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2008A

Prog Code	Prog FY	Const $$	RW $
400.300		$0	$4,650

Funds Req Date | CTC Vote Date

Component	Funding
PDS	RIP,IIP,Local

	RIP	IIP	Local	Other
Capt	$1,750	$1,750	$1,150	$0
Supt	$2,810	$2,810	$239	$1,380

Project Documents

Env State		Act	
Env Fed		Act	
PID Appr			
Project Rpt			

	Est Esc	Cur Est	Est Date
Str Est		$3,000	8/23/2010
Dist Est		$36,418	8/23/2010
Total Con Est		$39,418	
RW Est	$6,021		4/12/2013

PM	Sam Sherman	Ph#	(209) 948-7765
DM	Jack Walker	Ph#	(559) 243-3861
EM	Scott Smith	Ph#	(559) 445-6172
CM	Laura Gordon	Ph#	(559) 445-6303

Agreements

Type	Agency Name	Date
COP	CITY OF LOS BANOS	6/21/2010

Phase Completion
PAED R 9 % PSE 36 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	6/25/2007 A		3/1/2009 A	3/1/2009 A	12/15/2016 T	4/14/2017 T	7/14/2017 T	8/15/2017 T	1/16/2018 T	4/30/2018 T	5/15/2018 T

Project Comments
5/27/13: MCAG is submitting $12 mil 2013 TIGER Grant request; assunes $10 Mil in IIP from coming STIP fund estimate, and remaing from RIP & RTIF funds.
3/13/13: Target schedule pushed out for FY 17/18 Delivery per Jan '13 Status Mtg.
11/27/12: 1. PCR to be submitted to push delivery dates out (funding incomplete), 2. MCAG / City of Los Banos continuing with some hardship purchases.
1/17/12: 1. Designing of project is on hold after 90% completion. 2. MCAG is taking lead in acquiring some needed R/W parcels.

135	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0E490_	1 SJ	- 5 - 22.0 / 23.6	7239	*FRENCH CAMP/SPERRY ROAD*	PS&E/RW

Location Description
ON INTERSTATE 5, IN STOCKTON, IN SJ COUNTY FROM 0.6 KM SOUTH OF FRENCH CAMP RD INTERCHANGE TO 3.1KM NORTH OF FRENCH CAMP RD INTERCHANGE (KP

Work Description
MODIFY/RECONSTRUCT

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
Local	Active	2006A

Prog Code	Prog FY	Const $$	RW $
400.100	2012	$33,199	$12,62

Funds Req Date | CTC Vote Date

Component	Funding
	Measure,Oversight

	RIP	IIP	Local	Other
Capt	$0	$0	$30,458	$15.364
Supt	$0	$0	$5,001	$2,235

Project Documents

Env State	CE	Act	6/17/2010
Env Fed	EX	Act	6/17/2010
PID Appr			3/11/2002
Project Rpt			9/27/2010

	Est Esc	Cur Est	Est Date
Str Est	$3,935		4/13/2011
Dist Est	$20,365		4/13/2011
Total Con Est	$24,300		
RW Est	$1,010		7/15/2005

PM	Scott Guidi	Ph#	(209) 948-7829
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date
COP	CITY OF STOCKTON	7/30/2010
FWY	FMA - CITY OF STKN	
COP	FREEWAY AG CITY	1/29/2008

Phase Completion
PAED R 66 % PSE 97 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	8/30/2007			8/30/2007			8/1/2008	8/1/2008		9/1/2008	11/1/2008
Current	7/26/2007 A			8/30/2007 A			5/18/2012 A	5/31/2012 A	6/8/2012 A	9/25/2012 A	11/21/2012 T

Project Comments
05/28/13 - Project in Construction.
03/13/13 - Project in Construction.
01/14/13 - 1. Project was awarded October 2012. 2. Ground breaking was held November 20, 2012. 3. Earth work is scheduled to begin Spring of 2013. 4. Project needs to be moved to construction section.
11/27/2012 - 1. Project was awarded October 2012. 2. Ground breaking was held November 20, 2012. 3. Earth work is scheduled to begin Spring of 2013.

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/29/2013

136	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0T800_	1 AMA	- 12 - 0.0	0267	*SR 12/49 ADA CURB RAMPS INSTALLATION*	PS&E/RW

Location Description
IN AMADOR, CALAVERAS AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS

Work Description
INSTALL ADA CURB RAMPS

ROW Info
Parcels 5
Utilities 4

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Code	Prog FY	Const $$	RW $
201.361	2013	$782	$23

Funds Req Date | CTC Vote Date

Component | Funding
ADA

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	2/26/2010
Env Fed	EX	Act	2/26/2010
PID Appr	6/28/2012		
Project Rpt	6/28/2012		

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$150	$146	5/18/2012
Total Con Est	$150	$146	
RW Est	$22		8/27/2009

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Nicholas Chan	Ph#	(559) 230-3126
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Phase Completion
PAED | R 0 % | PSE 2 % | Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	9/1/2010	3/1/2011	3/1/2011		9/1/2011	1/2/2012	3/1/2012	4/2/2012	4/27/2012	6/25/2012	7/9/2012
Current	9/1/2010 A	5/3/2011 A	10/1/2011 A	3/16/2012 A		2/15/2012 A	3/16/2012 A	4/16/2012 A		3/1/2013 T	6/1/2013 T

Project Comments

5/10/13: Contract awarded to America Pacific Construction on 3/26/13.

3/8/13: waiting for DPAC to award contract. G12 was used to award the project.

137	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0U280_	1 AMA	- 88 - 7.0 / 11.5	0344	*SR-88 CENTERLINE RUMBLE STRIP*	PS&E/RW

Location Description
IN AMADOR COUNTY, AT AND NEAR SUNNYBROOK FROM 0.4 MILE WEST OF WEST JUNCTION ROUTE 104 TO 0.8 MILE WEST OF RIDGE ROAD

Work Description
INSTALL CENTERLINE RUMBLE STRIPS

ROW Info
Parcels 0
Utilities 0

Contract for Delivery

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Code	Prog FY	Const $$	RW $
201.010	2013	$652	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	8/1/2011
Env Fed	EX	Act	8/1/2011
PID Appr	11/20/2012		
Project Rpt	11/20/2012		

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$223	3/8/2013
Total Con Est		$223	
RW Est	$0		

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Phase Completion
PAED | R | % PSE 70 % | Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan							3/1/2013	3/6/2013			
Approved	9/15/2011					7/16/2012	10/1/2012	10/15/2012	11/5/2012	1/2/2013	1/16/2013
Current	9/15/2011 A						2/13/2013 A	3/6/2013 A	7/1/2013 T	9/1/2013 T	9/15/2013 T

Project Comments

3/12/13>>1.This SHOPP RTL on 3/6/2013
2.Funds Request has been submitted to HQ.
3.CTC will delegate and the project will be sent to DPAC to advertise and award.

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/29/2013

138 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0T040_ 1 AMA - 104 - 2.2 | 0269 | *Amador RR Warning Device Upgrade* | PS&E/RW

Location Description
IN AMADOR COUNTY NEAR IONE AT EDWIN RAILROAD CROSSING

Work Description
HIGHWAY RAIL GRADE CROSSING WARNING DEVICE

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Code	Prog FY	Const $$	RW $
201.325	2013	$433	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	5/5/2010
Env Fed	EX	Act	5/5/2010
PID Appr			12/10/2010
Project Rpt			12/10/2010

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$433	$408	9/14/2010
Total Con Est	$433	$408	
RW Est	$0		

Contract for Delivery

PM	Tony Singh	Ph#	(209) 948-7058
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements: Type | Agency Name | Date

Phase Completion: PAED | R 0 % | PSE 66 % | Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan							3/1/2013	3/1/2013			
Approved	12/1/2010		1/15/2011	2/1/2011		12/1/2012	2/1/2013	3/1/2013	4/1/2013	6/1/2013	6/20/2013
Current	12/10/2010 A		1/15/2011 A	2/1/2011 A		9/27/2012 A	2/1/2013 A	3/4/2013 A	4/1/2013 T	5/1/2013 T	5/20/2013 T

Project Comments

3/8/13: The project was RTL'd on 3/4/13 and RW Cert completed on 2/1/13 for the CFD project.

Issue/Plan: UPPRR estimate of $469,892.50 is more that the present programmed amount of $433,000.
The UPRR estimate is under revision and will be reduced due to some signal work already done by UPRR. The Strategy to RTL the project using G-12 funds is complete. The UPRR revised estimate is expected by 4/15/13. Then the project will be voted in the June 2013 CTC meeting

139 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0U500_ 1 MER - 5 - 8.9 / 9.7 | 0347 | *I-5 Median Barrier near Arburua Road* | PS&E/RW

Location Description
IN MERCED COUNTY ABOUT 12 MILES SOUTH OF SANTA NELLA FROM ORTIGALITA CREEK BRIDGE TO ARBURUA ROAD OVERCROSSING

Work Description
INSTALL DOUBLE THRIE BEAM BARRIER

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Code	Prog FY	Const $$	RW $
201.010	2013	$654	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	6/6/2011
Env Fed	EX	Act	6/6/2011
PID Appr			12/15/2011
Project Rpt			12/15/2011

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$547	1/24/2013
Total Con Est		$547	
RW Est	$0		

Contract for Delivery

PM	Tony Singh	Ph#	(209) 948-7058
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Robert Navarro	Ph#	(559) 243-3470

Agreements: Type | Agency Name | Date

Phase Completion: PAED | R 0 % | PSE 86 % | Con 18

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan							12/1/2012	1/28/2013			
Approved	12/15/2011					12/1/2012	2/15/2013	2/15/2013	3/15/2013	4/15/2013	7/1/2013
Current	12/15/2011 A		3/1/2012 A				10/4/2012 A	1/28/2013 A	3/11/2013 T	4/15/2013 T	5/13/2013 T

Project Comments

3/8/13: The project is targeted to Advertise on 3/11/13 and Bid Open on 4/3/13.

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/29/2013

140	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0S950_	1 MER	- 99 - 13.1 / R36.7	0196	*Merced County 99 Corridor Bridge Enhancement*	PS&E/RW

Location Description
ON STATE ROUTE 99 IN THE CITY OF MERCED, ATWATER, LIVINGSTON AND DELHI AT VARIOUS LOCATIONS

Work Description
CORRIDOR BRIDGE ENHANCEMENT

ROW Info
Parcels 0
Utilities 0

Contract for Delivery

Project Documents

Env State	CE	Act	2/11/2011
Env Fed	EX	Act	2/11/2011
PID Appr			
Project Rpt	2/7/2013		

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$862	1/31/2013
Total Con Est		$862	
RW Est	$0		

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Kal Daher	Ph#	(559) 230-3130
EM	Scott Smith	Ph#	(559) 445-6172
CM	Emad Araim	Ph#	(559) 513-1902

Agreements

Type	Agency Name	Date

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
STIP	Programmed	2008A

Prog Code	Prog FY	Const $$	RW $
025.700	2013	$900	$0

Funds Req Date | CTC Vote Date

Component | Funding
IIP,TE

	RIP	IIP	Local	Other
Capt	$0	$900	$0	$0
Supt	$0	$622	$0	$0

Phase Completion
PAED | R 0 % | PSE 76 % | Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan							2/18/2013	2/18/2013			
Approved	1/26/2011										
Current	5/19/2011 A					1/28/2013 A	1/17/2013 A	2/11/2013 A	5/1/2013 T	6/21/2013 T	7/5/2013 T

Project Comments

5/28/13: E-76 Approved on 5/2/13. Project sent on HQ for Advertising on 5/9/13. Project will be listed for Advertise on 5/15/13 with 4 weeks Advertising period.

3/8/13: Project achieved RTL 2/13/13.

141	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0G440_	1 MER	- 99 - 19.3 / 20.9	5264A	*Atwater-Merced Expressway*	PS&E/RW

Location Description
IN THE CITY OF MERCED AT VARIOUS LOCATIONS FROM THE INTERSECTION OF BELLEVUE AVE AND EXISTING RTE 59 TO THE INTERSECTION OF GURR RD &

Work Description
CONSTRUCT A NEW ALIGNMENT

ROW Info
Parcels 19
Utilities 7

Project Documents

Env State	ER	Act	
Env Fed	ES	Act	
PID Appr	9/14/2001		
Project Rpt	6/28/2012		

	Est Esc	Cur Est	Est Date
Str Est	$51,526	$47,154	1/29/2009
Dist Est	$205,433	$188,000	10/8/2009
Total Con Est	$256,959	$235,154	
RW Est	$0		

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Mike Lim	Ph#	(559) 230-3138
EM	Scott Smith	Ph#	(559) 445-6172
CM	Laura Gordon	Ph#	(559) 445-6303

Agreements

Type	Agency Name	Date
COP	COUNTY OFMERCED	12/11/2007

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
LOCAL	Active	2002

Prog Code	Prog FY	Const $$	RW $
400.100	2013	$52,000	$12,38

Funds Req Date | CTC Vote Date

Component | Funding
RIP,99 Bond,Developer,Oversight

	RIP	IIP	Local	Other
Capt	$11,882	$0	$500	$52.000
Supt	$374	$0	$10,246	$0

Phase Completion
PAED 100 | R 28 % | PSE 50 % | Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	10/30/2008	2/1/2009	2/1/2009	2/1/2009	3/1/2011	6/1/2011	6/1/2011	1/1/2012	2/1/2012	2/16/2012	3/1/2012
Current	12/8/2009 A	10/14/2011 A			12/7/2012 A	12/7/2012 A	12/18/2012 A	1/3/2013 A		6/12/2013 T	6/17/2013 T

Project Comments

5/28/13: On 5/9/13 the County received Conformance Review Letter from Audit & Investigation for NV5 CM firm. 5/13/2013-Maintenance Agreement is being review by HQ Legal for changes made by the County. 5/22/2013-CM contract with Nolte Associates (the legal name of NV5 in California) begin until June 4, 2013. Todd George is the RE for the AME project

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/29/2013

142	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0S110_	1	SJ - 4 - 0.0		*SR 4 Crosstown Freeway Ramp Extension*	PS&E/RW

Location Description
ON STATE ROUTE 4 BETWEEN GARFIELD ST OH (PM R15.7) AND NAVY DR (PM 14.6) AND W CHARTER WY BETWEEN ARMY COURT (PM14.4) AND TILLIE LEWIS DRIVE

Work Description
EXTEND FREEWAY

ROW Info
Parcels 66
Utilities 9

Contract for Delivery

Project Documents

Env State	ER	Act	6/6/2010
Env Fed		Act	
PID Appr	5/18/2009		
Project Rpt	10/20/2010		

	Est Esc	Cur Est	Est Date
Str Est	$74,065	$67,780	12/9/2009
Dist Est	$35,325	$32,327	12/9/2009
Total Con Est	$109,390	$100,107	
RW Est	$0		

PM	Scott Guidi	Ph#	(209) 948-7829
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date
COP	SJCOG	8/21/2008
COP	SJCOG	8/6/2010
FWY	FMA - SJ CO	

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2007

Prog Code	Prog FY	Const $$	RW $
723.000	2013	$121,808	$41,60

Funds Req Date | CTC Vote Date

Component | Funding
Measure,Local,Oversight,TCIF

	RIP	IIP	Local	Other
Capt	$0	$0	$78,820	$84.588
Supt	$0	$0	$17,400	$12,232

Phase Completion
PAED R 28 % PSE 75 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan							5/23/2013	5/24/2013			
Approved	11/1/2010	1/1/2011	11/1/2010	12/1/2010	7/1/2011	9/1/2012	1/1/2013	3/1/2013	4/26/2013	5/17/2013	6/1/2013
Current	10/20/2010 A	1/1/2011 A	12/1/2010 A	4/2/2011 A	9/19/2012 A	1/7/2013 A	5/22/2013 A	5/24/2013 T	9/9/2013 T	11/27/2013 T	12/11/2013 T

Project Comments

05/28/13 - 1. R/W cert was achieved May 23, 2014. 2. Railroad C&M agreement moving forward – Draft agreement is being targeted for March 2013. 3. RTL was achieved May 29, 2013. 4. The pilot study for the remediation of MtBE in the groundwater will begin once Caltrans has the order of possession for the Bedford (Debco) parcel. 5. Project will receive an allocation at the June CTC meeting. 6. Next PDT is scheduled for June 19, 2013.

03/13/13 - 1. 42 parcels signed by R/W Contract with escrows closed; 7 parcels signed by R/W Contract, escrow still pending; 9 parcels in active

143	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0T230_	1	SJ - 4 - 4.1 / 4.9	0255	*Middle River Bridge Safety Project*	PS&E/RW

Location Description
ON ROUTE 4 IN SAN JOAQUIN COUNTY AT MIDDLE RIVER BRIDGE PM 4.5

Work Description
TRAFFIC CONTROL INSTALLATION AND WIDENING SHOULDER

ROW Info
Parcels 0
Utilities 0

Contract for Delivery

Project Documents

Env State	CE	Act	9/21/2010
Env Fed	EX	Act	9/21/2010
PID Appr	6/20/2011		
Project Rpt	6/20/2011		

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$761	$717	5/19/2011
Total Con Est	$761	$717	
RW Est	$0		

PM	Jes Padda	Ph#	(209) 351-4432
DM	Nicholas Chan	Ph#	(559) 230-3126
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Code	Prog FY	Const $$	RW $
201.010	2013	$739	$9

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED R % PSE 54 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan							5/17/2013	6/17/2013			
Approved	6/20/2011		11/1/2010	1/15/2012	8/1/2011	10/15/2012	12/15/2012	1/14/2013	4/8/2013	6/5/2013	6/19/2013
Current	6/20/2011 A	5/2/2011 A		6/8/2011 A	11/30/2012 A	3/17/2013 T	5/17/2013 T	6/17/2013 T	7/8/2013 T	9/4/2013 T	9/18/2013 T

Project Comments

05/28/13 - PCR approved by Central Region, Director, and PCR commitee. Waiting for HQ signatures to unpar project. Supplemental PSR-PR approved 05/21/13.

3/13/13 - PDT meeting held to discuss the negative Traffic Operational and Safety effects of the proposed project. PDT decided to reject the build alternative and go with a no-build and document with a Supplemental PR. Will process a PCR and work to unpar the project.

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/29/2013

144 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0U610_ 1 SJ - 12 - 0.0 | 0295 | *Mokelumne River Bridge Deck Replacement* | PS&E/RW

Location Description
ON STATE ROUTE 12 AT MOKELUMNE RIVER BRIDGE

Work Description
REMOVE & REPLACE EXISTING CONCRETE BRIDGE DECK & REPLACE JOINT SEALS

ROW Info
Parcels 0
Utilities 0

Contract for Delivery

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$2,587	1/25/2013
Total Con Est		$2,587	
RW Est	$0		

Project Documents

Env State	ER	Act	
Env Fed	US	Act	
PID Appr	4/30/2011		
Project Rpt			

PM	Christina Hibbard	Ph# (209) 948-7889
DM	Alvin Mangindin	Ph# (209) 948-7300
EM	Julie Myrah	Ph# (916) 653-2975
CM	Raaid Abouzedan	Ph# (559) 243-3598

Agreements

Type	Agency Name	Date

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Code	Prog FY	Const $$	RW $
201.119	2013	$2,200	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 95 R 0 % PSE 94 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan	11/9/2012						11/30/2012	2/22/2013			
Approved											
Current	11/1/2012 A				8/17/2012 A		9/13/2012 A	2/27/2013 A	6/11/2013 T	8/7/2013 T	9/22/2013 T

Project Comments

5/10/13: Voted May 7, 2013.
1/28/2013: LCRC approval last constraint for RTL.
1/14/2013: On schedule for RTL 2/22/2013.
11/14/2012: PA&ED 10/31/2012.
9/11/2012: Working on 2 closure options. Since federal funds will need Effects and Section 4(f) determination through SHPO.

145 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0G800_ 1 SJ - 12 - 0.1 / R4.4 | 7352 | *Bouldin Island Rehab* | PS&E/RW

Location Description
IN SAN JOAQUIN COUNTY NEAR TERMINOUS FROM MOKELUMNE RIVER BRIDGE TO LITTLE POTATO SLOUGH BRIDGE

Work Description
ROADWAY REHABILITATION

ROW Info
Parcels 4
Utilities 1

Contract for Delivery

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$32,589	12/21/2012
Total Con Est		$32,589	
RW Est	$4,458		4/11/2013

Project Documents

Env State	ND	Act	1/5/2010
Env Fed	EX	Act	1/5/2010
PID Appr	11/23/2005		
Project Rpt	2/2/2010		

PM	Iorzua Akuva	Ph# (209) 941-1958
DM	Nomer Gutierrez	Ph# (209) 948-7079
EM	Scott Smith	Ph# (559) 445-6172
CM	Raaid Abouzedan	Ph# (559) 243-3598

Agreements

Type	Agency Name	Date

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2008

Prog Code	Prog FY	Const $$	RW $
201.120	2013	$31,000	$4,458

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 100 R 43 % PSE 67 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan							7/2/2012	12/28/2012			
Approved	7/1/2010		9/1/2010	2/1/2011		2/1/2012	5/1/2012	5/17/2012	8/25/2012	11/9/2012	11/23/2012
Current	2/2/2010 A	2/3/2011 A	1/15/2009 A	3/1/2009 A	7/27/2011 A	4/30/2012 A	6/14/2012 A	12/28/2012 A	4/29/2013 A	7/3/2013 T	7/31/2013 T

Project Comments

3/12/13>>1.Project will be advertized on 4/15/2013.

2/5/13>>RTL occured on 12/28/12; Project Funding Plan was prepared on 2/5/13
11/27/12>1.Project is on CFD in 12/13 FY. 3. PS&E is in HQ-OE. 3.RTL is scheduled to occur on 12/28/12.
9/20/12>>> 1.The outstanding permits have been obtained.

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/29/2013

146 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0T160_ 1 SJ - 26 - 18.5 / 19.0 | 0264 | *Sandstone Creek Curve Correction* | PS&E/RW

Location Description
ON ROUTE 26 FROM 0.3 MILE WEST OF SANDSTONE CREEK BRIDGE TO SHELLY ROAD

Work Description
HORIZONTAL CURVE REALIGNMENT

ROW Info
Parcels 4
Utilities 1

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2008A

Prog Code	Prog FY	Const $$	RW $
201.010	2013	$2,789	$831

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	ND	Act	1/20/2012
Env Fed	CE	Act	
PID Appr	10/7/2009		
Project Rpt	1/23/2012		

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$3,006	$2,918	1/23/2012
Total Con Est	$3,006	$2,918	
RW Est	$400		4/12/2013

Contract for Delivery

PM	Scott Guidi	Ph#	(209) 948-7829
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements: Type | Agency Name | Date

Phase Completion
PAED R 52 % PSE 93 % Con 2

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan							12/17/2012	5/15/2013			
Approved	11/8/2011		4/20/2011	8/1/2011		8/2/2012	11/1/2012	11/15/2012	3/4/2013	5/8/2013	5/22/2013
Current	1/23/2012 A		4/20/2011 A	7/12/2011 A		2/1/2013 A	10/24/2012 A	5/21/2013 A	9/9/2013 T	11/13/2013 T	11/27/2013 T

Project Comments

05/28/13 - 1. RTL is scheduled May 21, 2013. 2. Project will receive an allocation at the June CTC meeting.

03/13/13 - 1. Critical Path Item is the 401 Certification to be issued by the CRWQCB.
2. Project will be AADD. 3. RTL is scheduled May 15, 2013. 4. Next PDT is scheduled for May 9, 2013.

147 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0N830_ 1 SJ - L5721 - | 0123 | *STOCKTON YARD MS HAZ WASTE CLEANUP JOB* | PS&E/RW

Location Description
IN SAN JOAQUIN COUNTY AT THE STOCKTON MAINTENANCE STATION

Work Description
INSTALL DESIGNED SOIL REMEDIATION

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Code	Prog FY	Const $$	RW $
201.330	2013	$430	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	9/7/2011
Env Fed	EX	Act	9/7/2011
PID Appr	9/12/2011		
Project Rpt	1/17/2012		

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$529	$430	5/10/2006
Total Con Est	$529	$430	
RW Est	$0		

Contract for Delivery

PM	Jes Padda	Ph#	(209) 351-4432
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Juergen Vespermann	Ph#	(559) 445-6369
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements: Type | Agency Name | Date

Phase Completion
PAED R % PSE 48 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan							12/16/2012	2/15/2013			
Approved	9/12/2011					8/1/2012	9/1/2012	10/1/2012	10/24/2012	11/14/2012	1/5/2013
Current	9/12/2011 A					12/24/2012 A	10/4/2012 A	5/2/2013 T	5/27/2013 T	7/24/2013 T	8/7/2013 T

Project Comments

05/24/13 - project re-designed by HQ Design team and delivered to SOE for review and processing. Project to be delivered AADD with a target of 06/28/13.

3/13/13 - missed 02/15/13 RTL target. Design is continuing to process this project through Office Engineer.

01-15-13 - Project submitted to HQ oe ON 12/24/12. On schedule to RTL on 2/15/13.

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/29/2013

148

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0F740_	1 MER	- 5 - 17.5	0033	*LOS BANOS I-5 & 152 GIRDER RETROFIT*	PS&E/RW

Location Description
IN MERCED COUNTY NEAR LOS BANOS AT THE ROUTE 5/152 SEPARATION

Work Description
GIRDER DIAPHRAGM RETROFIT

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Code	Prog FY	Const $$	RW $
201.110	2014	$3,500	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	6/27/2012
Env Fed	EX	Act	6/27/2012
PID Appr	9/12/2012		
Project Rpt	9/12/2012		

	Est Esc	Cur Est	Est Date
Str Est	$2,159	$2,096	8/15/2012
Dist Est	$947	$919	8/15/2012
Total Con Est	$3,106	$3,015	
RW Est	$0		

PM	Sam Sherman	Ph#	(209) 948-7765
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Robert Navarro	Ph#	(559) 243-3470

Agreements

Type	Agency Name	Date

Phase Completion
PAED | R 0 % | PSE 28 % | Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	4/1/2012	10/1/2012			5/1/2013	9/1/2013	1/15/2014	1/15/2014	4/14/2014	6/11/2014	6/25/2014
Current	9/23/2005 A	10/1/2012 T			5/1/2013 T	9/1/2013 T	1/15/2014 T	1/15/2014 T	4/14/2014 T	6/11/2014 T	6/25/2014 T

Project Comments
5/27/13: Structure Milestone 378 (Draft Struct PS&ED) delayed until 5/28/13.
3/13/13: On Schedule
11/27/12: 1. Suppl PSSR signed 9/12/12, 2. Developing Detour plans to divert traffic while bridge concrete is placed and quick cure.

7/25/12 Supplemental PSSR being circulated for review while team is working on PS&E

149

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0K021_	1 MER	- 99 - 15.8 / 17.3	5423Y	*West Merced OH Landscape*	PS&E/RW

Location Description
ON ROUTE 99 IN AND NEAR MERCED FROM NORTH OF "V" STREET TO BLACK CANAL BRIDGE

Work Description
INSTALL ABOUT 220 TREES AND 800 GROUNDCOVER SHRUBS AND IRRIGATION SYSTEM

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2008A

Prog Code	Prog FY	Const $$	RW $
201.110	2014	$826	$5

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	8/3/2006
Env Fed	EX	Act	8/3/2006
PID Appr	10/5/2012		
Project Rpt	10/5/2012		

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$811	$787	10/5/2012
Total Con Est	$811	$787	
RW Est	$6		6/28/2012

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Brad Cole	Ph#	(559) 230-3134
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date
RR	UNION PACIFIC R/R	

Phase Completion
PAED 95 | R 0 % | PSE 2 % | Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan	8/1/2012										
Approved											
Current	10/5/2012 A						7/1/2013 T	3/1/2014 T	4/1/2014 T	6/1/2014 T	6/15/2014 T

Project Comments
3/12/13>>1.This is a Landscape project programmed in the 13/14 FY.
2.Project is in PS&E phase. RTL is scheduled for 3/1/2014.

11/27/12>> 1. Achieved PA&ED on 10/05/12. 2. Project will move into design phase.

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/29/2013

150 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0W120_ 1 SJ - 4 - R8.3 / T14.3 | 0302 | *BACON ISLAND REHAB* | PS&E/RW

Location Description

IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.1 MILE EAST OF BACON ISLAND ROAD TO SAN JOAQUIN RIVER BRIDGE

Work Description

REHABILITATE EXISTING ASPHALT CONCRETE PAVEMENT (HMA OVERLAY)

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State ND Act 6/12/2002
Env Fed EX Act 6/12/2002
PID Appr 10/1/1999
Project Rpt 10/1/1999

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$7,382	$6,756	1/12/2011
Total Con Est	$7,382	$6,756	
RW Est	$7		4/12/2013

PM Grace Magsayo Ph# (209) 948-7976
DM Jose Huerta Ph# (209) 948-7902
EM Scott Smith Ph# (559) 445-6172
CM Raaid Abouzedan Ph# (559) 243-3598

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Code	Prog FY	Const $$	RW $
201.120	2014	$8,700	$187

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED R 10 % PSE 70 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved						8/1/2014	12/1/2014	2/1/2015	5/1/2015	6/1/2015	7/1/2015
Current			8/1/2012 T	10/1/2012 T		3/1/2013 T	4/1/2013 T	5/1/2013 T	8/19/2013 T	10/23/2013 T	11/6/2013 T

Project Comments

5/10/13: R/W Cert 5/7/13. RTL pending final OE review and environmental permits.
3/8/13: PS&E is at CROE. R/W Cert may be delayed, at least 2 parcels still negotiating TCE's. 2081 permit still pending. Env SSPs are on hold until terms of permits are received.

1/16/13: Constructability 95% PSE meeting on 1/14/13. Cost estimate $8.745M and anticipated to go up w/ add'l scope being required. 11/20/12: PDT on

151 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0T820_ 1 SJ - 5 - 0.0 | 0266 | *SJ ADA Curb Ramps* | PS&E/RW

Location Description

ON ROUTES 4, 5, 12 AND 26 AT VARIOUS LOCATIONS IN SAN JOAQUIN COUNTY

Work Description

INSTALL ADA CURB RAMPS

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State CE Act 1/6/2011
Env Fed EX Act 1/6/2011
PID Appr 3/22/2011
Project Rpt 3/22/2011

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$1,209	$1,106	2/22/2011
Total Con Est	$1,209	$1,106	
RW Est	$5		10/18/2011

PM Tony Singh Ph# (209) 948-7058
DM Shahin Mansour Ph# (559) 230-3114
EM Mary Oliva Ph# (209) 941-1919
CM Manjit Singh Ph# (209) 333-6924

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Code	Prog FY	Const $$	RW $
201.361	2014	$1,106	$15

Funds Req Date | CTC Vote Date

Component | Funding
ADA

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED R 1 % PSE 57 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	3/22/2011		2/1/2012	5/1/2012		4/1/2014	5/1/2014	6/1/2014	7/1/2014	9/1/2014	9/20/2014
Current	3/22/2011 A					11/1/2013 T	1/2/2014 T	1/15/2014 T	3/1/2014 T	6/1/2014 T	6/15/2014 T

Project Comments

9/21/12: A PDT was held on 9/6/12. PS&E is about 30% complete. Utilities verification is in process. Iorzua Akuva is the new PM.

Issues/Plan: SR12 at Cluff Aveue has RR involvement & needs haz- waste clearance. If moved more time would be needed. This location may be constructed as a separate project under a separate EA.

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/29/2013

152	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0J920_	1	SJ - 12 - 0.0	7353	*Mokelumne River Bridge Control House*	PS&E/RW

Location Description
ON STATE ROUTE 12 ON MOKELUMNE RIVER BRIDGE IN SAN JOAQUIN COUNTY AT PM 0.01

Work Description
REPLACE DAMAGED BEAM AND CONTROL HOUSE

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2008

Prog Code	Prog FY	Const $$	RW $
201.110	2014	$3,963	$3

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	ND	Act	6/30/2011
Env Fed	FI	Act	6/30/2011
PID Appr	6/29/2007		
Project Rpt	6/30/2011		

	Est Esc	Cur Est	Est Date
Str Est	$1,933	$1,769	6/15/2011
Dist Est	$741	$678	6/15/2011
Total Con Est	$2,674	$2,447	
RW Est	$5		4/12/2013

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion
PAED ___ R 95 % PSE 63 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan							3/1/2013				
Approved	7/1/2010	9/1/2010			5/1/2011	7/1/2011	9/1/2011	9/1/2011	11/1/2011		1/2/2012
Current	6/30/2011 A	3/1/2010 A			3/1/2013 A	7/2/2013 T	10/1/2013 T	10/15/2013 T	2/3/2014 T	4/9/2014 T	5/9/2014 T

Project Comments
3/12/13>>1.This is a 13/14 FY project.
2.PS&E is about 95% complete
3.The project is scheduled to RTL on 10/15/13.

2/5/13>>Project Funding Plan was prepared on 2/5/13

153	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0G350_	1	SJ - 12 - R4.4	7364	*Little Potato Slough - Bearing Pad Replacement*	PS&E/RW

Location Description
IN SAN JOAQUIN CO NEAR TERMINOUS AT LITTLE POTATO SLOUGH BRIDGE AND NEAR MANTECA AT W120-N5 CONNECTOR OH (KP R7.1, R1.2)

Work Description
REPLACE BEARING PADS, JOINT SEALS

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2008

Prog Code	Prog FY	Const $$	RW $
201.110	2014	$2,745	$9

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	ND	Act	3/30/2011
Env Fed	CE	Act	
PID Appr	6/20/2007		
Project Rpt	6/30/2011		

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$12,103	$11,750	12/17/2012
Total Con Est	$12,103	$11,750	
RW Est	$12		4/12/2013

Contract for Delivery

PM	Mark McAvoy	Ph#	(209) 941-1996
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion
PAED 100 R 0 % PSE 93 % Con 29

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan								7/12/2012			
Approved	6/30/2011	6/30/2011			11/30/2011	3/30/2012	1/2/2012	7/12/2012	10/29/2012	1/2/2013	1/16/2013
Current	6/30/2011 A	6/30/2011 A			11/30/2011 A	3/30/2012 A	1/2/2012 A	7/23/2012 A	8/12/2013 T	10/14/2013 T	10/28/2013 T

Project Comments
5/21/13: Field Review with Structures Design and Structures Rep to resolve settling issues at approach slabs. Structures PS&E to be updated based on field review. Now targeting August 2013 CTC meeting.
3/13/13: Project being updated to 2010 Standards; DES Structures updating PS&E at this time and project will be resubmitted for funding for the 6/5/13 CTC meeting.
9/20/12: Project RTL'd 7/23/12. Request for funds submitted for October CTC meeting.

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/29/2013

154

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0A830_	1	SJ - 88 - 6.1 / 8.9	7550	*Lockeford Bridge Rail Job*	PS&E/RW

Location Description

ON ROUTE 88 IN SAN JOAQUIN COUNTY AT THE CALAVERAS RIVER, MOSHER SLOUGH AND BEAR CREEK BRIDGES (KP 9.8/15.0)

Work Description

UPGRADE BRIDGE APPROACH GUARDRAIL AND EXTEND CULVERTS 4 LOC.

ROW Info

Parcels 7
Utilities 5

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Code	Prog FY	Const $$	RW $
201.015	2014	$1,391	$100

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State CE Act 6/28/2000
Env Fed EX Act 6/28/2000
PID Appr 7/28/1997
Project Rpt 3/27/2013

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$1,364	$1,324	2/8/2013
Total Con Est	$1,364	$1,324	
RW Est	$119		10/12/2007

PM	Mark McAvoy	Ph#	(209) 941-1996
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion

PAED | R 11 % | PSE 44 % | Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan							5/1/2013				
Approved	3/9/2005		8/29/2006	1/17/2007		10/1/2013	12/15/2013	1/1/2014	4/21/2014	6/25/2014	7/9/2014
Current	3/9/2005 A		8/29/2006 A				5/1/2014 T	5/20/2014 T	9/3/2014 T	11/4/2014 T	11/18/2014 T

Project Comments

5/28/13: CVFPB Permits have been approved. SJ County approved easement deeds at Mosher Creek, acquisition to begin at this location. Process of CVFPB review of easements at Bear Creek now underway.
3/13/13: CVFPB Permits are scheduled for 3/22/13 Board Meeting. SJ County performing final review of easement deeds at Mosher Creek. Environmental Re-evaluation has been completed.
11/27/12: Meeting with CVFPB to discuss R/W issues in December. CVFPB permits are ready for approval, but per CVFPB will be held until R/W issues are

155

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0S870_	0	STA - 4 - 6.3 / 6.5	0287	*ROCKAWAY SHOULDER WIDENING & RUMBLE STRIP*	PS&E/RW

Location Description

IN STANISLAUS COUNTY FROM 2.6 MILES TO 2.4 MILES WEST OF CALAVERAS COUNTY LINE

Work Description

SHOULDER WIDENING WITH RUMBLE STRIPS

ROW Info

Parcels 0
Utilities 0

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Code	Prog FY	Const $$	RW $
201.010	2014	$465	$159

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State ND Act 2/28/2013
Env Fed EX Act 2/28/2013
PID Appr 10/18/2010
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$493	$479	3/1/2013
Total Con Est	$493	$479	
RW Est	$149		4/12/2013

PM	Mark McAvoy	Ph#	(209) 941-1996
DM	Nicholas Chan	Ph#	(559) 230-3126
EM	Scott Smith	Ph#	(559) 445-6172
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date

Phase Completion

PAED 95 | R 0 % | PSE 0 % | Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan	3/1/2013										
Approved	7/31/2012		7/31/2012	8/31/2012			1/31/2013	7/1/2013	9/3/2013	11/15/2013	12/2/2013
Current	3/27/2013 A						11/1/2013 T	1/15/2014 T	3/17/2014 T	5/19/2014 T	6/2/2014 T

Project Comments

5/28/13: Design underway.
3/27/13: Project Report signed.
11/27/12: DED completed 11/21/12, PA&ED remains on schedule for March 2013.
9/20/12: Biology studies delayed by several months. NES complete 9/20/12, BA underway. Draft ED under preparation.
5.24.12: Ongoing environmental studies to complete by Summer 2012. Draft Env. Doc. scheduled for August 2012.

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/29/2013

156 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0P670_ 0 TUO - L5724 - | 0155 | *OLD SONORA MAINTENANCE HAZ WASTE CLEANUP* | PS&E/RW

Location Description
IN TUOLUMNE COUNTY AT THE OLD SONORA MAINTENANCE STATION

Work Description
CLEANUP SOIL AND GROUNDWATER

ROW Info
Parcels 0
Utilities 1

Program Information
XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Code	Prog FY	Const $$	RW $
201.330	2014	$204	$1

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	10/3/2012
Env Fed	EX	Act	10/3/2012
PID Appr			11/2/2012
Project Rpt			11/2/2012

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$210	$204	10/23/2012
Total Con Est	$210	$204	
RW Est	$12		4/12/2013

PM	Jes Padda	Ph#	(209) 351-4432
DM	Shahin Mansour	Ph#	(559) 230-3114
EM	Juergen Vespermann	Ph#	(559) 445-6369
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Phase Completion
PAED 95 R 0 % PSE 16 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	11/1/2012					7/1/2013	10/1/2013	10/13/2013	11/13/2013	1/13/2014	2/1/2014
Current	11/2/2012 A					10/1/2013 T	1/2/2014 T	1/14/2014 T	2/13/2014 T	1/13/2014 T	2/1/2014 T

Project Comments

05/06/13 - Agreed with Central Region Haz Waste to wait on outcome of 10-0N830 (Stockton Maint Station) before moving forward. Consider using same HQ Design team to deliver this project.

2/27/13 - held PS&E kick-off meeting. Design to evaluate tight schedule.

157 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0V290_ 0 CAL - 26 - 8.8 / 9.1 | 3000 | *ST. ANDREWS RD TWO WAY LEFT TURN LANE* | PS&E/RW

Location Description
ON STATE ROUTE 26 NEAR VALLEY SPRINGS IN CALAVERAS COUNTY FROM PM 8.85 TO PM 9.12

Work Description
INSTALL A TWO-WAY LEFT-TURN LANE

ROW Info
Parcels 9
Utilities 5

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Code	Prog FY	Const $$	RW $
201.010	2015	$1,165	$481

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	2/27/2013
Env Fed	EX	Act	2/27/2013
PID Appr			1/27/2012
Project Rpt			5/6/2013

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$1,164	$1,097	3/27/2013
Total Con Est	$1,164	$1,097	
RW Est	$434		4/12/2013

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Phase Completion
PAED 33 R 0 % PSE 0 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	7/15/2013		7/31/2013	9/30/2013			3/31/2015	4/15/2015	5/18/2015	7/13/2015	7/31/2015
Current	5/6/2013 A		5/15/2013 T	7/15/2013 T			4/15/2015 T	5/1/2015 T	6/1/2015 T	7/28/2015 T	8/11/2015 T

Project Comments

Surveys targeting M225 07/15/13.
CE on 02/27/13
02/28/13: DED on BDP
01/15/13: Visual Impact Focus meeting

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/29/2013

158 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-38151_ | 1 | MER | - 165 | - 26.7 / 30.0 | 5917A | *Stevinson Rehab (A)* | PS&E/RW

Location Description
NEAR STEVINSON FROM ROUTE 140 TO 0.2 KM SOUTH OF WESTSIDE BLVD RIGHT

Work Description
AC OVERLAY, DIGOUTS, INTERSECTION IMPROVEMENTS & SHOULDER WIDENING

ROW Info
Parcels 0
Utilities 0

Program Information
XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Code	Prog FY	Const $$	RW $
201.120	2015	$5,027	$4,087

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State		Act	
Env Fed		Act	
PID Appr			
Project Rpt			

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$1	$1	12/1/2011
Total Con Est	$1	$1	
RW Est	$3,322		9/29/2009

PM	Mark McAvoy	Ph#	(209) 941-1996
DM	Abdul Baker	Ph#	(559) 243-8037
EM	Scott Smith	Ph#	(559) 445-6172
CM	Robert Navarro	Ph#	(559) 243-3470

Agreements

Type	Agency Name	Date

Phase Completion
PAED | R 37 % | PSE 62 % | Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	12/1/2005 A		7/15/2006 A	10/16/2006 A			8/1/2013 T	8/14/2013 T	12/2/2013 T	2/5/2014 T	2/19/2014 T

Project Comments
5/28/13: PS&E work ongoing, incorporating 95% constructability review comments.
3/13/13: Adding rumble strips to a portion of the project so as not to conflict with adjacent project, processing supplemental PSSR.
11/27/12: Updating PS&E to 2010 Standards and 2012 HDM, revisions should be complete by March 2013.
9/20/12: Resolved comments on PG&E relocation design. AT&T relocation plans expected in the next few months. Remaining items for R/W Cert include updating 4 expired TCEs and final approval of utility relocation plans.

159 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0U290_ | 1 | MER | - 165 | - 35.6 / 36.1 | 3006 | *SR165/Fowler Avenue Left Turn Channelization* | PS&E/RW

Location Description
IN MERCED COUNTY INTERSECTION OF STATE ROUTE 165 AND FOWLER AVE NEAR TURLOCK CITY

Work Description
INSTALL LEFT TURN CHANNELIZATION

ROW Info
Parcels 4
Utilities 3

Program Information
XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Code	Prog FY	Const $$	RW $
201.015	2015	$1,096	$167

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	2/7/2013
Env Fed	EX	Act	2/7/2013
PID Appr			6/29/2012
Project Rpt			3/15/2013

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$1,253	$1,181	3/15/2013
Total Con Est	$1,253	$1,181	
RW Est	$294		4/12/2013

PM	Sam Sherman	Ph#	(209) 948-7765
DM	David Sangha	Ph#	(559) 244-2942
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Robert Navarro	Ph#	(559) 243-3470

Agreements

Type	Agency Name	Date

Phase Completion
PAED 95 | R 19 % | PSE 11 % | Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	2/15/2013		12/15/2012	3/15/2013	7/1/2014	10/1/2014	1/15/2015	2/15/2015	4/15/2015	7/1/2015	7/15/2015
Current	3/15/2013 A		12/15/2012 A	3/15/2013 T		10/1/2014 T	1/15/2015 T	2/15/2015 T	4/15/2015 T	7/1/2015 T	7/15/2015 T

Project Comments
5/27/13: Appraisal Process ongoing
3/13/13: 1. Revised PR to be signed 3/15/13; 2. Acquisition can start 3/15/13; 3. Capital Cost to be reduced during PS&E.
1/15/13: 1. Revising CE & PR to include Fowler realign option; 2. Potholing compl. to assess utility conflict; 3. M224 mtg held 12/21/12
11/27/12: 1. PR completion delayed to investigate realigning Fowler Ave, 2. CE completed, but may need to be revised to address impacts of realigned Fowler

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/29/2013

160 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0Q170_ 1 SJ - 580 - 5.0 / 15.3 | 0164 | *CORRAL HOLLOW AC OVERLAY* | PS&E/RW

Location Description

ON ROUTE 580 FROM ROUTE 132 WESTBOUND ON-RAMP TO 0.9 MILES WEST OF CORRAL HOLLOW ROAD OVERCROSSING

Work Description

DIGOUT AND REPAIR OF LOCALIZED FAILURES/AC OVERLAY

ROW Info

Parcels 0
Utilities 5

Project Documents

Env State CE Act 6/19/2007
Env Fed EX Act 6/19/2007
PID Appr 9/4/2007
Project Rpt 9/4/2007

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$7,264	$5,906	8/15/2007
Total Con Est	$7,264	$5,906	
RW Est	$0		

PM Iorzua Akuva Ph# (209) 941-1958
DM Caroline Reyes Ph# (209) 948-7761
EM Mary Oliva Ph# (209) 941-1919
CM Manjit Singh Ph# (209) 333-6924

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Code	Prog FY	Const $$	RW $
201.121	2015	$19,907	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 100 R 0 % PSE 7 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan	4/15/2013										
Approved	2/15/2013					6/1/2014	9/1/2013	10/1/2014	1/19/2015	4/1/2015	4/15/2015
Current	6/18/2007 A					6/1/2014 T	9/1/2014 T	10/15/2014 T	1/19/2015 T	4/1/2015 T	4/15/2015 T

Project Comments

3/12/13>>1.This is a 14/15 FY CAPM project.
2.Phase 1 has been opened to start PS&E work.

11/21/12>>1.This is a 14/15 FY CAPM project.

161 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0V490_ 1 TUO - 108 - R3.0 / R4.0 | 0334 | *Tuolumne SR/108 Slope Protection* | PS&E/RW

Location Description

ON ROUTE 108 BETWEEN SULLIVAN CREEK BRIDGE AND 0.6 MILE WEST OF PEACEFUL OAK ROAD

Work Description

STORM WATER MITIGATION

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State CE Act 8/26/2011
Env Fed EX Act 8/26/2011
PID Appr 9/12/2011
Project Rpt 9/12/2011

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$1,304	$1,193	8/31/2011
Total Con Est	$1,304	$1,193	
RW Est	$0		

PM Tony Singh Ph# (209) 948-7058
DM Caroline Reyes Ph# (209) 948-7761
EM Scott Smith Ph# (559) 445-6172
CM Paul Elliott Ph# (209) 948-7079

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Code	Prog FY	Const $$	RW $
201.335	2015	$1,200	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED R 0 % PSE 13 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	9/12/2011			7/1/2012		10/1/2013	8/1/2013	1/2/2014	2/1/2014	4/1/2014	5/1/2014
Current	9/12/2011 A			12/31/2012 T		10/1/2013 T	8/1/2013 T	1/2/2014 T	2/1/2014 T	4/1/2014 T	5/1/2014 T

Project Comments

02/05/13: PDT was held on 8/13/12. Project is on schedule. M377 PS&E to DOE is 07/01/13.

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/29/2013

162	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0L970_	1	TUO - 120 - R19.6	0031	*Tuolumne River Bridge Rehab*	PS&E/RW

Location Description
ON ROUTE 120 BETWEEN 7.6 MILES EAST OF YOSEMITE JUNCTION AND 4.8 MILES WEST OF THE TOWN OF MOCCASIN AT TUOLUMNE RIVER/DON PEDRO

Work Description
BRIDGE REHABILITATION

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Code	Prog FY	Const $$	RW $
201.110	2015	$13,700	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	7/26/2005
Env Fed	EX	Act	7/26/2005
PID Appr	11/3/2011		
Project Rpt	11/3/2011		

	Est Esc	Cur Est	Est Date
Str Est	$10,599	$9,700	11/3/2011
Dist Est	$4,371	$4,000	11/3/2011
Total Con Est	$14,970	$13,700	
RW Est	$0		

PM	Tony Singh	Ph#	(209) 948-7058
DM	Kal Daher	Ph#	(559) 230-3130
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Phase Completion
PAED R 0 % PSE 18 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	11/3/2011	11/1/2012	1/15/2013	2/1/2013	6/1/2014	10/1/2014	10/15/2014	2/15/2015	5/1/2015	6/1/2015	6/15/2015
Current	11/3/2011 A	3/1/2013 T		3/15/2013 T	6/1/2014 T	10/1/2014 T	10/15/2014 T	2/15/2015 T	5/1/2015 T	6/1/2015 T	6/15/2015 T

Project Comments

3/8/13: PDT was held on 10/31/12. The alternative selection meeting in Structures HQ is targeted for March 21, 2013.

Issue/Plan: A pre-cast vs. cast in place alternatives comparison by Structures is in review. A selection meeting by Structures Design has been targeted for March 2013 to decide on the construction alternative; and get the District Management consensus/decision. Then inform the Tuolumne and Mariposa County for the recommended alternative.

163	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0S720_	K	AMA - 49 - 4.0 / 7.0	0339	*SR49 AMA Asphalt Concrete Overlay CAPM*	PS&E/RW

Location Description
IN AND NEAR JACKSON FROM SOUTH JUNCTION RTE 88 TO RIDGE ROAD

Work Description
ASPHALT CONCRETE OVERLAY (CAP M)

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Code	Prog FY	Const $$	RW $
201.121	2016	$4,086	$8

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	8/2/2011
Env Fed	EX	Act	8/2/2011
PID Appr	8/30/2011		
Project Rpt	8/30/2011		

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$10,130	$9,000	7/14/2011
Total Con Est	$10,130	$9,000	
RW Est	$0		

PM	Sam Sherman	Ph#	(209) 948-7765
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Phase Completion
PAED R 0 % PSE 21 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	8/31/2011						6/1/2014	7/17/2014	11/3/2014	2/4/2015	2/18/2015
Current	8/31/2011 A						6/1/2014 T	7/17/2014 T	11/3/2014 T	2/4/2015 T	2/18/2015 T

Project Comments

5/2713: 1. PDT held 5/23/13; 2. Design to summarize ADA & R/W requirements; 3. Project EA 10-0X790 (ADA Curb Ramps) also overlaps.
3/13/13: PS&E Kickoff PDT scheduled early April '13
11/27/12: Status is same
07/26/13 - Work to begin October 2013.
05/23/12 - 1. PA&ED achieved on 8/31/11. 2.Project programmed in 2012 SHOPP.

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/29/2013

164

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0T810_	1 MER	- 152 - 0.0	0265	*Merced ADA Curb Ramps*	PS&E/RW

Location Description
IN MERCED COUNTY ON STATE ROUTES 59, 99, 140 AND 152 AT VARIOUS LOCATIONS

Work Description
INSTALL ADA CURB RAMPS, MINOR SIDEWALK EXTENSION

ROW Info
Parcels 0
Utilities 0

Program Information

XPM	Delivery Plan	APL List
Yes	No	Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Code	Prog FY	Const $$	RW $
201.361	2016	$280	$15

Funds Req Date | CTC Vote Date

Component | Funding
ADA

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	3/25/2010
Env Fed	EX	Act	3/25/2010
PID Appr	11/30/2010		
Project Rpt	11/30/2010		

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$325	$280	11/30/2010
Total Con Est	$325	$280	
RW Est	$54		4/26/2013

PM	Sam Sherman	Ph#	(209) 948-7765
DM	Nicholas Chan	Ph#	(559) 230-3126
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Robert Navarro	Ph#	(559) 243-3470

Agreements

Type	Agency Name	Date

Phase Completion
PAED | R 0 | % PSE 0 | % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	11/30/2010			6/30/2012	5/1/2013	8/1/2013	11/29/2013	11/29/2013	12/23/2013	2/19/2014	3/19/2014
Current	11/30/2010 A		5/1/2012 A	8/15/2013 T		4/15/2015 T	6/15/2015 T	7/15/2015 T	8/10/2015 T	11/4/2015 T	11/18/2015 T

Project Comments
5/27/13: 1. Project amended into the 2012 SHOPP at May '13 CTC mtg with new RTL date of 7/15/15; 2. Requires FTIP Formal Amendment which will need to go to MCAG's Board in June and approval by FHWA expected late June / early July, '13
1/15/13: Project amended in 2013/14 SHOPP, March CTC mtg (Did not occur); 2. Sched. Revised
11/27/12: 1. Temp Const Easement in Appraisal, 2. Field Review scheduled for mid-Dec.
7/25/12 RW on critical path beacuse of temporary construction easement

165

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W560_	1 SJ	- 12 - 5.1 / 11.0	0323	*State Route 12 CAPM*	PS&E/RW

Location Description
IN SAN JOAQUIN COUNTY ON ROUTE 12 NEAR TERMINOUS FROM EAST END OF LITTLE POTATO SLOUGH BRIDGE TO 0.2 MILE EAST OF FLAG CITY BOULEVARD

Work Description
REPAIR STRUCTURAL SECTION

ROW Info
Parcels 0
Utilities 0

Program Information

XPM	Delivery Plan	APL List
Yes	Yes	Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Code	Prog FY	Const $$	RW $
201.121	2016	$7,777	$2

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	9/7/2011
Env Fed	EX	Act	9/7/2011
PID Appr	9/12/2011		
Project Rpt	9/12/2011		

	Est Esc	Cur Est	Est Date
Str Est	$0		
Dist Est	$9,006		9/12/2011
Total Con Est	$9,006		
RW Est	$0		

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Pam Marquez	Ph#	(209) 599-8576

Agreements

Type	Agency Name	Date

Phase Completion
PAED | R 0 | % PSE 28 | % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	9/7/2011					6/2/2014	9/1/2014	9/15/2014			3/18/2015
Current	9/7/2011 A					9/15/2014 T	12/1/2014 T	1/19/2015 T	5/4/2015 T	7/22/2015 T	8/5/2015 T

Project Comments
3/12/13>>1.This is a 15/16 FY project
2.Project is in PS&E phase.

11/21/12>>Project is in PS&E phase.

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/29/2013

166

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G810_	1	SJ - 580 - 0.0 / 5.0	7901	*580 PAVEMENT REPAIR JOB*	PS&E/RW

Location Description

ON ROUTES 5, 580 IN SAN JOAQUIN FROM THE STANISLAUS COUNTY LINE TO ROUTE 132 WESTBOUND CONNECTOR (KP L0.0/L0.50) (KP 0.0/8.0)

Work Description

PAVEMENT REPAIR & SHOULDER WIDENING

ROW Info

Parcels 0

Utilities 2

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Code	Prog FY	Const $$	RW $
201.120	2016	$15,439	$10

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State CE Act 7/28/2005

Env Fed EX Act 7/28/2005

PID Appr 9/8/2011

Project Rpt 9/8/2011

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$15,439	$13,717	8/31/2011
Total Con Est	$15,439	$13,717	
RW Est	$0		

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date

Phase Completion

PAED 95 R % PSE 15 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	10/1/2011					5/27/2015	9/1/2015	9/16/2015	1/4/2016	3/16/2016	3/20/2016
Current	10/1/2011 A					5/27/2015 T	9/1/2015 T	9/16/2015 T	1/4/2016 T	3/16/2016 T	3/20/2016 T

Project Comments

3/12/13>>1.This is a 15/16 FY project
2.Had PDT meeting on 2/19/2013
3.Supplemental PSSR was approved on 9/8/11

167

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0V680_	1	STA - 120 - 6.1 / 11.2	0341	*CAPM SR-120/Maag Road*	PS&E/RW

Location Description

ON ROUTE 120 BETWEEN MAAG ROAD AND 0.2 MILE EAST OF LANCASTER ROAD

Work Description

CAP M

ROW Info

Parcels 0

Utilities 0

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Code	Prog FY	Const $$	RW $
201.121	2016	$4,997	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State CE Act 8/18/2011

Env Fed EX Act 8/18/2011

PID Appr 9/12/2011

Project Rpt 9/12/2011

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$4,997	$4,440	9/12/2011
Total Con Est	$4,997	$4,440	
RW Est	$0		

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date

Phase Completion

PAED R 0 % PSE 29 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	9/12/2011		5/1/2012	7/1/2012		10/1/2013	8/1/2013	1/2/2014	2/1/2014	4/1/2014	5/1/2014
Current	9/12/2011 A					10/1/2013 T		1/2/2014 T	2/1/2014 T	4/1/2014 T	5/1/2014 T

Project Comments

Targeting PS&E to DOE 09/15/13
04/16/13: PDT meeting held
02/22/13: field trip held
Project is on schedule.

CONSTRUCTION PHASE

Procure Construction

(CCA Milestone)

Caltrans Central Region
Project Construction Report

Status Date 5/29/2013

168 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-2A780_ 1	SJ	- 132 - 1.4 / 3.0	7844	*Bird Road Interchange*	CONSTRUCTION

Location Description
IN SAN JOAQUIN CO ON RTE 132 FROM 0.1 MILE W/OF INTERSTATE 5 TO 0.4 MILES EAST OF SERVICE ROAD OC

Work Description
CONSTRUCT NEW INTERCHANGE

ROW Info
Parcels 2
Utilities 0

Project Documents

Env Stat	ND	Act	3/22/2006
Env Fed		Act	
PID Appr	4/22/1999		
Project Rpt	9/22/2006		

	Cur Est	Est Date
Str Est	$2,000	1/25/2006
Dist Est	$13,260	1/25/2006
Total Con Est	$15,260	
RW Est	$0	

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	David Sangha	Ph#	(559) 244-2942
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date
COP	SAN JOAQUIN COUNTY	12/6/2007
COP	SAN JOAQUIN COUNTY	2/5/2009

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
LOCAL	Active	2006

Prog Cod	Prog FY	Const $$	RW $$
400.100			

Funds Req Date | CTC Vote Date

Component | Funding
Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Phase Completion
PAED ____ % RW 12 % PSE ____ % Con 24 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	7/1/2008	8/1/2008	10/1/2008	11/1/2008	12/1/2009	7/1/2010	12/1/2010
Current		3/30/2010 A	6/1/2010 A	5/6/2012 A	8/1/2014 T	8/1/2015 T	12/15/2015 T

Project Comments

09/20/12>> Project is in construction

05/24/12>>1.Project is in construction.
2.The Vernalis/Browns have agreed to settle. There will be no court case.
3.State will take possession of the properties on the NE/NW quadrants. A Cert 1 will be issued as soon as the State takes possession.

169 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-28320_ 1	SJ	- 4 - R8.1 / T14.3	7034	*BACON ISLAND REHAB*	CONSTRUCTION

Location Description
IN SAN JOAQUIN COUNTY NEAR STOCKTON FROM 0.2 KM EAST OF BACON ISLAND ROAD TO SAN JOAQUIN RIVER BRIDGE

Work Description
WIDEN HIGHWAY

ROW Info
Parcels 27
Utilities 6

Project Documents

Env Stat	ND	Act	6/12/2002
Env Fed	EX	Act	6/12/2002
PID Appr	10/1/1999		
Project Rpt	10/1/1999		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$7,732	5/5/2008
Total Con Est	$7,732	
RW Est	$985	10/20/2005

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Laura Gordon	Ph#	(559) 445-6303

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
201.120	2008	$7,800	$1,064

Funds Req Date | CTC Vote Date
5/2/2008 | 6/26/2008

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ____ % RW ____ % PSE ____ % Con 94 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	6/1/2008	9/4/2008	10/24/2008	12/17/2008	11/1/2010	11/1/2011	12/1/2011
Current	6/3/2008 A	5/26/2009 A	7/23/2009 A	8/10/2009 A	10/1/2013 T	2/1/2014 T	3/1/2014 T

Project Comments

5/16/12: Need to reverse Phase 3 charges and move to Phase 1. Phase 1 will need to be reopened. 3/23/12: All work suspended as of Feb2012. 1/18/12: Still working on wrapping up the PSE. 11/3/11: Const. contract cancelled Fall 2010. Need to request extension on Env. Permit (404 & 1600). Target RTL Jan 2012.
7/21/11: Still pending RTL of 10-0W120. 3/11/11: Re-eval. of the Env. document release for public review in March 2011. Suppl. PR in CR for final signatures.

Caltrans Central Region
Project Construction Report

Status Date 5/29/2013

170 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0K020_	1	MER - 99 - 15.8 / 17.3	5423	*West Merced Bridge Replacement*	CONSTRUCTION

Location Description
IN MERCED COUNTY IN AND NEAR MERCED FROM 0.1 KM NORTH OF V STREET UNDERCROSSING TO BLACK RASCAL CANAL BRIDGE

Work Description
REPLACE BRIDGE

ROW Info
Parcels 5
Utilities 3

Project Documents

Env Stat	CE	Act	8/3/2006
Env Fed	EX	Act	8/3/2006
PID Appr			1/28/2009
Project Rpt			1/28/2009

	Cur Est	Est Date
Str Est	$13,025	2/25/2009
Dist Est	$21,190	2/25/2009
Total Con Est	$34,215	
RW Est	$762	8/11/2008

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Jim Espinosa	Ph#	(559) 243-3537
EM	Scott Smith	Ph#	(559) 445-6172
CM	Robert Navarro	Ph#	(559) 243-3470

Agreements

Type	Agency Name	Date
RR	UNION PACIFIC R/R	

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2004

Prog Cod	Prog FY	Const $$	RW $$
201.110	2009	$44,274	$395

Funds Req Date	CTC Vote Date
2/25/2009	3/12/2009

Component	Funding
	ARRA

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ____ % RW ____ % PSE ____ % Con 83 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					4/1/2013		
Approved	6/1/2009	7/13/2009	10/8/2009	10/12/2009	4/16/2012	10/1/2012	2/1/2013
Current	6/1/2009 A	7/13/2009 A		10/12/2009 A	7/1/2013 T	12/15/2013 T	3/15/2014 T

Project Comments

3/12/13>>1.Project is in Construction.
2.Estimated CCA date is 06/01/2013.
3.Construction support dollars have been over-expended. Support Budget Overrun Document (SBOD) has been signed and submitted to HQ
4.PCR for additional funds is with PCR Committee.

171 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0U360_	1	CAL - 4 - 21.1 / 23.4	0253	*ANGELS CAMP TREE PLANTING*	CONSTRUCTION

Location Description
IN CALAVERAS COUNTY FROM 0.2 MILES WEST OF ROUTE 4/49 TO .6 MILES EAST OF ROLLERI BYPASS ROAD

Work Description
HIGHWAY PLANTING

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat		Act	
Env Fed		Act	
PID Appr			
Project Rpt			

	Cur Est	Est Date
Str Est	$0	
Dist Est	$845	5/27/2009
Total Con Est	$845	
RW Est	$0	

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Brad Cole	Ph#	(559) 230-3134
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2008A

Prog Cod	Prog FY	Const $$	RW $$
025.700	2010	$845	$0

Funds Req Date	CTC Vote Date

Component	Funding
	IIP,TE

	RIP	IIP	Local	Other
Capt	$0	$845	$0	$0
Supt	$0	$200	$0	$0

Phase Completion
PAED ____ % RW ____ % PSE ____ % Con 48 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current				6/29/2010 A	5/14/2014 T	1/2/2015 T	2/1/2015 T

Project Comments

5/10/13: Need to extend the contract with CCC to have them on board for the plant establishement of the newly re-planted trees. Brad Cole is working on this task. Current contract termination date is 12/31/13.

3/8/13: CCC is replanting new trees, still within budget.

Caltrans Central Region
Project Construction Report

Status Date 5/29/2013

172 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-36312_	1	MER - 99 - 10.8 / 13.1	0528Y	*MISSION AVE FWY PLANTING*	CONSTRUCTION

Location Description
IN MERCED CO IN AND NEAR MERCED FROM MILES CREEK OVERFLOW TO CHILDS AVENUE OVERCROSSING

Work Description
HIGHWAY PLANTING AND IRRIGATION

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat	ND	Act	4/16/2001
Env Fed	FI	Act	4/16/2001
PID Appr			12/18/1997
Project Rpt			11/30/2006

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,975	12/1/2008
Total Con Est	$2,975	
RW Est	$0	

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Brad Cole	Ph#	(559) 230-3134
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
025.700	2010	$2,886	$0

Funds Req Date	CTC Vote Date
12/8/2008	10/15/2009

Component	Funding
	IIP

	RIP	IIP	Local	Other
Capt	$0	$2,886	$0	$0
Supt	$0	$1,350	$0	$0

Phase Completion
PAED ____ % RW 0 % PSE ____ % Con 89 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	2/13/2009	3/17/2009	5/18/2009	6/1/2009	6/1/2014	3/1/2015	4/1/2015
Current	2/11/2009 A	11/16/2009 A	1/26/2010 A	3/11/2010 A	3/12/2015 T	11/12/2015 T	12/12/2015 T

Project Comments
05/23/12: Project is in Construction and on schedule. 3/22/12: Project is in Construction, CCA date is 3/12/15. 1/17/12: 1. This project is currently in Construction and on schedule.

173 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-3169C_	1	MER - 99 - 26.8 / 27.6	0546Y	*LIVINGSTON STAGE 2 FWY PLANTING*	CONSTRUCTION

Location Description
IN MERCED COUNTY NEAR LIVINGSTON FROM 0.3 MILE SOUTH TO 0.5 MILE NORTH OF SULTANA DRIVE OVERCROSSING

Work Description
HIGHWAY PLANTING AND IRRIGATION

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat	FG	Act	
Env Fed	FW	Act	
PID Appr			
Project Rpt			11/30/2006

	Cur Est	Est Date
Str Est	$0	
Dist Est	$521	11/4/2008
Total Con Est	$521	
RW Est	$0	

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Brad Cole	Ph#	(559) 230-3134
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
025.700	2010	$521	$0

Funds Req Date	CTC Vote Date
10/9/2008	10/15/2009

Component	Funding
	IIP

	RIP	IIP	Local	Other
Capt	$0	$521	$0	$0
Supt	$0	$718	$0	$0

Phase Completion
PAED ____ % RW ____ % PSE ____ % Con 95 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	12/1/2008	2/6/2009	4/24/2009	5/8/2009	12/1/2013	8/1/2014	9/1/2014
Current	11/25/2008 A	11/16/2009 A	2/11/2010 A	4/6/2010 A	9/5/2014 T	4/5/2015 T	5/5/2015 T

Project Comments
05/23/12: In Construction, no issues. 3/22/12: Project is in Construction, CCA date is 9/5/14. 1/17/12: 1. The project is currently in Construction and on schedule.

Caltrans Central Region
Project Construction Report

Status Date 5/29/2013

174 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0V130_	1	SJ - 4 - 1.1 / 1.2	0273		CONSTRUCTION

Location Description
IN SAN JOAQUIN COUNTY NEAR STOCKTON AT 1.2 MILE EAST OF OLD RIVER BRIDGE

Work Description
REPLACE AND REPAIR SLOPE

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat		Act	
Env Fed		Act	
PID Appr			
Project Rpt			

	Cur Est	Est Date
Str Est	$0	
Dist Est	$400	3/16/2010
Total Con Est	$400	
RW Est	$0	

PM	Alvin Mangindin	Ph#	(209) 948-7300
DM		Ph#	
EM	Julie Myrah	Ph#	(916) 653-2975
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Programmed	2008A

Prog Cod	Prog FY	Const $$	RW $$
201.130	2010	$400	$0

Funds Req Date	CTC Vote Date
2/25/2010	3/8/2010

Component	Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ____ % RW ____ % PSE ____ % Con ____ %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current							

Project Comments

175 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0L570_	1	SJ - 205 - 1.7 / R12.6	0001	*TRACY CORRIDOR TREE PLANTING*	CONSTRUCTION

Location Description
IN SAN JOAQUIN CO ON RTE 205 FROM THE SJ CO LINE TO CORRRAL HOLLOW UC AND FROM 0.2KM E/OF MACARTHUR DR TO THE 205/05 SEPARATION

Work Description
HIGHWAY PLANTING

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat	CE	Act	9/7/2005
Env Fed	EX	Act	9/7/2005
PID Appr	1/30/2004		
Project Rpt	2/27/2006		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,364	11/4/2008
Total Con Est	$1,364	
RW Est	$0	

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Brad Cole	Ph#	(559) 230-3134
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
STIP	Programmed	2004

Prog Cod	Prog FY	Const $$	RW $$
400.335	2010	$1,364	$0

Funds Req Date	CTC Vote Date
11/5/2009	1/13/2010

Component	Funding
	IIP,TE,ARRA

	RIP	IIP	Local	Other
Capt	$0	$383	$0	$981
Supt	$0	$427	$0	$400

Phase Completion
PAED ____ % RW ____ % PSE ____ % Con 78 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	7/12/2010	8/1/2010	9/17/2010	10/1/2010	5/1/2014	7/1/2014	9/1/2014
Current	12/21/2009 A	2/16/2010 A	4/5/2010 A	5/28/2010 A	5/16/2014 T	2/1/2016 T	12/1/2015 T

Project Comments

3/12/13>>Project is in a 3-Year Plant Establishment period and will end on 5/16/14.

11/21/12>>1.Project is in a 3-Year Plant Establishment period WHICH WILL END 5/16/14
04/01/12>>1. Project is in a 3-Year Plant Establishment period. The issue of liquidated damages against the contractor (Jet Mulch Inc.) in an amount of $112,100.00 is still on-going. The contractor went over construction time by 55 days. The money was deducted from his payment.

Caltrans Central Region
Project Construction Report

Status Date 5/29/2013

176 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0L590_ 1	STA	- 99 - 16.8 / 24.7	0003	*Modesto/Salida Corridor Tree Planting*	CONSTRUCTION

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2004

Prog Cod	Prog FY	Const $$	RW $$
400.335	2010	$966	$0

Funds Req Date | CTC Vote Date

Component | Funding
IIP,TE,ARRA

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$966
Supt	$0	$319	$0	$200

Location Description
IN STANISLAUS CO IN AND NEAR THE CITY OF MODESTO AND THE COMMUNITY OF SALIDA AND VARIOUS LOCATIONS

Work Description
HIGHWAY PLANTING

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat CE Act 9/21/2005
Env Fed EX Act 9/21/2005
PID Appr
Project Rpt 2/27/2006

	Cur Est	Est Date
Str Est	$0	
Dist Est	$966	11/4/2008
Total Con Est	$966	
RW Est	$0	

PM	Tony Singh	Ph#	(209) 948-7058
DM	Brad Cole	Ph#	(559) 230-3134
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Phase Completion
PAED ____ % RW 0 % PSE ____ % Con 85 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	5/1/2009	6/1/2009		9/1/2009	10/1/2012	1/1/2013	4/1/2013
Current	4/29/2009 A	11/30/2009 A	2/9/2010 A	2/23/2010 A	7/25/2013 T	3/1/2014 T	8/1/2014 T

Project Comments

Status:
05/24/12>>Construction completed July 2010. Three year plant establishment period has started with construction acceptance date of 7/25/13.

Issues/Plan: None

177 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-2A420_ 1	CAL	- 26 - 0.0 / 3.1	7498	*SAVAGE WAY REHAB*	CONSTRUCTION

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2000

Prog Cod	Prog FY	Const $$	RW $$
201.120	2011	$15,893	$3,196

Funds Req Date | CTC Vote Date

Component | Funding
Reimbursed

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Location Description
IN SAN JOAQUIN AND CALAVERAS COUNTIES NEAR VALLEY SPRINGS FROM WIMER HOSPITAL ROAD TO SAVAGE WAY

Work Description
PLACE HMA, AB AND WIDEN ROADWAY

ROW Info
Parcels 49
Utilities 3

Project Documents

Env Stat ND Act 9/15/2006
Env Fed CE Act
PID Appr 1/16/2007
Project Rpt

	Cur Est	Est Date
Str Est	$0	
Dist Est	$9,163	6/29/2010
Total Con Est	$9,163	
RW Est	$1,643	7/27/2009

PM	Mark McAvoy	Ph#	(209) 941-1996
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date
COP	CO OF CALAVERAS	3/17/2009
COP	CO OF CALAVERAS	3/8/2007

Phase Completion
PAED ____ % RW 72 % PSE ____ % Con 86 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	3/17/2009	5/1/2009		6/1/2009	7/1/2011	12/1/2011	12/1/2011
Current	7/30/2010 A	4/25/2011 A	6/27/2011 A	7/15/2011 A	10/1/2013 T	10/1/2014 T	1/31/2015 T

Project Comments

5/24/12: G-12 supplemental funds request approved for additional detours and winter suspension. Construction underway again as of May 2012.
1/18/12 Construction suspended for winter.
7/7/11: Project was awarded on June 27, 2011 to RGW. Pre-con TBD.
5/24/11: Co-op agreement was signed by Calavares County and the project advertised April 25, 2011.
1/20/11: Coordination with Calaveras County underway to prepare for upcoming construction to minimize impact to locals.

Caltrans Central Region
Project Construction Report

Status Date 5/29/2013

178 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0S190_	1	MER - 5 - 23.1 / 24.0	0246	*Weigh Station Improvements in Santa Nella*	CONSTRUCTION

Location Description

IN MERCED COUNTY NEAR SANTA NELLA FROM 0.5 MILE NORTH OF MCCABE ROAD OVERCROSSING TO 0.2 MILE NORTH OF WHITWORTH ROAD OVERCROSSING AND

Work Description

REMODEL WEIGH STATION AND RAMPS

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act 9/10/2008
Env Fed CE Act 9/10/2008
PID Appr 11/24/2008
Project Rpt 11/24/2008

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,271	6/27/2011
Total Con Est	$1,271	
RW Est	$0	

PM	Jes Padda	Ph# (209) 351-4432
DM	Shahin Mansour	Ph# (559) 230-3114
EM	Scott Smith	Ph# (559) 445-6172
CM	Robert Navarro	Ph# (559) 243-3470

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2008A

Prog Cod	Prog FY	Const $$	RW $$
201.321	2011	$1,723	$0

Funds Req Date | CTC Vote Date

Component | Funding
WIM

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ___ % RW ___ % PSE ___ % Con 3 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	8/1/2010	10/18/2010	12/14/2010	1/13/2010	5/1/2011	7/1/2011	12/1/2011
Current	6/27/2011 A	9/12/2011 A	2/27/2012 A	4/13/2012 A	7/24/2013 T	4/20/2014 T	5/20/2014 T

Project Comments

05/28/13 - Contractor has run out of working days. Scales and other equipment are on order.

09/20/12 - 150 days to mobilize (about 5 months) puts us in mid-September.
05/23/12 - 1. Project Awarded on 02/27/12 to Amland Corporation. 2. Project Approved on 4/13/12.

179 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-48100_	1	MER - 99 - 13.9 / 14.4	5415	*EAST MERCED OH*	CONSTRUCTION

Location Description

IN MERCED COUNTY IN MERCED FROM 0.3 MILE SOUTH OF ROUTE 99/140 SEPARATION TO G STREET UNDER CROSSING AND ON ROUTE 140 AT MAIN

Work Description

WIDEN UNDERCROSSING AND WIDEN RDWY EAST MERCED OH

ROW Info

Parcels 3
Utilities 5

Project Documents

Env Stat CE Act 6/30/2006
Env Fed EX Act 6/30/2006
PID Appr 6/30/2006
Project Rpt 6/30/2006

	Cur Est	Est Date
Str Est	$16,930	9/22/2010
Dist Est	$7,377	9/22/2010
Total Con Est	$24,307	
RW Est	$1,658	5/19/2008

PM	Mark McAvoy	Ph# (209) 941-1996
DM	Sanku Mohan	Ph# (559) 243-3581
EM	Mary Oliva	Ph# (209) 941-1919
CM	Robert Navarro	Ph# (559) 243-3470

Agreements

Type	Agency Name	Date
RR	UNION PACIFIC	
FWY	FMA - MER CO	

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2008

Prog Cod	Prog FY	Const $$	RW $$
201.110	2011	$40,066	$286

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ___ % RW 49 % PSE ___ % Con 27 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	10/1/2010	11/15/2010	12/18/2010	1/1/2011	1/1/2014	7/1/2014	10/1/2014
Current	6/24/2011 A	10/10/2011 A	1/19/2012 A	2/3/2012 A	7/7/2015 T	7/7/2016 T	6/15/2016 T

Project Comments

01/18/2012: The Bid Opening was 12/10/2011 and was expected to award 12/28/2011. Investigating as to why it has not been awarded.
9/22/11: Project scheduled to advertise /0/10/11. C&M Agreement is still not approved.
7/26/11: Achieved R/W cert 3 on June 20, 2011. RTL'd June 24, 2011. Set to advertise September 6, 2011.
5/24/11: Waiting for a signed agreement b/w the RR and Department to get a right of way cert. RTL is 5/30/11 (more like 5/31/11)
9/23/10: Last PDT conducted 9/22/10. Team efforts are progressing as planned. Next PDT targeted for early November.

Caltrans Central Region
Project Construction Report

Status Date 5/29/2013

180 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-41482_ 1	MER	- 99 - 24.4 / R25.8	5479Y	*ATWATER HIGHWAY PLANTING*	CONSTRUCTION

Location Description

IN MERCED COUNTY IN AND NEAR ATWATER FROM 0.7 MILE NORTH OF ATWATER OVERHEAD TO 0.7 MILE SOUTH OF ARENA WAY

Work Description

HIGHWAY PLANTING AND IRRIGATION

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat ND Act 3/8/2002
Env Fed FI Act 2/26/2002
PID Appr 7/11/1991
Project Rpt 2/26/2010

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,300	11/4/2008
Total Con Est	$1,300	
RW Est	$877	12/16/2003

PM	Sinaren Pheng	Ph# (209) 948-7972
DM	Brad Cole	Ph# (559) 230-3134
EM	Scott Smith	Ph# (559) 445-6172
CM	Alfred Blum	Ph# (209) 333-6922

Agreements

Type	Agency Name	Date
RR	UNION PACIFIC	
COP	HOUSING AUTHORITY	

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
025.700	2011	$880	$0

Funds Req Date | CTC Vote Date

Component | Funding
IIP

	RIP	IIP	Local	Other
Capt	$0	$880	$0	$0
Supt	$0	$350	$0	$0

Phase Completion

PAED ___ % RW ___ % PSE ___ % Con 67 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	4/4/2011						
Current	4/1/2011 A	9/12/2011 A	11/9/2011 A	11/22/2011 A	6/7/2016 T	6/7/2017 T	7/7/2017 T

Project Comments

05/23/12: Project is in Construction. 3/22/12: Project is in Construction. CCA is 6/7/16.
1/17/12: 1. Project is currently in construction and no issues.

181 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G470_ 1	SJ	- 5 - 28.5 / 35.6	7268	*NORTH I-5 STOCKTON WIDENING WITH HOV LANES*	CONSTRUCTION

Location Description

IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.4 MILE NORTH OF 8TH STREET UNDERCROSSING TO HAMMER LANE UNDERCROSING

Work Description

WIDEN BRIDGES AND FREEWAY LANES

ROW Info

Parcels 40
Utilities 6

Project Documents

Env Stat ND Act 3/22/2010
Env Fed FI Act 3/22/2010
PID Appr 1/21/2004
Project Rpt 4/19/2010

	Cur Est	Est Date
Str Est	$48,400	3/5/2009
Dist Est	:136,400	3/5/2009
Total Con Est	:184,800	
RW Est	$0	

PM	Scott Guidi	Ph# (209) 948-7829
DM	Nomer Gutierrez	Ph# (209) 948-7079
EM	Scott Smith	Ph# (559) 445-6172
CM	Manjit Singh	Ph# (209) 333-6924

Agreements

Type	Agency Name	Date
COP	CITY OF STOCKTON	6/7/2007
COP	CITY OF STK/SJCOG	2/10/2009
COP	SJ COG	9/16/2010
FWY	FMA - SJ CO	

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2006

Prog Cod	Prog FY	Const $$	RW $$
721.000	2011	$94,008	$0

Funds Req Date | CTC Vote Date

Component | Funding
CMIA,Measure,Developer,Oversight,D

	RIP	IIP	Local	Other
Capt	$0	$0	$30,230	$63,778
Supt	$0	$0	$13,990	$13,280

Phase Completion

PAED ___ % RW 5 % PSE ___ % Con 40 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	8/30/2010	8/30/2010	5/1/2011	12/9/2010	9/4/2013	4/2/2014	5/3/2014
Current	10/18/2010 A	2/14/2011 A	6/2/2011 A	6/15/2011 A	3/31/2015 T	2/29/2016 T	3/28/2016 T

Project Comments

05/28/13 - 1. Project in construction. 2. Managing challenges to ensure that the project stays within the programmed budget & schedule.

03/13/13 - Same status as before.
01/14/13 - Same status as before.
11/27/2012 - 1. Project in construction. 2. Managing challenges to ensure that the project stays within the programmed budget. 10/2/12 - 1. Project in construction. 2. Dealing

Caltrans Central Region
Project Construction Report

Status Date 5/29/2013

182	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0A840_	1	SJ	- 12 - 5.0 / 10.2	7350	*RTE 12 Improvements*	CONSTRUCTION

Location Description

IN SACRAMENTO, SAN JOAQUIN, AND SOLANO COUNTIES ON ROUTES 5 AND 12 AT VARIOUS LOCATIONS.

Work Description

PLACE HMA W/CLASS 2 AGGREGATE BASE

ROW Info

Parcels 8
Utilities 2

Project Documents

Env Stat ND Act 10/20/2009
Env Fed FI Act
PID Appr 9/9/1997
Project Rpt 10/21/2009

	Cur Est	Est Date
Str Est	$0	
Dist Est	$19,400	3/10/2010
Total Con Est	$19,400	
RW Est	$1,545	5/8/2009

PM	Scott Guidi	Ph#	(209) 948-7829
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date
FWY	FMA - SJ CO	
COP	SAN JOAQUIN COUNTY	

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
075.600	2011	$11,500	$1,500

Funds Req Date | CTC Vote Date

Component | Funding
RIP,Measure

	RIP	IIP	Local	Other
Capt	$13,000	$0	$0	$0
Supt	$7,513	$0	$0	$0

Phase Completion

PAED ____ % RW 60 % PSE ____ % Con 70 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	7/1/2014	9/1/2014		12/1/2014	3/1/2017	9/1/2017	10/2/2017
Current	5/26/2011 A	10/10/2011 A	2/8/2012 A	3/6/2012 A	12/17/2013 T	12/17/2014 T	1/17/2015 T

Project Comments

05/28/13 - 1. Project is in construction. 2. Project is currently scheduled to deliver CCA July 31, 2013, approximately 5 ½ months ahead of schedule.

03/13/13 - Same Status as before.
01/14/2013 - Same Status as before.
11/27/2012 - 1. Project in construction. 2. Dealing with challenges created by conversations / requests from the local Reclamation District (RD 548).

183	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0M800_	1	STA	- 99 - R0.0 / R24.7	0283	*SR-99 Resurfacing and Restoration Project (2R)*	CONSTRUCTION

Location Description

IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO FROM MERCED COUNTY LINE TO SAN JOAQUIN COUNTY LINE

Work Description

REHABILITATE CONCRETE PAVEMENT

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat ____ Act
Env Fed Act
PID Appr 3/8/2011
Project Rpt 3/8/2011

	Cur Est	Est Date
Str Est	$0	
Dist Est	$81,000	5/5/2011
Total Con Est	$81,000	
RW Est	$0	

PM	Scott Guidi	Ph#	(209) 948-7829
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Julie Myrah	Ph#	(916) 653-2975
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
201.120	2011	$91,400	$0

Funds Req Date | CTC Vote Date

Component | Funding
SHOPP Accel

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ____ % RW ____ % PSE ____ % Con 69 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	5/27/2011						
Current	5/26/2011 A	9/19/2011 A	2/13/2012 A	3/6/2012 A	5/16/2014 T	5/19/2015 T	6/19/2015 T

Project Comments

05/28/13 - 1.Project is in construction. 2. Project is currently 98 percent complete.
3. Current CCA date is schedule for July 18, 2013, approximately 10 months ahead of schedule.

03/13/13 - Same Status as before.
01/14/13 - Same Status as before.

Caltrans Central Region
Project Construction Report

Status Date 5/29/2013

184	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0A671_	1	STA	- 99 - R15.1 / R17.0	9421	*MODESTO RAMP REHAB*	CONSTRUCTION

Location Description

IN STANISLAUS COUNTY IN MODESTO AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF TUOLUMNE BOULEVARD UNDERCROSSING TO 0.2 MILE NORTH OF

Work Description

RECONSTRUCT RAMPS

ROW Info

Parcels 0
Utilities 3

Project Documents

Env Stat CE Act 5/21/1997
Env Fed EX Act 6/6/2007
PID Appr 2/23/2010
Project Rpt 2/23/2010

	Cur Est	Est Date
Str Est	$0	
Dist Est	$4,540	10/4/2010
Total Con Est	$4,540	
RW Est	$2	8/5/2009

PM Mark McAvoy Ph# (209) 941-1996
DM Ernie Penuna Ph# (559) 230-3142
EM Mary Oliva Ph# (209) 941-1919
CM Richard Onochie Ph# (209) 599-0834

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2002

Prog Cod	Prog FY	Const $$	RW $$
201.120	2011	$7,518	$324

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ___ % RW 4 % PSE ___ % Con 89 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	1/15/2010	3/5/2010	5/9/2010	5/23/2010	11/23/2011	5/23/2012	6/23/2012
Current	1/10/2011 A	2/7/2011 A	4/13/2011 A	4/28/2011 A	7/31/2013 T	3/1/2014 T	4/30/2014 T

Project Comments

9/20/12: Kansas Ave NB off-ramp construction began 9/4/12, completion expected by November 2012.
7/7/11: Pre-construction meeting was June 2, 2011. Work is underway.
5/24/11: Project was awarded 4/13/11.
9/23/10: Awaiting notice from HQOE on actual RTL date. No issues.
9/28/10: RTL posted 9/27/10

185	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-34042_	1	TUO	- 108 - R4.0 / R6.0	0021B	*EAST SONORA II*	CONSTRUCTION

Location Description

IN TUOLUMNE COUNTY NEAR SONORA 0.3 MILE WEST OF PEACEFUL OAK ROAD TO VIA ESTE ROAD

Work Description

REALIGN HIGHWAY BY PAVINGWITH HMA

ROW Info

Parcels 85
Utilities 5

Project Documents

Env Stat ER Act 3/20/2008
Env Fed ES Act 3/20/2008
PID Appr 7/16/1999
Project Rpt 11/3/2009

	Cur Est	Est Date
Str Est	$9,698	7/13/2009
Dist Est	$32,060	5/17/2010
Total Con Est	$41,758	
RW Est	$10,753	4/5/2007

PM Jes Padda Ph# (209) 351-4432
DM Kal Daher Ph# (559) 230-3130
EM Scott Smith Ph# (559) 445-6172
CM Paul Elliott Ph# (209) 948-7079

Agreements

Type	Agency Name	Date
COP	TCTC	7/17/2008
COP	TUOLUMNE COUNTY	

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2000

Prog Cod	Prog FY	Const $$	RW $$
721.000	2011	$26,560	$11,978

Funds Req Date | CTC Vote Date

Component | Funding

RIP,IIP,CMIA,STIP Aug

	RIP	IIP	Local	Other
Capt	$7,169	$4,809	$0	$26,560
Supt	$3,481	$2,656	$0	$8,303

Phase Completion

PAED ___ % RW 49 % PSE ___ % Con 44 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	11/1/2009	1/1/2010	3/18/2010	4/1/2010	4/1/2012	1/1/2013	1/1/2014
Current	5/13/2010 A	8/15/2011 A	12/16/2011 A	1/24/2012 A	6/30/2014 T		6/30/2015 T

Project Comments

09/20/12 - Contractor ahead of schedule. Presented project to TCTC on 9/12/12.
07/26/12 - Construction is ongoing.
05/23/12 - 1. Project awarded on 12/16/11 to Teichert Construction. 2. Ground breaking held 5/1/12. 3. Utility relocation is ongoing. 4. Contractor has started working and coordinating with the Utility Companies. 5. Environmental monitoring ongoing. 6. Partnering meeting held on 5/24/12.

Caltrans Central Region
Project Construction Report

Status Date 5/29/2013

186 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-26444_ 1	AMA	- 88 - 0.0 / 5.5	2300	*JACKSON VALLEY REHAB*	CONSTRUCTION

Location Description
IN AMADOR COUNTY ABOUT 7 MILES EAST OF CLEMENTS FROM SAN JOAQUIN COUNTY LINE TO 0.1 MILE WEST OF RTE 124

Work Description
ROADWAY REHABILITATION

ROW Info
Parcels 17
Utilities 6

Project Documents

Env Stat	ND	Act	1/18/2002
Env Fed	EX	Act	1/18/2002
PID Appr			
Project Rpt	3/14/2008		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$15,618	10/20/2011
Total Con Est	$15,618	
RW Est	$780	4/12/2013

PM	Mark McAvoy	Ph#	(209) 941-1996
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2000A

Prog Cod	Prog FY	Const $$	RW $$
201.120	2012	$18,590	$3,941

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ____ % RW 54 % PSE ____ % Con 47 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	9/26/2011	1/31/2012	4/11/2012	4/25/2012	11/17/2014	12/7/2015	2/8/2016
Current	10/21/2011 A	1/30/2012 A	4/10/2012 A	5/15/2012 A	11/17/2014 T	12/7/2015 T	2/8/2016 T

Project Comments

5/24/12: Utility relocation underway May 2012. Construction to start early June.
1/18/12: Project RTL'd 10/21/2011. Project is expected to be voted at the Jan CTC mtg and advertise 1/31/2012.
9/22/11: RTL at risk due to Regional Water Quality Board not providing Env Permits as previously commited.
7/26/11: PS&E achieved June 24, 2011. Contract to RTL September 26, 2011.
5/24/11: Permit applications were submitted to the regulatory agencies and the easement for the bat box was obtained.

187 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-41580_ 1	MER	- 99 - 0.0 / 4.6	5401	*PLAINSBURG RD FREEWAY*	CONSTRUCTION

Location Description
IN MERCED COUNTY NEAR CHOWCHILLA FROM CHOWCHILLA RIVER BRIDGE TO BUCHANAN HOLLOW ROAD

Work Description
CONSTRUCT FREEWAY AND INTERCHANGE

ROW Info
Parcels 11
Utilities 8

Project Documents

Env Stat	ER	Act	6/30/2006
Env Fed	FI	Act	6/30/2006
PID Appr	2/2/1999		
Project Rpt	6/30/2006		

	Cur Est	Est Date
Str Est	$12,040	11/4/2008
Dist Est	$62,541	2/9/2010
Total Con Est	$74,581	
RW Est	$7,689	4/18/2013

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Boris Ayaviri	Ph#	(559) 244-2854
EM	Scott Smith	Ph#	(559) 445-6172
CM	Laura Gordon	Ph#	(559) 445-6303

Agreements

Type	Agency Name	Date
FWY	MERCED COUNTY	4/24/2007
RR	UNION PACIFIC	
FWY	FMA - MER CO	

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
722.000	2012	$53,098	$5,977

Funds Req Date | CTC Vote Date

Component | Funding
IIP,TCRP,99 Bond

	RIP	IIP	Local	Other
Capt	$0	$2,477	$0	$56,598
Supt	$0	$3,243	$0	$14,328

Phase Completion
PAED ____ % RW 40 % PSE 95 % Con 3 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	9/1/2010	10/1/2010	1/18/2011	2/1/2011	2/1/2014	10/1/2014	4/1/2015
Current	6/20/2011 A	3/5/2012 A	7/12/2012 A	7/27/2012 A	6/20/2015 T	6/20/2016 T	7/20/2016 T

Project Comments

5/28/13: 8% Complete and 15% Time.

Caltrans Central Region
Project Construction Report

Status Date 5/29/2013

188 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-41570_ 1	MER	- 99 - 4.6 / 10.5	5414	*ARBOLEDA DR FWY*	CONSTRUCTION

Location Description

IN MERCED COUNTY NEAR MERCED FROM BUCHANAN HOLLOW ROAD TO 0.3 MILE NORTH OF MCHENRY ROAD

Work Description

CONST. FREEWAY, INTERCHANGE, BRIDGE

ROW Info

Parcels 40
Utilities 6

Project Documents

Env Stat ER Act 6/30/2006
Env Fed FI Act 6/30/2006
PID Appr 2/2/1999
Project Rpt 6/30/2006

	Cur Est	Est Date
Str Est	$21,463	11/4/2008
Dist Est	$92,637	2/9/2010
Total Con Est	$114,100	
RW Est	$24,988	3/13/2006

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Roberto Banda	Ph#	(559) 243-3526
EM	Scott Smith	Ph#	(559) 445-6172
CM	Laura Gordon	Ph#	(559) 445-6303

Agreements

Type	Agency Name	Date
FWY	MERCED COUNTY	4/24/2007
FWY	FMA - MER CO	

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
722.000	2012	$78,360	$23,900

Funds Req Date | CTC Vote Date

Component | Funding
IIP,TCRP,99 Bond

	RIP	IIP	Local	Other
Capt	$0	$23,900	$0	$78,360
Supt	$0	$7,433	$0	$17,554

Phase Completion

PAED ____ % RW 37 % PSE ____ % Con 14 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	1/1/2010	2/1/2010	5/18/2010	6/1/2010	6/1/2013	2/1/2014	8/1/2014
Current	5/25/2011 A	1/17/2012 A	4/6/2012 A	5/14/2012 A	5/2/2015 T	6/2/2016 T	7/2/2016 T

Project Comments

5/28/13: 38% Complete and 19% Time. East Frontage Road is schedule to open May 20, 2013.

4/10/13: 35% Complete and 25% Time. Paving of the new frontage road is still in progress.

189 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0S940_ 1	MER	- 152 - R6.0 / R10.1	0261	*SR152 Median Barrier*	CONSTRUCTION

Location Description

IN MERCED COUNTY ABOUT 10 MILES WEST OF LOS BANOS FROM SAN LUIS DAM SERVICE ROAD TO SAN LUIS FOREBAY BRIDGE

Work Description

INSTALL DOUBLE THREE BEAM BARRIER

ROW Info

Parcels 0
Utilities 3

Project Documents

Env Stat CE Act 11/1/2011
Env Fed EX Act 11/1/2011
PID Appr 6/7/2010
Project Rpt

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,406	5/9/2012
Total Con Est	$1,406	
RW Est	$3	3/9/2009

PM	Mark McAvoy	Ph#	(209) 941-1996
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Robert Navarro	Ph#	(559) 243-3470

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2012	$4,244	$6

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 100 % RW 0 % PSE 95 % Con 25 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	6/28/2012	10/15/2012	12/27/2012	2/19/2013	10/1/2013	10/1/2014	12/31/2014
Current	5/14/2012 A	8/6/2012 A	10/3/2012 A	11/6/2012 A	10/1/2013 T	10/1/2014 T	12/31/2014 T

Project Comments

5/24/12: Request for funds scheduled at June 2012 CTC meeting, ahead of schedule.
1/18/12: Project on schedule. Project report is delayed by 6 to 7 weeks. PA&ED is waiting for Carrie Bowen's signature on Project Report.
9/22/11: Project on Schedule. CE/CE by 11/1/11. Last PDT 8/23/11. Next PDT 9/28/11.
7/26/11: Project has been designated AADD and MS380 no longer applies. Next PDT August 23, 2011. Last PDT was July 19, 2011.
7/7/11: Last PDT was June 20, 2011. Revised milestone schedule to achieve PA&ED in December 2011.

Caltrans Central Region
Project Construction Report

Status Date 5/29/2013

190 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0M780_ 1	SJ	- 5 - 25.1 / 28.6	0268	*North I-5 Rehab.*	CONSTRUCTION

Location Description
IN SAN JOAQUIN COUNTY NEAR AND IN THE CITY OF STOCKTON ON I-5 FROM CHARTER WAY TO COUNTRY CLUB BLVD

Work Description
ROADWAY REHABILITATION

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat	CE	Act	10/28/2009
Env Fed	EX	Act	10/28/2009
PID Appr			11/10/2009
Project Rpt			11/10/2009

	Cur Est	Est Date
Str Est	$0	
Dist Est	$41,779	6/19/2012
Total Con Est	$41,779	
RW Est	$10	5/5/2009

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	David Sangha	Ph#	(559) 244-2942
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
201.120	2012	$44,497	$0

Funds Req Date | CTC Vote Date

Component | Funding
SHOPP Accel

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ___ % RW 0 % PSE 100 % Con 0 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	6/15/2012	10/1/2012	12/26/2012	1/9/2013	2/1/2016	2/1/2017	8/1/2017
Current	6/13/2012 A	9/4/2012 A	12/10/2012 A	1/9/2013 A	2/1/2016 T	2/1/2017 T	8/1/2017 T

Project Comments

2/5/13>>Contract was awarded to DeSilva Gates Construction, LP and approved on 1/10/13; G-12 has been approved 12/5/13
11/27/12>1.Bids were opened on 10/30/12 2.Low bid was $4,315,672.20 above engineer's estimate 3.G-12 will be used to award the project 4.DES-OE is waiting for Accounting to fund the project and to verify DBE 5.Project will be awarded as soon as the above is accomplished
6.Construction will start in the spring of 2013.

191 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0E611_ 1	SJ	- 99 - 4.9 / 14.2	7634A	*Manteca Widening-Mainline Phase 1*	CONSTRUCTION

Location Description
IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM AUSTIN ROAD OVERCROSSING TO 0.4 MILE SOUTH OF ARCH ROAD UNDERCROSSING

Work Description
WIDEN EXISTING FREEWAY WITH HMA

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat		Act	
Env Fed		Act	
PID Appr			12/19/2006
Project Rpt			12/29/2010

	Cur Est	Est Date
Str Est	$0	
Dist Est	$45,000	1/19/2011
Total Con Est	$45,000	
RW Est	$0	

PM	Jes Padda	Ph#	(209) 351-4432
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Pam Marquez	Ph#	(209) 599-8576

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
722.000	2012	$31,644	$0

Funds Req Date | CTC Vote Date

Component | Funding
99 Bond,Measure

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$31,644
Supt	$0	$0	$5,456	$5,000

Phase Completion
PAED ___ % RW 2 % PSE ___ % Con 38 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current	12/7/2011 A	1/9/2012 A	3/27/2012 A	4/19/2012 A	7/1/2014 T	5/1/2015 T	7/1/2015 T

Project Comments

09/20/12 - Project Awarded to Bay Cities Paving & Grading. $15.32M savings to SR99 Bond.

07/26/12 - Construction ongoing.
05/23/12 - 1. Bids Opened on 02/28/12. Low bidder unresponsive. 2. Project Awarded on 03/27/12 to Bay Cities Paving & Grading. 3. Project approved on 4/19/12. 4. Pre-job held on 5/22/12. 5. Groundbreaking scheduled for 6/12/12. 6. Last PDT held on 5/3/12.

Caltrans Central Region
Project Construction Report

Status Date 5/29/2013

192 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0E612_ 1	SJ	- 99 - 10.6 / 15.0	7634B	*Manteca Widening-French Camp IC Phase 2*	CONSTRUCTION

Location Description

IN MANTECA, ON ROUTE 99 FROM 1.4 MILE NORTH OF LATHROP ROAD TO 0.4 MILE NORTH OF ARCH ROAD

Work Description

FRENCH CAMP INTERCHANGE (PHASE 2)

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat ____ Act ____
Env Fed ____ Act ____
PID Appr 12/19/2006
Project Rpt 12/29/2010

	Cur Est	Est Date
Str Est	$0	
Dist Est	$59,290	7/14/2011
Total Con Est	$59,290	
RW Est	$825	4/4/2013

PM	Jes Padda	Ph# (209) 351-4432
DM	Michael Hutchison	Ph# (209) 948-3976
EM	Scott Smith	Ph# (559) 445-6172
CM	Pam Marquez	Ph# (209) 599-8576

Agreements

Type	Agency Name	Date
FWY	FMA - SJ CO	

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
722.000	2012	$31,543	$1,410

Funds Req Date | CTC Vote Date

Component | Funding
99 Bond,Measure

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$32,953
Supt	$0	$0	$5,697	$7,800

Phase Completion

PAED ____ % RW 35 % PSE 95 % Con 11 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current	1/13/2012 A	2/21/2012 A	6/27/2012 A	7/20/2012 A	4/1/2015 T	11/1/2015 T	1/15/2016 T

Project Comments

09/20/12 - $27.75M savings to SR99 Bond.
07/26/12 - Project Awarded to Bay Cities Paving and Grading on 6/27/12.
5/23/12 - 1. R/W Cert 3W on 12/23/11. 2. Project RTL on 01/13/12. 3. Advertised project on 02/21/12. 4. Bid Opening rescheduled for 6/12/12. 90 day mobilization in SPECS. Contractor to begin work in November 2012. Delayed start date in order to allow Phase 1 work to complete structure work at Lone Tree Slough. 4. Last PDT held on 5/3/12.

193 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0S860_ 1	SJ	- 99 - 32.0 / 32.6	0289	*NB SJ-99 Improve Cross Slope and Roadway Traction*	CONSTRUCTION

Location Description

IN SAN JOAQUIN COUNTY NEAR LODI FROM 0.4 MILE NORTH OF TURNER ROAD OVERCROSSING TO WOODBRIDGE ROAD OVERCROSSING

Work Description

HOTMIX ASPHALT OVERLAY

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act 8/2/2010
Env Fed EX Act 8/2/2010
PID Appr 10/20/2010
Project Rpt 9/19/2011

	Cur Est	Est Date
Str Est	$0	
Dist Est	$709	4/5/2012
Total Con Est	$709	
RW Est	$2	9/7/2011

PM	Mark McAvoy	Ph# (209) 941-1996
DM	Nicholas Chan	Ph# (559) 230-3126
EM	Scott Smith	Ph# (559) 445-6172
CM	Raaid Abouzedan	Ph# (559) 243-3598

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2012	$998	$2

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ____ % RW 0 % PSE 96 % Con 5 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					12/31/2012		
Approved	4/16/2012	6/11/2012	8/6/2012	8/27/2012	12/31/2012	4/1/2013	10/31/2013
Current	4/10/2012 A	7/2/2012 A	8/22/2012 A	9/27/2012 A	6/30/2013 T	10/1/2013 T	4/30/2014 T

Project Comments

05/24/12: Request for funds approved May 2012 CTC meeting.
6/08/2011: Survey delivered today.
5/12/2011: Project schedule revised witht he consent of the PDT.
10/17/2011: PID document approved by DD.
09/23/2010: PID document in circulation for electronic review. Comments due 10/04/10.

Caltrans Central Region
Project Construction Report

Status Date 5/29/2013

194	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0L330_	1	STA	- 99 - R21.9 / R23.1		*Reconstruct Interchange STA-99 @ Kiernan (SR 219)*	CONSTRUCTION

Location Description

ON ROUTE 99 AND ON ROUTE 219 IN STANISLAUS COUNTY FROM 0.8 MILES SOUTH OF ROUTE 219 (KIERNAN AVENUE) TO 0.4 MILES NORTH OF ROUTE 219

Work Description

RECONSTRUCT INTERCHANGE

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat	ND	Act	5/25/2011
Env Fed	FI	Act	5/25/2011
PID Appr	6/4/2009		
Project Rpt	5/26/2011		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$37,100	5/25/2012
Total Con Est	$37,100	
RW Est	$0	

PM	Christina Hibbard	Ph#	(209) 948-7889
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date
COP	STANISLAUS COUNTY	9/20/2012
COP	STANISLAUS COUNTY	12/10/2008
COP	STANISLAUS COUNTY	12/16/2010

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2012A

Prog Cod	Prog FY	Const $$	RW $$
722.000	2012	$33,401	$2,300

Funds Req Date | CTC Vote Date

Component | Funding
99
Bond,Local,Oversight

	RIP	IIP	Local	Other
Capt	$0	$0	$2,300	$33,401
Supt	$0	$0	$7,148	$0

Phase Completion

PAED ___ % RW 34 % PSE 95 % Con 0 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	3/20/2012	4/20/2012	6/20/2012	7/20/2012	10/20/2015	10/20/2016	11/20/2016
Current	5/15/2012 A	9/15/2012 A	12/11/2012 A	2/1/2013 A	12/22/2015 T		11/30/2017 T

Project Comments

5/10/2013: Ground-breaking April 30, 2013.
1/28/2013: Sent email to County reminding them that any overruns are the responsibility of the County.
1/14/2013: Construction to start spring 2013.
11/14/2012: Low bid 12% below estimate. County to award on December 11, 2012. CTC to de-obligate savings.
9/11/2012: Enc Permit 1012-NMC-0508 dated 9/4/12. County ready to advertise the job.

195	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0A872_	1	STA	- 219 - 2.9 / 4.9	9940C	*SR 219 4-Lane Widening Phase II*	CONSTRUCTION

Location Description

IN STANISLAUS COUNTY NEAR MODESTO ON ROUTE 219 FROM 0.4 KM EAST OF DALE ROAD TO ROUTE 108 AND ON ROUTE 108 FROM 0.7 KM NORTH OF BANGS

Work Description

WIDEN TO 4 LANES

ROW Info

Parcels 52
Utilities 5

Project Documents

Env Stat	ND	Act	5/13/2004
Env Fed	FI	Act	5/13/2004
PID Appr	10/17/1997		
Project Rpt	3/20/2009		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$14,583	7/15/2010
Total Con Est	$14,583	
RW Est	$21,701	4/12/2013

PM	Christina Hibbard	Ph#	(209) 948-7889
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date
COP	STANCOG	1/28/2009
COP	STANCOG	12/5/2008

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2006A

Prog Cod	Prog FY	Const $$	RW $$
075.600	2012	$17,612	$15,150

Funds Req Date | CTC Vote Date

Component | Funding
RIP,CMIA,Demo

	RIP	IIP	Local	Other
Capt	$15,041	$0	$0	$17,721
Supt	$8,372	$0	$0	$1,528

Phase Completion

PAED ___ % RW 50 % PSE 95 % Con 7 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	4/1/2009	8/1/2009	10/1/2009	12/1/2009	12/1/2011	2/2/2012	3/2/2012
Current	6/30/2010 A	3/15/2012 A	8/30/2012 A	9/18/2012 A	12/31/2015 T		12/31/2017 T

Project Comments

1/14/2013: RE to hold stakeholder meeting, including Stanislaus Union School. Groundbreaking being scheduled. Will start regular TM meetings starting early summer 2013.
11/14/2012: RE provided update to Salida Community Services meeting. She will hold a construction coordination meeting in spring. School has been notified.
9/11/2012: Awarded 8/30/2012.
7/16/2012: Bidder protests. Requested extension to contract award. Working on second bidder. Demo contract still outstanding.
5/14/2012: District recommends award, lowest bidder 17% over.

Caltrans Central Region
Project Construction Report

Status Date 5/29/2013

196 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0T140_	1	AMA - 49 - 6.1	0343	*Jacksongate Signal Installation*	CONSTRUCTION

Location Description
IN AMADOR COUNTY AT MARTELL AT MARTELL/JACKSON GATE ROAD

Work Description
INSTALL TRAFFIC SIGNAL

ROW Info
Parcels 0
Utilities 6

Contract for Delivery

Project Documents

Env Stat	CE	Act	5/19/2011
Env Fed	EX	Act	5/19/2011
PID Appr			9/20/2011
Project Rpt			9/20/2011

	Cur Est	Est Date
Str Est	$0	
Dist Est	$470	8/30/2012
Total Con Est	$470	
RW Est	$115	7/28/2011

PM	Ajaib Brar	Ph#	(209) 948-7990
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date
COP	AMA CO TRANS COMM	3/5/2012

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2013	$464	$115

Funds Req Date | CTC Vote Date

Component	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ___ % RW 30 % PSE 95 % Con 2 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan	9/28/2012						
Approved	9/14/2012	11/19/2012	1/2/2013	1/14/2013	12/16/2013	12/16/2014	3/16/2015
Current	9/26/2012 A	11/26/2012 A	1/9/2013 A	1/25/2013 A	12/16/2013 T	12/16/2014 T	3/16/2015 T

Project Comments
05.28.13: Const started on 5.8.13
01.09.13: Awarded
12.18.12: Bid opened 26.25% over
09.28.12: E-76 request sent
09.26.12: RTL Achieved

197 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-3A66U_	1	MER - 140 - 36.5 / 37.6		*BRIDGE REPLACEMENT & WIDENING IN MERCED*	CONSTRUCTION

Location Description
IN MERCED COUNTY IN AND NEAR MERCED FROM MARTHELLA AVENUE TO 0.3 KM EAST OF SANTA FE AVENUE

Work Description
REPLACE BRIDGE AND WIDEN ROADWAY

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat	ER	Act	
Env Fed	FI	Act	
PID Appr			
Project Rpt			4/28/2006

	Cur Est	Est Date
Str Est	$0	
Dist Est	$50,822	6/12/2008
Total Con Est	$50,822	
RW Est	$214	4/16/2013

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Getachew Eshete	Ph#	(559) 243-3890
EM	Scott Smith	Ph#	(559) 445-6172
CM	Laura Gordon	Ph#	(559) 445-6303

Agreements

Type	Agency Name	Date
RR	BNSF	
COP	CITY OF MERCED	3/20/2008
COP	MERCED COUNTY	7/31/2007

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2000

Prog Cod	Prog FY	Const $$	RW $$
075.600	2013	$10,303	$3,692

Funds Req Date | CTC Vote Date 10/15/2009

Component | Funding RIP

Component	RIP	IIP	Local	Other
Capt	$13,995	$0	$0	$0
Supt	$5,371	$0	$0	$0

Phase Completion
PAED ___ % RW ___ % PSE ___ % Con 2 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current		6/1/2010 A	10/11/2010 A	10/26/2010 A	4/3/2015 T	10/27/2015 T	11/27/2015 T

Project Comments
5/28/13: 60.5% complete based on WSWDs.We are 70% complete on MSE RW#1 and about 5% complete on MSE RW#3 After completing RW#1, RGW will be installing falsework for the next several months. Prior to completing the retaining walls, basin A, B, and C will be excavated to near finish depths and size. We are anticipating a grind and overlay on SR140 sometime in the next couple of months.

Caltrans Central Region
Project Construction Report

Status Date 5/29/2013

198 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-3A100_ 1	SJ	- 4 - R19.5 / R20.1	7668	*SOUTH STOCKTON 6-LANE*	CONSTRUCTION

Location Description

IN SAN JOAQUIN COUNTY, IN AND NEAR STOCKTON, ON RTE 4 FROM ADELBERT AVE TO 0.1 MI W OF GOLDEN GATE AVE OC, AND ON RTE 99 FROM 0.4 MI N OF THE

Work Description

WIDEN TO 6 LANES

ROW Info

Parcels 175
Utilities 7

Project Documents

Env Stat ER Act 10/15/2008
Env Fed FI Act 10/15/2008
PID Appr 11/28/2000
Project Rpt 10/28/2008

	Cur Est	Est Date
Str Est	$41,000	11/4/2008
Dist Est	$117,000	2/10/2010
Total Con Est	$158,000	
RW Est	$56,000	8/11/2008

PM	Jes Padda	Ph#	(209) 351-4432
DM	Martin Nishikawa	Ph#	(559) 230-3122
EM	Scott Smith	Ph#	(559) 445-6172
CM	Pam Marquez	Ph#	(209) 599-8576

Agreements

Type	Agency Name	Date
COP	SJCOG	8/21/2008
RR	BURLINGTON NORTHE	
COP	SJCOG	
FWY	FMA - SJ CO	

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2000

Prog Cod	Prog FY	Const $$	RW $$
722.000	2013	113,958	$59,970

Funds Req Date | CTC Vote Date

Component | Funding: RIP,IIP,99 Bond,Measure

	RIP	IIP	Local	Other
Capt	$0	$0	$46,996	$126,932
Supt	$17,023	$1,558	$560	$21,389

Phase Completion

PAED ___ % RW 31 % PSE 95 % Con 2 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	3/30/2012	3/15/2012	5/15/2012	6/1/2012	6/1/2015	1/1/2017	2/1/2017
Current	6/4/2012 A	7/23/2012 A	10/16/2012 A	12/3/2012 A	3/5/2016 T		12/5/2017 T

Project Comments

05/28/13 - C&M Agreement execution expected in the next few days. Clark Drive and Golden Gate are closed.

09/20/12 - Bids opened on 9/18/12. Apparent low bidder is Meyers & Sons Construction LP. Anticipate $35.5m savings ($26m Bond Savings).

07/26/12 - Project RTL on 6/4/12. Project Advertised on 7/23/12. Bid Opening scheduled for 9/18/12. Award scheduled for 10/16/12.

199 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0K330_ 1	SJ	- 5 - 0.1 / 47.8	7161B	*West San Joaquin Monitoring Stations*	CONSTRUCTION

Location Description

IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS

Work Description

INSTALL TRAFFIC MONITORING STATIONS

ROW Info

Parcels 0
Utilities 5

Contract for Delivery

Project Documents

Env Stat CE Act 5/16/2003
Env Fed EX Act 5/16/2003
PID Appr 10/3/2005
Project Rpt 10/3/2005

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,331	9/19/2012
Total Con Est	$2,331	
RW Est	$0	

PM	Mark McAvoy	Ph#	(209) 941-1996
DM	Abdul Baker	Ph#	(559) 243-8037
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2006

Prog Cod	Prog FY	Const $$	RW $$
201.315	2013	$2,590	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ___ % RW 25 % PSE 95 % Con 0 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan	8/31/2012						
Approved	9/1/2008	10/15/2008	12/16/2008	12/30/2008	9/1/2009	11/1/2009	12/1/2009
Current	9/18/2012 A	11/26/2012 A	1/9/2013 A	1/30/2013 A	11/1/2013 T	11/1/2014 T	1/1/2015 T

Project Comments

9/20/12: RTL achieved 9/18/12. Request for funds submitted for October 2012 CTC.
7/26/12: PCR approved June 2012. Supplemental PR on signature rounds.
5/24/12: Potholing variance approved. PCR on signature rounds to redistribute support and capital funds. Supplemental PR needed for scope change. to be complete by August.
1/18/12: 95% Constructability meeting 01/17/2012. M377 is expected 2/3/2012
9/22/11: PCR needed to redistribute Support and Capital dollars. Cannot proceed until Design provides utility plans for R/W to determine the capital amount needed for potholing.

Caltrans Central Region
Project Construction Report

Status Date 5/29/2013

200 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0E613_	1	SJ - 99 - 6.9 / 10.6	7634C	*Manteca Widening-Lathrop IC Phase 3*	CONSTRUCTION

Location Description

IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 0.2 MILE NORTH OF YOSEMITE AVE UC TO 0.9 MILE SOUTH OF FRENCH CAMP ROAD UC

Work Description

LATHROP INTERCHANGE (PHASE 3)

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat ____ Act ____
Env Fed ____ Act ____
PID Appr 12/19/2006
Project Rpt 12/29/2010

	Cur Est	Est Date
Str Est	$0	
Dist Est	$85,471	1/19/2011
Total Con Est	$85,471	
RW Est	$15,264	4/12/2013

PM	Jes Padda	Ph#	(209) 351-4432
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Pam Marquez	Ph#	(209) 599-8576

Agreements

Type	Agency Name	Date
FWY	FMA - SJ CO	

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
075.600	2013	$29,481	$17,807

Funds Req Date | CTC Vote Date

Component | Funding
RIP,99
Bond,Measure

	RIP	IIP	Local	Other
Capt	$0	$0	$12,061	$35,227
Supt	$7,785	$0	$6,757	$1,900

Phase Completion

PAED ____ % RW 30 % PSE 95 % Con 4 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	7/2/2012	9/15/2012	12/3/2012	12/20/2012	10/1/2015	5/1/2017	7/1/2017
Current	6/12/2012 A	7/16/2012 A	10/11/2012 A	11/6/2012 A	10/1/2015 T	5/1/2017 T	7/1/2017 T

Project Comments

6/28/13 - expedited construction of the 48" SSJID pipe in Phase 1 to avoid a 6 month delay to this project. Currently ahead of schedule to have the SSJID pipe in operation by 06/15/13.

09/20/12 - Project Awarded to Bay Cities Paving and Grading. Anticipate savings of $53.4M ($6M Bond Savings).

201 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0S780_	1	STA - 99 - R2.3 / R20.2	0195	*Stanislaus County Bridge Enhancement*	CONSTRUCTION

Location Description

IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO AT VARIOUS LOCATIONS FROM LINWOOD AVENUE OVERCROSSING TO BECKWITH

Work Description

CONCRETE SLOPE PAVING, RAILING

ROW Info

Parcels 0
Utilities 0

Contract for Delivery

Project Documents

Env Stat CE Act 9/20/2010
Env Fed EX Act 9/20/2010
PID Appr ____
Project Rpt 3/15/2011

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,075	8/1/2012
Total Con Est	$1,075	
RW Est	$0	

PM	Scott Guidi	Ph#	(209) 948-7829
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2008

Prog Cod	Prog FY	Const $$	RW $$
025.700	2013	$1,075	$0

Funds Req Date | CTC Vote Date

Component | Funding
IIP,TE

	RIP	IIP	Local	Other
Capt	$0	$1,075	$0	$0
Supt	$0	$1,081	$0	$0

Phase Completion

PAED ____ % RW 95 % PSE 95 % Con 1 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan	8/1/2012						
Approved	8/1/2012	10/3/2012	11/28/2012	12/12/2012	12/30/2013	6/12/2014	12/12/2014
Current	7/26/2012 A	11/5/2012 A	12/27/2012 A	2/20/2013 A	2/10/2014 T	8/20/2014 T	2/18/2015 T

Project Comments

05/28/13 - Project is in Construction.
03/13/13 - 1. M500 was achieved February 20, 2013. 2.Project is in construction.

01/14/13 - 1. Project was advertised on November 03, 2012. 2. Bid Opening was held December 04, 2012. 3. Project was awarded December 27, 2012 to LML Enterprises. 4. Project should be moved to construction.

Caltrans Central Region
Project Construction Report

Status Date 5/29/2013

202 EA Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W070_ 1	TUO - 120 - R44.8 / R44.8	0301	*Tuolumne Bridge Deck Replacement*	CONSTRUCTION

Location Description
IN TUOLUMNE COUNTY NEAR BUCK MEADOWS AT BIG OAK SIDEHILL VIADUCT

Work Description
REPLACE BRIDGE DECK

ROW Info
Parcels 0
Utilities 0

Program Information

XPM	Yes	Delivery Plan	Yes	APL List	Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
201.119	2013	$2,885	$0

Funds Req Date
CTC Vote Date

Project Documents

Env Stat CE Act
Env Fed EX Act
PID Appr 5/2/2012
Project Rpt

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,885	6/5/2012
Total Con Est	$2,885	
RW Est	$0	

PM	Tony Singh	Ph#	(209) 948-7058
DM	Alvin Mangindin	Ph#	(209) 948-7300
EM	Julie Myrah	Ph#	(916) 653-2975
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Component / Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ____ % RW 0 % PSE 95 % Con 0 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	3/2/2012	6/11/2012	8/7/2012	9/1/2012	12/31/2013	4/30/2014	12/31/2014
Current	3/14/2012 A	9/4/2012 A	1/24/2013 A	2/14/2013 A	12/30/2014 T	8/1/2015 T	12/30/2015 T

Project Comments

3/8/13: Project is in construction and the pre-construction meeting was held on 2/27/13

CLOSE-OUT PHASE

Project Close Out

(End Project Milestone)

Caltrans Central Region
Project Closeout Report

Status Date 5/29/2013

203 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-35240_ 1	AMA	- 88 - R60.8 / R67.0	2721	*SILVER LAKE REHAB*	CLOSEOUT

Location Description
IN AMADOR COUNTY FROM 3.2 KM WEST OF TRAGEDY SPRINGS ROAD TO 0.3 KM EAST OF KIT CARSON ROAD

Work Description
STRUCTURAL SECTION REPAIR

ROW Info
Parcels 3
Utilities 2

Project Documents

Env Stat	ND	Act	10/2/1998
Env Fed	FI	Act	6/11/1999
PID Appr			7/30/1993
Project Rpt			7/30/1993

	Cur Est	Est Date
Str Est	$1,264	11/9/2000
Dist Est	$6,279	11/9/2000
Total Con Est	$7,543	
RW Est	$70	4/8/2002

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date
COP	US FORESTSVC	

Program Information

XPM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Programmed	1994

Prog Cod	Prog FY	Const $$	RW $$
201.120	2000	$6,333	$13

Funds Req Date	CTC Vote Date
	7/25/2000

Component	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED 100 % RW 100 % PSE 100 % Con 100 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	6/28/2000	9/1/2000	11/1/2000	11/15/2000	10/30/2002	2/8/2006	4/1/2008
Current	6/28/2000 A	9/1/2000 A	11/1/2000 A	11/15/2000 A	10/30/2002 A	2/8/2006 A	7/1/2014 T

Project Comments
7/26/10: Bridge will be vacated to El Dorado Irr. Dist. The rest of the alignment (Old 88) leading to Kit Carson Road will be kept w/in State R/W for maintenance purposes.
6/5/08: Working on Forest Service Easement (Revision to)
03/17/05 (KB): Clearence dispossal of excess property on rounds for signtures.

204 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-1A700_ 1	SJ	- 99 - 14.1 / 15.0	7664	*ARCH ROAD*	CLOSEOUT

Location Description
IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.9 KM SOUTH TO 1.1 KM NORTH OF ARCH ROAD OVERCROSSING

Work Description
CONSTRUCT INTERCHANGE

ROW Info
Parcels 28
Utilities 5

Project Documents

Env Stat	ND	Act	8/10/2000
Env Fed	FI	Act	
PID Appr			5/22/1998
Project Rpt			8/10/2000

	Cur Est	Est Date
Str Est	$850	5/13/2002
Dist Est	$24,905	5/13/2002
Total Con Est	$25,755	
RW Est	$6,122	12/11/1997

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date
COP	CITY OF STOCKTON	7/24/2001

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
075.612	2000	$17,979	$5,449

Funds Req Date	CTC Vote Date
8/31/2001	11/8/2001

Component: Funding: RIP,Measure,Local, Oversight,Reimburs ed LCO

Component	RIP	IIP	Local	Other
Capt	$11,714	$0	$11,714	$0
Supt	$2,649	$0	$2,994	$0

Phase Completion
PAED ____ % RW 60 % PSE ____ % Con 95 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	12/1/2001	3/1/2002	5/14/2002	5/28/2002	1/1/2008	9/1/2008	10/1/2008
Current	12/1/2001 A	3/1/2002 A	5/14/2002 A	5/28/2002 A	12/21/2007 A	3/1/2013 T	6/30/2013 T

Project Comments
5/20/08>>The in-pavements light insatlled in the contract are no longer working. These lights were installed on experimental basis because it is a new technology. The new model lights are being assembled for installation. I anticipate that they will be ready to be installed the week of the 26th. Should that week not work for installation, they will be installed the second week of June.

Caltrans Central Region
Project Closeout Report

Status Date 5/29/2013

205 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-3404U_	1	TUO - 108 - R1.8 / 4.6	0021I	*East Sonora I & Hess Ave IC*	CLOSEOUT

Location Description
IN TUOLUMNE COUNTY NEAR SONORA FROM 0.3 KM WEST OF SANGUINETTI OVERHEAD TO 0.5 KM EAST OF STANDARD ROAD

Work Description
WIDEN EXISTING HIGHWAY

ROW Info
Parcels 136
Utilities 0

Project Documents

Env Stat	ES	Act	10/10/1997
Env Fed	EX	Act	10/10/1997
PID Appr			
Project Rpt	4/18/1996		

	Cur Est	Est Date
Str Est	$9,125	6/21/2001
Dist Est	$33,468	6/21/2001
Total Con Est	$42,593	
RW Est	$0	10/13/2000

PM	Sam Haack	Ph#	(209) 470-2909
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date
RR	SIERRA RR	9/14/2000
COP	CO TUO RELINQUIS	
COP	COUNTY OFTUOLUMN	

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2000A

Prog Cod	Prog FY	Const $$	RW $$
025.511			

Funds Req Date	CTC Vote Date
12/22/2000	12/22/2000

Component	Funding
	RIP,IIP

	RIP	IIP	Local	Other
Capt				
Supt				

Phase Completion
PAED ____ % RW 0 % PSE ____ % Con ____ %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	3/5/2001	3/5/2001	6/21/2001	7/5/2001	9/1/2007	5/1/2008	5/1/2008
Current	3/5/2001 A	3/5/2001 A	6/21/2001 A	7/5/2001 A	8/28/2007 A	12/31/2016 T	12/31/2017 T

Project Comments

1/16/13: Project transferred to Sam Haack.

Issue/Plan: A PCR is in the works; add resources to dispose of excess land and complete the remaining Phase 2 environmental work on some parcels.

206 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-3404A_	1	TUO - 108 - R1.9 / 4.6	0021J	*East Sonora I & Hess Ave IC Archeo mitigation*	CLOSEOUT

Location Description
NEAR SONORA FROM 0.3 KM W/O SANGUINETTI OH TO STANDARD ROAD. (KP 3.0/7.4)

Work Description
ENVIRONMENTAL MITIGATION AND MONITORING.

ROW Info
Parcels 1
Utilities 0

Project Documents

Env Stat	ES	Act	10/10/1997
Env Fed	EX	Act	10/10/1997
PID Appr			
Project Rpt	4/18/1996		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,600	3/5/2007
Total Con Est	$1,600	
RW Est	$0	

PM	Tony Singh	Ph#	(209) 948-7058
DM	Gail Miller	Ph#	(559) 445-6172
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2000A

Prog Cod	Prog FY	Const $$	RW $$
025.500			

Funds Req Date	CTC Vote Date
7/27/2001	7/27/2001

Component	Funding
	RIP,IIP

	RIP	IIP	Local	Other
Capt				
Supt				

Phase Completion
PAED 95 % RW ____ % PSE 95 % Con 96 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	10/1/2000				7/1/2016	12/1/2016	1/1/2017
Current	10/1/2000 A				3/12/2009 A	7/1/2013 T	12/1/2013 T

Project Comments

5/24/12>>Mitigation work is in progress to close out the project.

Issues/Plan: None

Caltrans Central Region
Project Closeout Report

Status Date 5/29/2013

207 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-49840_ 1	CAL	- 26 - 7.2 / 8.3	3482	*SILVER RAPIDS CURVE REALIGNMENT*	CLOSEOUT

Location Description
IN CALAVERAS COUNTY NEAR VALLEY SPRINGS FROM HEINEMANN LANE TO 0.2 KM WEST OF VISTA DEL LAGO DRIVE

Work Description
WIDEN AND REALIGN EXISTING CURVES

ROW Info
Parcels 33
Utilities 3

Project Documents

Env Stat	ND	Act	9/12/2001
Env Fed	EX	Act	6/20/2001
PID Appr			11/22/1999
Project Rpt			9/12/2001

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,460	6/21/2004
Total Con Est	$2,460	
RW Est	$419	5/14/2001

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Programmed	2000

Prog Cod	Prog FY	Const $$	RW $$
201.010	2004	$3,160	$237

Funds Req Date	CTC Vote Date
10/29/2003	3/10/2004

Component / Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED 100 % RW 100 % PSE 100 % Con 100 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	3/10/2004	5/10/2004	6/24/2004	7/8/2004	3/15/2005	6/30/2007	12/31/2007
Current	3/10/2004 A	5/10/2004 A	6/24/2004 A	7/8/2004 A	3/15/2005 A	10/26/2007 A	7/1/2013 T

Project Comments
Approve Contruction 7/8/04Project is behind schedule due to R/W Delay. May winterize job! AAP 9/15/04Finished paving mainline 12/4/04

208 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-1A671_ 1	AMA	- 88 - 7.4	2349Y	*JACKSON VALLEY MITIGATION*	CLOSEOUT

Location Description
IN AMADOR COUNTY NEAR IONE AT JACKSON VALLEY ROAD

Work Description
LANDSCAPING AND IRRIGATION

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat	ND	Act	11/16/2000
Env Fed	EX	Act	11/16/2000
PID Appr			8/22/1997
Project Rpt			11/24/2004

	Cur Est	Est Date
Str Est	$0	
Dist Est	$133	4/25/2005
Total Con Est	$133	
RW Est	$0	

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Brad Cole	Ph#	(559) 230-3134
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Programmed	2000A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2006	$133	$0

Funds Req Date	CTC Vote Date
4/25/2005	5/16/2005

Component / Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED 100 % RW 66 % PSE 100 % Con 99 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	5/11/2005	6/6/2005		6/30/2005	1/1/2009	9/1/2009	10/1/2009
Current	5/11/2005 A	6/6/2005 A		6/30/2005 A	11/4/2008 A	4/26/2010 A	7/1/2014 T

Project Comments
11/4/2008: Project CCA 11/4/2008
7/11/08: On schedule.
6/16/08: CCA on tractk 1/1/2009.
7/8/05: Transferred to new PM Hanna Kassis. Recommended award of project on 6/30/05.6/29/05: BO date was 6/28/05, 5.35% under Engr. Est.6/6/05: Ad date per HQ OE database. BO target date is showing as 6/28/05.5/12/05: RTL was achieved early on 5/11/05. Prog FY is 05/06, but can move this one up into the 04/05 if funding

Caltrans Central Region
Project Closeout Report

Status Date 5/29/2013

209 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-36311_	1	MER - 99 - 10.2 / 12.8	0528D	*MISSION AVE IC/FWY CONVERSION*	CLOSEOUT

Location Description

IN MERCED COUNTY IN AND NEAR MERCED FROM MCHENRY ROAD TO 0.4 KM SOUTH OF CHILDS AVENUE OVERCROSSING

Work Description

4-LN EXPWY TO 6-LN FRWY ON 8-LN FWY R/W ALIGNMENT

ROW Info

Parcels 45
Utilities 9

Project Documents

Env Stat ND Act 4/16/2001
Env Fed FI Act 10/22/2004
PID Appr 12/18/1997
Project Rpt 5/24/2001

	Cur Est	Est Date
Str Est	$17,854	1/5/2006
Dist Est	$55,465	1/5/2006
Total Con Est	$73,319	
RW Est	$14,506	5/28/2002

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Jack Walker	Ph#	(559) 243-3861
EM	Scott Smith	Ph#	(559) 445-6172
CM	Robert Navarro	Ph#	(559) 243-3470

Agreements

Type	Agency Name	Date
COP	CITY OF MERCED	4/19/2005
COP	COUNTY OFMERCED	2/8/2005
RR	UNION PACIFIC	8/3/2005

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
025.700	2006	$48,531	$13,314

Funds Req Date | CTC Vote Date

Component | Funding
RIP,IIP,Reimbursed

	RIP	IIP	Local	Other
Capt	$26,774	$35,071	$0	$0
Supt	$1,854	$8,481	$0	$0

Phase Completion

PAED 100 % RW 98 % PSE 100 % Con 99 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	6/24/2005	8/8/2005		11/28/2005	11/28/2008	8/28/2009	9/28/2009
Current	6/24/2005 A	8/8/2005 A	11/10/2005 A	11/28/2005 A	4/3/2008 A	2/1/2009 A	1/30/2014 T

Project Comments

03/22/12: M800 updated to 12/31/2012 to match RW projected closeout date.
5/16/08: Celebrated Ribbon Cutting ceremony on April 14, 2008. Accepted completed construction project on April 3, 2008. Work on preparing relinquishment plans is in progress.

210 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-3169E_	1	MER - 99 - 26.5 / R28.8	0546D	*LIVINGSTON FWY STAGE 2*	CLOSEOUT

Location Description

IN MERCED COUNTY NEAR LIVINGSTON FROM 0.4 KM SOUTH OF ARENA WAY TO 0.4 KM SOUTH OF HAMMATT AVENUE OVERCROSSING

Work Description

CONSTRUCT FREEWAY

ROW Info

Parcels 31
Utilities 4

Project Documents

Env Stat ND Act 8/31/2001
Env Fed FI Act 11/2/2001
PID Appr
Project Rpt 12/17/2001

	Cur Est	Est Date
Str Est	$3,955	1/5/2006
Dist Est	$22,603	1/5/2006
Total Con Est	$26,558	
RW Est	$8,919	12/16/2003

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Mike Lim	Ph#	(559) 230-3138
EM	Juergen Vespermann	Ph#	(559) 445-6369
CM	Robert Navarro	Ph#	(559) 243-3470

Agreements

Type	Agency Name	Date
RR	UNION PACIFIC	6/17/2003
COP	COUNTY OFMERCED	
COP	CITY OF MERCED	

Program Information

XPM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
025.700	2006	$23,465	$9,010

Funds Req Date	CTC Vote Date
12/15/2004	7/14/2005

Component | Funding
IIP

	RIP	IIP	Local	Other
Capt	$0	$32,475	$0	$0
Supt	$0	$5,599	$0	$0

Phase Completion

PAED 100 % RW 92 % PSE 100 % Con 100 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	5/24/2005	8/8/2005	11/4/2005	11/18/2005	4/1/2008	10/1/2008	1/1/2009
Current	5/24/2005 A	8/8/2005 A	11/7/2005 A	11/18/2005 A	3/28/2008 A	10/8/2008 A	12/31/2013 T

Project Comments

3/8/13: Per Anthony Dorn, leave phase 2 open. Maria Toles is still disposing excess land on the project. Target close-out date is 12-31-2013.

Caltrans Central Region
Project Closeout Report

Status Date 5/29/2013

211 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-3A110_	1 STA	- 132 - 17.7 / 19.0	9797	*RTE 132 4-LANE WIDENING*	CLOSEOUT

Location Description

IN STANISLAUS COUNTY ON STATE ROUTE 132 FROM RIVERSIDE DRIVE TO FRAZINE/CODONI ROAD (KP 28.5/31.7)

Work Description

WIDEN HIGHWAY TO 4-LANES WITH CONTINUOUS TURN LANE.

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat ND Act 10/6/2003
Env Fed FI Act 11/25/2003
PID Appr 5/12/1999
Project Rpt 3/8/2004

	Cur Est	Est Date
Str Est	$0	
Dist Est	$9,316	8/7/2006
Total Con Est	$9,316	
RW Est	$4	10/12/2003

PM	Christina Hibbard	Ph#	(209) 948-7889
DM	Martin Nishikawa	Ph#	(559) 230-3122
EM	Scott Smith	Ph#	(559) 445-6172
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date
COP	STANCOG	
COP	STANCOG	1/14/2004
COP	STANCOG	1/29/2007
COP	STANCOG	6/15/2007

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
075.600	2006	$9,316	$475

Funds Req Date	CTC Vote Date
8/4/2006	9/7/2006

Component	Funding
	RIP,Oversight,LCO

	RIP	IIP	Local	Other
Capt	$9,316	$0	$475	$0
Supt	$736	$0	$1,080	$0

Phase Completion

PAED 100 % RW 100 % PSE 100 % Con 99 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	11/21/2006	11/22/2006	1/10/2007	1/10/2007	12/1/2008	12/1/2009	1/1/2010
Current	11/21/2006 A	11/22/2006 A	1/10/2007 A	1/10/2007 A	6/1/2011 A		2/13/2013 T

Project Comments

5/10/2013: Finished survey items for close-out 5/9/2013.
1/14/2013: Need Harardous Material Diclosure Documents to acccept 2 parcels from StanCOG.
11/14/2012: PHF complete. R&M scanning As-builts.
9/11/2012: Maintenance Agreement executed 8/20/2012.
7/16/2012: Maintenance Agreement on City Council agenda for August 6.

212 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-04995_	1 AMA	- 49 - R7.0 / R11.0	2130E	*Amador 49 Bypass - Mit. (Planting and irrigation)*	CLOSEOUT

Location Description

IN AMADOR COUNTY IN AND NEAR SUTTER CREEK FROM 0.5 KM NORTH OF SUTTER CREEK BRIDGE TO 1.8 KM SOUTH OF AMADOR CREEK BRIDGE

Work Description

PLANTING AND IRRIGATION

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act 9/6/2005
Env Fed EX Act 9/6/2005
PID Appr 12/29/1995
Project Rpt 10/4/2005

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,124	1/9/2006
Total Con Est	$2,124	
RW Est	$0	

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Brad Cole	Ph#	(559) 230-3134
EM	Scott Smith	Ph#	(559) 445-6172
CM	Steve Sakata	Ph#	(559) 287-3116

Agreements

Type	Agency Name	Date
COP		2/2/1999
RR	AMADOR FOOTHILL RR	2/17/2006

Program Information

XPM Yes | Delivery Plan Yes | APL List No

Program	Status	Doc Yr
STIP	Programmed	1996

Prog Cod	Prog FY	Const $$	RW $$
075.600	2007	$2,418	$0

Funds Req Date	CTC Vote Date

Component	Funding
	RIP

	RIP	IIP	Local	Other
Capt	$2,418	$0	$0	$0
Supt	$756	$0	$0	$0

Phase Completion

PAED 100 % RW 65 % PSE 100 % Con 98 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	4/5/2006	10/10/2006		11/15/2006	2/1/2011		
Current	4/5/2006 A	10/10/2006 A		11/15/2006 A	10/29/2010 A	5/1/2012 T	7/1/2013 T

Project Comments

5/10/13: No change on project status. Environmental is prioritizing close out projects to address.

3/8/13: Environmental to meet with Res. Agencies to discuss issues with mitigation. Site has not been transfered to city.

11/3/11: Endowment & monitoring est. by City of Sutter Creek & Amador Land Trust still being reviewed by Env.

Caltrans Central Region
Project Closeout Report

Status Date 5/29/2013

213	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-49980_	1	AMA	- 88 - 29.5	2505	*DEFENDER GRADE ROAD LEFT TURN LANE*	CLOSEOUT

Location Description
IN AMADOR COUNTY AT PIONEER FROM 0.3 KM EAST OF CARSON DRIVE TO 0.3 KM EAST OF DEFENDER GRADE ROAD

Work Description
WIDEN ROADWAY

ROW Info
Parcels 10
Utilities 1

Project Documents

Env Stat	CE	Act	3/3/2006
Env Fed	FI	Act	3/13/2006
PID Appr			9/21/2005
Project Rpt			1/5/2007

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,630	12/3/2007
Total Con Est	$1,630	
RW Est	$816	6/7/2005

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2006

Prog Cod	Prog FY	Const $$	RW $$
201.010	2008	$1,421	$908

Funds Req Date	CTC Vote Date
12/3/2007	12/6/2007

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ___ % RW 28 % PSE 95 % Con ___ %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	9/10/2007	1/14/2008	4/1/2008	5/1/2008	7/1/2009	5/1/2010	6/1/2010
Current	9/14/2007 A	3/10/2008 A	4/23/2008 A	5/21/2008 A	9/10/2009 A	6/1/2014 T	7/1/2014 T

Project Comments

7/26/10: Oak mitigation agreement still pending. 1/14/10: Oak mitigation agreement w/ State Parks drafted & being reviewed. 7/23/09: CCA delayed to 8/15/09. 2/3/09: Winter suspension and potential G-12 request coming.
08/07/08: Project on shedule. Archeo, Phase completed July 2008
7/11/08: Project on schedule.
6/16/08: Phase 3 Archeo work begin June 2008. Preconstruction meeting for 6/19/08,

214	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-36250_	1	CAL	- 4 - R21.1 / R23.4	0304B	*ANGELS CAMP EXPRESSWAY*	CLOSEOUT

Location Description
IN CALAVERAS COUNTY IN THE CITY OF ANGELS, 0.2 MILE NORTH OF WEST JCT ROUTE 49 TO 0.7 MILE EAST OF ROLLERI RD

Work Description
2-LANE EXPRESSWAY

ROW Info
Parcels 42
Utilities 6

Project Documents

Env Stat	ND	Act	6/26/2002
Env Fed	FI	Act	6/26/2002
PID Appr			6/21/1993
Project Rpt			6/28/2002

	Cur Est	Est Date
Str Est	$0	
Dist Est	$25,740	5/14/2009
Total Con Est	$25,740	
RW Est	$20,444	6/25/2002

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date
COP	CC0G	3/15/2005
COP	CTY OF ANGELS CAMP	4/10/2013
COP	CTY OF ANGELS CAMP	11/4/2003
COP	COUNTY OFCALAVERA	8/4/2003

Program Information

XPM Yes | Delivery Plan Yes | APL List No

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
025.700	2008	$31,101	$18,600

Funds Req Date	CTC Vote Date

Component | Funding
RIP,IIP,CMIA

	RIP	IIP	Local	Other
Capt	$20,143	$25,984	$0	$3,574
Supt	$8,952	$2,035	$0	$0

Phase Completion
PAED ___ % RW 76 % PSE ___ % Con 95 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	6/22/2006	6/4/2007	8/11/2007	9/7/2007	9/24/2009	2/1/2012	3/1/2012
Current	6/22/2006 A	6/4/2007 A	8/11/2007 A	9/7/2007 A	9/24/2009 A	1/2/2014 T	3/1/2014 T

Project Comments

11/3/11: No issues. 9/20/11: In closeout. County relinquishment invoice processed on 9/19/11. 7/21/11: Calaveras Co. relinquishment in rounds at the Dist. level. 7/26/10: Maintenance Agreement still being processed. G12 in CR for signature. 1/14/10: Potential need for G-12 funds due to add'l environ. costs during construction. Closeout template to be received from HQ. 7/21/09: Bypass segment to open & ribbon cutting ceremony on 7/22/09. 2/3/09: Winter suspension and potential G-12 request coming. Const. progress 50% complete.
7/11/08: Foundation & pilings constructed. 6/5/08: Archeo Phase 3 complete (field work) most earthwork complete.

Caltrans Central Region
Project Closeout Report

Status Date 5/29/2013

215 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-41481_	1	MER - 99 - 23.8 / R26.5	5479	*ATWATER FREEWAY*	CLOSEOUT

Location Description

IN MERCED COUNTY IN AND NEAR ATWATER FROM 0.4 KM NORTH OF ATWATER OVERHEAD TO 0.4 KM SOUTH OF ARENA WAY

Work Description

CONSTRUCT FREEWAY AND BRIDGES

ROW Info

Parcels 22
Utilities 7

Project Documents

Env Stat ND Act 3/8/2002
Env Fed FI Act 2/26/2002
PID Appr 7/11/1991
Project Rpt 3/29/2002

	Cur Est	Est Date
Str Est	$5,139	3/17/2008
Dist Est	$25,389	3/17/2008
Total Con Est	$30,528	
RW Est	$3,432	12/16/2003

PM	Sinaren Pheng	Ph# (209) 948-7972
DM	Mike Lim	Ph# (559) 230-3138
EM	Scott Smith	Ph# (559) 445-6172
CM	Laura Gordon	Ph# (559) 445-6303

Agreements

Type	Agency Name	Date
RR	UNION PACIFIC	4/26/2007
COP	HOUSING AUTHORITY	7/21/2006

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
025.700	2008	$43,069	$15,100

Funds Req Date
CTC Vote Date

Component
Funding: IIP

	RIP	IIP	Local	Other
Capt	$0	$15,100	$0	$43,069
Supt	$0	$5,599	$0	$6,500

Phase Completion

PAED ____ % RW 89 % PSE 100 % Con 100 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							12/31/2012
Approved	12/28/2006	12/10/2007	3/27/2008	4/10/2008	4/10/2011	12/10/2011	1/10/2012
Current	11/9/2007 A	1/7/2008 A	3/20/2008 A	4/7/2008 A	8/25/2010 A	5/25/2011 A	8/31/2013 T

Project Comments

3/8/13: Spoke with Derek Waggoner (Survey): Relinquishment process will need CTC approval. Push the EP date to December 1, 2013.
Derek submitted the relinquishment package for Director's signature and will send to HQ for CTC vote.

216 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0L580_	1	MER - 99 - R32.6 / 37.2	0002	*DELHI CORRIDOR TREE PLANTING*	CLOSEOUT

Location Description

IN MERCED COUNTY NEAR DELHI FROM 0.9 MILE SOUTH OF SOUTH AVENUE OVERCROSSING TO 0.5 MILE NORTH OF GRIFFITH ROAD OVERCROSSING

Work Description

HIGHWAY PLANTING

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act 12/29/2005
Env Fed EX Act 12/29/2005
PID Appr 2/27/2006
Project Rpt 2/27/2006

	Cur Est	Est Date
Str Est	$0	
Dist Est	$601	11/4/2008
Total Con Est	$601	
RW Est	$0	

PM	Sinaren Pheng	Ph# (209) 948-7972
DM	Brad Cole	Ph# (559) 230-3134
EM	Anissa Brown	Ph# (559) 445-6464
CM	Alfred Blum	Ph# (209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2004

Prog Cod	Prog FY	Const $$	RW $$
025.700	2008	$900	$0

Funds Req Date	CTC Vote Date
11/20/2007	6/26/2008

Component
Funding: IIP,TE

	RIP	IIP	Local	Other
Capt	$0	$900	$0	$0
Supt	$0	$703	$0	$0

Phase Completion

PAED ____ % RW 0 % PSE ____ % Con 95 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					12/31/2012		
Approved	2/1/2008	3/1/2008	5/5/2008	6/1/2008	6/1/2012	2/1/2013	3/1/2013
Current	1/31/2008 A	7/14/2008 A	8/19/2008 A	9/26/2008 A	8/23/2012 A	12/31/2013 T	1/31/2014 T

Project Comments

5/28/13: Per Brad Cole's email: move DPHF target date out to May 20,2013

Caltrans Central Region
Project Closeout Report

Status Date 5/29/2013

217 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0S920_ 1	STA	- 33 - 13.7 / 13.7		*SR 33 -Stanislaus INTERSECTION*	CLOSEOUT

Location Description
IN THE COUNTY OF STANISLAUS IN THE CITY OF PATTERSON ON SR 33 AT M STREET ** OVERSIGHT ONLY TO THE CITY OF PATTERSON***

Work Description
INTERSECTION IMPROVEMENTS

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat		Act	
Env Fed		Act	
PID Appr			
Project Rpt			

	Cur Est	Est Date
Str Est	$0	
Dist Est	$978	1/28/2008
Total Con Est	$978	
RW Est	$0	

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date

Program Information

XPM	Delivery Plan	APL List
No	No	No

Program	Status	Doc Yr
LOCAL	Active	2008

Prog Cod	Prog FY	Const $$	RW $$
800.100			

Funds Req Date | CTC Vote Date

Component: PEER
Funding: Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Phase Completion
PAED ____ % RW ____ % PSE ____ % Con ____ %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current							

Project Comments
4/28/09 Per Sinaren: 95% Review comments completed 4/15/09
City of Patterson is working with RoW Coordinator, George Fernandez for R/W Certification

218 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-2A770_ 1	STA	- 99 - R11.9 / R11.9	9401	*RTE 99/WHITMORE AVE INTERCHANGE*	CLOSEOUT

Location Description
IN STANISLAUS COUNTY IN CERES FROM 0.5 KM SOUTH OF WHITMORE AVENUE OVERCROSSING TO 0.7 KM NORTH OF WHITMORE AVENUE OVERCROSSING

Work Description
RECONSTRUCT INTERCHANGE

ROW Info
Parcels 23
Utilities 7

Project Documents

Env Stat	ND	Act	7/23/2001
Env Fed	EX	Act	6/11/2001
PID Appr	4/23/1999		
Project Rpt	6/29/2001		

	Cur Est	Est Date
Str Est	$8,000	11/4/2008
Dist Est	$10,100	11/4/2008
Total Con Est	$18,100	
RW Est	$13,581	1/23/2006

PM	Christina Hibbard	Ph#	(209) 948-7889
DM	Getachew Eshete	Ph#	(559) 243-3890
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date
COP	CITY OF CERES	5/17/2007
COP	CITY OF CERES	8/29/2008
COP	CITY OF CERES	12/16/2008

Program Information

XPM	Delivery Plan	APL List
Yes	Yes	Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
075.600	2008	$18,100	$14,299

Funds Req Date | CTC Vote Date

Component | Funding: RIP,IIP

	RIP	IIP	Local	Other
Capt	$14,299	$0	$45	$18,055
Supt	$5,577	$0	$0	$4,000

Phase Completion
PAED ____ % RW 12 % PSE ____ % Con 86 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	6/7/2007	8/1/2007	11/17/2007	12/1/2007	5/1/2010	7/1/2010	5/1/2011
Current	6/7/2007 A	3/17/2008 A	6/23/2008 A	7/9/2008 A	6/23/2011 A		8/31/2013 T

Project Comments
1/14/2013: 7/2013 good date.
11/14/2012: Need RW, Surveys and DED to closeout.
9/11/2012: Setting up separate City of Ceres Landscape project, 10-0X860. Working on Request for Funds for RIP moneys for PA&E. Then E-76 for construction.
4/3/2012: Relinquishment Agreement just needs CTC vote. Working on excess parcels disposal.
1/17/2012: Relinquishment agreement on City Board agenda in January. City working on landscape concept. If additions, such as a Gateway Monument, we will need a

Caltrans Central Region
Project Closeout Report

Status Date 5/29/2013

219 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0A870_ 1	STA	- 219 - 0.1 / 2.9	9940	*RTE 219 4-LANE WIDENING Phase I*	CLOSEOUT

Location Description
IN STANISLAUS COUNTY AT SALIDA FROM SOUTHBOUND RAMP INTERSECTION OF ROUTE 99/219 SEPARATION TO 0.2 KM WEST OF DALE ROAD

Work Description
WIDEN AND RESURFACE ROADWAY

ROW Info
Parcels 19
Utilities 6

Project Documents

Env Stat	ND	Act	5/13/2004
Env Fed	FI	Act	5/13/2004
PID Appr			10/17/1997
Project Rpt			10/14/2003

	Cur Est	Est Date
Str Est	$0	
Dist Est	$12,760	12/28/2007
Total Con Est	$12,760	
RW Est	$15,787	6/15/2006

PM	Christina Hibbard	Ph#	(209) 948-7889
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date
COP	STANISLAUS COUNTY	3/14/2008
COP	MODESTO SCHOOLS	5/14/2008

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
721.000	2008	$7,844	$28,000

Funds Req Date	CTC Vote Date
12/28/2007	1/10/2008

Component: Funding: RIP,CMIA

	RIP	IIP	Local	Other
Capt	$28,000	$0	$0	$7,844
Supt	$7,736	$0	$0	$2,000

Phase Completion
PAED 100 % RW 98 % PSE 100 % Con 100 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	6/28/2007	4/14/2008	6/19/2008	7/9/2008	6/30/2010	6/20/2011	6/30/2012
Current	6/28/2007 A	4/14/2008 A	6/19/2008 A	7/9/2008 A	6/30/2010 A		12/30/2013 T

Project Comments

11/14/2012: RW and DED items left to closeout. 2 parcels to declare excess and sell. Scheduled for FHWA audit.
4/3/2012: RW closeout delayed to 12/31/2012. M800 date 6/30/2012.
7/25/2011: Relinquishment Agreement on next Board agenda.
5/18/2011: Working on Relinquishment Agreement. Received maps in May, need meeting with City and County early June.
7/19/10: CCA June 30, 2010.

220 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0N000_ 1	STA	- 219 - 1.4 / 2.6	9940B	*219/Dale Road Intersection Improvements*	CLOSEOUT

Location Description
IN STANISLAUS CO ON SR219/DALE ROAD INTERSECTION (KP 2.2/4.2)

Work Description
INTERSECTION IMPROVEMENTS

ROW Info
Parcels 23
Utilities 6

Project Documents

Env Stat	ND	Act	6/11/2008
Env Fed	FI	Act	6/11/2008
PID Appr			8/8/2006
Project Rpt			8/8/2006

	Cur Est	Est Date
Str Est	$0	
Dist Est	$7,110	11/29/2007
Total Con Est	$7,110	
RW Est	$0	

PM	Christina Hibbard	Ph#	(209) 948-7889
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date
COP	CITY OF MODESTO	10/16/2007
COP	CITY OF MODESTO	7/22/2009

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2006A

Prog Cod	Prog FY	Const $$	RW $$
075.600	2008	$7,060	$0

Funds Req Date	CTC Vote Date
11/29/2007	6/26/2008

Component: Funding: RIP,Local,Oversight,Demo

	RIP	IIP	Local	Other
Capt	$5,010	$0	$2,050	$0
Supt	$0	$0	$40	$0

Phase Completion
PAED ____ % RW 95 % PSE ____ % Con 95 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	10/1/2007	1/1/2008	4/1/2008	4/1/2008	1/16/2009	7/1/2009	8/1/2009
Current	10/17/2007 A		1/6/2009 A	1/13/2009 A	12/14/2010 A		5/15/2013 T

Project Comments

5/10/2013: Working on invoice against added STIP RIP funds (CTC 2008).
1/14/2013: DED due 1/31/2013, updated CON Archive Files.
11/14/2012: DED and Con files remain to closeout.
4/3/2012: Check Surveys %.
1/17/2012: CTC approved relinquishments January 6, 2012.

Caltrans Central Region
Project Closeout Report

Status Date 5/29/2013

221 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0H04U_ 1	SJ	- 4 - 5.4 / R6.9	7025	*Tracy Blvd. / Trapper Road Curve Improvement*	CLOSEOUT

Location Description

IN SAN JOAQUIN COUNTY NEAR HOLT FROM 0.8 KM WEST OF TRACY BOULEVARD BOULEVARD TO 1.6 KM EAST OF TRACY BOULEVARD

Work Description

REALIGN CURVE

ROW Info

Parcels 2
Utilities 3

Project Documents

Env Stat ND Act 3/20/2006
Env Fed FI Act 3/20/2006
PID Appr 8/30/2004
Project Rpt 11/5/2007

	Cur Est	Est Date
Str Est	$0	
Dist Est	$15,052	4/3/2009
Total Con Est	$15,052	
RW Est	$553	7/27/2007

PM Iorzua Akuva Ph# (209) 941-1958
DM Nomer Gutierrez Ph# (209) 948-7079
EM Scott Smith Ph# (559) 445-6172
CM Manjit Singh Ph# (209) 333-6924

Agreements

Type	Agency Name	Date
COP	COUNTY OF SJ	9/16/2010

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2004A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2009	$20,106	$801

Funds Req Date	CTC Vote Date
4/3/2009	3/12/2009

Component	Funding
	ARRA

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ____ % RW 27 % PSE ____ % Con 80 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					12/1/2012		
Approved	6/15/2009	9/1/2009	10/18/2009	11/1/2009	10/1/2013	4/1/2014	10/1/2014
Current	6/5/2009 A	7/20/2009 A	9/3/2009 A	10/15/2009 A	11/9/2012 A	12/1/2013 T	4/1/2014 T

Project Comments

09/20/12>>1.Project is in Construction. 2. Project is scheduled to RTL on 12/01/12

04/01/12>>1. Project is in Construction. 2. We've obtained G-12 to complete the project.

1/25/10>>Project in winter suspension. Construction will resume in the Spring of 2010.

222 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-4454U_ 1	SJ	- 99 - 18.5 / 22.9	7673C	*99 widening & Hammer Lane Construction*	CLOSEOUT

Location Description

IN SAN JOAQUIN COUNTY IN STOCKTON ON ROUTE 99 FROM ROUTE 4 TO 0.1 MILE NORTH OF HAMMER LANE OVERCROSSING. (KP 26.4/36.6)

Work Description

WIDEN TO SIX LANES, MODIFY INTERCHANGES, AND RECONSTRUCT 99/ HAMMER LANE INTERCHANGE

ROW Info

Parcels 5
Utilities 8

Project Documents

Env Stat ND Act 3/1/2002
Env Fed FI Act
PID Appr 6/28/2002
Project Rpt 6/28/2002

	Cur Est	Est Date
Str Est	$6,540	7/16/2002
Dist Est	$12,936	3/25/2005
Total Con Est	$19,476	
RW Est	$817	2/10/1995

PM Iorzua Akuva Ph# (209) 941-1958
DM Michael Hutchison Ph# (209) 948-3976
EM Mary Oliva Ph# (209) 941-1919
CM Steve Sakata Ph# (559) 287-3116

Agreements

Type	Agency Name	Date
COP	COUNTY OFSAN JOAQ	
COP	CITY OF STOCKTON	
COP	SJCOG	3/25/2005
COP	CITY OF STOCKTON	3/25/2005

Program Information

XPM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
STIP	Programmed	2004

Prog Cod	Prog FY	Const $$	RW $$
025.700	2009	$19,476	$0

Funds Req Date	CTC Vote Date
5/30/2008	2/19/2009

Component	Funding
	IIP,Measure,Local, Oversight

	RIP	IIP	Local	Other
Capt	$0	$19,476	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ____ % RW 97 % PSE ____ % Con 0 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	7/1/2004	12/1/2004	2/22/2005	3/8/2005	9/1/2011	3/1/2012	
Current	7/1/2004 A	12/1/2004 A	2/22/2005 A	3/8/2005 A	11/9/2011 A	3/1/2014 T	6/30/2014 T

Project Comments

09/20/12>>> Project is in Close-Out phase.
07/26/12>> 1. Project is in Close-Out phase. 2. City of Stockton is preparing papers to request reimbursement of the outstanding $3.6 million.

10/01/11>>Project is in Construction.

Caltrans Central Region
Project Closeout Report

Status Date 5/29/2013

223 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0N910_	1	SJ - 99 - 27.5	0122	*BEAR CREEK MEDIAN BARRIER REPLACEMENT*	CLOSEOUT

Location Description
IN SAN JOAQUIN COUNTY NEAR LODI AT ARMSTRONG ROAD

Work Description
REPLACE HIGHWAY PLANTING

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat	CE	Act	5/21/2007
Env Fed	CE	Act	5/21/2007
PID Appr			11/20/2007
Project Rpt			11/20/2007

	Cur Est	Est Date
Str Est	$0	
Dist Est	$621	8/7/2008
Total Con Est	$621	
RW Est	$2	8/7/2007

PM	Ajaib Brar	Ph#	(209) 948-7990
DM	Brad Cole	Ph#	(559) 230-3134
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2008A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2009	$659	$3

Funds Req Date	CTC Vote Date
8/7/2008	10/30/2008

Component	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ____ % RW 83 % PSE ____ % Con 83 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	9/1/2008	10/1/2008	11/17/2008	12/1/2008	12/1/2009		6/1/2010
Current	8/29/2008 A	12/1/2008 A	1/28/2009 A	2/17/2009 A	6/1/2012 A	3/28/2013 A	10/1/2013 T

Project Comments

07.01.13: M700 target date
05.27.10: Project on target/plant establishment phase
04.09.09: M500 Appr. Const. Contract achieved on 02.17.09.
01.16.09: Advertised 11.24.08, Bid opened 1.13.09
09.11.08: Project RTL achieved on 8.29.08. Thanks to all.

224 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0T260_	1	STA - 33 - 0.7 / 0.8	0019H	*Newman's Downtown Plaza Improvements*	CLOSEOUT

Location Description
ON SR 33 FROM FRESNO ST TO TULARE ST IN THE CITY OF NEWMAN

Work Description
SIDEWALK, CURB AND GUTTER REPLACEMENT, LANDSCAPING AND ADDITION OF PARKING SPACES

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat		Act	
Env Fed		Act	
PID Appr			
Project Rpt			

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,586	3/18/2009
Total Con Est	$2,586	
RW Est	$0	

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date
COP	CITY OF NEWMAN	8/21/2008
COP	CITY OF NEWMAN	1/29/2009

Program Information

XPM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
STIP	Programmed	2009

Prog Cod	Prog FY	Const $$	RW $$
075.600	2009	$2,646	$0

Funds Req Date	CTC Vote Date

Component
Funding: RIP,Local,Oversight,TE,ARRA,LCO

Component	RIP	IIP	Local	Other
Capt	$0	$0	$2,070	$576
Supt	$19	$0	$431	$0

Phase Completion
PAED ____ % RW 71 % PSE ____ % Con 100 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current				6/10/2010 A	5/11/2011 A	7/1/2013 T	8/1/2013 T

Project Comments

9/18/12: Project DED 6/28/12. 7/16/12: DPHF completed 5/2012. 9/20/11: No issues. Last invoice processed on 8/2/11. Waiting for final invoice from the City. 3/11/11: Amendment in final review & should begin execution week of 3/21/11. 1/24/11: Coop needs to be amended to reflect actual State ARRA funds of $575K instead of $516K. CAR has been submitted for approval on 1/20/11. 9/22/10: Waiting for City to invoice for state only funds. 7/27/10: Project construction contract awarded in 6/23/10. 5/28/10: All the funds for this project have been approved. $576,000 from ARRA have been added to E-76.

Caltrans Central Region
Project Closeout Report

Status Date 5/29/2013

225 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0S170_ 1	ALP	- 88 - 5.3 / 5.3	0148	*Slope Modification on Route 88*	CLOSEOUT

Location Description
IN ALPINE COUNTY NEAR KIRKWOOD 1.9 MILES EAST OF WOODS LAKE ROAD

Work Description
REPAIR SLOPE

ROW Info
Parcels 1
Utilities 0

Program Information

XPM	Delivery Plan	APL List
Yes	Yes	Yes

Program	Status	Doc Yr
SHOPP	Programmed	2006A

Prog Cod	Prog FY	Const $$	RW $$
201.131	2010	$2,930	$3

Funds Req Date	CTC Vote Date

Project Documents

Env Stat	CE	Act	10/24/2008
Env Fed		Act	
PID Appr			
Project Rpt	7/24/2007		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,860	4/28/2010
Total Con Est	$1,860	
RW Est	$4	7/21/2009

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Component / Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED 100 % RW 72 % PSE 100 % Con 99 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	6/8/2010	8/23/2010	11/17/2010	12/8/2010	12/1/2011	12/1/2012	1/2/2013
Current	6/8/2010 A	8/23/2010 A	11/17/2010 A	12/8/2010 A	12/23/2011 A	12/1/2012 T	7/1/2013 T

Project Comments

5/10/13: Waiting for easement to be finalized with USFS.

3/8/13: Supplemental funds approved by CTC on March 5, 2013.

1/16/13: Supplemental funds request $310K targeted for March 2013 CTC Meeting. 9/18/12: Project in arbitration. May not reach M800 this FY. 3/22/12: In closeout.

226 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0A010_ 1	CAL	- 4 - 14.5 / 14.9	3090	*Pool Station Intersection*	CLOSEOUT

Location Description
IN CALAVERAS COUNTY ABOUT 5.9 MILES WEST OF ANGELS CAMP FROM 2.4 MILES EAST OF HUNT ROAD TO 1.4 MILES WEST OF WEST BRANCH CHEROKEE CREEK

Work Description
REALIGN AND WIDEN HIGHWAY WITH RHMA HMA AND AB

ROW Info
Parcels 3
Utilities 0

Program Information

XPM	Delivery Plan	APL List
Yes	Yes	Yes

Program	Status	Doc Yr
SHOPP	Programmed	2006A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2010	$2,652	$644

Funds Req Date	CTC Vote Date
2/18/2010	6/29/2010

Project Documents

Env Stat	ND	Act	6/6/2007
Env Fed	EX	Act	6/6/2007
PID Appr	6/28/2007		
Project Rpt	6/28/2007		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,393	2/18/2010
Total Con Est	$2,393	
RW Est	$371	7/28/2008

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date
COP	CALAVERASCOUNTY	

Component / Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ____ % RW 61 % PSE ____ % Con 93 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					1/14/2013		
Approved	12/15/2009	2/1/2010	2/15/2010	3/1/2010	5/1/2011	8/1/2011	8/1/2011
Current	6/30/2010 A	10/18/2010 A	12/21/2010 A	1/6/2011 A	11/2/2012 A	1/14/2014 T	7/1/2014 T

Project Comments

5/10/13: Project is in closeout. Minor Maintenance work (extending stripping) being done to improve movement within the intersection.

3/8/13: Project is in Closeout.

1/16/13: In closeout. 11/20/12: 2nd G-12 approved on 11/7/12 for add'l $100k to complete the work. 9/18/12: G-12 still pending. HQ acctng. adjustment issues w/ original

Caltrans Central Region
Project Closeout Report

Status Date 5/29/2013

227 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-37930_ 1	CAL	- 12 - 3.0 / 9.9	3387	*BURSON REHAB*	CLOSEOUT

Location Description
IN CALAVERAS COUNTY AT AND NEAR VALLEY SPRINGS FROM 0.5 MILE EAST OF SOUTHWORTH ROAD TO CEDAR STREET

Work Description
PAVEMENT REHABILITATION

ROW Info
Parcels 9
Utilities 2

Project Documents

Env Stat	ND	Act	10/12/2009
Env Fed	EX	Act	10/13/2009
PID Appr			10/16/2006
Project Rpt			

	Cur Est	Est Date
Str Est	$0	
Dist Est	$5,909	10/14/2009
Total Con Est	$5,909	
RW Est	$105	6/25/2008

PM	Mark McAvoy	Ph#	(209) 941-1996
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
201.120	2010	$6,748	$441

Funds Req Date	CTC Vote Date
10/14/2009	12/10/2009

Component	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ____ % RW 77 % PSE ____ % Con 94 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	7/16/2009	8/16/2009	9/16/2009	12/1/2009	7/1/2011	1/2/2012	3/1/2012
Current	10/14/2009 A	3/1/2010 A	5/5/2010 A	5/24/2010 A	2/11/2011 A	8/15/2013 T	10/15/2013 T

Project Comments

12/3/09: RTL (M460) was achieved on 10/14/09. The Fund Request for construction was submitted 10/14/09 and is on the CTC December 2009 Vote List. It is anticipated the project will be advertised by the end of December 2009.
8/18/09: PDT 6/24/09; current estimate $5,934,000; funding delay expected to 10/11.
3/20/09: Need funding request submitted by 4/15/09 for RTL 7/10/09. Last PDT 1/20/09.
2/25/09: Environmental and RW working to resolve issues presenting risk to schedule.

228 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0H700_ 1	MER	- 152 - 21.5 / 21.8	0088	*MILLER LANE SIGNALS*	CLOSEOUT

Location Description
IN MERCED COUNTY IN LOS BANOS FROM 0.1 MILE WEST OF MILLER LANE TO PLACE ROAD

Work Description
INSTALL TRAFFIC SIGNALS

ROW Info
Parcels 4
Utilities 3

Project Documents

Env Stat	CE	Act	2/8/2008
Env Fed	EX	Act	2/8/2008
PID Appr			3/10/2008
Project Rpt			3/10/2008

	Cur Est	Est Date
Str Est	$0	
Dist Est	$792	5/17/2010
Total Con Est	$792	
RW Est	$352	2/8/2008

PM	Ajaib Brar	Ph#	(209) 948-7990
DM	Ernie Penuna	Ph#	(559) 230-3142
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Pam Marquez	Ph#	(209) 599-8576

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2008A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2010	$798	$113

Funds Req Date	CTC Vote Date

Component	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED 100 % RW 82 % PSE 100 % Con 95 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	4/1/2010	5/1/2010	7/1/2010	8/1/2010	9/1/2011		3/1/2012
Current	4/8/2010 A	5/2/2011 A	7/8/2011 A	8/1/2011 A	6/25/2012 A	7/9/2013 T	7/9/2013 T

Project Comments

01.09.13: M700 target
06.27.12: CCA achieved 0n 6.25.12
06.14.11: Bid Open target date is 6.21.11
05.27.10: PS&E to DES OE sent on 1.4.10
07.13.09: 95% Constructibility review set up as 8.13.09

Caltrans Central Region
Project Closeout Report

Status Date 5/29/2013

229 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-27980_	1	MER - 165 - 11.7 / 26.7	5858	*WOLFSEN REHAB*	CLOSEOUT

Location Description
IN MERCED COUNTY NEAR LOS BANOS FROM HENRY MILLER ROAD TO 0.1 MILE SOUTH OF ROUTE 140

Work Description
HOT MIX ASPHALT OVERLAY TYPE B

ROW Info
Parcels 5
Utilities 3

Project Documents

Env Stat	ND	Act	3/5/2007
Env Fed	EX	Act	3/6/2007
PID Appr			3/22/2007
Project Rpt			

	Cur Est	Est Date
Str Est	$5,490	6/16/2009
Dist Est	$15,554	1/13/2010
Total Con Est	$21,044	
RW Est	$96	4/29/2004

PM	Mark McAvoy	Ph#	(209) 941-1996
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Robert Navarro	Ph#	(559) 243-3470

Agreements

Type	Agency Name	Date
COP	COUNTY OFMERCED	9/22/2008

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
201.120	2010	$17,926	$175

Funds Req Date | CTC Vote Date

Component | Funding
ARRA

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED 100 % RW 84 % PSE 100 % Con 98 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	12/1/2008	10/15/2008	2/15/2009	3/1/2009	10/1/2010	12/1/2010	7/1/2011
Current	6/29/2010 A	10/25/2010 A	5/27/2011 A	6/14/2011 A	3/7/2012 A	2/1/2014 T	4/1/2014 T

Project Comments

1/18/2012 Bridge will be open for traffic 2/7/2012. Construction estimated to be complete 5/25/2012.
7/7/11: Project was awarded May 27, 2011 to Teichert and the pre-con is scheduled for July 13,2011. ARRA funding is secured.
5/24/11: Bid opening was 5/3/11 and has been recommended for approval. Phase 3 & 4 are open.
4/6/10: PS&E to DOE was submitted on 1/4/2010. RTL is scheduled on 6/30/2010.
12/16/10: ADV on hold until Central Valley Food Protection Board approval. Meeting scheduled with FPB on 12/20/10.

230 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0E930_	1	SJ - 26 - 4.6 / 6.0	7453	*PINASCO RD. 2-WAY LEFT TURN LANE*	CLOSEOUT

Location Description
IN SAN JOAQUIN COUNTY NEAR STOCKTON FROM 0.5 KM WEST OF PINASCO ROAD TO 0.5 KM EAST OF BEECHER ROAD

Work Description
WIDEN, COLD PLANE AND OVERLAY

ROW Info
Parcels 11
Utilities 7

Project Documents

Env Stat	CE	Act	8/14/2007
Env Fed	CE	Act	8/14/2007
PID Appr			9/12/2001
Project Rpt			10/4/2007

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,955	5/17/2010
Total Con Est	$1,955	
RW Est	$112	1/26/2007

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	David Sangha	Ph#	(559) 244-2942
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2004

Prog Cod	Prog FY	Const $$	RW $$
201.010	2010	$3,039	$5,590

Funds Req Date	CTC Vote Date
2/26/2010	6/29/2010

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ____ % RW 88 % PSE ____ % Con 96 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	9/22/2010	3/7/2011	5/13/2011	6/1/2011	12/31/2011	4/26/2012	10/25/2012
Current	9/22/2010 A	3/7/2011 A	5/13/2011 A	6/1/2011 A	6/28/2012 A	3/29/2013 T	12/31/2013 T

Project Comments

Target Final Report (M700) 03/29/13

Caltrans Central Region
Project Closeout Report

Status Date 5/29/2013

231 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0U370_ 1	SJ	- 99 - 4.9 / 6.8	0254	*Manteca TE Landscape Project*	CLOSEOUT

Location Description

IN SAN JOAQUIN COUNTY AT THE SR 99/ SR 120 WESTBOUND AND EASTBOUND FREEWAY INTERCHANGES FROM AUSTIN ROAD OVERCROSSING TO THE SR 99/

Work Description

TREE PLANTING

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat ____ Act ____
Env Fed ____ Act ____
PID Appr ____
Project Rpt ____

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,474	5/13/2009
Total Con Est	$1,474	
RW Est	$0	

PM	Jes Padda	Ph#	(209) 351-4432
DM		Ph#	
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date
COP	CITY OF MANTECA	7/19/2010

Program Information

XPM No | Delivery Plan Yes | APL List No

Program	Status	Doc Yr
STIP	Programmed	2008A

Prog Cod	Prog FY	Const $$	RW $$
400.335	2010	$1,444	$0

Funds Req Date | CTC Vote Date

Component | Funding
Oversight,TE,ARR A

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$1,444
Supt	$0	$0	$0	$0

Phase Completion

PAED ____ % RW ____ % PSE ____ % Con ____ %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current							

Project Comments

05/23/12 - 1. Construction complete on both projects. In Plant Establishment. 2. Contract for Construction Engineering awarded on 07/20/10 by City of Manteca. Second project awarded on 11/16/10. 3. City of Manteca is AAA on these projects. 4. 0U370 a year into plant establishment. 5.0V530 in plant establishment as of February.

03/23/12: Project is a year into plant establishment.

232 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0H320_ 1	TUO	- 108 - 5.7 / 6.2	0131	*Via Este Left Turn Channelization*	CLOSEOUT

Location Description

IN TUOLUMNE COUNTY ON SR 108 NEAR SONORA FROM 0.3 KM WEST OF VIA ESTA ROAD TO 0.1 KM EAST OF DRAPER MINE ROAD

Work Description

TWO-WAY LEFT TURN CHANNELIZATION

ROW Info

Parcels 6
Utilities 3

Project Documents

Env Stat ND Act 1/3/2008
Env Fed FI Act 12/20/2007
PID Appr 3/9/2004
Project Rpt 2/29/2008

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,331	3/13/2009
Total Con Est	$1,331	
RW Est	$222	4/11/2008

PM	Tony Singh	Ph#	(209) 948-7058
DM	David Sangha	Ph#	(559) 244-2942
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2004A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2010	$1,331	$234

Funds Req Date	CTC Vote Date
12/31/2008	6/30/2009

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 100 % RW 86 % PSE 100 % Con 100 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	11/23/2009	1/1/2010	2/1/2010	2/15/2010	6/15/2011	12/15/2011	1/15/2012
Current	3/26/2009 A	10/5/2009 A	11/24/2009 A	12/14/2009 A	6/27/2011 A	12/31/2012 T	1/31/2013 T

Project Comments

3/8/13: Target DED date is 1/31/13.
Issue/Plan: Oak mitigation for this project will be complete after Environmental finishes the credit-bank work from the ESB-I mitigation parcels.

Caltrans Central Region
Project Closeout Report

Status Date 5/29/2013

233 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Q200_	1	CAL - 4 - R58.0 / R65.9	0166	*CAPM Calaveras County on Route 4*	CLOSEOUT

Location Description
IN CALAVERAS COUNTY AT AND NEAR TAMARACK FROM 1.8 MILES WEST OF CABBAGE PATCH LOG ROAD TO ALPINE COUNTY LINE

Work Description
PLACE RUBBERIZED HOT MIX ASPHALT

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat	CE	Act	
Env Fed	EX	Act	
PID Appr	9/4/2007		
Project Rpt	9/4/2007		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$3,320	7/1/2010
Total Con Est	$3,320	
RW Est	$0	

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2008A

Prog Cod	Prog FY	Const $$	RW $$
201.121	2011	$8,513	$14

Funds Req Date | CTC Vote Date

Component | Funding
SHOPP Accel

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED 100 % RW 100 % PSE 100 % Con 100 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							3/1/2013
Approved	8/2/2010	9/27/2010	12/22/2010	1/12/2011	12/1/2011	2/1/2013	3/1/2013
Current	8/2/2010 A	9/27/2010 A	12/22/2010 A	1/12/2011 A	12/22/2011 A	2/1/2013 T	3/1/2013 T

Project Comments

5/10/13: In closeout. No change in status.

3/8/13: In closeout. Contractor claims in arbitration. M800 delayed to 8/2013.

1/16/13: In closeout. 9/18/12: Potential contractor claims on project. May not meet M800 date. 3/22/12: In closeout. 1/18/2012: Project CCA'd on 12/22/11. 11/28/11: New

234 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-3A340_	1	MER - 99 - 1.0	5356	*SR99 MER, STA, SJ Fog CMS (Merced, Modesto, Tracy)*	CLOSEOUT

Location Description
IN MERCED, STANISLAUS AND SAN JOAQUIN COUNTIES AT VARIOUS LOCATIONS

Work Description
INSTALL CLOSED CIRCUIT TV CAMERAS

ROW Info
Parcels 4
Utilities 10

Project Documents

Env Stat	CE	Act	11/29/2007
Env Fed	EX	Act	11/29/2007
PID Appr	9/23/2005		
Project Rpt	8/18/2008		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,827	6/28/2010
Total Con Est	$2,827	
RW Est	$39	12/5/2007

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Nicholas Chan	Ph#	(559) 230-3126
EM	Scott Smith	Ph#	(559) 445-6172
CM	Robert Navarro	Ph#	(559) 243-3470

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2006

Prog Cod	Prog FY	Const $$	RW $$
201.315	2011	$5,123	$214

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ____ % RW 1 % PSE ____ % Con 84 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							4/19/2013
Approved	5/1/2010	7/1/2010	8/1/2010	8/15/2010	10/1/2011	4/1/2012	10/1/2012
Current	6/25/2010 A	8/23/2010 A	11/10/2010 A	12/8/2010 A	2/16/2012 A	1/22/2013 A	4/19/2013 T

Project Comments

3/22/12: Project CCAd on 2/16/12.
11/01/11: Project is currently in constructions and no issues.

Caltrans Central Region
Project Closeout Report

Status Date 5/29/2013

235 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0V170_	1	SJ - 5 - 32.6 / 49.8	0271	*North I-5 CAPM*	CLOSEOUT

Location Description
IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM HAMMER LANE UNDERCROSSING TO SACRAMENTO COUNTY LINE

Work Description
HOT MIX ASPHALT OVERLAY

ROW Info
Parcels 0
Utilities 0

Project Documents
Env Stat ____ Act ____
Env Fed ____ Act ____
PID Appr ____
Project Rpt ____

	Cur Est	Est Date
Str Est	$0	
Dist Est	$21,355	5/17/2010
Total Con Est	$21,355	
RW Est	$0	

PM	Mark McAvoy	Ph#	(209) 941-1996
DM	Alvin Mangindin	Ph#	(209) 948-7300
EM	Julie Myrah	Ph#	(916) 653-2975
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2008A

Prog Cod	Prog FY	Const $$	RW $$
201.121	2011	$32,000	$0

Funds Req Date | CTC Vote Date

Component | Funding
SHOPP Accel

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ____ % RW ____ % PSE ____ % Con 84 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					11/1/2012		
Approved							
Current	5/18/2010 A	9/7/2010 A	12/3/2010 A	12/20/2010 A	9/25/2012 A	11/1/2013 T	12/31/2013 T

Project Comments
5/24/11: Project started construction 2/14/11. 12/16/10: Contract approval 12/3/10.

236 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0P600_	1	SJ - 88 - 5.0 / 12.2	0152	*Comstock CAPM*	CLOSEOUT

Location Description
IN SAN JOAQUIN COUNTY NEAR WATERLOO FROM 0.1 MILE EAST OF COMSTOCK ROAD TO 0.1 MILE WEST OF ROUTE 12

Work Description
REPAIR AREAS AND APPLY HMA, SIGNALS

ROW Info
Parcels 0
Utilities 0

Project Documents
Env Stat CE Act ____
Env Fed Act ____
PID Appr 9/14/2007
Project Rpt 9/14/2007

	Cur Est	Est Date
Str Est	$0	
Dist Est	$3,197	3/23/2011
Total Con Est	$3,197	
RW Est	$0	

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
201.121	2011	$3,693	$0

Funds Req Date | CTC Vote Date

Component | Funding
SHOPP Accel

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ____ % RW 0 % PSE ____ % Con 90 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					5/21/2013		
Approved	9/1/2010	9/1/2010	10/15/2010	11/1/2010	8/1/2011	5/1/2012	8/1/2012
Current	6/20/2011 A	9/19/2011 A	11/22/2011 A	12/21/2011 A	10/30/2012 A	5/21/2014 T	11/1/2014 T

Project Comments
09/20/12>>>1.Project is in construction
2.Contract awarded to George Reed Construction Company on 11/22/11
3.CCA date is 05/21/13

05/24/12>>1.Project awarded to George Reed Construction Company on 11/22/11.

Caltrans Central Region
Project Closeout Report

Status Date 5/29/2013

237 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0V870_	1	SJ - 99 - 29.0 / 30.7	0294	*SJ99 CAPM PCC Grind and Overlay*	CLOSEOUT

Location Description

IN SAN JOAQUIN COUNTY IN LODI FROM 0.5 MILE NORTH OF HARNEY LANE OVERCROSSING TO EAST PINE STREET OVERCROSSING

Work Description

PANEL REPLACEMENT, GRIND, OVERLAY

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act 11/19/2010
Env Fed EX Act 11/19/2010
PID Appr 1/4/2011
Project Rpt 1/4/2011

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,504	5/6/2011
Total Con Est	$2,504	
RW Est	$0	

PM	Jes Padda	Ph#	(209) 351-4432
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
201.121	2011	$2,504	$1

Funds Req Date | CTC Vote Date

Component | Funding
SHOPP Accel

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ____ % RW 0 % PSE ____ % Con 85 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					12/30/2012		
Approved	6/15/2011	8/10/2011	11/1/2011	11/15/2011	10/30/2012	7/31/2013	12/30/2013
Current	6/17/2011 A	9/19/2011 A	11/17/2011 A	1/9/2012 A	12/30/2012 A	7/31/2013 T	12/30/2013 T

Project Comments

09.25.12: Project is in Construction and about 98% complete. On schedule.
06.14.11: RTL Target Date is 06.15.11

238 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0S790_	1	SJ - 132 - 3.9 / 4.5	0241	*Koster Rd. Channelization*	CLOSEOUT

Location Description

IN SAN JOAQUIN COUNTY ABOUT 9 MILES WEST OF MODESTO FROM 0.7 MILE EAST OF ROUTE 5/132 SEPARATION TO 0.2 MILE EAST OF KOSTER ROAD

Work Description

CONSTRUCT LEFT TURN CHANNELIZATION

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act 2/3/2010
Env Fed EX Act 2/3/2010
PID Appr 4/30/2010
Project Rpt 4/30/2010

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,225	5/9/2011
Total Con Est	$1,225	
RW Est	$0	

PM	Tony Singh	Ph#	(209) 948-7058
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
201.015	2011	$1,225	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ____ % RW ____ % PSE ____ % Con 71 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					12/1/2012		
Approved	8/30/2010	9/1/2010	9/21/2010	10/5/2010	10/5/2011	4/1/2012	10/6/2012
Current	6/30/2011 A	9/19/2011 A	11/30/2011 A	12/21/2011 A	10/2/2012 A	12/1/2013 T	3/1/2014 T

Project Comments

04/10/12>>This project has been moved to construction phase on 12/21/2011. A pre-construction meeting has been scheduled for April 17, 2012

Caltrans Central Region
Project Closeout Report

Status Date 5/29/2013

239	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-30016_	1	SJ	- 205 - R3.0 / R13.6	7965B	*TRACY WIDENING STAGE II & III*	CLOSEOUT

Location Description
IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS

Work Description
WIDEN FREEWAY AND BRIDGES

ROW Info
Parcels 6
Utilities 4

Program Information
XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
025.700	2011	161,004	$552

Funds Req Date	CTC Vote Date
5/30/2008	7/24/2008

Component	Funding
	RIP,IIP,TCRP

	RIP	IIP	Local	Other
Capt	$28,394	$41,485	$66,677	$25,000
Supt	$5,384	$5,921	$0	$0

Project Documents

Env Stat	ND	Act	6/28/2004
Env Fed	FI	Act	6/29/2004
PID Appr	11/25/1991		
Project Rpt	6/28/2004		

	Cur Est	Est Date
Str Est	$21,682	11/1/2004
Dist Est	$69,995	11/1/2004
Total Con Est	$91,677	
RW Est	$319	3/18/2003

PM	Jes Padda	Ph#	(209) 351-4432
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Laura Gordon	Ph#	(559) 445-6303

Agreements

Type	Agency Name	Date
COP	SJRRC	
COP	SJCOG	
COP	CITY OF TRACY	10/21/2003
RR	UNION PAC CPUC	6/16/2005

Phase Completion
PAED 100 % RW 100 % PSE 100 % Con 100 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	6/27/2005	11/14/2005		4/12/2006	7/1/2010	7/1/2011	9/1/2011
Current	6/27/2005 A	11/14/2005 A		4/12/2006 A	2/1/2010 A	10/1/2012 T	7/1/2013 T

Project Comments

05/23/12 - 1. Closeout completion pending Environmental work.

03/23/12: Closeout completion is pending Environmental (Biology) work.

07/29/11: Project is in Closeout. The Department met with Union Pacific RR to discuss and resolve disputed bills.

240	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Q610_	1	MPA	- 49 - 13.3 / 13.9	0263	*SR 49 & Ashworth Rd Left Turn Channelization*	CLOSEOUT

Location Description
IN MARIPOSA COUNTY SOUTH OF THE COMMUNITY OF MARIPOSA ON SR 49 AT THE INTERSECTION OF ASHWORTH ROAD

Work Description
WIDEN ROADWAY FOR LEFT TURN CHANNELIZATION

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2012	$1,973	$0

Funds Req Date	CTC Vote Date

Component	Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env Stat	CE	Act	3/3/2010
Env Fed	EX	Act	3/3/2010
PID Appr	6/28/2010		
Project Rpt	6/28/2010		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,553	8/16/2011
Total Con Est	$1,553	
RW Est	$5	9/24/2009

PM	Tony Singh	Ph#	(209) 948-7058
DM	David Sangha	Ph#	(559) 244-2942
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Phase Completion
PAED ____ % RW 95 % PSE ____ % Con 95 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					1/2/2013		
Approved	8/1/2011	8/23/2011	10/3/2011	11/1/2011	11/1/2012	7/1/2013	12/1/2013
Current	8/1/2011 A	11/7/2011 A	1/5/2012 A	1/31/2012 A	7/30/2012 A	9/1/2013 T	2/1/2014 T

Project Comments

8/9/12: Project construction is complete M600 actual date is 7/30/12.

INACTIVE STIP CANDIDATES

(State Transportation Improvement Program)

Projects listed in this section are currently shelved for future programming and await approval/update of the Project Initiation Document

241

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0M860	K	SJ - 0 -			Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	

Prog Cod	Funding
400.000	Local

Component

Location Description

IN SAN JOAQUIN CO AT VARIOUS LOCATIONS

Work Description

STUDY TO DETERMINE CT PROJECTS COST ESTIMATE/SJCOG'S MEASURE K & RTIP

ROW Info

Parcels 0

Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$0	
Total Con Est	$0	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Approve PSR

Project Rpt

Type	Agency Name	Date

PM Iorzua Akuva Ph# (209) 941-1958

DM Ph#

EM Ph#

CM Ph#

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

242

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0K640_	K	STA - 108 - 26.8 / 26.8	9586	*Pelandale/McHenry Urban I/C*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2004

Prog Cod	Funding
400.000	Local,Oversight

Component

Location Description

IN STANISLAUS COUNTY, INTERSECTION OF STATE ROUTE 108(MCHENRY AVE) AND PELANDALE/CLARANTINA AVE IN MODESTO (KP 43.15)

Work Description

URBAN INTERCHANGE

ROW Info

Parcels 0

Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$0	
Total Con Est	$0	
RW Est	$0	

Project Documents

Env State Act

Env Fed ____ Act ____

Approve PSR ____

Project Rpt ____

Type	Agency Name	Date
COP	CITY OF MODESTO	

PM Christina Hibbard Ph# (209) 948-7889

DM Michael Hutchison Ph# (209) 948-3976

EM Ph#

CM Richard Onochie Ph# (209) 599-0834

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

6/8/07: Checking EA is closed, moving out schedule.
1/26/04: Requested project be designated "Inactive" and removed from status.12/4/03: Project removed from APL.11/4/03: EA closed.04-24-03 RFQ selection with City of Modesto (oversight project). 06-19-03 RFP interviews cancelled per City of Modesto. City downscoped project to partner with developers to determine right of way reservations needed. CT involvement uncertain at this time. 09-15-03 per Dinah Bortner, project is "Inactive".

243

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G560	K	TUO - 120 - 24.6 / 30.0	0316	*Priest Grade Feasibility Study*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2004

Prog Cod: 075.600

Funding:

Component: PDS

Location Description

OLD PRIEST GRADE RD TO BIG OAK FLAT. (KP T39.6/T47.2)

Work Description

FEASIBILITY STUDY FOR 45 FOOT BUS

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ND Act

Env Fed Act

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$900	2/3/2003
Total Con Est	$900	
RW Est	$0	

Type	Agency Name	Date

PM	Tony Singh	Ph#	(209) 948-7058
DM	Ali Alqatami	Ph#	(559) 243-3475
EM	Scott Smith	Ph#	(559) 445-6172
CM	Bob Nijjar	Ph#	(209) 724-9057

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

3-3-2006: need project files for takeover from Kevin.Project Manager is now Tony Singh ???????Feasibility Study signed by District Director 8/27/04

244

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0K770_	K	MER - 5 - 19.6 / 21.3	5077	*I5/Hillsdale Avenue interchange*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2005

Prog Cod: 400.000

Funding: Oversight

Component:

Location Description

IN MERCED COUNTY AT INTERSTATE 5 AND HILLSDALE AVE. (KP 31.61/34.39)

Work Description

NEW INTERCHANGE

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ER Act

Env Fed ES Act

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$4,679	6/28/2005
District Est	$18,079	6/28/2005
Total Con Est	$22,758	
RW Est	$0	

Type	Agency Name	Date

PM	Subhash Johar	Ph#	(209) 948-7765
DM	Shahin Mansour	Ph#	(559) 230-3114
EM	Scott Smith	Ph#	(559) 445-6172
CM	Laura Gordon	Ph#	(559) 445-6303

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

10/27/05 County will respond by letter to Caltrans comments on the Conceptual Approval to "Preliminary Engineering Summary Report."6/05-Received final "Preliminary Engineering Summary Report" tor review. Merced County is requesting a conditional approval for their 'Traffic Operational Analysis Report'. Last PDT meeting was held on 5/26/05.2/05- Caltrans submitted comments on the Draft "Preliminary Engineering Summary Report" to the consultant. 12/04-The efforts would not lead to a "Project Initiation Document". Final Product is a "Transportation Improvement Plan".

245

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0K780_	K MER	- 5 - 21.7 / 22.0	5175	*I5/SR33 Interchange improvements*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2005

Prog Cod	Funding
400.000	Local,Oversight

Component

Location Description

IN MERCED COUNTY AT STATE ROUTE 33 AND INTERSTATE 5. (KP R26.52/27.02, 35.03/35.47)

Work Description

MODIFICATIONS TO INTERCHANGE

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State ER Act
Env Fed ES Act
Approve PSR
Project Rpt

	Cur Est	Est Date
Structures Est	$8,271	6/28/2005
District Est	$25,603	6/28/2005
Total Con Est	$33,874	
RW Est	$0	

	Type	Agency Name	Date

PM	Subhash Johar	Ph#	(209) 948-7765
DM	Shahin Mansour	Ph#	(559) 230-3114
EM	Scott Smith	Ph#	(559) 445-6172
CM	Laura Gordon	Ph#	(559) 445-6303

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

10/27/05 County will respond by letter to Caltrans comments on the Conceptual Approval to "Preliminary Engineering Summary Report."6/05-Received final "Preliminary Engineering Summary Report" tor review. Merced County is requesting a conditional approval for their 'Traffic Operational Analysis Report'. Last PDT meeting was held on 5/26/05.2/05- Caltrans submitted comments on the Draft "Preliminary Engineering Summary Report" to the consultant. 12/04-The efforts would not lead to a "Project Initiation Document". Final Product is a "Transportation Improvement Plan".

246

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0F980_	K CAL	- 4 - R20.5 / R21.1	3121	*State Route 49 Major Investment Study*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2006

Prog Cod	Funding
400.000	Local,Oversight

Component

Location Description

IN CALAVERAS CO IN THE CITY OF ANGELS CAMP AT 0.6 KM W/OF RTE 49 AT FOUNDRY LAND AND ANGELS OAKS

Work Description

NEW PUBLIC ROAD CONNECTIONS (OVERSIGHT).

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State CE Act
Env Fed Act
Approve PSR
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$1,200	1/23/2007
Total Con Est	$1,200	
RW Est	$0	

	Type	Agency Name	Date

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	1/1/2010		1/1/2010	1/1/2010		7/1/2012	1/1/2012	9/1/2012	11/1/2012	12/1/2012	1/1/2013
Current	1/1/2010 T		1/1/2010 T	1/1/2010 T		7/1/2012 T	1/1/2012 T	9/1/2012 T	11/1/2012 T	12/1/2012 T	1/1/2013 T

Project Comments

5/13/08: Project requested off APL waiting for AMP & roundabout study (by City) completion.
4/3/08: Waiting for further funding for developing access management plan. 3/27/08: No issues. PM still needs to draft project charter. 3/8/08: No issues. 2/1/08: met with City 1/3/08. PM will draft charter for project to included work to be performed for developing acess mngmt plan. 12/04/07: Meeting w/ local postphone to 1/3/2008. 10/29/07: Still waiting for City's revised Traffic Study.
8/14/07: Management mtg w/ City & District on 6/21/07.
7/21/07: No changes 6/22/07: Meeting with City: Plannning to start Access Management Plan and City to start roundabout feasibility study.

247

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0K670_	K	MER - 5 - R12.6 / 39.3	5053	*HOV Feasibility Study (SJ, Sta, and Mer Counties)*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2006

Prog Cod: 075.600

Funding:

Component:

Location Description

IN SAN JOAQUIN, STANISLAUS, AND MERCED COUNTIES VARIOUS LOCATIONS (KP - VAR)

Work Description

HOV FEASIBILITY STUDY

ROW Info

Parcels 0

Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$0	
Total Con Est	$0	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Approve PSR

Project Rpt

Type	Agency Name	Date

PM Catey Campora Ph# (209) 948-7983

DM Ph#

EM Ph#

CM Laura Gordon Ph# (559) 445-6303

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

248

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0H860_	K	AMA - 104 - 4.0 / 6.5	2822	*Ione Bypass*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2008

Prog Cod: 075.600

Funding: RIP,Local,Oversight

Component: PDS

Location Description

IN AMADOR COUNTY ON STATE ROUTE 104 FROM COLLINS RD LEFT TO FOOTHILL BLVD LEFT. (KP 6.5/10.5)

Work Description

NEW 2-LANE EXPRESSWAY ON A NEW ALIGNMENT.

ROW Info

Parcels 0

Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$25,000	
Total Con Est	$25,000	
RW Est	$0	

Project Documents

Env State Act

Env Fed ____ Act ____

Approve PSR ____

Project Rpt ____

Type	Agency Name	Date

PM Sam Sherman Ph# (209) 948-7765

DM Nomer Gutierrez Ph# (209) 948-7079

EM Scott Smith Ph# (559) 445-6172

CM Alfred Blum Ph# (209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	2/1/2014										
Current	2/1/2014 T										

Project Comments

10/19/09: Meeting with New Connections team (10-0H861_) on October 8, 2009, discussed future Route Adoption.
10/10/06: Meeting with developer 10/11/06 re planned project on SR 104, on portion that would be eventually be relinguished with Ione Bypass.
9-8-2005: Joy Pinne asks that when this project becomes active again that the PM contact Gail Payne of MIG re: bike and pedestrian paths in area. Gail's number is 510-845-7549. Gail would like the project to have wide shoulders to make it bike and pedestrian friendly. Work with PDT on shoulders.

249

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0H820_	K SJ	- 4 - 14.1 / 15.9	7047	*Rte 4/Charter Way West Improvements*	Candidate

Program Information

XPM	Delivery Plan	APL List
No	No	No

Program	Status	Doc Yr
STIP	Inactive	2008

Prog Cod	Funding
075.600	Local

Component: PDS

Location Description

IN SJ CO ON SR 4 FROM SJ RIVER BRIDGE TO I-5 INTERCHANGE. (KP 22.7/25.5)

Work Description

MODIFY INTERCHANGE WIDEN TO 4 OR 5 LANES WITH INTERCHANGE IMPROVEMENTS

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ND Act

Env Fed Act

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$20,000	
Total Con Est	$20,000	
RW Est	$0	

Type	Agency Name	Date

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

12-06-2005 - Design submits memorandum recommending project to be removed from APL. Meeting to discuss scheduled for December 13th.11/03/2005 - Design is drafting a letter suggesting this project to be funded as a SHOPP PID. Management to table project

250

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G480	K SJ	- 120 - 6.9 / 8.5	7785	*Manteca Bypass Extension*	Candidate

Program Information

XPM	Delivery Plan	APL List
No	No	No

Program	Status	Doc Yr
STIP	Inactive	2008

Prog Cod	Funding
075.600	RIP, IIP

Component: PDS

Location Description

IN SJ CO SO 99/120 INTERCHANGE FROM 99/120 INTERCHANGE EAST TO JACK TONE ROAD. (KP 11.1/13.6)

Work Description

RECONSTRUCT INTERCHANGE & 2 LANE EXPRESSWAY ON NEW ALIGNMENT.

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ND Act

Env Fed Act

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$22,000	
Total Con Est	$22,000	
RW Est	$0	

Type	Agency Name	Date

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM		Ph#	
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

Last PDT held on 3/15/01 to make project inactive. SJCOG wishes to expend planning resources on another PSR, preferably on SJ-12 on East side of Boulding Island.

Caltrans Central Region
Inactive STIP Candidates

Status Date 5/29/2013

251

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0L340_	K	SJ - 205 - L0.0 / R13.3	7863		Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2008

Prog Cod | Funding

Component

Location Description

IN SAN JOAQUIN COUNTY ON THE I-205 CORRIDOR (KP 0.0/R21.4)

Work Description

CONGESTION MANAGEMENT PLAN

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$0	
Total Con Est	$0	
RW Est	$0	

Type	Agency Name	Date

PM Arvinder Bajwa Ph# (209) 948-7988

DM Ph#

EM Scott Smith Ph# (559) 445-6172

CM Manjit Singh Ph# (209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

252

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0E500_	K	AMA - 49 - 4.5 / 5.9	2324	*Jackson Add A Lane*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2010

Prog Cod	Funding
075.600	RIP,Local

Component

Location Description

FROM JACKSON ST TO MARTELL (KP 5.6/23.0)

Work Description

ADDITIONAL LANES AND WIDENING

ROW Info

Parcels 16

Utilities 0

Project Documents

Env State ND Act

Env Fed FI Act ____

Approve PSR ____

Project Rpt ____

	Cur Est	Est Date
Structures Est	$0	
District Est	$6,300	7/1/2000
Total Con Est	$6,300	
RW Est	$0	

Type	Agency Name	Date

PM Grace Magsayo Ph# (209) 948-7976

DM Jose Huerta Ph# (209) 948-7902

EM Scott Smith Ph# (559) 445-6172

CM Alfred Blum Ph# (209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

5/13/08: ACTC is not in support of current Alternatives. April 30 CMX presentation did not reveal that 10-0E500 will be consistent w/ current planning. There are other project priorities in the area. PM drafted letter to ACTC informing the of suspension of work on PSR.
4/3/08: PEAR may be delayed to 4/30/08. Still working to make PSR approval by 6/30/08. 3/28/08: Focused meeting w/ ALTL on 4/2/08. Potential conflicts w/ local projects. Traffic Ops study 3/6/08. 3/3/08: PDT 2/14/08. PDT wants to carry out 2 alternatives. 2/1/08: PDT 2/14/08. Operational Analysis will be postponed until PR Phase.
2/04/07: Design has 4 Alt. Will provide cost range for PM. PM need to ask sponsor/local if they want to move forward w/ PSR/PDS only or full PSR. 10/19/07: Design request more time to scope/define alternatives. Reason is being that all work (cross-sections) need tobe done by hand.

253

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0V100_	K SJ	- 5 - 26.5 / R12.7	0293	*Altamont Corridor High Speed Rail*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2010

Prog Cod	Funding
730.000	Oversight,Reimbursed,Rail

Component

Location Description

ON INTERSTATE ROUTE 5 AND STATE ROUTE 580 IN SAN JOAQUIN COUNTY (PM 26.5/R12.7) ON I5, (PM 0.0/15.4) ON SR 580

Work Description

HIGH SPEED RAIL - ALTAMONT PASS

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$50	12/30/2009
Total Con Est	$50	
RW Est	$0	

Type	Agency Name	Date
COP	CA HIGH SPEED RAIL	11/23/2009

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

254

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0V080_	K SJ	- 99 - 0.0 / 38.8	0291	*Merced to Sacramento High Speed Rail*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2010

Prog Cod	Funding
730.000	Oversight,Reimbursed,Rail

Component

Location Description

ON STATE ROUTE 99 IN SAN JOAQIN (PM 0.0/38.8), STANISLAUS (PM R0.0/R24.8) AND MERCED COUNTY (PM 18.6/R37.3)

Work Description

HIGH SPEED RAIL - MERCED TO SAC

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State Act

Env Fed ____ Act ____

Approve PSR ____

Project Rpt ____

	Cur Est	Est Date
Structures Est	$0	
District Est	$250	12/30/2009
Total Con Est	$250	
RW Est	$0	

Type	Agency Name	Date
COP	CA HIGH SPEED RAIL	11/23/2009

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Richard Onochie	Ph#	(209) 599-0834

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

255

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0T740_	K	STA - 108 - 21.2 / 27.7			Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2010

Prog Cod	Funding
075.600	RIP

Component

Location Description

IN STANISLAUS COUNTY ON SR 108 FROM SR 219 TO SR 99

Work Description

OPERATIONAL IMPROVEMENTS/ ACCESS MANAGEMENT PLAN

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$1,100	7/29/2008
Total Con Est	$1,100	
RW Est	$0	

	Type	Agency Name	Date

PM	Subhash Johar	Ph# (209) 948-7765
DM	David Sangha	Ph# (559) 244-2942
EM	Scott Smith	Ph# (559) 445-6172
CM	Richard Onochie	Ph# (209) 599-0834

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

256

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-40351_	K	STA - 132 - 11.4 / 15.3		*STA-132 Expressway SR 99 to Yosemite*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2010

Prog Cod	Funding
075.400	

Component

Location Description

IN MODESTO BETWEEN SR 132 WEST AND SR 132 EAST

Work Description

CONSTRUCT INTERCHANGE(S) AND COUPLET(S) FOR CONNECTIVITY

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State Act

Env Fed ____ Act ____

Approve PSR ____

Project Rpt ____

	Cur Est	Est Date
Structures Est	$0	
District Est	$0	
Total Con Est	$0	
RW Est	$0	

	Type	Agency Name	Date

PM	Christina Hibbard	Ph# (209) 948-7889
DM	David Sangha	Ph# (559) 244-2942
EM	Scott Smith	Ph# (559) 445-6172
CM	Richard Onochie	Ph# (209) 599-0834

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

1/29/10: Project on hold pending work on the SR 132 West Expressway. Updated project name and location description per results of the StanCOG Connectivity Study.
10/3/08: Temporarily on hold.
9/10/08: Working on federal authorization for HPP funds for PSR for the project described between Dakota and Yosemite.

Caltrans Central Region
Inactive STIP Candidates

Status Date 5/29/2013

257	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0U230_	K	MER - 99 - R12.8 / 19.3		*Merced City/SR 99 Widening*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2014

Prog Cod: 025.700

Funding:

Component:

Location Description

IN MERCED COUNTY ON RTE 99 IN AND NEAR THE CITY OF MERCED FROM 0.25 MI S/O THE CHILD'S AVE O/C TO 1.26 MI S/O BUHACH RD O/C

Work Description

WIDEN ROADWAY FROM 4-LANES TO 6-LANE FREEWAY ON AN 8-LANE R/W

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$0	
Total Con Est	$0	
RW Est	$0	

Type	Agency Name	Date

PM	Catey Campora	Ph#	(209) 948-7983
DM	Mike Lim	Ph#	(559) 230-3138
EM	Scott Smith	Ph#	(559) 445-6172
CM	Robert Navarro	Ph#	(559) 243-3470

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

7/27/11 1. The EA is currently closed due to lack of K-phase resources.

INACTIVE SHOPP CANDIDATES

(State Highway Operation and Protection Program)

Projects listed in this section are currently shelved for future programming and await approval/update of the Project Initiation Document

258

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0V190_	1	CAL - 49 - 16.4		*SR 49 CALAVERITAS CREEK BRIDGE RAIL REPLACEMENT*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	

Prog Cod: 201.112

Funding:

Component:

Location Description

IN CALAVERAS COUNTY ON ROUTE 49 AT CALAVERITAS CREEK BRIDGE (BR.NO. 30 0016)

Work Description

REMOVE AND REPLACE BRIDGE RAIL

ROW Info

Parcels 0

Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$550	3/21/2011
Total Con Est	$550	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Approve PSR

Project Rpt

Type	Agency Name	Date

PM Arvinder Bajwa Ph# (209) 948-7988

DM Michael Hutchison Ph# (209) 948-3976

EM Mary Oliva Ph# (209) 941-1919

CM Alfred Blum Ph# (209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

6/21/2011: APS target date is 9/05/2011.
5/12/2011: Kick off meeting held on 5/10/2011.

259

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G250	K	CAL - 26 - 30.0	3643	*Calavaras/Tuolumne Bridge Rehab.*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.110

Funding:

Component:

Location Description

IN CALAVERAS & TUOLUMNE COUNTIES AT VARIOUS LOCATIONS.

Work Description

BRIDGE DECK REHABILITATION AND RAIL UPGRADE

ROW Info

Parcels 0

Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$5,000	
Total Con Est	$5,000	
RW Est	$0	

Project Documents

Env State ND Act

Env Fed ____ Act ____

Approve PSR

Project Rpt

Type	Agency Name	Date

PM Grace Magsayo Ph# (209) 948-7976

DM ____ Ph# ____

EM Scott Smith Ph# (559) 445-6172

CM Alfred Blum Ph# (209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

Not a District's priority.

260

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0F120_	K	CAL - L5703 -	6600	*CABBAGE PATCH MAINTENANCE STATION*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.352

Funding:

Component:

Location Description

IN CALAVERAS COUNTY AT THE CABBAGE PATCH MAINTENANCE STATION.

Work Description

MODIFY & CONSTRUCT NEW FACILITY/ DEMO,MATL BINS & COVER FUELING AREA

ROW Info

Parcels: 0

Utilities: 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$823	10/13/2000
Total Con Est	$823	
RW Est	$0	

Project Documents

Env State: CE Act:

Env Fed: Act:

Approve PSR:

Project Rpt:

Type	Agency Name	Date

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM		Ph#	
CM	Alfred Blum	Ph#	(209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

04/14/05: Inactive

261

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-3A270_	K	MER - 59 - 15.2 / 16.3	5265	*BEAR CREEK & BLACK RASCAL BRIDGE*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.110

Funding:

Component:

Location Description

IN MER CO ON SR 59, AT VARIOUS LOCATIONS FROM BEAR CREEK BR TO BLACK RASCAL BRIDGE (KP 24.5/26.2)

Work Description

REPLACE AND WIDEN BRIDGES

ROW Info

Parcels: 1

Utilities: 3

	Cur Est	Est Date
Structures Est	$4,318	8/1/2001
District Est	$2,853	8/1/2001
Total Con Est	$7,171	
RW Est	$5	8/16/1999

Project Documents

Env State: ND Act:

Env Fed: FI Act:

Approve PSR:

Project Rpt:

Type	Agency Name	Date

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Mike Lim	Ph#	(559) 230-3138
EM	Scott Smith	Ph#	(559) 445-6172
CM	Laura Gordon	Ph#	(559) 445-6303

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved		12/1/2010	12/1/2010	7/1/2011	7/1/2012	11/1/2012	3/1/2013	3/1/2013	7/1/2013		9/15/2013
Current		12/1/2010 T	12/1/2010 T	7/1/2011 T	7/1/2012 T	11/1/2012 T	3/1/2013 T	3/1/2013 T	7/1/2013 T		9/15/2013 T

Project Comments

10/07/09:- Work has been stopped as of 6/3/09 due to closing of 'K' phase. Request for PEAR and updated APS have been sent out by Design. The Program Advisor agreed for Black Rascal Canal bridge replacement at the new proposed alignment of SR59. Working on 3rd Supplemental PSSR. Last PDT meeting was held on 5/14/09. Next PDT meeting is scheduled for 7/9/09. 2nd Supplemental PSSR was approved on 8/20/01. 1st Supplemental PSSR was approved on 11/14/00. PSSR was approved on 9/1/99. Limits for this project falls within the STIP Project, 10-0E5900. This project is currently inactive.

Caltrans Central Region
Inactive SHOPP Candidates

Status Date 5/29/2013

262

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0J780_	K	MPA - 140 - 22.3	0030	*SMITH ROAD LEFT TURN CHANNELIZATION*	Candidate

Program Information

XPM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.310

Funding:

Component:

Location Description

IN MARIPOSA COUNTY, ON ROUTE 140, AT THE INTERSECTION OF SMITH RD. (KP 35.89)

Work Description

LEFT TURN CHANNELIZATION - NON SIGNALIZED INTERSECTION

ROW Info

Parcels 4

Utilities 2

Project Documents

Env State CE Act

Env Fed EX Act

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$883	2/19/2004
Total Con Est	$883	
RW Est	$0	

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Paul Elliott	Ph#	(209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

9/08/08: Team looking at revising reports. Next PDT November 2008
8/07/08: Kick Off meeting 8/7/08.
1/13/05: Closure letter signed. EA to be closed 2/1/05.12/3/04: Oak mitigation costs ~235,000. SI now = 160. Will write Closure letter.9/28/04: Costs increase for r/w means SI is lost. Are documetning r/w and environmetnal mitigation costs.9/3/04: PDT 9/1/04.6/15/04: PID due 10/04. PA&ED 10/06.4/14/04: Kick-off meeting scheduled 4/21/04. Workplans, Risk Mgmt Plan and Charter to be developed.2/23/04: PR/PSR. Request to surveys and env complete. Working on updating workplans. Need to revise schedule @ kick-off meeting.9/10/02: concept report signed on 9-10-02

263

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G260	K	SJ - 4 - 0.0	7011	*Old River Bridge Replacement*	Candidate

Program Information

XPM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.114

Funding:

Component:

Location Description

IN SAN JOAQUIN CO NEAR STOCKTON AT OLD RIVER BRIDGE. (KP 0.0)

Work Description

BRIDGE RAIL UPGRADE AND WIDENING.

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ND Act

Env Fed Act

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$7,000	
Total Con Est	$7,000	
RW Est	$0	

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM		Ph#	
EM		Ph#	
CM	Manjit Singh	Ph#	(209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

Inactive

Caltrans Central Region
Inactive SHOPP Candidates

Status Date 5/29/2013

264

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-3A750_	K SJ	- 4 - 0.0 / 8.2	7012	*Hwy. 4 Rehab & Old and Middle River Bridges Repl.*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.120

Funding:

Component:

Location Description

FROM OLD RIVER BR TO BACON ISLAND RD (KP 0.0/13.2)

Work Description

REHAB

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$10,000	
Total Con Est	$10,000	
RW Est	$0	

Type	Agency Name	Date

PM Iorzua Akuva Ph# (209) 941-1958

DM Ph#

EM Ph#

CM Manjit Singh Ph# (209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

265

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G330	K SJ	- 4 - 15.3 / 19.4	7050	*Route 4 Beautification and Modernization*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.245

Funding:

Component:

Location Description

IN SJ CO ON RTE 4 FROM FRESNO AVE TO THE JUNCTION OF RTE 99. (KP 24.6/31.3)

Work Description

HIGHWAY BEAUTIFICATION AND MODERNIZATION.

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State CE Act

Env Fed ____ Act ____

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$1,245	10/12/2000
Total Con Est	$1,245	
RW Est	$0	

Type	Agency Name	Date

PM Iorzua Akuva Ph# (209) 941-1958

DM Steve Sakata Ph# (559) 287-3116

EM Mary Oliva Ph# (209) 941-1919

CM Paul Elliott Ph# (209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

Project is closed. No money for this beautification project (6/25/02).

266

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0E84U	K SJ	- 5 - 0.0	7163	*HAR System*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.315

Funding:

Component:

Location Description

IN MER CO, STA CO, AND SJ CO AT VARIOUS LOCATIONS. SJ-5(KP22.2/63.6,42.1)SJ-99(KP9.8, 30.1,49.1)SJ-580(KP0.0)MER-5(KP

Work Description

INSTALLATION OF HAR'S

ROW Info

Parcels 0

Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$950	3/20/2001
Total Con Est	$950	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Approve PSR

Project Rpt

Type	Agency Name	Date

PM Iorzua Akuva Ph# (209) 941-1958

DM Ph#

EM Ph#

CM Manjit Singh Ph# (209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

Inactive

267

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G240	K SJ	- 5 - 1.1 / 34.5	7164	*SJ-5 DECK Resurface*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.110

Funding:

Component:

Location Description

IN SAN JOAQUIN CO AT VARIOUS LOCATIONS FROM HOSPITAL CREEK BRIDGE TO PIXLEY SLOUGH BRIDGE (KP 1.8/55/5)

Work Description

RESURFACE BRIDGE DECKS

ROW Info

Parcels 0

Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$3,500	
Total Con Est	$3,500	
RW Est	$0	

Project Documents

Env State CE Act

Env Fed ____ Act ____

Approve PSR ____

Project Rpt ____

Type	Agency Name	Date

PM Iorzua Akuva Ph# (209) 941-1958

DM Steve Sakata Ph# (559) 287-3116

EM Ph#

CM Manjit Singh Ph# (209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

8/8/07>>One of the last 38 PIDs assigned, but not among to be programmed. Will call meet with the Team next week to get work started.

9/7/2004: No longer a District priority. No work to be performed this FY until further notice (Project had been re-activated... with a kick-off meeting scheduled 9/7/04).

Caltrans Central Region
Inactive SHOPP Candidates

Status Date 5/29/2013

268

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-3A380_	K	SJ - 5 - R14.5 / R17.1	7215	*San Joaquin ITS*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.315

Funding:

Component:

Location Description

VARIOUS LOCATIONS THROUGHOUT SJ CO

Work Description

CLOSED CIRCUIT TV CAMERAS, HWY ADVISORY RADIOS, CMS'

ROW Info

Parcels 0

Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$2,700	11/1/1998
Total Con Est	$2,700	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Approve PSR

Project Rpt

Type	Agency Name	Date

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Mike Lim	Ph#	(559) 230-3138
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

8/9/07>>The team made a final decision on the scope of the project on July 2, 2007. Design is drafting the PID. The document will be circulated by the end of August. PID approval date will be moved to October 1, 2007.

6/14/07- Had Focus meeting with Laurie Jurgens and Project Engineer to review scope of the project. The use of Fibre Optics has been eliminated, the team has agreed to go wireless. The new estimated cost is about $6.5 million. Conceptual Report estimated $5.8 million. the project will remain as Conceptual Report proposed.

269

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0C840_	K	SJ - 26 - 15.3	0172	*CALAVERAS RIVER BRIDGE REHAB JOB*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.112

Funding:

Component:

Location Description

NEAR BELLOTA AT CALAVERAS RIVER BRIDGE (BR #29-0041)

Work Description

UPGRADE BRIDGE RAILS AND WIDEN

ROW Info

Parcels 6

Utilities 3

	Cur Est	Est Date
Structures Est	$1,200	3/29/2007
District Est	$0	
Total Con Est	$1,200	
RW Est	$3	7/18/2006

Project Documents

Env State Act

Env Fed ____ Act ____

Approve PSR ____

Project Rpt ____

Type	Agency Name	Date
RR	STOCKTON TER&EAST	4/23/2004

PM	Sam Sherman	Ph#	(209) 948-7765
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Raaid Abouzedan	Ph#	(559) 243-3598

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	1/2/2010		1/2/2010	3/1/2010		9/1/2010	6/1/2010	1/2/2011	3/1/2011	5/1/2011	6/1/2011
Current	1/2/2010 T		1/2/2010 T	3/1/2010 T		9/1/2010 T	6/1/2010 T	1/2/2011 T	3/1/2011 T	5/1/2011 T	6/1/2011 T

Project Comments

04/04/2008: tentative schedule updated; there are environmental issues, R/W acquisition, and utility relocation.
08/28/2007: Project not on the SHOPP program list. Off APL.
01/30/2007: Project has become a Major SHOPP. The project has been added to Maint. 10 yr SHOPP plan. Prog. Advisor indicated that prioritization will come out later.
7/26/06: R/W Data Sheet received dated 7/18/06 showing 24 months and $749,238.7/3/06: Estimate from Design received showing $1.227M total ($.517M Structures and $.710M Roadway). Requested the 0 and 1 phase EA be closed and project transfered to new PM Kevin Sheridan.6/13/06: Focus Mtg. between Structures, Design, and Environmental held. Discussed scope of work and impacts so Mitigation can be Est. Very likely over $1M.4/20/06: Email from Structures indicating Structures estimate now

Caltrans Central Region
Inactive SHOPP Candidates

Status Date 5/29/2013

270

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0T520_	K STA	- 5 - 27.2		*Westley Safety Roadside Rest Area Upgrade and Rehabilitation*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.250

Funding:

Component:

Location Description

IN STANISLAUS COUNTY ON I-5 AT THE WESTLEY ROADSIDE REST AREA FACILITIES.

Work Description

REHAB AND INCREASE CAPACITY

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$11,000	8/15/2008
Total Con Est	$11,000	
RW Est	$0	

	Type	Agency Name	Date

PM	Tony Singh	Ph#	(209) 948-7058
DM	Brad Cole	Ph#	(559) 230-3134
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

12-2008: Project moved to inactive list due to funding shortfall
09-11-2008: Waiting for the Structures Assignment and then Set up a Kick -off Meting.

271

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0M950	K STA	- 99 - R11.8 / R24.5	0046	*TMS Electrical Elements, Whitmore to Hammett Rd.*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.315

Funding:

Component:

Location Description

IN STANISLAUS CO NB AND SB FROM WHITMORE AVE (CERES) TO HAMMETT RD (NEAR RIPON) (KP 19.07/39.43)

Work Description

TMS ELECTRICAL ELEMENTS

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State Act

Env Fed ____ Act ____

Approve PSR ____

Project Rpt ____

	Cur Est	Est Date
Structures Est	$0	
District Est	$0	
Total Con Est	$0	
RW Est	$0	

	Type	Agency Name	Date

PM	Sam Sherman	Ph#	(209) 948-7765
DM	Nicholas Chan	Ph#	(559) 230-3126
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Richard Onochie	Ph#	(209) 599-0834

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	8/1/2016					2/1/2017	2/1/2017	2/1/2017	3/1/2017	6/1/2017	7/1/2017
Current	8/1/2016 T					2/1/2017 T	2/1/2017 T	2/1/2017 T	3/1/2017 T	6/1/2017 T	7/1/2017 T

Project Comments

12-2008: Project moved to inactive list due to funding shortfall. 11/13/08: Project to be shelved per program advisor. Transferred to Tony Singh.
10/30/08: Kick-off meeting cancelled. Program sponsor assessing SHOPP capacity.
9/10/08: Kick-off meeting scheduled 10/20/08.
7/15/08: opening EA, developing workplan, organizing kick-off meeting.

272	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-29646_	K	TUO - 120 - 12.1		*Yosemite Junction SRRA*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.260

Funding:

Component:

Location Description

IN TUO CO @ THE JUNCTION OF 120 HO8 (YOSEMITE JUNCTION). (KP19.4)

Work Description

BUILD NEW SAFETY ROADSIDE REST

ROW Info

Parcels 4

Utilities 0

Project Documents

Env State ND Act

Env Fed Act

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$3,000	2/21/2002
Total Con Est	$3,000	
RW Est	$0	

Type	Agency Name	Date

PM	Tony Singh	Ph#	(209) 948-7058
DM	Brad Cole	Ph#	(559) 230-3134
EM	Scott Smith	Ph#	(559) 445-6172
CM	Bob Nijjar	Ph#	(209) 724-9057

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

Not on the approve project list project is inactive and is a shelved project not to be worked on.project manager will update schedule,SB45,and database Cert. when project becomes active.Team members will revisit project to update current information.

273	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0N720_	K	VAR - 0 -		*DRAINAGE IMPROVEMENTS - 2*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.151

Funding:

Component:

Location Description

IN AMADOR AND SAN JOAQUIN COUNTIES ON SR 4, 12, 26, 88 AND 112 AT VARIOUS LOCATIONS

Work Description

DRAINAGE SYSTEM RESTORATION

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State Act

Env Fed Act

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$2,000	1/2/2007
Total Con Est	$2,000	
RW Est	$0	

Type	Agency Name	Date

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

8/8/07>>This is a split scope project. The current conceptual report if followed could have spread the construction of the project all over the Counties in District 10. The contract work could have been difficult to execute. Design decided to split the project into various Minor A projects. Project back to Maintenance to write new Conceptual Reports.

Caltrans Central Region
Inactive SHOPP Candidates

Status Date 5/29/2013

274	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0P450_	K	VAR - 0 -	0150	*Drainage Improvements - 1*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014

Prog Cod: 201.151

Funding:

Component:

Location Description

IN ALPINE, AMADOR, CALAVERAS, AND TUOLUMNE COUNTIES ON SR 4, 26, 88, 89, 108, 120, 124, 207 AT VARIOUS LOCATIONS

Work Description

DRAINAGE SYSTEM RESTORATION

ROW Info

Parcels 0

Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$2,000	10/12/2006
Total Con Est	$2,000	
RW Est	$0	

Project Documents

Env State		Act	
Env Fed		Act	
Approve PSR			
Project Rpt			

Type	Agency Name	Date

PM	Tony Singh	Ph#	(209) 948-7058
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

7-2007: Project EA needs to be closed; at this time the work would be done by maintenance.

5-2007: Last PDT 5-10-2007 Maintenance need to rescope the project with geographical locations. The work is too mech spread out for construction work.
3-2007: Kick off meeting on 2-5-2007. Design working to get the PEAR information to Environmental. This project in mountains the schedule at risk due to snow cover end of August PID completion. Project location need to be updated by Design.

MINOR A PROJECTS

Caltrans Central Region
Minor Project Status Report

Status Date 5/29/2013

275 EA | Phase | County-Route-Postmile | Project Name | Project Phase

10-0S760_ 1 SJ - 99 2.0 / 4.3 *San Joaquin 99 CMS & TMS* CONSTRUCTION

Program Information

XPM Yes | Delivery Plan No | APL Yes

Program: MINOR | Status: Active

Prog Cod: 201.315 | Doc Yr: 2012

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

IN SAN JOAQUIN COUNTY NEAR MANTECA AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF JACK TONE ROAD TO 0.6 MILE

Work Description

INSTALL CMS AND TMS AND MBGR

ROW Info

Parcels 0

Utilities 2

Project Documents

Env Stat CE Act 9/19/2011

Env Fed EX Act 9/19/2011

Project Rpt 1/17/2012

	Cur Est	Est Date
Structure Est	$0	
District Est	$539	3/21/2012
Total Con Est	$539	
RW Est	$0	

PM	Tony Singh	Ph# (209) 948-7058
DM	Mike Lim	Ph# (559) 230-3138
EM	Scott Smith	Ph# (559) 445-6172
CM	Raaid Abouzedan	Ph# (559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion

PAED ___ % RW 0 % PSE ___ % Con 28 %

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved	1/17/2012	12/7/2011	1/26/2012	1/31/2012	3/20/2012	4/23/2012	5/15/2012	6/28/2012	6/1/2013
Current	1/17/2012 A	12/7/2011 A	1/26/2012 A	1/31/2012	3/20/2012 A	4/23/2012 A	5/15/2012 A	6/28/2012 A	6/1/2013 T

Project Comments

3/8/13: The contractor has scheduled to start trenching on 3/11/13 and pour concrete on 3/12/13. M600 target date is 6/1/13.
Issue/Plan: Contractor is new and doing first time CT job as primary contractor.

276 EA | Phase | County-Route-Postmile | Project Name | Project Phase

10-0S240_ 1 TUO - 108 58.8 / 58.8 *KENNEDY MEADOWS SLOPE REPAIR - SOLDIER PILE WALL* CONSTRUCTION

Program Information

XPM Yes | Delivery Plan No | APL Yes

Program: MINOR | Status: Active

Prog Cod: 201.150 | Doc Yr: 2012

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

IN TUOLUMNE COUNTY ON ROUTE 108 ONE MILE EAST OF KENNEDY MEADOWS

Work Description

CONSTRUCT SOLDIER PILE WALL

ROW Info

Parcels 0

Utilities 0

Project Documents

Env Stat CE Act 12/4/2008

Env Fed CE Act 12/4/2008

Project Rpt 8/17/2009

	Cur Est	Est Date
Structure Est	$0	
District Est	$924	2/9/2012
Total Con Est	$924	
RW Est	$0	

PM	Ajaib Brar	Ph# (209) 948-7990
DM	Caroline Reyes	Ph# (209) 948-7761
EM	Scott Smith	Ph# (559) 445-6172
CM	Paul Elliott	Ph# (209) 948-7079

Agreements

Type	Agency Name	Date

Phase Completion

PAED ___ % RW 5 % PSE ___ % Con 30 %

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved	8/18/2009	4/5/2011	7/29/2011	5/6/2011	10/25/2011	12/5/2011	4/4/2012	4/25/2012	12/31/2012
Current	8/18/2009 A	4/5/2011 A	7/29/2011 A	5/6/2011	10/25/2011 A	12/5/2011 A	4/4/2012 A	4/25/2012 A	7/31/2013 T

Project Comments

12.31.12: CCA target date is revised to 7.31.13
04.25.12: Awarded on 4.4.12 - No G12 left.
06.21.11: PS&E to DES OE target date is 8/01/2011.
04.05.11: PS&E to CR OE delivered today.
09.23.10: Per Senior Bridge Engineer, DSPS&E will be delivered by 02.15.11 as FFR by OGS will be delivered on 10/01/10 only. Project schedule has been revised accordingly

Caltrans Central Region
Minor Project Status Report

Status Date 5/29/2013

277 EA Phase County-Route-Postmile | Project Name | Project Phase

10-0K630_ 1 CAL - 4 32.2 | *MURPHYS-HWY 4 TURNOUT & CHAIN CONTROL FACILITY* | PS&E/RW

Program Information

XPM Yes | Delivery Plan No | APL Yes

Program: MINOR | Status: Active

Prog Cod: 201.310 | Doc Yr: 2013

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

IN CALAVERAS COUNTY NEAR MURPHYS AT 0.9 MILE EAST OF UPPER UTICA POWERHOUSE ROAD

Work Description

CONSTRUCT TURNOUT/RCK SLOPE PROTECT

ROW Info

Parcels 2

Utilities 2

Project Documents

Env Stat ND Act 10/17/2007

Env Fed Act

Project Rpt 11/20/2007

	Cur Est	Est Date
Structure Est	$0	
District Est	$546	5/8/2007
Total Con Est	$546	
RW Est	$200	4/12/2013

PM	Ajaib Brar	Ph# (209) 948-7990
DM	Caroline Reyes	Ph# (209) 948-7761
EM	Mary Oliva	Ph# (209) 941-1919
CM	Alfred Blum	Ph# (209) 333-6922

Agreements

Type	Agency Name	Date

Phase Completion

PAED 95 % RW 4 % PSE 20 % Con 0 %

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved	11/20/2007	10/16/2012		12/31/2012	1/15/2013	2/18/2013	4/30/2013	5/14/2013	11/15/2013
Current	11/20/2007 A	10/9/2012 A		12/18/2012	1/15/2013 A	2/18/2013 T	4/30/2013 T	5/14/2013 T	11/15/2013 T

Project Comments

01.15.13: AADD RTL target
12.18.12: R/W Cert achieved
10.09.12: PS&E to DOE
05.23.12: PDT held today. On Minor A list for 12/13 FY
06.21.11: R/W will start work in 12/2011 and will deliver in 12/2012.

278 EA Phase County-Route-Postmile | Project Name | Project Phase

10-0T790_ 1 SJ - 5 32.7 / 49.8 | *SJ5 Install Rumble Strips* | PS&E/RW

Program Information

XPM Yes | Delivery Plan No | APL Yes

Program: MINOR | Status: Active

Prog Cod: 201.015 | Doc Yr: 2013

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM HAMMER LANE UNDERCROSSING TO SACRAMENTO COUNTY LINE

Work Description

INSTALL SHOULDER RUMBLE STRIP

ROW Info

Parcels 0

Utilities 0

Project Documents

Env Stat CE Act 10/9/2012

Env Fed EX Act 10/9/2012

Project Rpt 11/6/2012

	Cur Est	Est Date
Structure Est	$0	
District Est	$586	2/15/2013
Total Con Est	$586	
RW Est	$0	

PM	Ajaib Brar	Ph# (209) 948-7990
DM	Caroline Reyes	Ph# (209) 948-7761
EM	Mary Oliva	Ph# (209) 941-1919
CM	Manjit Singh	Ph# (209) 333-6924

Agreements

Type	Agency Name	Date

Phase Completion

PAED 97 % RW 0 % PSE 0 % Con 0 %

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved	9/10/2012	11/5/2012		12/31/2012	2/1/2013	3/1/2013	5/1/2013	5/15/2013	5/15/2014
Current	8/31/2012 A	11/5/2012 A		12/18/2012	1/28/2013 A	3/1/2013 T	5/1/2013 T	5/15/2013 T	5/15/2014 T

Project Comments

02.01.13: RTL target
11.05.12: PS&E to DOE
10.09.12: Env. Cert
09.07.12: Focus PDT Mtg.
08.31.12: PA&ED

Caltrans Central Region
Minor Project Status Report

Status Date 5/29/2013

279 EA	Phase	County-Route-Postmile		Project Name	Project Phase
10-0N180_	1 STA	- 132	27.7 / 27.7	*SR 132 AND BENTLEY LEFT TURN POCKET*	PS&E/RW

Program Information

XPM Yes | Delivery Plan No | APL Yes

Program	Status
MINOR	Active
Prog Cod	**Doc Yr**
201.310	2013
Funds Req Date	**CTC Vote Date**
Components	**Funding**
	A

Location Description

IN STANISLAUS COUNTY IN WATERFORD AT BENTLEY STREET

Work Description

CONSTRUCT LEFT TURN POCKET

ROW Info

Parcels 10
Utilities 6

Project Documents

Env Stat CE Act 10/22/2007
Env Fed Act
Project Rpt 11/13/2007

	Cur Est	Est Date
Structure Est	$0	
District Est	$798	10/11/2007
Total Con Est	$798	
RW Est	$61	7/28/2011

PM	Ajaib Brar	Ph#	(209) 948-7990
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date

Phase Completion

PAED ___ % RW 25 % PSE 50 % Con 0 %

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved	11/13/2007	11/1/2012		11/15/2012	1/16/2013	2/12/2013	4/16/2013	5/7/2013	12/2/2013
Current	11/13/2007 A	11/1/2012 A		3/25/2013	3/27/2013 A	4/17/2013 T	6/14/2013 T	7/1/2013 T	12/2/2013 T

Project Comments

05.28.13: Award recommendation sent to DOE today.
01.20.13: Revised R/W Cert target is 3.20.13 & RTL is 3.22.13
05.24.12: PDT held on 05.22.12, R/W confirmed on time R/W cert.
04.25.12: R/W committed on time delivery.
06.21.11: R/W started work on 05.15.11.

280 EA	Phase	County-Route-Postmile		Project Name	Project Phase
10-0K150_	1 TUO	- 49	18.0 / 18.3	*SONORA HWY 49 ROADWAY REHAB.*	PS&E/RW

Program Information

XPM Yes | Delivery Plan No | APL Yes

Program	Status
MINOR	Active
Prog Cod	**Doc Yr**
201.120	2013
Funds Req Date	**CTC Vote Date**
Components	**Funding**
	A

Location Description

IN TUOLUMNE COUNTY IN SONORA FROM S. WASHINGTON STREET TO SNELL RD./ ELKIN ST. (KP 29.01/29.46)

Work Description

COLD PLANE & RESURFACE ROADWAY

ROW Info

Parcels 0
Utilities 4

Project Documents

Env Stat CE Act 9/9/2004
Env Fed Act
Project Rpt 1/19/2007

	Cur Est	Est Date
Structure Est	$0	
District Est	$915	2/19/2013
Total Con Est	$915	
RW Est	$16	4/12/2013

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Phase Completion

PAED 95 % RW ___ % PSE 30 % Con 0 %

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved	8/1/2013	9/20/2012	11/2/2012	12/14/2012	2/1/2013	2/25/2013	5/22/2013	6/5/2013	11/1/2013
Current	1/19/2013 A	11/1/2012 A		11/29/2012	2/22/2013 A	3/11/2013 T	5/7/2013 T	5/22/2013 T	11/1/2013 T

Project Comments

Re-Advertised 05/20/13
02/22/13: RTL
02/19/13: RFF received
11/01/12: PS&E to DOE
Application for AADD made.

Caltrans Central Region
Minor Project Status Report

Status Date 5/29/2013

281 EA | Phase | County-Route-Postmile | Project Name | Project Phase

10-0X160_ 0 AMA - 49 4.5 | *Sutter St. Signals in Jackson* | PA&ED

Program Information

XPM Yes | Delivery Plan No | APL Yes

Program: MINOR | Status: Active

Prog Cod: 201.015 | Doc Yr: 2014

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

INTERSECTION OF STATE ROUTE 49 AND SUTTER STREET IN THE CITY OF JACKSON, AMADOR COUNTY (PM4.54)

Work Description

INSTALL TRAFFIC SIGNALS

ROW Info

Parcels 0

Utilities 0

Project Documents

Env Stat Act

Env Fed Act

Project Rpt

	Cur Est	Est Date
Structure Est	$0	
District Est	$453	6/13/2012
Total Con Est	$453	
RW Est	$0	

PM	Sam Sherman	Ph#	(209) 948-7765
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Phase Completion

PAED 0 % RW 0 % PSE 4 % Con 0 %

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved									
Current	6/1/2013 T	11/22/2013 T	11/22/2013 T	1/3/2014 T	2/1/2014 T	2/24/2014 T	5/21/2014 T	6/14/2014 T	12/1/2014 T

Project Comments

5/27/13: 1. PDT held 4/23/13, considered City proposed Alternative; 2. PDT selected Alt 2 (City Proposed Sutter St. realignment) as preferred alternative on 5/16/13. 3. CE signed 5/24/13; 4. PR anticipated to be signed by 6/7/13.
1/15/13: Env. Request Subm 11/12.
9/21/12: A kick off meeting was held on 7/16/12 and a field visit was held on for 7/31/12. Project is in progress. Sam Sherman is the new PM.

282 EA | Phase | County-Route-Postmile | Project Name | Project Phase

10-0T690_ 0 MER - 165 11.7 | *SR-165/Henry Miller STAA Truck Turn Radius Improvement* | PA&ED

Program Information

XPM Yes | Delivery Plan No | APL Yes

Program: MINOR | Status: Active

Prog Cod: 201.310 | Doc Yr: 2014

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

AT THE INTERSECTION OF STATE ROUTE 165 AND HENRY MILLER ROAD IN MERCED COUNTY

Work Description

IMPROVE STAA TURN RADIUS AT INTERSECTION

ROW Info

Parcels 0

Utilities 0

Project Documents

Env Stat Act

Env Fed Act

Project Rpt

	Cur Est	Est Date
Structure Est	$0	
District Est	$300	7/19/2012
Total Con Est	$300	
RW Est	$0	

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Shahin Mansour	Ph#	(559) 230-3114
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Robert Navarro	Ph#	(559) 243-3470

Agreements

Type	Agency Name	Date

Phase Completion

PAED % RW % PSE % Con %

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved									
Current	6/3/2016 T	12/14/2018 T	11/15/2019 T	11/22/2019 T	4/30/2020 T	5/29/2020 T	9/19/2024 T	10/10/2024 T	7/29/2027 T

Project Comments

5/28/13: Field review 5/9 (Design, Const, Maint) Held Kick Off PDT Meeting on 4/5/13.

Caltrans Central Region
Minor Project Status Report

Status Date 5/29/2013

283 EA | Phase | County-Route-Postmile | Project Name | Project Phase

10-0J430_ 1 MER - 165 36.2 / 36.9 *Geer-Hilmar Left Turn Lane* PA&ED

Program Information

XPM Yes | Delivery Plan No | APL Yes

Program: MINOR | Status: Active

Prog Cod: 201.310 | Doc Yr: 2014

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

IN MERCED COUNTY NEAR HILMAR FROM 0.3 PM SOUTH OF GEER AVENUE TO GEER AVENUE INTERSECTION

Work Description

EXTEND LEFT TURN LANE.

ROW Info

Parcels 12

Utilities 6

Project Documents

Env Stat CE Act 4/12/2007

Env Fed EX Act 4/12/2007

Project Rpt 6/26/2007

	Cur Est	Est Date
Structure Est	$0	
District Est	$987	5/3/2007
Total Con Est	$987	
RW Est	$817	1/12/2007

Agreements

Type	Agency Name	Date

Phase Completion

PAED 30 % RW 0 % PSE 0 % Con 0 %

PM	Scott Guidi	Ph#	(209) 948-7829
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Robert Navarro	Ph#	(559) 243-3470

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved	7/5/2012	7/5/2013	12/13/2013	3/5/2014	3/14/2014	4/7/2014	6/4/2014	6/18/2014	12/30/2014
Current	7/5/2012 T	7/5/2013 T	12/13/2013 T	3/5/2014 T	3/14/2014 T	4/7/2014 T	6/4/2014 T	6/18/2014 T	12/30/2014 T

Project Comments

05/28/13 - 1. Project scope exceeds the Minor A maximum allocation amount.
2. The January 09, 2013 PDT, formally discussed the closing of the project as currently scoped. 3. A supplemental was approved May 14, 2013, to document the closing of the project.

03/13/13 - 1. Project scope exceeds the Minor A maximum allocation amount.

284 EA | Phase | County-Route-Postmile | Project Name | Project Phase

10-0U090_ 0 MPA - 140 33.8 *BULL CREEK RD. RETAINING WALL* PA&ED

Program Information

XPM Yes | Delivery Plan No | APL Yes

Program: MINOR | Status: Active

Prog Cod: 201.150 | Doc Yr: 2014

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

IN MARIPOSA COUNTY NEAR BRICEBURG AT 0.3 MILE EAST OF BULL CREEK ROAD

Work Description

REPAIR UNDERMINED RETAINING WALL

ROW Info

Parcels 0

Utilities 0

Project Documents

Env Stat ND Act

Env Fed EX Act 2/8/2013

Project Rpt

	Cur Est	Est Date
Structure Est	$0	
District Est	$183	2/28/2013
Total Con Est	$183	
RW Est	$24	4/12/2013

Agreements

Type	Agency Name	Date

Phase Completion

PAED 76 % RW % PSE 0 % Con 0 %

PM	Mark McAvoy	Ph#	(209) 941-1996
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved	8/31/2011	8/31/2011			2/1/2012	3/2/2012	4/27/2012	5/15/2012	11/15/2012
Current	6/15/2013 T	9/3/2013 T		11/13/2013 T	11/27/2013 T	12/23/2013 T	2/19/2014 T	3/5/2014 T	10/31/2014 T

Project Comments

5/28/13: Draft Environmental Document circulation period ends 6/1/13.
4/10/13: Draft Project Report Signed.
3/13/13: Environmental determined that a NEPA CE will be processed instead of an EA. Draft CEQA document to be circulated for review this month.
1/16/13: BLM is requesting that we add architectural features to the existing wall, which the PDT will consider as part of the permitting process.
11/27/12: DED anticipated by beginning of December 2012.

Caltrans Central Region
Minor Project Status Report

Status Date 5/29/2013

285 EA | Phase | County-Route-Postmile | Project Name | Project Phase

10-0Q800_ 1 SCL - 152 19.8 | *Install 3 CMS on SR152/156 in Santa Clara Co.* | PS&E/RW

Program Information

XPM Yes | Delivery Plan No | APL Yes

Program: MINOR | Status: Active

Prog Cod: 201.315 | Doc Yr: 2014

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

ON ROUTES 152 AND 156 AT VARIOUS LOCATIONS

Work Description

INSTALL 3 CHANGEABLE MESSAGE SIGNS

ROW Info

Parcels 0

Utilities 0

Project Documents

Env Stat CE Act 9/28/2011

Env Fed EX Act 9/28/2011

Project Rpt 5/3/2012

	Cur Est	Est Date
Structure Est	$0	
District Est	$927	4/19/2012
Total Con Est	$927	
RW Est	$0	

PM	Ajaib Brar	Ph# (209) 948-7990
DM	Shahin Mansour	Ph# (559) 230-3114
EM	Scott Smith	Ph# (559) 445-6172
CM	Hugo Mejia	Ph# (559) 243-3592

Agreements

Type	Agency Name	Date

Phase Completion

PAED ___ % RW 0 % PSE 0 % Con 0 %

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved	5/3/2012	5/31/2012	6/27/2012	5/31/2012	9/27/2012	10/31/2012	12/5/2012	12/19/2012	11/30/2013
Current	5/3/2012 A	5/31/2012 A		5/31/2012	10/9/2012 A	10/31/2012 T	12/5/2012 T	12/19/2012 T	11/30/2013 T

Project Comments

10.09.12: AADD RTL
05.24.12: PR signed on 5.13.12, Design updating 95% const. review comments
04.25.12: PR on sign round, 95% PS&E cons. review on 5.2.12
06.14.11: PDT set up for 06.29.11

286 EA | Phase | County-Route-Postmile | Project Name | Project Phase

10-0X970_ 1 SJ - 4 16.0 / 19.4 | *SR 4 Automated Warning System* | PA&ED

Program Information

XPM Yes | Delivery Plan No | APL Yes

Program: MINOR | Status: Active

Prog Cod: 201.315 | Doc Yr: 2014

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

IN SAN JOAQUIN COUNTY ON SR 4 BETWEEN I-5 AND SR 99

Work Description

INSTALL AUTOMATED WARNING SYSTEM

ROW Info

Parcels 0

Utilities 0

Project Documents

Env Stat ___ Act ___

Env Fed Act

Project Rpt ___

	Cur Est	Est Date
Structure Est	$0	
District Est	$962	2/26/2013
Total Con Est	$962	
RW Est	$0	

PM	Mark McAvoy	Ph# (209) 941-1996
DM	Abdul Baker	Ph# (559) 243-8037
EM	Mary Oliva	Ph# (209) 941-1919
CM	Pam Marquez	Ph# (209) 599-8576

Agreements

Type	Agency Name	Date

Phase Completion

PAED 17 % RW ___ % PSE 5 % Con ___ %

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved									
Current	6/3/2016 T	12/14/2018 T		11/22/2019 T	2/7/2014 T	5/29/2020 T	9/17/2024 T	10/8/2024 T	7/27/2027 T

Project Comments

Caltrans Central Region
Minor Project Status Report

Status Date 5/29/2013

287 EA | Phase | County-Route-Postmile | Project Name | Project Phase

10-0X240_ 0 SJ - 5 34.3 / 39.6 | PA&ED

Program Information

XPM: Yes | Delivery Plan: No | APL: Yes

Program: MINOR | Status: Active

Prog Cod: 201.015 | Doc Yr: 2014

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

ON I-5 IN SAN JOAQUIN COUNTY NEAR EIGHT MILE ROAD AND NEAR SR 12

Work Description

INSTALL ROADSIDE WEATHER INFORMATION SYSTEMS

ROW Info

Parcels 0

Utilities 0

Project Documents

Env Stat: Act

Env Fed: Act

Project Rpt

	Cur Est	Est Date
Structure Est	$0	
District Est	$329	4/25/2013
Total Con Est	$329	
RW Est	$0	

PM	Scott Guidi	Ph#	(209) 948-7829
DM	Getachew Eshete	Ph#	(559) 243-3890
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date

Phase Completion

PAED ___ % RW ___ % PSE ___ % Con ___ %

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved									
Current	6/10/2016 T	12/21/2018 T	11/22/2019 T	11/29/2019 T	5/7/2020 T	6/5/2020 T	9/26/2024 T	10/17/2024 T	8/5/2027 T

Project Comments

Project Manager is Scott Guidi

288 EA | Phase | County-Route-Postmile | Project Name | Project Phase

10-0H560_ 0 SJ - 26 13.3 / 13.8 | PS&E/RW

Program Information

XPM: No | Delivery Plan: No | APL: Yes

Program: MINOR | Status: Active

Prog Cod: 201.310 | Doc Yr: 2014

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

ON SR 26 IN SAN JOAQUIN COUNTY NEAR LINDEN BETWEEN E FINE ROAD AND ESCALON-BELLOTA

Work Description

PAVEMENT WIDENING

ROW Info

Parcels 0

Utilities 0

Project Documents

Env Stat: Act

Env Fed: Act

Project Rpt

	Cur Est	Est Date
Structure Est	$0	
District Est	$782	3/22/2013
Total Con Est	$782	
RW Est	$0	

PM		Ph#	
DM	Ali Alqatami	Ph#	(559) 243-3475
EM		Ph#	
CM	Pam Marquez	Ph#	(209) 599-8576

Agreements

Type	Agency Name	Date

Phase Completion

PAED ___ % RW ___ % PSE ___ % Con ___ %

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved									
Current									

Project Comments

Caltrans Central Region
Minor Project Status Report

Status Date 5/29/2013

289 EA | Phase | County-Route-Postmile | Project Name | Project Phase

10-0W490_ 1 SJ - 99 0.8 | *RIPON SIDEWALKS* | PA&ED

Program Information

XPM Yes | Delivery Plan No | APL Yes

Program: MINOR | Status: Active

Prog Cod: 201.378 | Doc Yr: 2014

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

SEGMENT OF ROADWAY CONNECTING ON AND OFF RAMPS TO STATE ROUTE (SR) 99 TO MAIN STREET OVERCROSSING IN THE

Work Description

INSTALLATION OF SIDEWALK

ROW Info

Parcels 0

Utilities 0

Project Documents

Env Stat Act

Env Fed Act

Project Rpt

	Cur Est	Est Date
Structure Est	$0	
District Est	$681	2/9/2012
Total Con Est	$681	
RW Est	$0	

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion

PAED 0 % RW 0 % PSE 0 % Con 0 %

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved									
Current	6/1/2013 T	7/1/2013 T	9/2/2013 T	11/1/2013 T	12/2/2013 T	2/3/2014 T	4/1/2014 T	4/16/2014 T	12/31/2014 T

Project Comments

Internal Focus Meeting scheduled for 05/31/13 to discuss City of Ripon's request.
02/12/13: PDT meeting held

290 EA | Phase | County-Route-Postmile | Project Name | Project Phase

10-0W740_ 1 SJ - 99 31.3 | *SR 99 / Turner Road Sidewalk, Curb, and Gutter Project.* | PA&ED

Program Information

XPM Yes | Delivery Plan No | APL Yes

Program: MINOR | Status: Active

Prog Cod: 201.378 | Doc Yr: 2014

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

SEGMENT OF ROADWAY ON TURNER ROAD BETWEEN THE SR 99 NB ON/OFF RAMPS AND SR 99 SB ON/OFF RAMPS IN THE CITY OF

Work Description

CONSTRUCT SIDEWALK & CURB RAMPS

ROW Info

Parcels 0

Utilities 3

Project Documents

Env Stat Act

Env Fed Act

Project Rpt

	Cur Est	Est Date
Structure Est	$0	
District Est	$367	2/15/2012
Total Con Est	$367	
RW Est	$86	3/19/2013

PM	Scott Guidi	Ph#	(209) 948-7829
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion

PAED 4 % RW 0 % PSE 0 % Con 0 %

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved	2/4/2013	4/25/2013	6/27/2013	8/26/2013	9/26/2013	10/21/2013	12/12/2013	1/2/2014	12/18/2014
Current	8/9/2013 T	12/16/2013 T		1/22/2014 T	3/18/2014 T	4/14/2014 T	7/1/2014 T	6/30/2014 T	7/29/2015 T

Project Comments

05/28/13 - 1. Team is moving forward with the PR. 2. PA&ED is scheduled for August 09, 2013. 3. R/W Cert is scheduled for January 22, 2014. 4.RTL is scheduled for March 18, 2014. 5. Next PDT is scheduled for July, 2013.

03/13/13 - 1. Team is moving forward with the PR. 2. PA&ED is scheduled for August 09, 2013. 3. R/W Cert is scheduled for January 22, 2014. 4. RTL is scheduled for March 18, 2014. 5. Next PDT is scheduled for May 9, 2013.

Caltrans Central Region
Minor Project Status Report

Status Date 5/29/2013

291 EA Phase County-Route-Postmile | Project Name | Project Phase

10-0C900_ 1 STA - 108 31.2 / 31.3 | *ROUTE 108 WIDENING* | PS&E/RW

Program Information

XPM Yes | Delivery Plan No | APL Yes

Program: MINOR | Status: Active

Prog Cod: 201.310 | Doc Yr: 2014

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

ON ROUTE 108 IN STANISLAUS COUNTY AT ESTELLE AVE (KP 50.2/50.3)

Work Description

WIDEN ROADWAY AND PROVIDE DRIVE ACCESS

ROW Info

Parcels 2

Utilities 4

Project Documents

Env Stat CE Act 3/27/2003

Env Fed EX Act 3/27/2003

Project Rpt 5/17/2007

	Cur Est	Est Date
Structure Est	$0	
District Est	$756	5/21/2007
Total Con Est	$756	
RW Est	$32	6/14/2006

PM	Ajaib Brar	Ph#	(209) 948-7990
DM	Getachew Eshete	Ph#	(559) 243-3890
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date

Phase Completion

PAED ___ % RW 14 % PSE 95 % Con 0 %

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved	5/17/2007	10/4/2011		12/6/2011	12/20/2011	1/24/2012	3/27/2012	4/11/2012	4/10/2013
Current	5/17/2007 A	10/4/2011 T		12/6/2011 T	12/20/2011 T	1/24/2012 T	3/27/2012 T	4/11/2012 T	4/10/2013 T

Project Comments

04.25.12: R/W critical path - still working with prop. owners for cost est. for the parking internal circulation estimate. Again we are losing 11/12 FY.
06.14.11: Project moved to 11/12 FY Minor A List
05.03.11: 2nd Level Condemnation Panel Review Meeting held today.
09.27.10: R/W held Dist.Condemnation Eval IstMeeting on 8.31.10

292 EA Phase County-Route-Postmile | Project Name | Project Phase

10-0H480_ 0 STA - 108 33.1 / 33.4 | *Riverbank Slope Protection* | PA&ED

Program Information

XPM Yes | Delivery Plan No | APL Yes

Program: MINOR | Status: Active

Prog Cod: 201.150 | Doc Yr: 2014

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

ON STATE ROUTE 108, AT VARIOUS LOCATIONS FROM EIGHTH ST TO TOPEKA ST NEAR THE CITY OF RIVERBANK IN

Work Description

SLOPE REPAIR

ROW Info

Parcels 0

Utilities 0

Project Documents

Env Stat CE Act

Env Fed Act

Project Rpt

	Cur Est	Est Date
Structure Est	$0	
District Est	$5,100	
Total Con Est	$5,100	
RW Est	$34	4/12/2013

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date

Phase Completion

PAED 0 % RW 0 % PSE 0 % Con 0 %

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved									
Current	4/1/2013 T	7/30/2013 T	10/20/2013 T	8/1/2013 T	2/1/2014 T	3/15/2014 T	5/15/2014 T	6/1/2014 T	12/1/2014 T

Project Comments

03/19/13: PDT meeting held
9/21/12: Design and Geotech coordination is in progress for design approval to the slope protection. Environmental has reported elderberry bushes in project area.
01/09/13: PDT meeting
Soil nail wall potential alt. due to cost constraint
01/24/13: field trip

Caltrans Central Region
Minor Project Status Report

Status Date 5/29/2013

293 EA | Phase | County-Route-Postmile | Project Name | Project Phase

10-0W980_ 0 STA - 108 37.6 | *SR 108 City of Oakdale IRWL's* | PA&ED

Program Information

XPM Yes | Delivery Plan No | APL Yes

Program: MINOR | Status: Active

Prog Cod: 201.015 | Doc Yr: 2014

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

INTERSECTION OF SR 108 AND BRYAN AVENUE IN THE CITY OF OAKDALE, STANISLAUS COUNTY

Work Description

INSTALL IN ROADWAY WARKING LIGHTS AND OH CANTILEVER FLASHING BEACONS

ROW Info

Parcels 0

Utilities 0

Project Documents

Env Stat Act

Env Fed Act

Project Rpt

	Cur Est	Est Date
Structure Est	$0	
District Est	$303	1/17/2012
Total Con Est	$303	
RW Est	$0	

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Getachew Eshete	Ph#	(559) 243-3890
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date

Phase Completion

PAED ___ % RW ___ % PSE ___ % Con ___ %

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved									
Current	6/3/2016 T	12/14/2018 T	11/15/2019 T	11/22/2019 T	4/30/2020 T	5/29/2020 T	9/17/2024 T	10/8/2024 T	7/27/2027 T

Project Comments

5/28/13: PDT Meeting held 5/23/13. Target RTL 1/2/2014.

4/15/15: Field review 4/3/13 for CE determination.(Env & Elec Design)

294 EA | Phase | County-Route-Postmile | Project Name | Project Phase

10-0X890_ 1 TUO - 108 8.8 / 9.1 | | PS&E/RW

Program Information

XPM No | Delivery Plan No | APL Yes

Program: MINOR | Status: Active

Prog Cod: 201.015 | Doc Yr: 2014

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

IN TUOLUMNE COUNTY ON SR 10 BETWEEN SOULSBYVILLE ROAD AND TWAIN HARTE DRIVE, NEAR THE COMMUNITY OF MONO VISTA

Work Description

SAFETY IMPROVEMENTS

ROW Info

Parcels 0

Utilities 0

Project Documents

Env Stat Act

Env Fed Act

Project Rpt

	Cur Est	Est Date
Structure Est	$0	
District Est	$276	2/20/2013
Total Con Est	$276	
RW Est	$0	

PM	Jes Padda	Ph#	(209) 351-4432
DM	Ali Alqatami	Ph#	(559) 243-3475
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Phase Completion

PAED 26 % RW ___ % PSE 5 % Con 0 %

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved									
Current									

Project Comments

Kickoff Meeting held on 04/04/13. Field Visit held on 04/19/13 with Maintenance. Currently working on PA&ED and PS&E.

Caltrans Central Region
Minor Project Status Report

Status Date 5/29/2013

295 EA | Phase | County-Route-Postmile | Project Name | Project Phase

10-0W800_ 1 TUO - 120 27.4 — *SR120 SLOPE STABILIZATION PROJECT* — PA&ED

Program Information

XPM: Yes | Delivery Plan: No | APL: Yes

Program: MINOR | Status: Active

Prog Cod: 201.150 | Doc Yr: 2014

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

ON STATE ROUTE 120, ABOUT 1.9 MILES WEST OF OLD PRIEST GRADE ROAD IN TUOLUMNE COUNTY

Work Description

SLOPE STABILIZATION

ROW Info

Parcels 0

Utilities 0

Project Documents

Env Stat CE Act 1/17/2013

Env Fed EX Act 1/17/2013

Project Rpt 4/10/2013

	Cur Est	Est Date
Structure Est	$291	3/20/2013
District Est	$195	3/20/2013
Total Con Est	$486	
RW Est	$0	

PM	Jes Padda	Ph#	(209) 351-4432
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Phase Completion

PAED 36 % RW ___ % PSE 4 % Con 0 %

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved	12/27/2012	2/8/2013	5/10/2013	7/1/2013	8/9/2013	9/2/2013	11/27/2013	12/11/2013	12/11/2014
Current	5/1/2013 T	9/1/2013 T	11/11/2013 T	1/15/2014 T	2/7/2014 T	3/3/2014 T	4/30/2014 T	6/11/2014 T	6/11/2015 T

Project Comments

04/10/13 - Approved PR with CE approved 01/17/13

3/7/13 - Circulated PR for Management review and signatures.

01-15-13 - On schedule for delivering PSR/PR on or before 5/1/13. CE should be completed and approved in January 2013. Draft PR almost ready for review.

296 EA | Phase | County-Route-Postmile | Project Name | Project Phase

10-0X790_ 0 AMA - 49 0.0 — PS&E/RW

Program Information

XPM: No | Delivery Plan: No | APL: Yes

Program: MINOR | Status: Active

Prog Cod: 201.361 | Doc Yr: 2015

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

IN AMADOR AND CALAVERAS COUNTY ON SR 49 AT VARIOUS LOCATIONS

Work Description

CONSTRUCT ADA RAMPS

ROW Info

Parcels 0

Utilities 0

Project Documents

Env Stat ___ Act ___

Env Fed Act

Project Rpt ___

	Cur Est	Est Date
Structure Est	$0	
District Est	$660	4/25/2013
Total Con Est	$660	
RW Est	$0	

PM	Sam Sherman	Ph#	(209) 948-7765
DM	Nicholas Chan	Ph#	(559) 230-3126
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Phase Completion

PAED ___ % RW ___ % PSE ___ % Con ___ %

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved									
Current									

Project Comments

Caltrans Central Region
Minor Project Status Report

Status Date 5/29/2013

297 EA	Phase	County-Route-Postmile		Project Name	Project Phase
10-0W430_	1 SJ	- 99	19.2 / 23.0	*SR 99 Ramp Metering*	PA&ED

Program Information

XPM Yes | Delivery Plan No | APL Yes

Program	Status
MINOR	Active
Prog Cod	**Doc Yr**
201.315	2015
Funds Req Date	**CTC Vote Date**
Components	**Funding**
	A

Location Description

IN SAN JOAQUIN CO FROM FREMONT STREET INTERCHANGE TO HAMMER LANE INTERCHANGE IN STOCKTON

Work Description

INSTALL RAMP METERING SYSTEMS

ROW Info

Parcels 1
Utilities 2

Project Documents

Env Stat Act
Env Fed Act
Project Rpt

	Cur Est	Est Date
Structure Est	$0	
District Est	$965	7/22/2011
Total Con Est	$965	
RW Est	$276	2/28/2013

PM	Iorzua Akuva	Ph# (209) 941-1958
DM	Caroline Reyes	Ph# (209) 948-7761
EM	Mary Oliva	Ph# (209) 941-1919
CM	Raaid Abouzedan	Ph# (559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion

PAED 14 % RW 1 % PSE 16 % Con 0 %

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved	9/1/2012	9/18/2013	11/18/2013	2/1/2014	2/15/2014	3/10/2014	5/7/2014	5/21/2014	8/1/2016
Current	8/13/2013 T	2/4/2015 T		8/1/2015 T	8/1/2015 T	10/12/2015 T	12/9/2015 T	12/23/2015 T	7/15/2017 T

Project Comments

3/12/13>>1.We had PDT meeting on 2/28/2013
2.Design is working on Project Report.
3.Due to involvement of right of way acquisition, this Minor A may be delivered in the 15/16 FY.

298 EA	Phase	County-Route-Postmile		Project Name	Project Phase
10-0P840_	0 SJ	- 4	2.1 / 2.1	*SJ SR-4 Rock Slope Protection*	PA&ED

Program Information

XPM Yes | Delivery Plan No | APL Yes

Program	Status
MINOR	Active
Prog Cod	**Doc Yr**
201.150	2016
Funds Req Date	**CTC Vote Date**
Components	**Funding**
	A

Location Description

IN SAN JOAQUIN COUNTY ON WESTBOUND SR 4 AT 1.3 MILES WEST OF MIDDLE RIVER BRIDGE

Work Description

ROCK SLOPE PROTECTION

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat Act
Env Fed Act
Project Rpt

	Cur Est	Est Date
Structure Est	$0	
District Est	$280	1/29/2008
Total Con Est	$280	
RW Est	$0	

PM	Iorzua Akuva	Ph# (209) 941-1958
DM	Jose Huerta	Ph# (209) 948-7902
EM	Scott Smith	Ph# (559) 445-6172
CM	Manjit Singh	Ph# (209) 333-6924

Agreements

Type	Agency Name	Date

Phase Completion

PAED 3 % RW % PSE 0 % Con 0 %

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved									
Current	10/1/2013 T	6/30/2016 T		12/1/2016 T	12/15/2016 T	1/19/2017 T	3/8/2017 T	3/22/2017 T	8/5/2018 T

Project Comments

11/21/12>>1.This is a Minor A project. Project will repair a failing slope along an irrigation canal. 2.Had PDT meeting on 9/12/2012.
3.The environmental document is ND/CE.
4.The ND/CE and draft Project Report will be circulated on January 25, 2013.
5.Final environmental document and Project Report will be signed by May 28, 2013.
6.Project is on schedule.